

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	64550 000002	Service: DTV 7502	Call Sign:	WQOW	Channel: 25 (UHF)
FRN: 00 3	30885057	Date Submitted:	09/27 /2018		

Applicant Name, Type, and Contact Information

Information

WXOW-WQOWBrady+1 (217)bdreasler@quincyinc.CorporationLICENSE, LLCDreasler223-comDoing Business As:P.O. BOX5100WXOW-WQOW909LICENSE, LLCQUINCY,IL 62306UnitedStates)	Applicant	Address	Phone	Email	Applicant Type
		LICENSE, LLC Doing Business As: WXOW-WQOW	Dreasler P.O. BOX 909 QUINCY, IL 62306 United	223-		Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Tony zumMallen	Tony zumMallen	+1 (816) 729-	tony@qcom1.
	President	705B SE Melody LN	1177	com
	QCommunications,	#314		
	LLC	Lees Summit, MO 64063		
		United States		

Broadcaster	Question	Response	
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No	
	Briefly describe transition plan	Transition from ch15 to ch25 will allow the use of the current antenna however the transmission line will require modifications.	

Transmitters Se	ection	Question	Response
	ransmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Diamond		
		Year	2001		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	16 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Manufacturer			
		Model	ULXTE-40		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	20 kW		
		Justification for New Transmitter	Necessary to facilitate the channel reassignment. Existing Transmitter is not tunable per manufacturer.		

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes		
		Switchgear (industrial 800 amp)	Yes		
		Transformer (480V)	Yes		
		Power	300 kVA		
		Rigid Conduit and Wiring	Yes		
		Size	2 inches		
		Length	300.0 feet		
		Other Electrical Service	No		

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary	Other Transmitter Cost Not Listed			
Transmitter	Name	Description		
	Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.		
	Transmitter-Disconnect	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.		
	Securirty - Site	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.		
	Transmitter training	Transmitter training - offsite - 1 week in duration at mfg site.		

Transmitter Site Preperation	Site Preparation for Repack Interim and Main Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation
	crew arrival to ensure there are no delays to the installation crews plans

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Primary

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	No
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna Manufacturer and Type	Class	Full Power
		Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	1
		Number of Panels	32
		Design power capacity in use	50.0 %
		Lower Limit	470.00 MHz

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	200.0 kW
Manufacturer	Dielectric
Model	TUP-SP4-8- 1
Year	2000

Primary Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Other Antenna Costs

Antenna

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	_

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Interim New Antenna Costs

Antenna	Section	Question	Response
	New Antenna Description	Use	Interim

	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2017

Justification for New Antenna	6-14-18-
	ZEROED
	all Interim
	facility EST
	pricing per
	call with
	Raphael
	Sznajder.
	The 399
	tool will not
	DELETE
	the TX,
	ANT or
	LINE.
	Deleting
	returns an
	error
	message.
	WQOW will
	not be
	requiring an
	INTERIM
	due to an
	engineering
	work
	around.

Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

ssion Line		Question	Response	
	ng Transmission Description	Type of change	Utilize Existing	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
	Is the existing transmission line shared with another station or stations?	No		
	Is Transmission Line in operating condition?	Yes		
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric		
	Туре	Rigid		
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
	Segment Length	19 1/2 inches		
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	993 feet per run	

Other Transmission Line Expenses Not Listed Transmission Line Descripti

5101	Name	Description
	Disconnect Interior RF	Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities.
	Refurbish Transmission Line	Refurbish instead of replace. Per Resonant Results, Ltd, Field Report.

Interim New Transmission Line

	n Line Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	4 1/16 inches
		Segment Length	19 ½ '
		Other Segment Length	
		Number of parallel runs	1
		Length	975 feet per run
			1

Justification for New Transmission Line

Interim Other Transmission Line Expenses Not Listed

Transmission home tion not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Move Equipment	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	No	
		One or more FM, AM or TV radio broadcaster(s)	N/A	
		Others Types of Users	N/A	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	Unknown	
	Existing Tower Structure	Do you have a tower registration number?	No	
	Registration	ASR Number		
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	44° 47' 59.0" N-	
		Longitude (NAD83)	091° 27' 57.0" W-	
		Overall Structure Height	961.00 feet	
		Support Structure Height	888.00 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	888.00 feet	

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	09/25/1956

Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower	Other Tower Expenses Not Listed		
	Name	Description	
	STRUCTURAL ENGINEERING	TOWER ANALYSIS	

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	614
		Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Other Professional Services Expenses Not Listed Outside Professional Services Costs Description Legal General Repack issues See uploaded- QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 **Quarterly reporting** Preparation and submittal of the FCC required quarterly report 387 by attorney. Vendor Travel Expenses Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Transmitter ULXTE-40	Predetermined Cost Estimate \$940,000.00	Estimated Cost \$896,800.00	Estimated Cost Justification	Actual Cost \$591,950.72	Actual Cost Justification
Transmitter Site Preperation	\$6,500.00	\$6,500.00	Site Preparation for RepackMain Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews	\$6,500.00	N/A
Transmitter training	\$3,300.00	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A

Securirty - Site	\$17,500.00	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A
Transmitter- Disconnect	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	N/A	N/A
Site Survey - TX	\$20,000.00	\$20,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$7,500.00	N/A
25 Ton system	\$91,500.00	\$87,000.00	N/A	N/A	N/A
2" Rigid Conduit and	\$7,800.00	\$7,500.00	N/A	N/A	N/A

Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$34,118.94	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$650,000.00	N/A	\$538,134.28	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$5,697.50	N/A
Sub-total	\$940,000.00	\$896,800.00	N/A	\$591,950.72	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information Description	File Name	
Transmitter Site Preperation	Component Description: Amount:	WQOW- MAIN SITE PREP - INV QC18-056 \$6,500.00
Transmitter training	Information not provided.	
Securirty - Site	Information not provided.	
Transmitter-Disconnect	Information not provided.	

Site Survey - TX		
	Component Description:	WQOW-SITE SURVEY-INV- QC18-029
	Amount:	\$7,500.00
25 Ton system	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
Switchgear - industrial 800 amp	Component Description:	Gates WQOW -
	Amount:	quote Q-59383 - RF Access - C inv \$17,059.47
	Component Description:	WQOW - MAIN TX INV- TE10004378-2 quote Q-59383 -
	Amount:	RF Access - C inv \$17,059.47
UHF - Liquid Cooled Solid		
State Transmitter 14.2 - 20 kW	Component Description:	WQOW- MAIN TX -INV TE10004378- 2 LINES A B and
	Amount:	E - see Q59383 \$269,067.14
	Component Description:	DEP ON MAIN TX WQOW - A B and
	Amount:	E - see Q59383 \$269,067.14

Service entrance 3 phase /800 amp/208 volt		
	Component Description:	Gates WQOW -
		TX quote Q-59383
		Electric - D Electric
	Amount:	\$2,848.75
	Component Description:	WQOW - MAIN
		TX INV-
		TE10004378-2 Q-
		59383 LINE D
		Electric- 5-29 -
		correct amount.
	Amount:	\$2,848.75

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB	\$135,490.00	\$0.00		\$0.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$0.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	N/A	N/A

Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A
Sub-total	\$389,220.00	\$241,400.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
1 UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	N/A	N/A
Primary Antenna TUP-SP4-8-	\$253,730.00	\$241,400.00		\$0.00	
scatter analysis for side mount high/med power antennas (if not included in antenna base cost)					

Components

Information not provided.

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$138,450.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 4 1 /16"	\$138,450.00	\$0.00	N/A	N/A	N/A
Primary Transmission Line	\$163,900.00	\$163,900.00		\$0.00	
Disconnect Interior RF	\$12,500.00	\$12,500.00	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	N/A	N/A

Refurbish Transmission Line	\$151,400.00	\$151,400.00	Per Resonant Results, Ltd, Field Report 2/17/17 the transmission line can be refurbished to operate on the new channel allocation. Cost estimate is for 950' tower and sweep test and Plumb and Tensioning.	N/A	N/A
Sub-total	\$302,350.00	\$163,900.00	N/A	\$0.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$222,500.00	\$212,000.00		\$5,750.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
STRUCTURAL ENGINEERING	\$12,000.00	\$12,000.00	Structural engineering to determine if tower will hold interim antenna and new config at current requirements	\$5,750.00	N/A
Sub-total	\$222,500.00	\$212,000.00	N/A	\$5,750.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information Description	File Name	
Tall Tower (greater than 500')	Information not provided.	
STRUCTURAL ENGINEERING	Component Description:	WQOW-TOWER TECH-INV-17- 116
	Amount:	\$5,750.00

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Outside Professional Services	\$238,810.00	\$228,258.00		\$70,822.88	
Vendor Travel Expenses	\$13,408.00	\$13,408.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17003	\$1,927.18	N/A
Quarterly reporting	\$5,000.00	\$5,000.00	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.	N/A	N/A
Legal General Repack issues	\$10,000.00	\$10,000.00	see exhibit memo - QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399	\$4,077.20	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,506.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,970.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,400.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$97,012.00	\$92,100.00	N/A	\$55,942.50	N/A
Sub-total	\$238,810.00	\$228,258.00	N/A	\$70,822.88	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information	
Description	File Name

Vendor Travel Expenses		
	Component Description:	WQOW-PM- TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015
	Amount:	\$817.07
	Component Description:	WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015 \$1,110.11
Quarterly reporting	Information not provided.	
Legal General Repack issues	Component Description:	General Legal- OCT17-WQOW-inv
	Amount:	\$322.28
	Component Description:	WQOW-BROOKS- MAY18-INV 3953761
	Amount:	\$445.50
	Component Description:	General Legal - SEPT-WQOW-inv
	Amount:	\$80.57
	Component Description:	WQOW-BROOKS AUG18 INV
	Amount:	3957121 \$148.50
	Component Description:	WQOW-BROOKS - JULY18 INV
	Amount:	3955734 \$495.00

Component Description: Amount:	General Legal- JULY17-WQOW-inv \$275.00
Component Description: Amount:	General Legal- NOV17-WQOW-inv \$221.57
Component Description: Amount:	WQOW-BROOKS- MAR18 INV- 3951198 \$445.50
Component Description: Amount:	General Legal - AUG17-WQOW-inv \$117.85
Component Description: Amount:	WQOW-BROOKS- JUNE18- INV 3954664 \$1,287.00
Component Description: Amount:	WQOW-BROOKS LEGAL INV 3952581-APRIL18 \$297.00
Component Description: Amount:	WQOW-BROOKS- LEGAL JAN-18- INV 3949056 \$297.00
Component Description: Amount:	General Legal- JUNE17 - WQOW inv \$266.44

	Component Description: Amount:	General Legal- MAY17-WQOW \$190.85
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100		
(main), Construction Permit	Component Description:	Legal-WQOW-
Application	Amount:	NOV17-inv \$94.00
	Amount.	φ 9 4.00
	Component Description:	LEGAL AUGUST1
		- WQOW
	Amount:	\$470.00
	Component Description:	LEGAL - JULY17
		WQOW
	Amount:	\$1,861.00
	Component Description:	LEGAL-MAY17-
		WQOW
	Amount:	\$453.00
	Component Description:	LEGAL APRIL17 -
		WQOW
	Amount:	\$517.00
	Component Description:	Legal-WQOW-
		OCT17-inv
	Amount:	\$329.00
	Component Description:	LEGAL JUNE17-
		WQOW
	Amount:	\$359.00
	Component Description:	LEGAL-WQOW-
		SEPT17
	Amount:	\$423.00
Prepare engineering section of FCC Form 2100 (main), License to Cover	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	CP APPLICATION- WQOW - LOHNES ENGR
	Amount:	\$1,970.00
Perform engineering study for new channel assignment and antenna development	Component Description:	NEW CHANNEL ASSIGN ENGR- LOHNES INV-
	Amount:	WQOW \$2,400.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Project management of the transition	Component Description:	WQOW-PM- 1THRU3 18 - INV
	Amount:	QC18-048 \$9,562.50
	Component Description:	WQOW - QCOMM PM 4THRU7-18 INV QC18-069
	Amount:	\$18,660.00
	Component Description:	WQOW-PM- SEPT- DEC-17- INV QC18- 019
	Amount:	\$12,270.00
	Component Description:	WQOW-PM-INV- QC17-143 - ITEM 4004
	Amount:	\$15,450.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Other Expenses	\$60,995.00	\$60,395.00		\$2,950.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Required FCC notification.	N/A	N/A
Equipment Delivery and Handling Charges	\$8,000.00	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	Rent 40 yard dumpster with multiple pickups. Estimated 6- months on site. Potential hazardous waste management issues.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$0.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Sub-total	\$60,995.00	\$60,395.00	N/A	\$2,950.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information
Description

File Name

MVPD Notification of Channel Change	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description:	WQOW-RF NOTE- MEDICAL - INV 1059
	Amount:	\$2,950.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,137,275.00	\$1,802,753.00	\$671,473.60

Reimbursem	enrestanus	Response
	The facility has ceased operating on its pre- auction channel.	No
Construction of final facilities or all necessary modifications are complete.		No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

 The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

and governmental requirements for which compliance is a prerequisite for obtaining the	
payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	S LER DRATE

Attachments