



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **27504** | Service: **DTV** | Call **WKPT-TV** | Channel: **32 (UHF)** |  
ID:  
File **0000026143**  
Number:  
FRN: **0001770163** | Date **10/15**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant  | Address  | Phone             | Email           | Applicant Type |
|--|--|-------------------|-----------------|----------------|
| <b>HOLSTON VALLEY BROADCASTING CORPORATION</b><br>Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION | Nathan D. Widener<br>222 COMMERCE STREET<br>KINGSPORT, TN 37660<br>United States | +1 (423) 723-6134 | davidw@wtfm.com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

## Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

|  |  |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | To keep our current channels on the air while we build our new assigned channels we will have to remove the old 65.5 foot UHF analog antenna replacing it with a 65.5 pole to have room for the new antennas for channel 16 & 36, since our tower is full. |

## Transmitters

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmitter Description</b>           | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is this transmitter currently shared with another station? | Yes               |
|   | Is this transmitter currently in operating condition?      | Yes               |
| <b>Existing Transmitter Manufacturer and Type</b> | Manufacturer   |                   |
|   | Model  | TAU 2-5K00AA      |
|   | Year   | 2003              |
|   | Type   | Solid State       |
|   | Solid State Cooling  | Air Cooled        |
|   | Solid State Power Capacity                                 | 4 kW              |

**Facility ID's and Call Signs of  
all stations with whom the  
transmitter is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 77677       | WAPK-CD   |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary (Main)  |
|                 | Change Type                               | Purchase New  |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | EC706HP-BB  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 5.24 kW   |
|                 | Justification for New Transmitter         | We need to keep our existing channel 27 operation on the air while we build our new channel 32 facility. Our existing transmitter will not produce the power needed to feed our new channel 32 antenna system. It will only produce 4kW of digital power. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section  | Question  | Response |
|--|---|----------|
| <b>Electrical Service</b>  | Service Entrance (3 phases 800A 208V)   | No       |
|  | Switchgear (industrial 800 amp)   | No       |
|  | Transformer (480V)  | No       |
|  | Power   | N/A      |
|  | Rigid Conduit and Wiring  | No       |
|  | Size  | N/A      |
|  | Length  | N/A      |
|  | Other Electrical Service  | No       |
|  | Description   | N/A      |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No       |
|  | Type  | N/A      |
|  | Size  | N/A      |
|  | Other Size  | N/A      |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No       |
|  | Size  | N/A      |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A      |
|  | Is a channel 14 Mask Filer needed?  | N/A      |
|  | Is additional field engineering time needed?  | N/A      |
|  | Number of Days  | N/A      |

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

| Name                          | Description  |
|-------------------------------|--|
| <b>Remote Control Upgrade</b> | Upgrade Burk remote control to be compatible with new Comark transmitter |



**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Auxiliary Antenna

### Add Antenna Information

| Section                                | Question  | Response                                    |
|--|---|---|
| Existing Antenna Description           | Type of change  | Purchase<br>New                             |
|  | Antenna Use   | Auxiliary<br>(Backup)                       |
|  | Description of Use  | Emergency<br>backup low<br>power<br>Antenna |
|  | Ownership   | Owned                                       |
|  | Owner   | N/A   |
|  | Site  | N/A   |
|  | Is this antenna currently shared with any other stations?       | No  |
|  | Is this antenna directional?                                    | No  |
|  | Is antenna in operating condition?                              | Yes   |
|  | Is antenna located on or in close proximity to an antenna farm? | Yes   |
| Existing Antenna Manufacturer and Type | Class   | Full Power                                  |
|  | Mounting  | Side Mount                                  |
|  | Antenna position in stack                                       | Middle                                      |
|  | Polarization  | Horizontal                                  |
|  | Type  | Other                                       |
|  | Number of Stations Supported                                    | N/A   |
|  | Number of Panels  | N/A   |
|  | Design power capacity in use                                    | N/A   |
|  | Lower Limit   | N/A   |
|  | Upper Limit   | N/A   |
|  | Other Antenna Type  | Para-slot                                   |
|  |   |   |



|  |                 |
|--|-----------------|
| ERP: (Effective Radiated Power)<br>..... | 13.8 kW         |
| Manufacturer                             |                 |
| Model                                    | SCA-<br>SL8CH27 |
| Year                                     | 2000            |

---

**Auxiliary  
Antenna****New Antenna Costs**

| Section                                       | Question   | Response                                    |
|---|--|---|
| <b>New Antenna Description</b>                | Use  | Auxiliary<br>(Backup)                       |
|   | Description of Use   | Emergency<br>low power<br>backup<br>antenna |
|   | Change Type  | Purchase<br>New                             |
|   | Is this a request for upgraded equipment?                            | No  |
|   | Ownership  | Owned                                       |
|   | Owner  | N/A   |
|   | Is antenna shared?   | No  |
|   | Is antenna directional?  | No  |
|   | Will antenna be located on or in close proximity to an antenna farm? | No  |
| <b>New Antenna<br/>Manufacturer and Types</b> | Class  | Full Power                                  |
|   | Mounting   | Side Mount                                  |
|   | Antenna position in stack  | Bottom                                      |
|   | Polarization   | Circular                                    |
|   | Type   | Slotted<br>Coaxial                          |
|   | Number of Stations Supported   | N/A   |
|   | Number of Panels/Bays  | N/A   |
|   | Lower Limit  | N/A   |
|   | Upper Limit  | N/A   |
|   | Design power capacity in use   | N/A   |
|   | Other Antenna Type   | N/A   |
|   | ERP: (Effective Radiated Power)<br>.....                             | 13.8 kW                                     |

|                               |  |
|-------------------------------|--|
| Manufacturer                  |  |
| Model                         | SCA-SL8CH32  |
| Year                          | 2017   |
| Justification for New Antenna | It is a channel specific antenna and our current emergency backup antenna will not work on our new assigned channel, |

## Auxiliary Antenna

### Other Antenna Costs

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | No       |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

## Auxiliary Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Primary  
Antenna**

**Add Antenna Information**

| Section                                   | Question  | Response           |
|---|---|--------------------|
| Existing Antenna<br>Description           | Type of change  | Purchase<br>New    |
|   | Antenna Use   | Primary<br>(Main)  |
|   | Description of Use  | N/A                |
|   | Ownership   | Owned              |
|   | Owner   | N/A                |
|   | Site  | N/A                |
|   | Is this antenna currently shared with any other stations?       | No                 |
|   | Is this antenna directional?                                    | Yes                |
|   | Is antenna in operating condition?                              | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm? | Yes                |
| Existing Antenna<br>Manufacturer and Type | Class   | Full Power         |
|   | Mounting  | Side Mount         |
|   | Antenna position in stack                                       | Middle             |
|   | Polarization  | Horizontal         |
|   | Type  | Broadband<br>Panel |
|   | Number of Stations Supported                                    | 1                  |
|   | Number of Panels  | 16                 |
|   | Design power capacity in use                                    | 100.0 %            |
|   | Lower Limit   | 548.00 MHz         |
|   | Upper Limit   | 554.00 MHz         |
|   | Other Antenna Type  | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                        | 200.0 kW           |
|   |   |                    |

|              |         |
|--------------|---------|
| Manufacturer |         |
| Model        | TLP-16E |
| Year         | 2005    |

## Primary Antenna

### New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | Yes             |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Top             |
|                                    | Polarization   | Horizontal      |
|                                    | Type   | Broadband Panel |
|                                    | Number of Stations Supported   | 1               |
|                                    | Number of Panels/Bays  | 16              |
|                                    | Lower Limit  | 578.00 MHz      |
|                                    | Upper Limit  | 584.00 MHz      |
|                                    | Design power capacity in use   | 100.0 %         |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)                                      | 222.0 kW        |
|                                    | Manufacturer   |                 |
|                                    | Model  | TLP-16E         |

|                               |   |
|-------------------------------|---|
| Year                          | 2017  |
| Justification for New Antenna | Our new assigned channel is 32. We need a new antenna because our existing antenna is not multiple channel, plus we need to keep channel 27 on the air while we build channel 32. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes      |



|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Auxiliary Transmission Line****Add Transmission Line**

| Section  | Question   | Response           |
|--|--|--------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing   |
|  | Use  | Auxiliary (Backup) |
|  | Description of Use   | Backup             |
|  | Ownership  | Owned              |
|  | Owner  | N/A                |
|  | Site   | N/A                |
|  | Is this transmission currently shared with any other stations? | No                 |
|  | Is Transmission Line in operating condition?                   | Yes                |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Unknown            |
|  | Type   | Flexible Foam      |
|  | Diameter   | 1 5/8 inches       |
|  | Other Diameter   | N/A                |
|  | Segment Length   | N/A                |
|  | Other Segment Length   | N/A                |
|  | Number of parallel runs  | 1                  |
|  | Length   | 158 feet per run   |

| Auxiliary         | Other Transmission Line Expenses Not Listed |
|-------------------|---|
| Transmission Line | Information not provided.                   |

**Primary**  
**Transmission Line**

**Existing Transmission Line**

| Section   | Question   | Response         |
|---|--|------------------|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New     |
|   | Use  | Primary (Main)   |
|   | Description of Use   | N/A              |
|   | Ownership  | Owned            |
|   | Owner  | N/A              |
|   | Site   | N/A              |
|   | Is the existing transmission line shared with another station or stations? | No               |
|   | Is Transmission Line in operating condition?                               | Yes              |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |                  |
|   | Type   | Flexible Air     |
|   | Diameter   | 3 inches         |
|   | Other Diameter   | N/A              |
|   | Segment Length   | N/A              |
|   | Other Segment Length   | N/A              |
|   | Number of parallel runs  | 1                |
|   | Length   | 150 feet per run |

**Primary**  
**Transmission Line**

**New Transmission Line**

| Section                            | Question                                  | Response   |
|------------------------------------|---|--|
| <b>New Transmission Line Costs</b> | Use                                       | Primary (Main)   |
|                                    | Description of Use                        | N/A  |
|                                    | Change Type                               | Purchase New   |
|                                    | Is this a request for upgraded equipment? | No   |
|                                    | Type                                      | Flexible Air   |
|                                    | Diameter                                  | 3 inches   |
|                                    | Other Diameter                            | N/A  |
|                                    | Segment Length                            | N/A  |
|                                    | Other Segment Length                      | N/A  |
|                                    | Number of parallel runs                   | 1  |
|                                    | Length                                    | 250 feet per run   |
|                                    | Justification for New Transmission Line   | We need a new antenna installed and operating while our existing station is on the air. The mounting position of the new antenna and the proximity of the new transmitter requires additional length of transmission line. |

| Primary Transmission Line | Other Transmission Line Expenses Not Listed |
|---------------------------|---|
| Information not provided. |   |

**Interim**  
**Transmission Line**

**New Transmission Line**

| Section                            | Question                                | Response   |
|------------------------------------|---|--|
| <b>New Transmission Line Costs</b> | Use                                     | Interim  |
|                                    | Description of Use                      | N/A  |
|                                    | Change Type                             | Purchase New   |
|                                    | Type                                    | Flexible Air   |
|                                    | Diameter                                | 3 inches   |
|                                    | Segment Length                          | N/A  |
|                                    | Other Segment Length                    |  |
|                                    | Number of parallel runs                 | 1  |
|                                    | Length                                  | 275 feet per run   |
|                                    | Justification for New Transmission Line | Needed for interim operation on pre-transition channel on nearby rental tower using existing primary antenna |

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary  
Tower**

**Add Tower**

| Section  | Question  | Response            |
|--|---|---------------------|
| Existing Tower Description                         | Type of change  | Modify Existing     |
|  | Tower Use   | Primary (Main)      |
|  | Description of Use                                      | N/A                 |
|  | Ownership   | Owned               |
|  | Is this tower consider Complex?                         | Terrain Constrained |
|  | Is this tower currently shared with any other stations? | Yes                 |
|  | One or more FM, AM or TV radio broadcaster(s)           | Yes                 |
|  | Others Types of Users                                   | Yes                 |
|  | Is tower documented for structural analysis?            | Yes                 |
|  | Is tower compliant with Rev G?                          | Unknown             |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes                 |
|  | ASR Number  | 1054538             |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 36° 25' 53.0" N-    |
|  | Longitude (NAD83)                                       | 082° 08' 15.0" W-   |
|  | Overall Structure Height                                | 225.72 feet         |
|  | Support Structure Height                                | 169.29 feet         |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 4172.85 feet        |
|  |   |                     |



|                  |  |
|------------------|--|
| Structure Type   | TOWER - Free Standing or Guyed Structure |
| Tower Owner      | HOLSTON VALLEY BROADCASTING CORPORATION  |
| Date Constructed | 10/01/1994                               |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 77677       | WAPK-CD   | DTV     |
| 27490       | WOPI-CD   | DTV     |
| 27489       | WTFM      | FM      |

**Other Types of Users**

| Users          |
|----------------|
| 950 mhz STL    |
| 7 ghz transmit |
| FM Translator  |
| FM translator  |
| 7ghz receive   |
| 2 ghz receive  |

**Primary  
Tower**

**Tower Modification Costs**

| Section           | Question   | Response                          |
|-------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |

|                             |  |                               |
|-----------------------------|--|-------------------------------|
| <b>Tower Reinforcements</b> | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |
|-----------------------------|--|-------------------------------|

**Primary  
Tower**

**Tower Rigging Costs**

| Section                             | Question                          | Response            |
|-------------------------------------|-----------------------------------|---------------------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | Terrain constrained |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No                  |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

| Name                | Description   |
|---------------------|---|
| <b>Tower Rental</b> | Rental of nearby tower for 9 months through the end of the transition |

**Interim  
Tower****Tower Construction Costs**

| Section                    | Question                    | Response            |
|----------------------------|-----------------------------|---------------------|
| <b>Construct New Tower</b> | Use                         | Interim             |
|                            | Description of Use          | N/A                 |
|                            | Height                      | 228.00 feet         |
|                            | Justification for New Tower | Rental for 7 months |

**Interim  
Tower****Tower Rigging Costs**

| Section                             | Question                          | Response            |
|-------------------------------------|-----------------------------------|---------------------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | Terrain constrained |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No                  |

**Interim  
Tower****Other Tower Expenses Not Listed**

| Name                          | Description   |
|-------------------------------|---|
| <b>Interim Tower Analysis</b> | Structural analysis for use of existing tower owned by WJHL-TV for a period of 7 months while licensee's tower is modified. |

**Outside  
Professional Services Costs**

| Section   | Question   | Response   |
|---|--|--|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes  |
|   | Number of Hours  | 8  |
|   | Explanation  | We have received a quote from Stainless, Inc. of Cedar Hill, Texas for a package including (a) the tower engineering study; (b) replacing the top 65 feet of the tower; (c) tower rigging; and (d) remove replace existing antennas and transmission lines |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes  |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   |  |  |

|   |  |     |
|---|--|-----|
|   | Prepare request for Special Temporary Authority  | No  |
|   | Quantity   | N/A |
|   | Do you have Distributed Transmission System engineering services?                          | N/A |
|   | Critical Facility  | N/A |
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | No  |
|   | Quantity   | N/A |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | Yes |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| <b>RF Field Engineering Services</b>                  | Comprehensive coverage verification via field study  | No  |
|   |  |     |

|                                      |     |
|--------------------------------------|-----|
| RF exposure measurements             | No  |
| Additional Field Engineering Service | No  |
| Number of Days                       | N/A |
| Justification                        | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs

Name

Description

|                            |  |
|----------------------------|--|
| Other Engineering Services | Engineering services not included in any other 399 section |
|----------------------------|--|

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | No       |
|                                     | FCC Special Temporary Authority Application  | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No       |
|                                     | Does this relocation require Equipment Storage?  | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

|                       |                                  |
|-----------------------|----------------------------------|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b> |
|                       | Information not provided.        |



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification                         |
|---|-----------------------------|---------------------|---|---------------------|---|
| <b>Primary Transmitter EC706HP-BB</b>             | <b>\$239,701.03</b>         | <b>\$241,320.15</b> |   | <b>\$229,254.14</b> |   |
| Remote Control Upgrade                            | <i>\$3,201.03</i>           | \$3,201.03          | 50 percent split with WAPK for Burk remote control upgrade. Increased to include shipping. See Invoice 10288-1. | \$3,040.98          | N/A   |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | \$236,500.00                | \$238,119.12        | New quote from Comark for one step up based on headroom greater than 10 percent, Includes Sales Tax             | \$226,213.16        | Sales Tax was added after the quote was accepted. |
| <b>Sub-total</b>                                  | <b>\$239,701.03</b>         | <b>\$241,320.15</b> | <b>N/A</b>  | <b>\$229,254.14</b> | <b>N/A</b>  |
| <b>Total for all systems</b>                      | <b>\$2,487,827.61</b>       | <b>\$815,357.18</b> | <b>N/A</b>  | <b>\$681,104.14</b> | <b>N/A</b>  |

### Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

|   |  |                               |   |                |              |                               |   |                |              |
|---|--|-------------------------------|---|----------------|--------------|-------------------------------|---|----------------|--------------|
| Remote Control Upgrade                            | <table> <tr> <td data-bbox="722 174 1029 208"><b>Component Description:</b></td><td data-bbox="1161 174 1348 443">WKPT Share of 50 pct down payment. See cover letter for rounding and splitting calculations</td></tr> <tr> <td data-bbox="722 454 831 488"><b>Amount:</b></td><td data-bbox="1161 454 1281 488">\$1,600.52</td></tr> <tr> <td data-bbox="722 595 1029 629"><b>Component Description:</b></td><td data-bbox="1161 595 1372 779">WKPT 50% share of 45% progress payment for shared remote control system</td></tr> <tr> <td data-bbox="722 790 831 824"><b>Amount:</b></td><td data-bbox="1161 790 1281 824">\$1,440.46</td></tr> </table> | <b>Component Description:</b> | WKPT Share of 50 pct down payment. See cover letter for rounding and splitting calculations | <b>Amount:</b> | \$1,600.52   | <b>Component Description:</b> | WKPT 50% share of 45% progress payment for shared remote control system | <b>Amount:</b> | \$1,440.46   |
| <b>Component Description:</b>                     | WKPT Share of 50 pct down payment. See cover letter for rounding and splitting calculations  |                               |   |                |              |                               |   |                |              |
| <b>Amount:</b>                                    | \$1,600.52   |                               |   |                |              |                               |   |                |              |
| <b>Component Description:</b>                     | WKPT 50% share of 45% progress payment for shared remote control system  |                               |   |                |              |                               |   |                |              |
| <b>Amount:</b>                                    | \$1,440.46   |                               |   |                |              |                               |   |                |              |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | <table> <tr> <td data-bbox="722 965 1029 999"><b>Component Description:</b></td><td data-bbox="1161 965 1361 1077">45% Progress Payment for new transmitter</td></tr> <tr> <td data-bbox="722 1088 831 1122"><b>Amount:</b></td><td data-bbox="1161 1088 1310 1122">\$107,153.60</td></tr> <tr> <td data-bbox="722 1229 1029 1263"><b>Component Description:</b></td><td data-bbox="1161 1229 1361 1375">50 pct down payment for new transmitter for WKPT</td></tr> <tr> <td data-bbox="722 1386 831 1420"><b>Amount:</b></td><td data-bbox="1161 1386 1310 1420">\$119,059.56</td></tr> </table>  | <b>Component Description:</b> | 45% Progress Payment for new transmitter  | <b>Amount:</b> | \$107,153.60 | <b>Component Description:</b> | 50 pct down payment for new transmitter for WKPT                        | <b>Amount:</b> | \$119,059.56 |
| <b>Component Description:</b>                     | 45% Progress Payment for new transmitter   |                               |   |                |              |                               |   |                |              |
| <b>Amount:</b>                                    | \$107,153.60   |                               |   |                |              |                               |   |                |              |
| <b>Component Description:</b>                     | 50 pct down payment for new transmitter for WKPT   |                               |   |                |              |                               |   |                |              |
| <b>Amount:</b>                                    | \$119,059.56   |                               |   |                |              |                               |   |                |              |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|--------------------|------------------------------|--------------------|---------------------------|
| <b>Primary Antenna TLP-16E</b>   | <b>\$219,380.00</b>         | <b>\$36,872.00</b> |                              | <b>\$36,872.00</b> |                           |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00                 | \$9,180.00         | Dielectric quote             | \$9,180.00         | N/A                       |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,400.00         | N/A                          | \$6,400.00         | N/A                       |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized     | \$189,500.00                | \$21,292.00        | Dielectric quote             | \$21,292.00        | N/A                       |
| <b>Auxiliary Antenna SCA-SL8CH32</b>   | <b>\$12,069.25</b>          | <b>\$11,739.25</b> |                              | <b>\$5,339.25</b>  |                           |

|   |                   |              |  |              |     |
|---|-------------------|--------------|--|--------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 14 kW input, elliptically or circularly polarized | <b>\$5,339.25</b> | \$5,339.25   | We currently have an emergency backup antenna and they are channel specific so we will need one for our new assigned channel 32. Katrein Scala SL8 quote | \$5,339.25   | N/A |
| Sweep test of existing antenna  | \$6,730.00        | \$6,400.00   | N/A  | N/A          | N/A |
| <b>Sub-total</b>  | \$231,449.25      | \$48,611.25  | N/A  | \$42,211.25  | N/A |
| <b>Total for all systems</b>  | \$2,487,827.61    | \$815,357.18 | N/A  | \$681,104.14 | N/A |

## Components

| Actual Information   |  |
|--|--|
| Description  | File Name  |
| Side mount brackets for high power antennas (if not included in antenna base cost) | <p><b>Component Description:</b> Custom Mounting brackets for the antenna</p> <p><b>Amount:</b> \$9,180.00</p> |
| Sweep test of existing antenna   | <p><b>Component Description:</b> Sweep of the antenna</p> <p><b>Amount:</b> \$6,400.00</p>                     |

|   |   |
|---|---|
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized                      | <b>Component Description:</b> TLP-16E primary antenna<br><b>Amount:</b> \$21,292.00 |
| UHF - High Power, Side Mount, basic slot antenna, 14 kW input, elliptically or circularly polarized | <b>Component Description:</b> WKPT Auxiliary Antenna<br><b>Amount:</b> \$5,339.25   |
| Sweep test of existing antenna  | Information not provided.   |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                     | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Interim Transmission Line                       | \$16,225.00                 | \$9,344.31     |                              | \$9,344.31   |                           |
| Flexible Air Transmission Line - dielectric, 3" | \$16,225.00                 | \$9,344.31     | N/A                          | \$9,344.31   | N/A                       |
| Primary Transmission Line                       | \$14,750.00                 | \$8,838.04     |                              | \$8,838.04   |                           |
| Flexible Air Transmission Line - dielectric, 3" | \$14,750.00                 | \$8,838.04     | N/A                          | \$8,838.04   | N/A                       |
| Auxiliary Transmission Line                     | \$0.00                      | \$0.00         |                              | \$0.00       |                           |
| Sub-total                                       | \$30,975.00                 | \$18,182.35    | N/A                          | \$18,182.35  | N/A                       |
| Total for all systems                           | \$2,487,827.61              | \$815,357.18   | N/A                          | \$681,104.14 | N/A                       |

Components

| Actual Information                              |   |
|---|---|
| Description                                     | File Name   |
| Flexible Air Transmission Line - dielectric, 3" | <div>Component Description:Interim Transmission Line</div> <div>Amount:\$9,344.31</div> |

|  |   |
|--|---|
| Flexible Air Transmission<br>Line - dielectric, 3" | <div><div><b>Component Description:</b></div><div><b>Amount:</b></div></div> <div><div>Primary<br/>Transmission Line</div><div>\$8,838.04</div></div> |
|--|---|

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification |
|---|-----------------------------|---------------------|---|---------------------|---------------------------|
| <b>Interim Tower</b>  | <b>\$427,500.00</b>         | <b>\$21,189.00</b>  |   | <b>\$5,500.00</b>   |                           |
| Interim Tower Analysis  | <i>\$6,500.00</i>           | \$6,500.00          | Stainless quote   | \$5,500.00          | N/A                       |
| New tower   | <i>\$0.00</i>               | \$0.00              | Existing tower is being rented for 7 months.                                      | N/A                 | N/A                       |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                | \$14,689.00         | Stainless quote   | N/A                 | N/A                       |
| <b>Primary Tower TOWER</b>  | <b>\$1,508,933.33</b>       | <b>\$458,804.43</b> |   | <b>\$378,533.90</b> |                           |
| Serious tower reinforcement /modifications  | \$1,052,000.00              | \$395,535.60        | WKPT-TV Tower Modifications partially shared with co-owned repack station WAPK-CD | \$349,002.00        | N/A                       |



|  |                    |              |  |              |     |
|--|--------------------|--------------|--|--------------|-----|
| Complex Tower<br>(includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00       | \$37,935.50  | See estimates from Stainless, Inc. for installing antennas and line on primary and nearby rental tower for interim operation | \$27,531.90  | N/A |
| Structural engineering tower load study for well documented tower                        | \$12,600.00        | \$2,000.00   | see attached estimate from Stainless, inc. 50 percent of cost split with WAPK  | \$2,000.00   | N/A |
| Tower Rental   | <b>\$23,333.33</b> | \$23,333.33  | \$23,333.33 for 7 months Interim Tower rent. See quote attached as WKPT Interim Tower Rent Quote.pdf                         | N/A          | N/A |
| <b>Sub-total</b>   | \$1,936,433.33     | \$479,993.43 | N/A  | \$384,033.90 | N/A |
| <b>Total for all systems</b>   | \$2,487,827.61     | \$815,357.18 | N/A  | \$681,104.14 | N/A |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|   |  |
|---|--|
| Interim Tower Analysis  | <div> <div> <b>Component Description:</b> 50 pct down payment for structural analysis of interim rental tower. Services have been completed. </div> <div> <b>Amount:</b> \$2,750.00 </div> </div> <div> <div> <b>Component Description:</b> 50 pct final payment for structural analysis of interim rental tower. Services have been completed. </div> <div> <b>Amount:</b> \$2,750.00 </div> </div> |
| New tower   | Information not provided.  |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided.  |
| Serious tower reinforcement /modifications  | <div> <div> <b>Component Description:</b> 30 pct down payment for 50% of the total cost of tower reinforcement modifications </div> <div> <b>Amount:</b> \$69,800.40 </div> </div> <div> <div> <b>Component Description:</b> 60% Progress payment for Tower modifications and Rigging </div> <div> <b>Amount:</b> \$279,201.60 </div> </div>   |

|   |   |
|---|---|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | <div data-bbox="715 174 1374 488"> <p><b>Component Description:</b> 30 pct down payment of 50 pct of the total rigging and antenna and line installation cost, shared with WAPK</p> <p><b>Amount:</b> \$9,177.30</p> </div> <div data-bbox="715 593 1374 790"> <p><b>Component Description:</b> 60% Progress payment for Tower modifications and Rigging</p> <p><b>Amount:</b> \$18,354.60</p> </div> |
| Structural engineering tower load study for well documented tower                     | <div data-bbox="715 927 1374 1124"> <p><b>Component Description:</b> One half balance due for tower Structural analysis for WKPT</p> <p><b>Amount:</b> \$1,000.00</p> </div> <div data-bbox="715 1229 1374 1426"> <p><b>Component Description:</b> One half down payment for tower structural analysis for WKPT</p> <p><b>Amount:</b> \$1,000.00</p> </div>   |
| Tower Rental  | Information not provided.   |

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification                               | Actual Cost       | Actual Cost Justification |
|--|-----------------------------|--------------------|--|-------------------|---------------------------|
| <b>Outside Professional Services</b>   | <b>\$35,719.00</b>          | <b>\$22,000.00</b> |  | <b>\$7,422.50</b> |                           |
| Other Engineering Services   | <i>\$10,000.00</i>          | \$10,000.00        | Engineering services not included in any other 399 section | \$4,972.50        | N/A                       |
| ASR modification (prepare FCC Form 854)  | \$2,105.00                  | \$1,500.00         | N/A  | N/A               | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00                  | \$2,000.00         | N/A  | N/A               | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00                  | \$3,000.00         | N/A  | N/A               | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00                  | \$1,000.00         | N/A  | N/A               | N/A                       |

|  |                |              |   |              |     |
|--|----------------|--------------|---|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00     | \$2,300.00   | Invoice for engineering CP application was greater than estimated | \$2,300.00   | N/A |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00     | \$0.00       | Included in CP application charges                                | N/A          | N/A |
| Project management of the transition   | \$1,264.00     | \$1,200.00   | N/A   | \$150.00     | N/A |
| Prepare and or review reimbursement form   | \$2,630.00     | \$1,000.00   | N/A   | N/A          | N/A |
| <b>Sub-total</b>   | \$35,719.00    | \$22,000.00  | N/A   | \$7,422.50   | N/A |
| <b>Total for all systems</b>   | \$2,487,827.61 | \$815,357.18 | N/A   | \$681,104.14 | N/A |

## Components

**Actual Information**  
**Description**

**File Name**

|  |                               |  |  |
|--|-------------------------------|--|--|
| Other Engineering Services   | <b>Component Description:</b> |  | FCC application for STA to operate on Interim tower              |
|  | <b>Amount:</b>                |  | \$1,535.00   |
|  | <b>Component Description:</b> |  | RF Design for revised transition plan and 399 amendment for WKPT |
|  | <b>Amount:</b>                |  | \$3,437.50   |
| ASR modification (prepare FCC Form 854)  | Information not provided.     |  |  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | Information not provided.     |  |  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided.     |  |  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | Information not provided.     |  |  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | <b>Component Description:</b> |  | Engineering for CP Application for WKPT                          |
|  | <b>Amount:</b>                |  | \$2,300.00   |
| Perform engineering study for new channel assignment and antenna development           | Information not provided.     |  |  |
| Project management of the transition   | <b>Component Description:</b> |  | FCC 387 progress report 2Q18 WKPT                                |
|  | <b>Amount:</b>                |  | \$150.00   |

|  |                           |
|--|---------------------------|
| Prepare and or review reimbursement form | Information not provided. |
|--|---------------------------|

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost         | Actual Cost Justification |
|---|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| <b>Other Expenses</b>                                   | <b>\$13,550.00</b>          | <b>\$5,250.00</b>   |                              | <b>\$0.00</b>       |                           |
| MVPD Notification of Channel Change                     | <i>\$2,000.00</i>           | \$2,000.00          | N/A                          | \$0.00              | N/A                       |
| Develop and air announcement of upcoming channel change | <i>\$0.00</i>               | \$0.00              | N/A                          | N/A                 | N/A                       |
| DTV Medical Facility Notification                       | \$11,550.00                 | \$3,250.00          | N/A                          | N/A                 | N/A                       |
| <b>Sub-total</b>  | <b>\$13,550.00</b>          | <b>\$5,250.00</b>   | <b>N/A</b>                   | <b>\$0.00</b>       | <b>N/A</b>                |
| <b>Total for all systems</b>                            | <b>\$2,487,827.61</b>       | <b>\$815,357.18</b> | <b>N/A</b>                   | <b>\$681,104.14</b> | <b>N/A</b>                |

### Components

Information not provided.



|                             |                              |  |                       |
|-----------------------------|------------------------------|--|-----------------------|
| <b>Cost<br/>Information</b> | <b>Grand Total</b>           |  |                       |
|                             |                              | <b>Predetermined<br/>Cost Estimate</b> | <b>Estimated Cost</b> |
|                             |                              |  | <b>Actual Cost</b>    |
|                             | <b>Total for all systems</b> | \$2,487,827.61                         | \$815,357.18          |
|                             |                              |  | \$681,104.14          |

|                             |  |                 |
|-----------------------------|--|-----------------|
| <b>Reimbursement Status</b> | <b>Question</b>  | <b>Response</b> |
|                             | The facility has ceased operating on its pre-auction channel.  | No              |
|                             | Construction of final facilities or all necessary modifications are complete.  | No              |
|                             | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |   |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |   |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Robert Gehman</b><br/> <i>Consulting Engineer</i></p> <p>10/15/2018</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>   |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |   |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |   |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Robert Gehman</b><br/> <i>Consulting Engineer</i></p> <p>10/15/2018</p> |

## Attachments