

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 62136 Service: DTV Call WPBS-DT Channel: 26 (UHF)

ID: Sign:

0000027455

Number:

File

FRN: **0003432978** Date **02/18**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ST. LAWRENCE VALLEY	LYNN BROWN	+1	lbrown@wpbstv.	Not-for-
EDUCATIONAL TV	1056	(315)	org	Profit
COUNCIL, INC	ARSENAL	782-		
Doing Business As: ST.	STREET	3142		
LAWRENCE VALLEY	WATERTOWN,			
EDUCATIONAL TV COUNCIL,	NY 13601			
INC	United States			

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman ConsultingEngineer ST. LAWRENCE VALLEY EDUCATIONAL TV COUNCIL, INC	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United	+1 (352) 332- 3157	bob@kesslerandgehman. com
	States		

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Ultimate
	Year	2007
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	8 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TBD
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	40.0 kW

Manufacturer	
Model	TLP-32 A
Year	2007

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna	Use	Primary (Main)
Description	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	29.4 kW
	Manufacturer	
	Model	TBD
	Year	2018

Justification for New Antenna	The existing
	primary
	antenna is a
	single
	channel
	slotted
	coaxial which
	cannot
	accommodate
	the assigned
	channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Primary
Antenna Other Antenna Cost
Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	40.0 kW
	Manufacturer	
	Model	TBD
	Year	2018

Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of
	the assigned phase. Station will attempt to rent if renting is available at time of acquisition.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Existing Transmission Line

Settion	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	950 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission	Naine	Description
	Sweep Tests	Sweep line to ensure acceptable performance on assigned channel

Interim Transmi

New Transmission Line

nission	Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	5 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	680 feet per

Justification for New Transmission Line An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at

time of acquisition.

Other Transmission Line Expenses Not Listed Interim Transmission Line Expenses Not Listed Interim Interior Not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1016461
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	43° 51' 46.0" N-
	Longitude (NAD83)	075° 43' 38.0" W-
	Overall Structure Height	950.12 feet
	Support Structure Height	950.12 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1562.97 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	ST LAWRENCE VALLEY ETV COUNCIL INC
Date Constructed	08/01/1971

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	50
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	5
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional

Other Professional Services Expenses Not Listed

l Services Costs	Description
Other Legal Services	Legal services related to repack not otherwise included in OPS
Other Engineering Services	Engineering services related to repack not otherwise included in OPS

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TBD	\$503,950.00	\$500,500.00		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 8 kW	\$270,000.00	\$270,000.00	N/A	\$0.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	N/A	N/A
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$503,950.00	\$500,500.00	N/A	\$0.00	N/A
Total for all systems	\$1,995,590.00	\$1,929,510.00	N/A	\$18,029.25	N/A

Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 8 kW	Component Description:	Transmitter Exciter for pre- and post- transition transmitters.
	Amount:	\$25,730.32
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Additional Interior RF System	Information not provided.	
Standby Exciter and Switch	Information not provided.	

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$227,440.00	\$225,100.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 40 kW input, horizontally polarized	\$180,000.00	\$180,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

Total for all systems	\$1,995,590.00	\$1,929,510.00	N/A	\$18,029.25	N/A
Sub-total	\$493,470.00	\$478,200.00	N/A	\$3,125.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,125.00	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	N/A	N/A
Primary Antenna TBD	\$266,030.00	\$253,100.00		\$3,125.00	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A

Components

Actual Information		
Description	File Name	

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 40 kW input, horizontally polarized	Information not provided.	
Sweep test of existing antenna	Information not provided.	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	Installment for Sweep tests \$3,125.00
	Component Description: Amount:	Final installment for sweep tests \$3,125.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$71,400.00	\$68,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 5"	\$71,400.00	\$68,000.00	N/A	N/A	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$77,800.00	\$74,400.00	N/A	\$0.00	N/A
Total for all systems	\$1,995,590.00	\$1,929,510.00	N/A	\$18,029.25	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower	Predetermined Cost Estimate \$657,800.00	Estimated Cost \$625,000.00	Estimated Cost Justification	Actual Cost \$0.00	Actual Cost Justification
TOWER					
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,995,590.00	\$1,929,510.00	N/A	\$18,029.25	N/A

Components

Information not provided.

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,020.00	\$178,410.00		\$14,904.25	
Other Engineering Services	\$35,000.00	\$35,000.00	N/A	\$2,625.00	N/A
Other Legal Services	\$22,000.00	\$22,000.00	N/A	\$209.25	N/A
Additional Field Engineering Service, 5 Days	\$3,600.00	\$3,600.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$960.00	N/A	\$960.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Days adjusted and locked because line has been superseded. **** Project management of the transition \$7,900.00 \$7,700.00 N/A \$1,710.00 Sub-total \$189,020.00 \$178,410.00 N/A \$14,904.25	Additional Field Engineering Service, 20	\$1,400.00	\$1,400.00	***System Notice: Estimate	\$1,400.00	N/A
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				adjusted and locked		
been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	•			and locked		
been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	•					
because line has been superseded. **** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Days					
because line has been superseded. **** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Days					
because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Days			adjusted		
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				adjusted		
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Service, 20			Estimate		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	-					
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	-					
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	ingineering			Notice:		
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	ingineering					
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition		<i>ϕ .,</i>	Ţ:,: 50.00		÷ · , · · • · • · •	
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition		φ1,400.00	ψ1,-00.00		Ψ1, 400.00	1 1/ /-1
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition		Ψ1,-του.ου	ψ1,-00.00		Ψ1,-00.00	1 1/ /-1
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition		ψ1,100100	ψ.,.σσ.σσ		ψ·, .σσ.σσ	. 4// (
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Enginooring	, ,	. ,		. ,	
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	ngineering			Notice:		
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Engineering			Notice:		
Service, 20 Days Estimate adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Engineering			Notice:		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Engineering			Notice:		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	ngineering			Notice:		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	ngineering			inotice:		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	-					
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	-					
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	•			Coticsets		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	•			Coticsets		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	-			Coticsets		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	-			Cotimoto		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 nanagement of the transition	Corvice 20			Ectimata		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Service 20			Estimate		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Service, 20			Estimate		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Service, 20			Estimate		
Days adjusted and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Service, 20			Estimate		
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Service, 20			∟stimate		
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	bervice, ZU			⊏sumate		
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Dave			adiustad		
and locked because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Davs			adiusted		
because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Days			adjusted		
because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition	Days					
because line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				and looked		
line has been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				and locked		
line has been superseded. **** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of he transition						
line has been superseded. **** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				hecause		
been superseded. **** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				pecause		
been superseded. **** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
been superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				line has		
superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
superseded. *** Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				been		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				been		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				cuparcadad		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition				superseded.		
Project \$7,900.00 \$7,700.00 N/A \$1,710.00 management of the transition						
management of the transition				***		
management of he transition						
management of the transition	Project	\$7 900 00	\$7.700.00	N/A	\$1.710.00	N/A
he transition	Toject	Φt , $\Theta UU.UU$	$\Phi I, I \cup U. \cup U$	IN/A	φ1,710.00	IN/A
he transition	monogoment ct					
he transition	nanagement of					
Sub-total \$189,020.00 \$178,410.00 N/A \$14,904.25	ine transition					
	Sub-total	\$189,020.00	\$178,410.00	N/A	\$14,904.25	N/A
Total for all \$1,995,590.00 \$1,929,510.00 N/A \$18,029.25		#4 005 500 00	\$1 929 510 00	N/A	\$18.029.25	N/A
systems	Total for all	\$1,995.59U.UU		** *		

Components

Actual Information	
Description	File Name

Component Description: Amount:	RF Calculations \$1,275.00
Component Description:	Repack Specifications for Purchase of equipment
Amount:	\$1,350.00
Component Description:	Other Legal Services related to quarterly progress report
Amount:	\$209.25
Information not provided.	
	Amount: Component Description: Amount: Information not provided. Information not provided. Information not provided. Information not provided. Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Legal services for Form 2100 (main) CP application \$960.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	Prepare Form 399 budget for reimbursement for WPBS \$2,500.00
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Engineering for CP application, Main facility WPBS \$2,000.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Engineering for new channel and Antenna development for main facility WPBS \$3,500.00
Additional Field Engineering Service, 20 Days	Component Description:	Additional Field service, RF system design, for WPBS

Project management of the transition

Component Description: Form 387 4Q18

Progress Report

Amount: \$150.00

Component Description: Prepare and file

Form 387 3Q2017

WPBS

Amount: \$300.00

Component Description: Review of original

Form 399 WPBS

Amount: \$420.00

Component Description: Prepare and file

Form 399 invoices

for reimbursement

Amount: \$615.00

Component Description: Prepare and file

Form 387 4Q2017

WPBS

Amount: \$225.00

Component Description: Legal review of

Form 387 3Q2017

WPBS

Amount: \$209.25

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$73,550.00	\$73,000.00		\$0.00	
Equipment Delivery and Handling Charges	\$40,000.00	\$40,000.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$73,550.00	\$73,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,995,590.00	\$1,929,510.00	N/A	\$18,029.25	N/A

Components

Information not provided.

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,995,590.00	\$1,929,510.00	\$18,029.25

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Gehman Consulting Engineer

02/18/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Gehman Consulting Engineer

02/18/2019

Attachments