

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | I | Service: DTV | Call Sign: | WOAI-TV | Channel: 28 (UHF) |
|-----------------|----------|--------------|---------------|---------|-------------------|
| File | 000002 | 28783 | | | |
| Number: | | | | | |
| FRN: 002 | 21925763 | Date | 11/28 | | |
| | | Submitted: | /2018 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|----------------------|-----------------------|---------------------------------|
| WOAI LICENSEE, LLC Doing Business As: WOAI LICENSEE, LLC | Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States | +1 (410) 568-1500 | harnold@sbgtv. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|---|---|-----------------------|--------------------------------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | Paul A. Cicelski , Esq . Lerman Senter PLLC | Paul Cicelski 2001 L Street, NW Suite 400 Washington, DC 20036 United States | +1 (202) 416- 6756 | pcicelski@lermansenter. com | |

| Broadcaster | Question | Response |
|--|--|----------------|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | See Exhibit A. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Sigma CD | | |
| | | Year | 2009 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Тwo | | |
| | | Power Capacity | 60 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | Model ULXT | ULXTE-80 | | | |
| Transr | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 46.1 kW | | |
| | | Justification for New Transmitter | Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B. | | |

| Primary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---------------------------------------|------------|--|--|
| Transmitter | Section Question | | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | Yes | | |
| | | Transformer (480V) | Yes | | |
| | | Power | 300 kVA | | |
| | | Rigid Conduit and Wiring | Yes | | |
| | | Size | 2 inches | | |
| | | Length | 800.0 feet | | |
| | | Other Electrical Service | No | | |
| | | | | | |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed

| Transmitter | Name | Description | |
|-------------|-----------------------------------|-----------------------------------|--|
| | Other Costs | Other Costs | |
| | Additional field engineering time | Additional field engineering time | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| ntenna | Section | Question | Response |
|--------|---------------------------------|--|-----------------------|
| | Existing Antenna Description | Type of change | Purchase New |
| | | Antenna Use | Auxiliary (Backup) |
| | | Description of Use | Backup |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing antenna shared with another station or stations? | No |
| | | Is the existing antenna directional? | Yes |
| | | Is antenna in operating condition? | Yes |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes |
| | Existing Antenna | Class | Full Power |
| | Manufacturer and Type | Mounting | Side Mour |
| | | Antenna position in stack | Not in Stac |
| | | Polarization | Horizontal |
| | | Туре | Slotted Coaxial |
| | | Number of Stations Supported | N/A |
| | | Number of Panels | N/A |
| | | Design power capacity in use | N/A |
| | | Lower Limit | N/A |
| | | Upper Limit | N/A |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 460.0 kW |

| Manufacturer | |
|--------------|----------------------------|
| Model | TFU- 16DSB H (C) D48 |
| Year | 2007 |

| Auxiliary | | osts | | |
|-----------|-------------------------|--|---------------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Auxiliary (Backup) | |
| | | Description of Use | WOAI Backup Antenna | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Types | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Broadband Panel | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 16 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 598.00 MHz | |
| | | Design power capacity in use | 100.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 200.0 kW | |
| | | Manufacturer | | |

| Model | TFU-16WB- 1-R |
|-------------------------------|---|
| Year | 2017 |
| Justification for New Antenna | Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post- auction channel change. |

Auxiliary Other Antenna Costs

| Co Ar El | Section | Question | Response |
|----------------|--------------------------------|---|----------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Broadband |
| | | Feed Line Size | 4 1/16 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Auxiliary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Тор | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 905.0 kW | |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU- 30GTH-R 04 |
| Year | 2007 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Тор | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 612.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | TFU-24GTH /VP-R-O4 |
|-------------------------------|---|
| Year | 2017 |
| Justification for New Antenna | Current antenna is a single channel antenna that cannot be used for the new post-repack channel. |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|---------|--------------------------------|---|----------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 7 3/16 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| | | | 1 |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| sior | n Section | Question | Response |
|------|---|--|----------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | Dielectric |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 7 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1670 feet per run |

Other Transmission Line Expenses Not Listed Transmission to provided.

| Transmissio | Section | Question | Response |
|-------------|--|--|-----------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Auxiliary (Backup) |
| | | Description of Use | Backup Line |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and | Manufacturer | Dielectric |
| | Type | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1250 feet per run |

Existing Transmission Line

Auxiliary Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Leased | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1226610 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 29° 16' 11.5" N- | |
| | | Longitude (NAD83) | 098° 15' 55.9" W- | |
| | | Overall Structure Height | 1529.84 feet | |
| | | Support Structure Height | 1526.56 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 519.02 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Texas Tall Tower Corporation |
| Date Constructed | 12/13/2001 |

FM, AM or TV radio broadcasters. Facility ID's, **Call Signs and Services of** other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 26304 | KENS | DTV |

Other Types of Users

Users

TX Dep of Pub S

Tower Modification Costs Primary

_ .

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

| Primary | Tower Rigging Costs | | | |
|---------|---------------------|---------------|----------|--|
| Tower | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | N/A | |

Other Tower Expenses Not Listed Primary Tower

Information not provided.

| Outside | Section | Question | Response |
|--------------|--|--|---|
| Professional | I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 470 |
| | | Explanation | Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other Expenses | Section | Question | Response |
|-------------------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|---|
| Primary Transmitter ULXTE-80 | \$1,656,800.00 | \$1,659,300.00 | | \$364,511.36 | |
| Additional field engineering time | \$3,000.00 | \$3,000.00 | N/A | \$2,980.67 | N/A |
| Other Costs | \$85,000.00 | \$85,000.00 | N/A | \$31,846.61 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$20,800.00 | \$100,000.00 | Updated cost of the estimated amount per FCC requirement. | \$90,164.00 | The real invoice cost came out more than the Widelity estimate. |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | \$239,520.08 | N/A |
| Sub-total | \$1,656,800.00 | \$1,659,300.00 | N/A | \$364,511.36 | N/A |
| Total for all systems | \$3,305,095.00 | \$3,236,435.00 | N/A | \$405,520.04 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Additional field engineering time | Component Description: Amount: | Forklift rental. #76741177-0001 \$2,980.67 |
| Other Costs | Component Description: | 15% of of total cost for the transmitter related expense. #050918-WT |
| | Amount: | \$9,554.00 |
| | Component Description: Amount: | 35% of total cost for transmitter related expense. #032918-WT \$22,292.61 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Component Description: | Transmitter |
| | Amount: | installation. #93218 \$90,164.00 |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW

| Component Description: | Transmitter downpayment. #9500074987 |
|------------------------|---|
| Amount: | \$207,673.47 |
| Component Description: | Transmitters downpayment. #9500074987 |
| Amount: | \$207,673.48 |
| Component Description: | Final payment for transmitter site. |
| Amount: | #050918-WT \$9,554.00 |
| Component Description: | 35% of the project. #032918-WT |
| Amount: | \$22,292.61 |
| Component Description: | 15% balance. #050918-WT |
| Amount: | \$9,554.00 |
| Component Description: | 35 percent of building modification |
| | related cost. |
| Amount: | #032918-WT \$22,292.61 |
| Component Description: | Building modifications for |
| | WOAI repack project. #022718- WT |
| Amount: | \$31,846.61 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Antenna TFU-24GTH /VP-R-O4 | \$310,130.00 | \$294,600.00 | | \$0.00 | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$275,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$13,200.00 | N/A | N/A | N/A |
| Auxiliary Antenna TFU-16WB- 1-R | \$267,830.00 | \$254,800.00 | | \$0.00 | |

| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$216,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$10,400.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Sub-total | \$577,960.00 | \$549,400.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,305,095.00 | \$3,236,435.00 | N/A | \$405,520.04 | N/A |

Components

Information not provided.

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Auxiliary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,305,095.00 | \$3,236,435.00 | N/A | \$405,520.04 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$644,100.00 | \$612,300.00 | | \$12,075.00 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,300.00 | N/A | \$12,075.00 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Sub-total | \$644,100.00 | \$612,300.00 | N/A | \$12,075.00 | N/A |
| Total for all systems | \$3,305,095.00 | \$3,236,435.00 | N/A | \$405,520.04 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Structural engineering tower load study for well documented tower | Component Description: | Final 50% |
|---|---------------------------|-----------------|
| | | payment for |
| | | tower related |
| | | cost. #E-167642 |
| | Amount: | \$6,037.50 |
| | Component Description: | 50% down |
| | | payment. #E- |
| | | 162629 |
| | Amount: | \$6,037.50 |
| Major tower reinforcement /modifications | Information not provided. | |
| Tall Tower (greater than 500') | Information not provided. | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$228,045.00 | \$217,850.00 | | \$22,169.68 | |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |

| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
|---|-------------|-------------|-----|-------------|-----|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$74,260.00 | \$70,500.00 | N/A | \$13,083.47 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,677.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,882.50 | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|----------|-----|
| Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$221.92 | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |

| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|--|--------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$4,600.00 | Updated cost of estimated amount per FCC requirement. | \$4,304.29 | N/A |
| Sub-total | \$228,045.00 | \$217,850.00 | N/A | \$22,169.68 | N/A |
| Total for all systems | \$3,305,095.00 | \$3,236,435.00 | N/A | \$405,520.04 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. |
| NEPA Section 106 environmental review, if needed | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
|--|-----------------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378 \$576.96 |
| | Component Description: Amount: | Legal Service Cost. #465203 \$177.50 |
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| | Amount: | \$20.64 |
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1090 |
| | Amount: | \$176.70 |
| | Component Description: | Legal Service Cost. #467870 |
| | Amount: | \$357.50 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086 \$275.35 |
|-----------------------------------|--|
| Component Description: | Legal services cost. #467406 |
| Amount: | \$307.50 |
| Component Description: Amount: | Legal Service Cost. #468732 \$106.25 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861 \$470.30 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$801.57 |
| | |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$30.47 |
|------------------------|--|
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$86.88 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$185.10 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$716.28 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321 \$683.07 |

| Component Description: Amount: | Legal services cost, maximization excluded. #464337 \$235.00 |
|-----------------------------------|--|
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567 \$566.48 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$818.59 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$32.35 |
| | |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058 \$187.24 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079 \$177.14 |
| Component Description: Amount: | Legal Service Cost. #466718 \$120.00 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069 \$246.68 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001 \$596.30 |
|-----------------------------------|--|
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690 \$446.87 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$815.02 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$105.97 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063 \$262.29 |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173 \$654.26 |
|------------------------|--|
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$943.95 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055 \$243.38 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$836.44 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$999.04 |
| Amount: | divided by 93 stations. |

| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078 \$215.68 |
|--|-----------------------------------|--|
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.71 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072 \$237.64 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Consulting engineering cost. \$2,677.50 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Consulting engineering cost. \$1,882.50 |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92 |
|--|-----------------------------------|--|
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00 |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: Amount: | Legal services cost. #462965 \$645.70 |

| Component Description: Amount: Component Description: | Legal services cost. \$172.50 Legal services |
|---|---|
| Amount: | cost. #460950 \$176.30 |
| Component Description: Amount: | Legal services cost. #464337 - Non-reimbursable cost from the 11/01 /2017 entry is omitted from the requested amount (totaling \$57.50). \$235.00 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$152.01 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$1,311.48 |
| Component Description: Amount: | Legal services cost. #457875 \$977.00 |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 |
|------------------------|---|
| Amount: | stations. #461759 \$869.30 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$198,190.00 | \$197,585.00 | | \$6,764.00 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | See Exhibit J. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$75,000.00 | \$75,000.00 | See Exhibit J. | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | See Exhibit J. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | See Exhibit J. | N/A | N/A |
| Non-zoning permits | \$10,000.00 | \$10,000.00 | See Exhibit J. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
|---|----------------|----------------|-------------------|--------------|-----|
| Local Zoning | \$20,000.00 | \$20,000.00 | See Exhibit J. | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$50,000.00 | \$50,000.00 | See Exhibit J. | \$6,764.00 | N/A |
| Sub-total | \$198,190.00 | \$197,585.00 | N/A | \$6,764.00 | N/A |
| Total for all systems | \$3,305,095.00 | \$3,236,435.00 | N/A | \$405,520.04 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| MVPD Notification of Channel Change | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |
| Equipment Storage | Information not provided. |
| Equipment Delivery and Handling Charges | Information not provided. |
| Non-zoning permits | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |
| DTV Medical Facility Notification | Information not provided. |

| 2100 minor change CP application | | |
|---|---------------------------|---|
| Local Zoning | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: | Decommissioning old electrical for WOAI repack. |
| | Amount: | #93218 \$6,764.00 |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$3,305,095.00 | \$3,236,435.00 | \$405,520.04 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are | |
| | | considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---------------|--|--|
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | David B Amy Secretary, Sinclair Broadcast Group, Inc. 11/28/2018 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | David B Amy Secretary, Sinclair Broadcast Group, Inc. 11/28/2018 |

Attachments