

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	11909	Service: DTV	Call Sign:	WFOX-TV	Channel: 14 (UHF)
File	000002	27858	Sign.		
Number:					
FRN: 00 2	22027601	Date	11/28		
		Submitted:	/2018		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
COX TELEVISION JACKSONVILLE, LLC Doing Business As: COX TELEVISION JACKSONVILLE, LLC	General Manager 11700 CENTRAL PARKWAY, UNIT 2 JACKSONVILLE, FL 32224 United States	+1 (904) 996- 0400	generalmanager@actionnewsjax. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Ontact Name and Information

Contact Information	Applicant	Address	Phone	Email
	James Patrick McGue Cox Television Jacksonville, LLC	J McGue 11700 Central Parkway, Unit 2 Jacksonville, FL 32277 United States	+1 (904) 928-8020	jmcgue@actionnewsjax. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Site test for Ch. 14. Remediate PIM. Install three channel combiner (14, 19, 32). Replace DCX 2H Ch32, with Gates ULXTE- 50 Ch14 w/ PLMR filter Optimize line and antenna for 14, 19 & 32 Convert existing Gates ULXT Ch32 to Ch14 w/PLMR filter.

Transmitters	Section	Question	Response	
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes	

Primary Existing Transmitter Information

Fillinary			
Transmitter	Section	Question	Response
	Existing Transmitter Description	Type of change	Retune Existing
		Use	Primary (Main)
		Ownership	Owned
		Owner	N/A
		Is this transmitter currently shared with another station?	No
		Is this transmitter currently in operating condition?	Yes
	Existing Transmitter	Manufacturer	Gates
	Manufacturer and Type	Model	ULXT

Year	2015
Туре	Solid State
Solid State Cooling	Liquid Cooled
Solid State Power capacity	35.1 kW

Primary Transmitter Section

er	Section	Question	Response
	New IOT Tubes	Number of Tubes (including accessories) needed	N/A
	New Mask Filter	Power	60 kW
		Other Power	N/A
	New Exciter	Is a new exciter needed?	No

Other Transmitter Costs

Primary Transmitter

tter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A
	HVAC Service	Does the replacement transmitter require HVAC Service?	No
		Туре	N/A

	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement Channel 14 Costs	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Auxiliary	Add Transmitter Information					
Fransmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Auxiliary (Backup)			
		Description of Use	backup			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	DCX2H			
		Year	2001			
		Туре	Inductive Output Tube			
		IOT Power Type	Two			
		Power Capacity	40 kW			

Add Transmitter Information

Auxiliary	New Transmitter Costs		
Transmitter	Section	Question	Response
	New Transmitter	Use	Auxiliary (Backup)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Manufacturer	
		Model	ULXTE-50
		Transmitter Type	Solid State
		Solid State Cooling	Liquid Cooled
		Solid State Power capacity	29.1 kW
		Justification for New Transmitter	16 year old Comark tube transmitter is not possible to retune per manufacturer; see attachment

Auxiliary	Other Transmitter Costs		
Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	Yes
		Power	150 kVA
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	Yes

	Description	400A 208 service, conduit & wiring
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	10

Auxiliary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Primary

ine ting
ary n)
ed
Power
Mount
om
zontal
dband el
%
00 MHz
z

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1542.0 kW
Manufacturer	dielectric
Model	tuc-p5-12
Year	2001

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
35576	wjax-tv
11909	wfox-tv

Primary Adjustment to Existing Antenna

Antenna	Section	Question	Response
	Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Other Antenna Costs

Antenna

Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Yes Antenna Antenna? New Туре Number of channels supported 3 Frequencies of channels supported **RF** channel N/A Frequency

Enter a list of RF channel numbers.

RF Channel Number	
19	
14	
32	

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Existing Transmission Line

Transmission

sion Li	tion	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes	
	Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
		Туре	Rigid
		Diameter	7 3/16 inches
		Other Diameter	N/A
	Segment Length	Broadband	
	Other Segment Length	N/A	
	Number of parallel runs	0	
	Length	1020 feet per run	

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
35576	wjax-tv
11909	wfox-tv

Primary Other Transmission Line Expenses Not Listed Transmission

	Decemption
optimize line	Tower has Dielectric Digi line with tunable elbows that will need to be optimized for new channel

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower	Type of change	Modify Existing	
	Description	Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	Yes	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	Yes	
	Existing Tower	Do you have a tower registration number?	Yes	
	Structure Registration	ASR Number	Yes	
	Coordinates (NAD83 (Latitude (NAD83)	30° 16' 51.9" N-	
	North American Datum of 1983))	Longitude (NAD83)		
		Overall Structure Height	1042.97 feet	
		Support Structure Height	925.84 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	7.87 feet	

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	SBA Towers II LLC
Date Constructed	01/19/2006

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
11909	WFOX-TV	DTV
29728	WQIK-FM	FM
51974	WWJK	FM
73130	WJCT	DTV
73125	WJCT-FM	FM
35576	WJAX-TV	DTV
4754	WJKF-CD	DTV
67243	WKSL	FM
51975	WJBT	FM

Other Types of Users

Users

KNJY504 AMBULAN

Primary Tower Modification Costs

Section

Question

Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Tower Rigging Costs

Primary Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
PIM REMEDIATION	Tower must be inspected and rust removed and components replaced to prevent Passive Intermodulation due to Channel 14 assignment. Tower crew to examine tower for sources of PIM and replace components as needed to reduce existence of PIM

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	No
		Number of Hours	N/A
		Explanation	N/A
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare and file Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	5
	Justification	Tower site inspected for Passive Intermodulation generation and sources identified

Outside	Other Professional Services Expenses Not Listed		
Professional	Services Costs	Description	
	CH14 testing engineering	MWG will determine steps necessary to prevent interference with land mobile	

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed				
	Name	Description			
	PLMR Notification	Notify all PLMR licensees of our impending broadcasting on CH14			
	PLMR interference abatement	Improve the reception selectivity and amplifier dynamic range at the various PLMR sites within 65km of WFOX			

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Des datamain a d	E-Grant d	Estimated		A sture l O s s t
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXT	\$262,960.00	\$249,666.80		\$0.00	
Additional field engineering time, 10-30 days	\$63,100.00	\$60,000.00	ch14 testing	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	N/A	N/A
60 kW mask filter	\$89,400.00	\$84,666.80	CH14 mask filter included in channel change quote GA-00020157; 84,666.80	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	CH14	N/A	N/A
Auxiliary Transmitter ULXTE-50	\$1,078,910.00	\$1,254,145.27		\$375,615.09	
Additional field engineering time, 10-30 days	\$63,100.00	\$60,000.00	ch14 testing	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Other Electrical Service: 400A 208 service, conduit & wiring	\$38,000.00	\$38,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$1,126,845.27	ULXTE-50; number is manufacturer's quote Includes CH14 mask filter system (\$91,986.04)	\$375,615.09	N/A
Sub-total	\$1,341,870.00	\$1,503,812.07	N/A	\$375,615.09	N/A
Total for all systems	\$3,274,939.00	\$2,507,111.07	N/A	\$541,715.75	N/A

Components

Actual Information Description	File Name
Additional field engineering time, 10-30 days	Information not provided.
RF Consulting Engineer	Information not provided.
60 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.
Additional field engineering time, 10-30 days	Information not provided.
RF Consulting Engineer	Information not provided.
Other Electrical Service: 400A 208 service, conduit & wiring	Information not provided.

Transformer 3 phase/480v - 150 KVA	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 21 - 31 kW	Component Description:	This is the one
		third deposit paid
		to Gates Air Inc
		for the ULXTE-50
	Amount:	\$375,615.09
	Amount:	\$375,615.0

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna tuc-p5-12	\$637,930.00	\$83,400.00		\$34,650.00	
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized	\$547,000.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

New	\$84,200.00	\$77,000.00	Our present two channel T	\$34,650.00	N/
combiner, cost per			combiner		
channel			cannot be re-		
(without			tuned and		
antenna)			must be		
antonnaj			replaced. We		
			do not have		
			an aux		
			antenna. The		
			current		
			combiner is		
			for channels		
			19 & 32. To		
			fully utilize the		
			testing period		
			to ensure that		
			we do not		
			interfere with		
			land mobile		
			operations,		
			we must be		
			able to		
			continue to		
			broadcast on		
			CH Channels		
			32 & CH19		
			while testing		
			on Channel		
			14.To		
			accomplish		
			this task, we		
			require the		
			ability to		
			switch back		
			and forth		
			between Channels 32		
			and 14,		
			mandating		
			use of a		
			channel		
			combiner that		
			can		
			accommodate		
			all three		
			channels.		
Sub-total	\$637,930.00	\$83,400.00	N/A	\$34,650.00	Ν

Total for	\$3,274,939.00	\$2,507,111.07	N/A	\$541,715.75	N/A
all					
systems					

Components

File Name	
Information not provided.	
Information not provided.	
Component Description:	This is the down payment for the 3 channel combiner \$34,650.00
	Information not provided. Information not provided. Component Description:

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
optimize line	\$6,400.00	\$6,400.00	match line to new channels	N/A	N/A
Sub-total	\$6,400.00	\$6,400.00	N/A	\$0.00	N/A
Total for all systems	\$3,274,939.00	\$2,507,111.07	N/A	\$541,715.75	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justificatio
Primary Tower GTOWER	\$630,679.00	\$242,179.00		\$0.00	
PIM REMEDIATION	\$242,179.00	\$242,179.00	TOWER KING QUOTE C-17- 125 Tower must be inspected and rust removed to prevent Passive Intermodulation due to Channel 14 assignment. Tower crew to examine tower for sources of PIM and replace components as needed to reduce existence of PIM :SEE ATTACHMENT	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$0.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$0.00	N/A	N/A	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$0.00	N/A	N/A	N/A

Sub-total	\$630,679.00	\$242,179.00	N/A	\$0.00	N/A
Total for all systems	\$3,274,939.00	\$2,507,111.07	N/A	\$541,715.75	N/A

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$210,390.00	\$224,250.00		\$131,450.66	
CH14 testing engineering	\$45,000.00	\$45,000.00	MWG will determine steps necessary to prevent interference with land mobile	\$39,352.26	N/A
Additional Field Engineering Service, 5 Days	\$52,000.00	\$52,000.00	Tower site inspected for Passive Intermodulation generation and sources identified	\$47,615.00	Once the initial PIM testing was done it was determined that a visual daytime inspection of the tower was needed (tower king 2.pdf); this increased the cost by \$6432.50
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$8,925.00	RF Analysi
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$673.20	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,383.20	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,200.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$10,387.50	antenna plots & T study
Prepare and or review reimbursement form	\$2,630.00	\$22,000.00	This is actual cost for legal and engineering advisement & documentation per invoices	\$21,914.50	Due to th complexi of movin to CH14 we require additiona engineerin and lega assistand

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$210,390.00	\$224,250.00	N/A	\$131,450.66	N/A
Total for all systems	\$3,274,939.00	\$2,507,111.07	N/A	\$541,715.75	N/A

Components

Actual Information Description	File Name	
CH14 testing engineering	Component Description:	Inside coax with directional coupler; Used by MWG for initial PIM testing \$4,370.00
	Component Description:	Time for MWG for initial WFOX PIM testing \$23,857.50
	Component Description:	Expenses & Materials for MWG for PIM testing and site visit
	Amount:	\$11,124.76
Additional Field Engineering Service, 5 Days		

Component Description:	SOW: Rig tower and prepare for night work, Terminate 7 inch line and set up probe, Move probe around per engineer, remove termination and bring down to the ground; Line sweep, install connectors on
Amount:	transmission line. \$25,840.00
Component Description:	Network analysis of transmission system to determine suitability on ch14. Assist MWG with PIM testing. Test of filters in shop. \$15,000.00
Component Description:	Inside coax with directional coupler; Used by MWG for initial PIM testing
Amount:	N/A

	Component Description:	TOWER SERVICE Mobilization and inspection of PIM on ground up to 400 foot. Inspectio of 12 Bay antenna with Report. 51 man hours x \$120; 5 Travel Hours x \$75 per hour; 2 night per diem x \$140 \$6,775.00
Comprehensive coverage		
verification via field study, if needed	Component Description: Amount:	RF Analysis \$2,857.50
	Component Description: Amount:	RF analysis \$1,350.00
	Component Description: Amount:	RF analysis \$2,835.00
	Component Description: Amount:	RF analysis \$1,882.50
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description:	analyze & advise review tower lease agreement for repack
	Amount:	\$673.20
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	A&A-Email with D. Siegler FCC construction permit
	Amount:	filing process \$149.60
	Component Description:	A & A - Calls, email & preparation of FCC construction permit filings
	Amount:	\$1,158.80
	Component Description:	Analysis and advise - Preparation of email to J. Kauffman, A. Hall and D. Siegler regarding FCC post auction letters concerning construction \$74.80
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	CP engineering \$1,200.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	antenna plots & tv study \$1,740.00
	Component Description:	antenna plots & TV study

Prepare and or review reimbursement form

Component Description:	A&A- Research & emails regarding FCC post-auction channel reassignment public notice Prepare initial draft repack application \$820.40
Component Description:	A&A-Update FCC database account for WFOX for preparation of repack application; research regarding accuracy of license coordinates for WFOX-TV tower for auction repack; FCC repack reimbursement process for WFOX and auction timing \$729.10
Component Description:	A&A-Research & Review & emails regarding revised materials FCC Form 399 questions; prepare draft Form 399 amendment in LMS database \$3,742.60
Component Description: Amount:	Advise on FCC 399 & 399 response \$9,525.00

Component Description:	A&A-Research /Review & emails: regarding FCC repack applications & status\$224.40 credit \$1,237.60
Component Description:	A&A- Review FCC Form 399 draft Emails regarding FCC Form 399 draft prepare overview of FCC Form 399 reimbursement process \$1,720.40
Component Description:	A&A- Prepare correspondence regarding WJAX post-auction repack letter Telephone conference with S. Emery re updating LMS database prior to post-auction repack \$361.80
Component Description: Amount:	advise on 399 \$225.00
Component Description:	A&A-fact gathering- Further edits to draft Form 399 and finalize and submit same review exhibits regarding FCC Form 399 \$3,552.60

Address transition timing	Information not provided.
and coordination issues w/	
other stations and wireless	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$447,670.00	\$447,070.00		\$0.00	
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
PLMR Notification	\$11,400.00	\$11,400.00	Notification of PLMR licensees within 65km of WFOX's impending CH14 broadcasting	N/A	N/A
PLMR interference abatement	\$405,775.00	\$405,775.00	Estimate determined from Murphy Comm quote to test 323 sites and install equipment at 100 \$115,175 plus required hardware for abatement at 100 sites	N/A	N/A

Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Equipment Storage	\$5,000.00	\$5,000.00	possible coordination issues may require storage	N/A	N/A
Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	possible coordination issues may require storage	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$2,500.00	\$2,500.00	glycol and beam supply disposal	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$447,670.00	\$447,070.00	N/A	\$0.00	N/A
Total for all systems	\$3,274,939.00	\$2,507,111.07	N/A	\$541,715.75	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,274,939.00	\$2,507,111.07	\$541,715.75

Reimbursem	enrestanus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	James Patrick McGue RF Engineer 11/28/2018

Attachments