

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File | 66804 000002 | Service: DTV 28554 | Call Sign: | WOAY-TV | Channel: 31 (UHF) |
|-------------------------|-----------------|-----------------------|---------------|---------|--------------------------|
| Number: | | | | | |
| FRN: 00 | 06611263 | Date | 02/13 | | |
| | | Submitted: | /2019 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|----------------------------|-------------------|
| THOMAS BROADCASTING COMPANY Doing Business As: THOMAS BROADCASTING COMPANY | Gerald DiBartolomeo PO Box 3001 OAK HILL, WV 25901 United States | +1 (304) 469- 3361 | jdibartolomeo@woay. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|--|--|-------|--|--|
| Contact Information | Applicant | | Email | | |
| | The Preparer is same as the reimbursement contact. | | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|--|
| Briefly describe transition plan | The plan is for WOAY is to replace the existing channel 50 system with a new channel 31 antenna, new line and new transmitter. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Sigma CD3 Diamond | | |
| | | Year | 2008 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Single | | |
| | | Power Capacity | 19.2 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|---|---|--|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter Use Change Type | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Manufacturer | | |
| | | Model | ULXTE-30 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 30 kW | |
| | | Justification for New Transmitter | GatesAir will no longer offer channel change services, or support in field channel changes on this transmitter. | |

| Primary | Other Transmitter Costs | | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes | | | |
| | | Switchgear (industrial 800 amp) | Yes | | | |
| | | Transformer (480V) | Yes | | | |
| | | Power | 150 kVA | | | |
| | | Rigid Conduit and Wiring | No | | | |
| | | | • | | | |

| | Size | N/A |
|---|--|---------------------------|
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 575.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary Antenna | Existing Antenna Information | | | |
|--------------------|---|--|--------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Circular | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 600.0 kW | |
| | | | | |

| Manufacturer | |
|--------------|-------------------|
| Model | TFU32DSB- A(C) |
| Year | 2008 |

| Primary Antenna | New Antenna Costs | | | |
|--------------------|---------------------------------------|--|--------------------|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 320.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-31JTH- R 04 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | The current antenna cannot be re-tuned. |

| Primary | Other Antenna Costs | | | |
|---------|--------------------------------|---|----------------------------|--|
| Antenna | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No | |
| | | Туре | | |
| | | Number of channels supported | N/A | |
| | | Frequencies of channels supported | N/A | |
| | | Frequency | N/A | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes | |
| | | Broadband or Single Channel? | Single Channel | |
| | | Feed Line Size | 4 1/16 inches inches | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes | |

Other Antenna Costs

| Primary Antenna | Other Antenna Cost Not Listed | | |
|--------------------|-------------------------------|--|--|
| | Name | Description | |
| | Mounting Adapter | Bury mounting adapter with wedding cake. | |
| | Primary Antenna Installation | Cost of installation split with interim antenna. Please see ERI 20181008-510 Rev B | |

| Antenna | Section New Antenna Description | Question Use | Response |
|---------|--------------------------------------|--|--------------------|
| | New Antenna Description | Use | |
| | | | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | No |
| | | Is antenna directional? | No |
| | | Will antenna be located on or in close proximity to an antenna farm? | No |
| | New Antenna Manufacturer and Type | Class | Full Power |
| | | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Horizontal |
| | | Туре | Slotted Coaxial |
| | | Number of Stations Supported | N/A |
| | | Number of Panels/Bays | N/A |
| | | Lower Limit | N/A |
| | | Upper Limit | N/A |
| | | Design power capacity in use | N/A |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 20.0 kW |
| | | Manufacturer | |
| | | Model | TFU-8WB C160 |
| | | Year | 2018 |

Other Antenna Costs

Interim Antenna

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Other Antenna Cost Not Listed Name Description Interim Antenna Installation Costs Cost of installation split with primary antenna. Please see ERI 20181008-510 Rev B

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|------------|---|--|---------------------|--|
| Transmissi | on Line Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Flexible Air | |
| | | Diameter | 5 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 650 feet per run | |

Existing Transmission Line

| Primary Transmissio | New Transmission Line | | | | |
|------------------------|--------------------------------|---|---|--|--|
| | Section | Question | Response | | |
| | New Transmission Line Costs | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Туре | Rigid | | |
| | | Diameter | 4 1/16 inches | | |
| | | Other Diameter | N/A | | |
| | | Segment Length | 20 inches | | |
| | | Other Segment Length | N/A | | |
| | | Number of parallel runs | 1 | | |
| | | Length | 700 feet per run | | |
| | | Justification for New Transmission Line | This is a necessary expense to maintain on air operation during the transition. Includes 100' of flexible transmission line for horizontal run to base of building. | | |

| Interim | New Transmission Line | | |
|-------------|--------------------------------|---|--|
| Transmissio | on Line Section | Question | Response |
| | New Transmission Line Costs | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 4 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 550 feet per run |
| | | Justification for New Transmission Line | Interim transmission line will be required to support interim antenna as tower work (2-4 months) progresses. |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary Tower | Existing Tower | | | |
|------------------|---|---|------------------------|--|
| | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | Terrain Constrained | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Unknown | |
| | | Is tower compliant with Rev G? | Unknown | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1053536 | |
| | Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Latitude (NAD83) | 37° 57' 26.0" N- | |
| | | Longitude (NAD83) | 081° 09' 02.0" W- | |
| | | Overall Structure Height | 717.85 feet | |
| | | Support Structure Height | 629.85 feet | |

| Ground Elevation Above Mean Sea Level (AMSL) | 2717.85 feet |
|--|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Thomas Broadcasting Co |
| Date Constructed | 01/01/1954 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 12550 | WOAY | AM |
| 52789 | WAXS | FM |

Primary Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

Tower

Tower

Section

| Tower Rigging Costs | Complex Tower | Terrain constrained |
|---------------------------------|-----------------------------------|------------------------|
| Helicopter Services Required | Are helicopter services required? | No |

Other Tower Expenses Not Listed

Primary Tower

| Name | Description |
|--|--|
| Additional Rigging Costs | WOAY will engage tower crews three times. See attached narrative. |
| Structural Analysis | ERI conducted the Tower inspection, mapping and Structural analysis |
| Minor Tower Reinforcement Installation | Please see ERI proposal 20181008-510 Rev B for installation costs |

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|--|
| | I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 700 |
| | | Explanation | Local engineering staff is extremely limited and unable to support this project without compromising day to day operations. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |
| | | Quantity | N/A |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |

| | For Auxiliary Facility | No |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

Professional Services rGostsided.

| Other Expenses | Section | Question | Response |
|-------------------|---------------------------------|--|----------|
| | AM Pattern Disturbance | Is an Impact Study needed? | Yes |
| | | Is Remediation needed? | Yes |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | Yes |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC License to Cover Application No FCC Special Temporary Authority No Application No | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other Expenses | Other Expenses Not Listed | | |
|-------------------|-------------------------------|--|--|
| | Name | Description | |
| | Fiber Optic Network | Transfers HD and SD signals and control functions from the studio to the transmitter. Necessary to maintain on air operation during transition. | |
| | Modification of Ground System | For installation of transmitter building. | |
| | Road Work to Tower | To expand and improve the road to the tower for delivery of equipment and tower crew access. | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter ULXTE-30 | \$1,307,650.00 | \$885,300.00 | | \$315,363.41 | |
| Other Building Addition Size: 575.0 | \$167,000.00 | \$167,000.00 | N/A | N/A | N/A |
| 20 Ton system | \$115,500.00 | \$0.00 | New HVAC units are being requested as part of the building addition because WOAY-TV has to build a new building for the new transmitter. The HVAC, which consists of four 5 ton units, is included in the cost of the building. | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$644,000.00 | N/A | \$315,363.41 | N/A |

| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Sub-total | \$1,307,650.00 | \$885,300.00 | N/A | \$315,363.41 | N/A |
| Total for all systems | \$3,926,455.00 | \$3,367,192.51 | N/A | \$622,438.02 | N/A |

Components

Actual Information Description File Name Other -- Building Addition Information not provided. Size: 575.0 Information not provided. 20 Ton system UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW **Component Description:** ULXTE-30 Transmitter Amount: \$315,363.41 Service entrance 3 phase Information not provided. /800 amp/208 volt Switchgear - industrial 800 Information not provided. amp Transformer 3 phase/480v -Information not provided. 150 KVA

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|--|---------------|--------------|--|--------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Interim Antenna TFU-8WB C160 | \$333,045.00 | \$332,715.00 | | \$0.00 | |
| UHF - High Power, Side Mount, basic slot antenna, 20 kW input, horizontally polarized | \$44,925.00 | \$44,925.00 | Please see uploaded Dielectric quote 800289CMZ | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Please see uploaded Dielectric quote 800289CMZ | N/A | N/A |
| Interim Antenna Installation Costs | \$281,390.00 | \$281,390.00 | Cost of installation and other work split with primary antenna. Please see ERI 20181008- 510 Rev B | N/A | N/A |
| Primary Antenna TFU-31JTH- R 04 | \$612,200.00 | \$599,140.00 | | \$206,611.20 | |

| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$235,000.00 | N/A | \$194,076.00 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,100.00 | N/A | \$6,775.20 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Primary Antenna Installation | \$281,390.00 | \$281,390.00 | Cost of installation split with interim antenna. Please see ERI 20181008- 510 Rev B | N/A | N/A |

| Mounting Adapter | \$62,250.00 | \$62,250.00 | Bury mounting adapter with wedding cake. This is a required expense for the antenna. | N/A | N/A |
|-----------------------------|----------------|----------------|--|--------------|-----|
| Sub-total | \$945,245.00 | \$931,855.00 | N/A | \$206,611.20 | N/A |
| Total for all systems | \$3,926,455.00 | \$3,367,192.51 | N/A | \$622,438.02 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|------------------------------------|
| UHF - High Power, Side Mount, basic slot antenna, 20 kW input, horizontally polarized | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| Interim Antenna Installation Costs | Information not provided. | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Component Description: Amount: | UHF - HIGH POWER \$97,038.00 |
| | Component Description: | UHF - High Power Top Mount |
| | Amount: | \$97,038.00 |

| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Component Description: Amount: | Elbow Complex Primary Antenna \$3,387.60 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Primary Antenna Elbow Complex \$3,387.60 |
| Sweep test of existing antenna | Component Description: Amount: | Sweep Test Primary Antenna \$2,880.00 |
| | Component Description: Amount: | Primary Antenna Sweep Test \$2,880.00 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Primary Antenna Installation | Information not provided. | |
| Mounting Adapter | Information not provided. | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim Transmission Line | \$40,700.00 | \$34,505.01 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 4" | \$40,700.00 | \$34,505.01 | Please see uploaded Dielectric quote 800289CMZ | N/A | N/A |
| Primary Transmission Line | \$99,400.00 | \$94,500.00 | | \$72,043.61 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$99,400.00 | \$94,500.00 | Includes 100' of flexible transmission line for horizontal run to base of building. | \$72,043.61 | N/A |
| Sub-total | \$140,100.00 | \$129,005.01 | N/A | \$72,043.61 | N/A |
| Total for all systems | \$3,926,455.00 | \$3,367,192.51 | N/A | \$622,438.02 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Flexible Air Transmission Line - dielectric, 4" | Information not provided. |

| Rigid Transmission Line - copper, 4 1/16" | | Drimen |
|--|------------------------|------------------------------|
| | Component Description: | Primary Transmission Line |
| | Amount: | \$36,021.81 |
| | Component Description: | Primary |
| | | Transmission Line |
| | Amount: | \$36,021.80 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Primary Tower TOWER | \$1,112,100.00 | \$1,014,720.00 | | \$13,600.00 | |
| Additional Rigging Costs | \$450,000.00 | \$450,000.00 | This is additional cost to move equipment during and after the transition. See attached narrative for explanation. | N/A | N/A |
| Structural Analysis | \$4,800.00 | \$4,800.00 | Please see attached ERI invoice | \$4,800.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |

| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$8,800.00 | Please see the attached ERI invoice. | \$8,800.00 | N/A |
|---|----------------|----------------|---|--------------|-----|
| Minor Tower Reinforcement Installation | \$52,000.00 | \$52,000.00 | Cost for minor tower modification material installation. Please see uploaded ERI Proposal 20181008- 510 Rev B | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$99,120.00 | Cost for minor tower materials. Please see uploaded ERI Proposal 20181008- 510 Rev B. | N/A | N/A |
| Sub-total | \$1,112,100.00 | \$1,014,720.00 | N/A | \$13,600.00 | N/A |
| Total for all systems | \$3,926,455.00 | \$3,367,192.51 | N/A | \$622,438.02 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|---------------------------|
| Additional Rigging Costs | Information not provided. |

| | Component Description: | Existing Primary Tower - Structur Analysis |
|--|---------------------------|--|
| | Amount: | \$4,800.00 |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |
| Tower mapping for an undocumented/poorly documented tower and propagation of | Component Description: | Inspection, Structural |
| preparation of documentation necessary for tower load study | Amount: | analysis, Report \$8,800.00 |
| Minor Tower Reinforcement Installation | Information not provided. | |
| Minor tower reinforcement /modifications | Information not provided. | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Outside Professional Services | Predetermined Cost Estimate \$261,870.00 | Estimated Cost \$248,812.50 | Estimated Cost Justification | Actual Cost \$14,819.80 | Actual Cost Justification |
|---|--|-----------------------------------|------------------------------------|----------------------------|------------------------------|
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|----------|-----|
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$812.50 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----------------------------|--------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,562.50 | Per invoices received | \$1,562.50 | Actual cost for this component is \$1,562.50. |
| Project management of the transition | \$110,600.00 | \$105,000.00 | N/A | \$12,444.80 | N/A |
| Sub-total | \$261,870.00 | \$248,812.50 | N/A | \$14,819.80 | N/A |
| Total for all systems | \$3,926,455.00 | \$3,367,192.51 | N/A | \$622,438.02 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |

| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. | |
|---|-----------------------------------|--|
| NEPA Section 106 environmental review, if needed | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Professional services \$812.50 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | WOAY RF Eng- Construction Permit Application \$1,562.50 |

| Project management of the transition | Component Description: Amount: | Project Management \$1,298.60 |
|--------------------------------------|-----------------------------------|-------------------------------------|
| | Component Description: Amount: | Project Management \$3,162.35 |
| | Component Description: Amount: | Project Management \$3,196.65 |
| | Component Description: Amount: | Project Management \$3,763.20 |
| | Component Description: Amount: | Project Management \$1,024.00 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$159,490.00 | \$157,500.00 | | \$0.00 | |
| Road Work to Tower | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| Modification of Ground System | \$13,000.00 | \$13,000.00 | N/A | N/A | N/A |
| Fiber Optic Network | \$8,500.00 | \$8,500.00 | Transfers HD and SD signals and control functions from the studio to the transmitter. Required to remain on air during the transition. | N/A | N/A |
| MVPD Notification of Channel Change | \$500.00 | \$500.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |

| Equipment Delivery and Handling Charges | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| BLM or NFS Coordination | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Local Zoning | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Remedy | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Impact study | \$7,890.00 | \$7,500.00 | N/A | N/A | N/A |
| Sub-total | \$159,490.00 | \$157,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,926,455.00 | \$3,367,192.51 | N/A | \$622,438.02 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | |
| | Total for all systems | \$3,926,455.00 | \$3,367,192.51 | \$622,438.02 | | |

| Reimbursem | enrestanus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Gerald A. DiBartolomeo , III . Vice President 02/13/2019 |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|----------------|---|--|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an aut name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | Gerald A. DiBartolomeo , III . Vice President |
| | | 02/13/2019 |

Attachments