

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	27504	Service: DTV		WKPT-TV	Channel: 32 (UHF)
ID: File	000002	6143	Sign:		
Number:	000002	0140			
FRN: <b>00</b>	01770163	Date	03/14		
		Submitted:	/2019		

# Applicant Name, Type, and Contact Information

# Information

ו	Applicant	Address	Phone	Email	Applicant Type
	HOLSTON VALLEY BROADCASTING CORPORATION Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION	Nathan D. Widener 222 COMMERCE STREET KINGSPORT, TN 37660 United States	+1 (423) 723- 6134	davidw@wtfm. com	Corporation

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information	Preparer Contact Name and Information				
	Applicant	Address	Phone	Email	
	The Preparer is same as the reimbursement contact.				

Broadcaster	Question
Information	
and	
Transition	
Plan	

Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	To keep our current channels on the air while we build our new assigned channels we will have to remove the old 65.5 foot UHF analog antenna replacing it with a 65.5 pole to have room for the new antennas for channel 16 & 36, since our tower is full.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Fransmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	Yes		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	TAU 2- 5K00AA		
		Year	2003		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	4 kW		

# **Existing Transmitter Information**

# Facility ID's and Call Signs of all stations with whom the transmitter is shared.

Facility ID	Call Sign
77677	WAPK-CD

Primary	New Transmitter Costs				
Transmitter	Section	Question         Use         Change Type         Is this a request for upgraded equipment?         Manufacturer         Model         Transmitter Type         Solid State Cooling         Solid State Power capacity         Justification for New Transmitter	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
			No		
		Model	EC708HP- BB		
		Transmitter Type	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power capacity	7 kW		
		Justification for New Transmitter	We need to keep our existing channel 27 operation on the air while we build our new channel 32 facility. Our existing transmitter will not produce the power needed to feed our new channel 32 antenna system. It will only produce 4kW of digital power.		

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
		Other Electrical Service	No		
		Description	N/A		
	HVAC Service	Does the replacement transmitter require HVAC Service?	No		
		Туре	N/A		
		Size	N/A		
		Other Size	N/A		
	Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an Addition, modification, other leashold improvement?			
		Size	N/A		
	Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A		
		Is a channel 14 Mask Filer needed?	N/A		
		Is additional field engineering time needed?	N/A		
		Number of Days	N/A		

Primary	Other Transmitter Cost Not Listed		
Transmitter	Name	Description	
	Remote Control Upgrade	Upgrade Burk remote control to be compatible with new Comark transmitter	

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Auxiliary	Add Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Auxiliary (Backup)	
		Description of Use	Emergency backup low power Antenna	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this antenna currently shared with any other stations?	No	
		Is this antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Middle	
		Polarization	Horizontal	
		Туре	Other	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	Para-slot	

ERP: (Effective Radiated Power)	13.8 kW
Manufacturer	
Model	SCA- SL8CH27
Year	2000

Auxiliary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Auxiliary (Backup)	
		Description of Use	Emergency low power backup antenna	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Bottom	
		Polarization	Circular	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	13.8 kW	

Manufacturer	
Model	SCA- SL8CH32
Year	2017
Justification for New Antenna	It is a channel specific antenna and our current emergency backup antenna wil not work on our new assigned channel,

# Auxiliary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Auxiliary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Primary	Add Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this antenna currently shared with any other stations?	No	
		Is this antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Middle	
		Polarization	Horizontal	
		Туре	Broadband Panel	
		Number of Stations Supported	1	
		Number of Panels	16	
		Design power capacity in use	100.0 %	
		Lower Limit	548.00 MHz	
		Upper Limit	554.00 MHz	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	200.0 kW	

Manufacturer	
Model	TLP-16E
Year	2005

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
New Antenna		Will antenna be located on or in close proximity to an antenna farm?	Yes	
		Class	Full Power	
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Тор	
		Polarization	Horizontal	
		Туре	Broadband Panel	
		Number of Stations Supported	1	
		Number of Panels/Bays	16	
		Lower Limit	578.00 MHz	
		Upper Limit	584.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	222.0 kW	
		Manufacturer		
		Model	TLP-16E	

Year	2017
Justification for New Antenna	Our new assigned channel is 32. We need a new antenna because our existing antenna is not multiple channel, plus we need to keep channel 27 on the air while we build channel 32.

# Primary Other Antenna Costs

# Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Add Transmission Line Transmission Line

ransmissio	n Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Auxiliary (Backup)
		Description of Use	Backup
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is this transmission currently shared with any other stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	Unknown
		Туре	Flexible Foam
		Diameter	1 5/8 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	158 feet per run

Auxiliary Other Transmission Line Expenses Not Listed

Auxiliary Other Transmission Transmission

Primary	Existing Transmission Line			
Transmissio	on Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
_		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Flexible Air	
		Diameter	3 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	150 feet per run	

**Existing Transmission Line** 

Primary	New Transmission Line			
Transmissio	n Linen	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Flexible Air	
		Diameter	3 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	250 feet per run	
		Justification for New Transmission Line	We need a new antenna installed and operating while our existing station is on the air. The mounting position of the new antenna and the proximity of the new transmitter requires additional length of transmission line.	

Primary Other Transmission Line Expenses Not Listed

Transmission to metion not provided.

Interim	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Flexible Air	
		Diameter	3 inches	
		Segment Length	N/A	
		Other Segment Length		
		Number of parallel runs	1	
		Length	275 feet per run	
		Justification for New Transmission Line	Needed for interim operation on pre- transition channel on nearby rental tower using existing primary antenna	

Interim Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

v	Add	Towe
V		

Primary	
Tower	

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1054538
Coordinates (NAD83	Latitude (NAD83)	36° 25' 53.0" N-
(North American Datum of 1983))	Longitude (NAD83)	082° 08' 15.0" W
	Overall Structure Height	225.72 feet
	Support Structure Height	169.29 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4172.85 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	HOLSTON VALLEY BROADCASTING CORPORATION
Date Constructed	10/01/1994

# FM, AM or TV radio broadcasters. Facility ID's, **Call Signs and Services of** other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
77677	WAPK-CD	DTV
27490	WOPI-CD	DTV
27489	WTFM	FM

# Other Types of Users

Users

950 mhz STL

7 ghz transmit

FM Translator

FM translator

7ghz receive

2 ghz receive

#### **Tower Modification Costs Primary**

	•
Tower	

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower

Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed
----------------------	--	-------------------------------------

Primary Tower	Tower Rigging Costs			
	Section	Question	Response	
	Tower Rigging Costs	Complex Tower	Terrain constrained	
	Helicopter Services Required	Are helicopter services required?	No	

# Other Tower Expenses Not Listed

Primary Tower

Information not provided.

# Interim Tower Construction Costs

Tower	Section	Question	Response
	Construct New Tower	Use	Interim
		Description of Use	N/A
		Height	228.00 feet
		Justification for New Tower	Rental for 7 months

# Interim Tower Rigging Costs

# Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

# Interim<br/>Tower Other Tower Expenses Not Listed Name Description Interim Tower Analysis Structural analysis for use of existing tower<br/>owned by WJHL-TV for a period of 7<br/>months while licensee's tower is modified. Tower Lease Rent for Interim operation of WKPT-TV

Outside	Section	Question	Response
Professional	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	8
		Explanation	We have received a quote from Stainless, Inc. of Cedar Hill, Texas for a package including (a) the tower engineering study; (b) replacing the top 65 feet of the tower; (c) tower rigging; and (d) remove replace existing antennas and transmission lines
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
		I

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

# Other Professional Services Expenses Not Listed Professional Services Costs

Name	Description
Other Engineering Services	Engineering services not included in any other 399 section

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses Not Listed

**Expenses** Information not provided.

# Transmitters

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC708HP- BB	\$477,820.15	\$467,943.37		\$241,730.19	
Remote Control Upgrade	\$3,201.03	\$3,201.03	50 percent split with WAPK for Burk remote control upgrade. Increased to include shipping. See Invoice 10288-1.	\$3,201.02	x
UHF - Air Cooled Solid State Transmitter 7 kW	\$238,119.12	\$238,119.12	See WKPT Transmitter Quote EC708HP-BB. Also see WKPT TRANSMITTER JUSTIFICATION.	\$11,905.95	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$226,623.22	***System Notice: Estimate adjusted and locked because line has been superseded. ***New quote from Comark for one step up based on headroom greater than 10 percent, Includes Sales Tax	\$226,623.22	Sales Tax was added after the quote was accepted.
Sub-total	\$477,820.15	\$467,943.37	N/A	\$241,730.19	N/A

# Components

Actual Information Description	File Name	
Remote Control Upgrade	Component Description	Final payment for
	Component Description:	Final payment for remote control upgrade
	Amount:	\$160.04
	Component Description:	WKPT Share of
		50 pct down
		payment. See cover letter for
		rounding and
		splitting
		calculations
	Amount:	\$1,600.52
	Component Description:	WKPT 50% share
		of 45% progress
		payment for
		shared remote
	A	control system
	Amount:	\$1,440.46
UHF - Air Cooled Solid State Transmitter 7 kW		
	Component Description:	Final payment for
		transmitter
	Amount:	\$11,905.95

Transmitter 4 - 6 kW	Component Description:	Transmitter installation
	Amount:	electrical supplie \$264.02
	Component Description:	45% Progress Payment for new
	Amount:	transmitter \$107,153.60
	Component Description:	Transmitter installation
	Amount:	electrical supplie \$58.43
	Component Description:	Transmitter installation
	Amount:	electrical supplie \$3.40
	Component Description:	Transmitter installation
	Amount:	electrical supplie \$84.21
	Component Description:	50 pct down payment for new
		transmitter for WKPT
	Amount:	\$119,059.56

# Antennas

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-16E	\$219,380.00	\$36,872.00		\$36,872.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$9,180.00	Dielectric quote	\$9,180.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$21,292.00	Dielectric quote	\$21,292.00	N/A
Auxiliary Antenna SCA- SL8CH32	\$12,069.25	\$11,739.25		\$5,339.25	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power, Side Mount, basic slot antenna, 14 kW input, elliptically or circularly polarized	\$5,339.25	\$5,339.25	We currently have an emergency backup antenna and they are channel specific so we will need one for our new assigned channel 32. Katrein Scala SL8 quote	\$5,339.25	N/A
	<b>#</b> 004,440,05	<b>\$</b> 40.044.05		<b>*</b> 40.044.05	
Sub-total	\$231,449.25	\$48,611.25	N/A	\$42,211.25	N/A
Total for all systems	\$2,730,485.31	\$1,044,494.76	N/A	\$582,183.41	N/A

# Components

Actual Information Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Custom Mounting brackets for the antenna \$9,180.00
Sweep test of existing antenna	Component Description: Amount:	Sweep of the antenna \$6,400.00
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Component Description: Amount:	TLP-16E primary antenna \$21,292.00

Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 14 kW input, elliptically or circularly polarized	Component Description: Amount:	WKPT Auxiliary Antenna \$5,339.25

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$16,225.00	\$9,665.09		\$9,614.53	
Flexible Air Transmission Line - dielectric, 3"	\$16,225.00	\$9,665.09	N/A	\$9,614.53	x
Primary Transmission Line	\$14,750.00	\$8,838.04		\$8,838.04	
Flexible Air Transmission Line - dielectric, 3"	\$14,750.00	\$8,838.04	N/A	\$8,838.04	N/A
Auxiliary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$30,975.00	\$18,503.13	N/A	\$18,452.57	N/A
Total for all systems	\$2,730,485.31	\$1,044,494.76	N/A	\$582,183.41	N/A

## Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 3"	Component Description:	Interim Transmission Line. See attached Quote for WKPT
	Amount:	\$9,344.31

Component Description: Amount:	items to clean, prepare and install brass ends on transmission lines \$23.36
Component Description: Amount:	items to clean, prepare and install brass ends on transmission lines \$50.56
Component Description: Amount:	Clamps to hang Transmission line on tower \$109.66
Component Description: Amount:	items to clean, prepare and install brass ends on transmission lines \$10.32
Component Description: Amount:	Components to clean, prep, install Line ends split 50 /50 with WAPK \$50.56
Component Description: Amount:	items to clean, prepare and install brass ends on transmission lines \$28.02
Component Description: Amount:	items to clean, prepare and install brass ends on transmission lines \$48.30

Flexible Air Transmission		
Line - dielectric, 3"	Component Description:	Primary
		Transmission Line
		See attached
		Quote for WKPT
	Amount:	\$8,838.04

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$444,166.66	\$37,855.66		\$9,416.64	
Tower Lease	\$16,666.66	\$16,666.66	Rent for the period of 7 months through the Phase 2 transition	\$6,666.64	N/A
Interim Tower Analysis	\$6,500.00	\$6,500.00	Stainless quote	\$2,750.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$14,689.00	Stainless quote	N/A	N/A
New tower	\$0.00	\$0.00	Existing tower is being rented for 7 months.	N/A	N/A
Primary Tower TOWER	\$1,485,600.00	\$435,471.10		\$241,933.10	
Serious tower reinforcement /modifications	\$1,052,000.00	\$395,535.60	WKPT-TV Tower Modifications partially shared with co-owned repack station WAPK-CD	\$212,401.20	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$37,935.50	See estimates from Stainless, Inc. for installing antennas and line on primary and nearby rental tower for interim operation	\$27,531.90	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,000.00	see attached estimate from Stainless, inc. 50 percent of cost split with WAPK	\$2,000.00	N/A
Sub-total	\$1,929,766.66	\$473,326.76	N/A	\$251,349.74	N/A
Total for all systems	\$2,730,485.31	\$1,044,494.76	N/A	\$582,183.41	N/A

# Components

Actual Information
Description
File Name

Tower Lease		
	Component Description:	Tower Rent for
	A	Interim antenna
	Amount:	\$1,666.66
	Component Description:	Tower rent for WKPT Interim
	Amount:	antenna \$1,666.66
	Component Description:	Lease payment for tower space for interim antennas
	Amount:	\$1,666.66
	Component Description:	Rent Payment
		Month 3 January
	Amount:	2018 \$1,666.66
nterim Tower Analysis		
	Component Description:	50 pct down payment for structural analysis of interim rental tower. Services have been completed.
	Amount:	\$1,375.00
	Component Description:	50 pct final
		payment for
		structural analysis
		of interim rental
		tower. Services
		have been
	Amount:	completed. \$1,375.00
	AMOUNT'	<u> ふし 3 / つ しし</u>

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.	
New tower	Information not provided.	
Serious tower reinforcement /modifications	Component Description:	30 pct down payment for 50% of the total cost of tower reinforcement
	Amount:	modifications \$69,800.40
	Component Description: Amount:	Construction services 60% Progress payment for Tower modifications and Rigging \$139,600.80
	Component Description:	Dug 110 ft ditch to bury overhead electrical lines
	Amount:	\$3,000.00

Complex Tower (includes, for example, those with candelabras and/or stacked	Component Description:	Complex Tower
antennas)		Rigging antenna installation
	Amount:	\$18,354.60
		••••
	Component Description:	30 pct down payment of 50 pct of the total rigging and antenna and
		line installation cost, shared with
		WAPK
	Amount:	\$9,177.30
	Component Description:	60% Progress payment for Tower modifications and
		Rigging
	Amount:	\$18,354.60
Structural engineering tower		
load study for well documented tower	Component Description:	One half down
		payment for tower
		structural analysis
	A	for WKPT
	Amount:	\$1,000.00
	Component Description:	One half balance
		due for tower
		Structural analysis
		for WKPT
	Amount:	\$1,000.00

## **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$43,424.25	\$27,360.25	Justineation	\$19,983.58	Justineation
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$275.00	N/A	\$183.33	N/A
Other Engineering Services	\$13,550.25	\$13,550.25	Engineering services not included in any other 399 section	\$13,550.25	add
ASR modification (prepare FCC Form 854)	\$2,105.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$3,000.00	N/A	\$2,800.00	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,535.00	N/A	\$550.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$2,300.00	Invoice for engineering CP application was greater than estimated	\$2,300.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$0.00	Included in CP application charges	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$1,000.00	N/A	N/A	N/A
Project management of the transition	\$1,264.00	\$1,200.00	N/A	\$600.00	N/A
Sub-total	\$43,424.25	\$27,360.25	N/A	\$19,983.58	N/A
Total for all systems	\$2,730,485.31	\$1,044,494.76	N/A	\$582,183.41	N/A

# Components

Actual Information	
Description	

File Name

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Component Description:	Prep and submit FAA 7460-1; cost split between WKPT WAPK WOPI
	Amount:	\$183.33

Other Engineering Services		
	Component Description:	Design, RF calculations and
	Amount:	amendment of 399 \$2,716.25
	Component Description:	RF Design for revised transition
		plan and 399 amendment for
	Amount:	WKPT \$3,437.50
	Component Description:	OPS OES related to repack for WKPT
	Amount:	\$609.50
	Component Description:	OPS OES
		amended 399 for WKPT
	Amount:	\$265.00
	Component Description:	FCC application for
		STA to operate on Interim tower
	Amount:	\$1,535.00
	Component Description:	Prepare and submit
	Amount:	Actual Cost Invoices \$2,125.00
	Component Description:	OPS OES actual cost invoices for
	Amount:	WKPT \$2,862.00
ASR modification (prepare FCC Form 854)	Information not provided.	

and File FCC Form 2100 (main), License to Cover Application		
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Reimbursement for part of invoice covering initial CP application July 6 Form 2100 \$2,800.00
Prepare request for		
Special Temporary Authorization	Component Description:	STA for repack Interim operation c WKPT
	Amount:	\$550.00
	Component Description:	Prepare technical portion of STA for interim operation
	Amount:	\$1,535.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100		
(main), Construction Permit Application	Component Description:	Engineering for CF Application for WKPT
	Amount:	\$2,300.00
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	

Project management of the		
transition	<b>Component Description:</b>	Prog Rept 387
		3Q2018
	Amount:	\$150.00
	Component Description:	Prep and submit
	Component Description.	Form 387 for 10
		weeks prior to
		transition
	Amount:	\$150.00
	Component Description:	Progress Report
		4Q18
	Amount:	\$150.00
	Component Description:	FCC 387 progress
		report 2Q18 WKPT
	Amount:	\$150.00

## **Other Expenses**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$17,050.00	\$8,750.00		\$8,456.08	
Equipment Delivery and Handling Charges	\$3,500.00	\$3,500.00	Increased to cover cost of Primary Antenna delivery	\$3,456.08	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	\$1,755.00	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,250.00	N/A	\$3,245.00	N/A
Sub-total	\$17,050.00	\$8,750.00	N/A	\$8,456.08	N/A
Total for all systems	\$2,730,485.31	\$1,044,494.76	N/A	\$582,183.41	N/A

#### Components

Actual Information
Description

File Name

oonent Description: unt: unt: oonent Description: unt: unt:	equipment to be installed and removed. \$136.87
oonent Description: unt: oonent Description:	deliver repack equipment to the site. Shared with WAPK \$28.45 Stone for road bed to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt: oonent Description:	equipment to the site. Shared with WAPK \$28.45 Stone for road beat to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt: oonent Description:	site. Shared with WAPK \$28.45 Stone for road bea to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt: oonent Description:	WAPK \$28.45 Stone for road beat to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt: oonent Description:	\$28.45 Stone for road beat to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt: oonent Description:	Stone for road bed to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
unt: Donent Description: unt:	to enable site access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt:	access \$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt:	\$531.36 Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
oonent Description: unt:	Pallet jack to move equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
ınt:	equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
ınt:	equipment to be installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
	installed and removed. \$136.87 Delivery of primary antenna from manufacturer facility
	\$136.87 Delivery of primary antenna from manufacturer facility
	Delivery of primary antenna from manufacturer facility
oonent Description:	antenna from manufacturer facility
	antenna from manufacturer facility
	manufacturer facility
	•
	\$2 632 25
ınt:	ψ <b>ε,</b> υσε.ευ
oonent Description:	50% share of
	rental truck to
	deliver repack
	equipment to the
	site shared with
	WAPK
ınt:	\$127.15
onent Description:	Prepare and mail
oonent Description:	Prepare and mail MVPD notices
ι	unt:

DTV Medical Facility		
Notification		
Volineation	Component Description:	Prepare and mai
		medical
		notifications
	Amount:	\$3,245.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,730,485.31	\$1,044,494.76	\$582,183.41

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Robert Gehman Consulting Engineer 03/14/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	<ul> <li>3. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</li> <li>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</li> </ul>	
an a nam	clare, under penalty of perjury, that I am uthorized representative of the above- ed applicant for the Authorization(s) cified above.	Robert Gehman Consulting Engineer
		03/14/2019

## Attachments