

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| • | 8581 | Service: DTV | Call | KTVD | Channel: 31 (UHF) |
|-----------------|--------|--------------|-------|------|-------------------|
| ID: | | | Sign: | | |
| File 0000027983 | | | | | |
| Number: | | | | | |
| FRN: 00018 | 887363 | Date | 03/22 | | |
| | | Submitted: | /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---------------------------------------|---|----------------------|-----------------------|-------------------|
| MULTIMEDIA HOLDINGS CORPORATION | Law Department TEGNA Inc. 7950 Jones Branch Drive McLean, VA 22107 United States | +1 (703) 873-6600 | lawdept@tegna. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Ontact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|--|--|-----------------------|-------------------------|
| | Jeffrey Johnson , Johnson . Vice President Projects TEGNA | Jeffrey Johnson 7950 Jones Branch Drive McLean, VA 22102 United States | +1 (703) 873- 6736 | jsjohnson@tegna. com |
| | | | | |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | KTVD will be moving to channel 31 from channel 19. It plans to repurpose the current broadband antenna and transmission line. It requires a new combiner port and a new transmitter. It would cost more to re-tune the existing TX than to purchase a new. |

| Transmitters Sec | ction | Question | Response |
|------------------|-----------------------------|---|----------|
| _ | ansmitter Related penses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|------------------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Auxiliary (Backup) | | |
| | | Description of Use | Low Power Backup transmitter | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Ranger | | |
| | | Year | 2003 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 1 kW | | |
| | | | | | |

Existing Transmitter Information

| Auxiliary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|--|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Auxiliary (Backup) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | UAXTE 2R37 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power capacity | 1.2 kW | | | |
| | | Justification for New Transmitter | The old transmitter cannot be re-tuned. | | | |

Auxiliary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|------------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | Yes |
| | | Size | 2 inches |
| | | Length | 100.0 feet |
| | | Other Electrical Service | Yes |
| | | | |

| | Description | Additional electrical services required for transmitter installation. |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

AuxiliaryOther Transmitter CoTransmitterInformation not provided.

| Primary | Existing Transmitter Information | | | | | |
|-------------|---|--|--------------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | | |
| | | Model | PWR 60 P2 | | | |
| | | Year | 2007 | | | |
| | | Туре | Inductive Output Tube | | | |
| | | IOT Power Type | Two | | | |
| | | Power Capacity | 60 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|--|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXT 60 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 51 kW | | | |
| | | Justification for New Transmitter | It will cost more to re- tune the old transmitter with interim transmitter lease pricing than purchasing a new one. | | | |

Other Transmitter Costs

| Primary | Other Transmitter Costs | | |
|-------------|-------------------------|---------------------------------------|----------|
| Transmitter | Section | Question | Response |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | Yes |
| | | Size | 3 inches |
| | | | |

| | Length | 100.0 feet |
|---|--|---|
| | Other Electrical Service | Yes |
| | Description | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 100.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas | Section | Question | Response |
|----------|--------------------------|---------------------------------------|----------|
| | Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

Primary

| Antenna | Section | Question | Response |
|---------|---|--|--------------------|
| | Existing Antenna Description | Type of change | Retune Existing |
| | | Antenna Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing antenna shared with another station or stations? | Yes |
| | | Is the existing antenna directional? | Yes |
| | | Is antenna in operating condition? | Yes |
| | | Is antenna located on or in close proximity to an antenna farm? | No |
| | Existing Antenna Manufacturer and Type | Class | Full Power |
| | | Mounting | Top Mount |
| | | Antenna position in stack | Тор |
| | | Polarization | Horizontal |
| | | Туре | Broadband Panel |
| | | Number of Stations Supported | 2 |
| | | Number of Panels | 48 |
| | | Design power capacity in use | 50.0 % |
| | | Lower Limit | 470.00 MHz |

| Upper Limit | 860.00 MHz |
|---------------------------------|-------------------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 1000.0 kW |
| Manufacturer | Dielectric |
| Model | TUC-C4SP- 12/48U-4-T |
| Year | 2008 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 47903 | KCNC-TV |

Primary Adjustment to Existing Antenna

| Antenna | Section | Question | Response |
|---------|-----------------------------------|---|----------|
| | Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Other Antenna Costs

| Antenna Section Combiner for Antenna | Section | Question | Response |
|--|--------------------------------|--|----------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | | Туре | Additional Module |
| | | Number of channels supported | 3 |
| | | Frequencies of channels supported | RF channel |
| | | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number | | |
|-------------------|--|--|
| 19 | | |
| 31 | | |
| 35 | | |
| | | |

Primary Antenna

Other Antenna Cost Not Listed Name Description Mask Filter New mask filter required for new channel.

Auxiliary Existing Antenna Information

| Antenna | Section | Question | Response |
|---------|---|--|-----------------------|
| | Existing Antenna Description | Type of change | Retune Existing |
| | | Antenna Use | Auxiliary (Backup) |
| | | Description of Use | AUX Antenna |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing antenna shared with another station or stations? | Yes |
| | | Is the existing antenna directional? | Yes |
| | | Is antenna in operating condition? | Yes |
| | | Is antenna located on or in close proximity to an antenna farm? | No |
| | Existing Antenna Manufacturer and Type | Class | Full Power |
| | | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | | |

| Polarization | Horizontal |
|---------------------------------|----------------------|
| Туре | Broadband Panel |
| Number of Stations Supported | 2 |
| Number of Panels | 36 |
| Design power capacity in use | 50.0 % |
| Lower Limit | 470.00 MHz |
| Upper Limit | 860.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 987.0 kW |
| Manufacturer | Dielectric |
| Model | TUA-C3-12 /36-1-S |
| Year | 2008 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 47903 | KCNC-TV |

Adjustment to Existing Antenna Auxiliary

| Antenna | Section | Question | Response |
|---------|-----------------------------------|---|----------|
| | Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

| Auxiliary | Other Antenna Costs | | | |
|-----------|--------------------------------|--|----------|--|
| Antenna | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes | |

| Туре | Additional Module |
|-----------------------------------|----------------------|
| Number of channels supported | 3 |
| Frequencies of channels supported | RF channel |
| Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number | | |
|-------------------|--|--|
| 19 | | |
| 31 | | |
| 35 | | |

| Auxiliary | Other Antenna Cost Not Listed | | |
|-----------|-------------------------------|---|--|
| Antenna | Name | Description | |
| | Mask Filter | New mask filter required for new channel. | |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Existing Transmission Line

Transmission

| sion Line | Question | Response |
|---|--|----------------------|
| Existing Transmission Line Description | n Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 2 |
| | Length | 1000 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| | |

47903 KCNC-TV

Other Transmission Line Expenses Not Listed Transmission Line Description

| Description | |
|-------------|--|
| | Sweep required to verify post-transition channel measures well on existing line. |

Existing Transmission Line Transmission Line

TX Line Sweep

| Transmission | n Line Section | Question | Response |
|--------------|--|--|--|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Auxiliary (Backup) |
| | | Description of Use | AUX Line |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | Yes |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and | Manufacturer | Dielectric |
| | Type | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | Auxiliary (Backup)AUX LineOwnedN/AN/AYesDielectricRigid8 3/16 |
| | | Segment Length | |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 2 |
| | | | |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 47903 | KCNC-TV |

Other Transmission Line Expenses Not Listed Transmission Line

| Name | Description |
|---------------|--|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |
| | |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | No | |
| | | Is tower compliant with Rev G? | Unknown | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1058328 | |
| | Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Latitude (NAD83) | 39° 43' 50.6" N- | |
| | | Longitude (NAD83) | 105° 13' 55.6" W- | |
| | | Overall Structure Height | 734.24 feet | |
| | | Support Structure Height | 620.40 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 7115.40 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | LAKE CEDAR GROUP, L. L.C. |
| Date Constructed | 06/01/2009 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 47903 | KCNC-TV | DTV |

Primary Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcement needed |

Primary Tower Rigging Costs

Tower

Tower

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary
TowerOther Tower Expenses Not ListedInformation not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|---|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 200 |
| | | Explanation | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs (\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 2 |
|--|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Jervices | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 10 |
|----------------|---|
| Justification | \$2,500 per site visit including expenses x 10 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

Outside Other Professional Services Expenses Not Listed Professional Services Costs

| onal Services Costs | Description |
|----------------------------|--|
| Other Legal Services | Other Legal Services related to the DTV Repack |
| Pre filing site review | outside engineering to review all facilitues |
| Other Engineering Services | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs(\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmitter ULXT 60 | \$904,745.51 | \$904,445.51 | | \$1,148,206.87 | |
| Other Building Addition Size: 100.0 | \$25,000.00 | \$25,000.00 | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded. | \$301.42 | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$92,949.50 | \$92,949.50 | See Encore Electric Quote. The total is 50 cents higher than originally thought due to the "cents" being lopped off on the vendor's quote. | \$92,949.50 | N/A |

| UHF - Liquid Cooled Solid State Transmitter 51 kW | \$781,596.01 | \$781,596.01 | See GatesAir quote | \$1,054,955.95 | The Actua Cost exceeds the Estimated Cost due in part to the inclusion o the Combiner & RF System in this category, as well as sales tax. |
|---|----------------|----------------|--|----------------|--|
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Auxiliary Transmitter UAXTE 2R37 | \$153,600.00 | \$115,837.89 | | \$44,168.95 | |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$88,337.89 | N/A | \$44,168.95 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,500.00 | N/A | N/A | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation. | \$25,000.00 | \$25,000.00 | Additional electrical services required for transmitter installation. | N/A | N/A |
| Sub-total | \$1,058,345.51 | \$1,020,283.40 | N/A | \$1,192,375.82 | N/A |
| Total for all | \$2,714,680.51 | \$2,072,490.90 | N/A | \$1,238,757.74 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Other Building Addition Size: 100.0 | Component Description: Amount: | Inv 148630459 KTVD Equipment rental UL20180601jgv1 \$301.42 |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | Component Description: Amount: | KTVD Encore Elec inv #43123 Electrical work UL20180806jg v2 \$92,949.50 |
| UHF - Liquid Cooled Solid State Transmitter 51 kW | Component Description: | Inv MAN00269 KTVD Combiner and RF System 45 percent down payment UL20180424jg v1 \$92,291.63 |
| | Component Description: | Inv GO10004699-1 KTVD ULXT-60 transmitter 50 percent down payment UL20180424jg v1 \$390,798.01 |
| | Component Description: Amount: | Inv US0307626 KTVD ULXT-60 TX change order UL20180515jgv1 \$23,246.71 |

| | Component Description: Amount: | Transmitter /Components- GatesAir \$422,226.60 |
|---|-----------------------------------|---|
| | Component Description: Amount: | Deposit on Transmitter \$144,324.64 |
| | Component Description: | Inv US0307804 KTVD ULXT-60 TX balance due UL20180515jgv2 |
| | Amount: | \$456,327.97 |
| | Component Description: | Inv MAN00386 KTVD Combiner and RF System 45 percent payment 2 UL20180424jg v1 |
| | Amount: | \$92,291.63 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | Component Description: | Gates inv #GO10004858-1 Aux TX 50 pct pmt |
| | Amount: | 1 UL20181030jgv1 \$44,168.95 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: Additional electrical services required for | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna TUC-C4SP- 12/48U-4-T | Predetermined Cost Estimate \$730,130.00 | Estimated Cost \$163,571.25 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|---|--|-----------------------------------|--|-----------------------|------------------------------|
| UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized | \$547,000.00 | \$0.00 | Antenna to be repurposed | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Adding a module to existing combiner (without antenna) | \$84,200.00 | \$65,921.25 | 3-channel manifold combiner required in order to repurpose existing broadband antenna and broadband transmission line. See attached Dielelctric quote. | N/A | N/A |

| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$18,000.00 | N/A | N/A | N/A |
|---|--------------|--------------|--|--------|-----|
| Mask Filter | \$73,250.00 | \$73,250.00 | New mask filter required for new post- transition channel. See attached Dielectric quote. | N/A | N/A |
| Auxiliary Antenna TUA-C3-12 /36-1-S | \$134,880.00 | \$115,321.25 | | \$0.00 | |
| Mask Filter | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$18,000.00 | N/A | N/A | N/A |
| Adding a module to existing combiner (without antenna) | \$84,200.00 | \$65,921.25 | 3-channel manifold combiner required in order to repurpose existing broadband antenna and broadband transmission line. See attached Dielelctric | N/A | N/A |

| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 987 horizontally polarized | \$0.00 | \$0.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$865,010.00 | \$278,892.50 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,714,680.51 | \$2,072,490.90 | N/A | \$1,238,757.74 | N/A |

Components

Information not provided.

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Auxiliary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$12,800.00 | \$12,800.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,714,680.51 | \$2,072,490.90 | N/A | \$1,238,757.74 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$394,800.00 | \$375,000.00 | | \$0.00 | |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Sub-total | \$394,800.00 | \$375,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,714,680.51 | \$2,072,490.90 | N/A | \$1,238,757.74 | N/A |

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cc Justificat |
|-------------------------------------|--------------------------------|-------------------|---|-------------|-------------------------|
| Outside Professional Services | \$258,895.00 | \$261,250.00 | | \$39,361.92 | |
| Other Engineering Services | \$15,000.00 | \$15,000.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs (\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$2,475.00 | N/A |

| Additional Field Engineering Service, 10 Days | \$25,000.00 | \$25,000.00 | \$2,500 per site visit including expenses x 10 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
|---|-------------|-------------|--|-----|-----|
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|---|------------|-------------|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N// |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N// |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/J |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$4,141.93 | N/ <i>/</i> |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N// |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|-----|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Prepare and or | \$2,630.00 | \$15,000.00 | Fewer PM | \$3,637.50 | N/A |
|----------------|-------------|-------------|----------------------------|-------------|-----|
| review | | | tasks are | | |
| reimbursement | | | needed & OES & 399 | | |
| form | | | work are | | |
| | | | needed, so the | | |
| | | | PM total has | | |
| | | | been reduced | | |
| | | | to \$150x200hrs | | |
| | | | (\$30000), a | | |
| | | | new OES | | |
| | | | component | | |
| | | | has been | | |
| | | | created & | | |
| | | | funded with | | |
| | | | part of the \$ | | |
| | | | removed from | | |
| | | | PM, & | | |
| | | | "Prepare & or | | |
| | | | review | | |
| | | | reimbursement | | |
| | | | form" has | | |
| | | | been increased | | |
| Project | \$31,600.00 | \$30,000.00 | It will be | \$29,107.49 | N/A |
| management of | | | necessary to | | |
| the transition | | | schedule and | | |
| | | | coordinate | | |
| | | | multiple | | |
| | | | vendors, | | |
| | | | complete | | |
| | | | progress | | |
| | | | reports, and | | |
| | | | update | | |
| | | | Schedule | | |
| | | | 399s. Station | | |
| | | | does not have available | | |
| | | | | | |
| | | | personnel or | | |
| | | | personnel trained in | | |
| | | | | | |
| | | | project | | |
| | | | management for such | | |
| | | | complex | | |
| | | | projects. | | |
| | | | | N/A | N/A |

| Sub-total | \$258,895.00 | \$261,250.00 | N/A | \$39,361.92 | N/A |
|-----------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$2,714,680.51 | \$2,072,490.90 | N/A | \$1,238,757.74 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Other Engineering Services | Component Description: Amount: | Osborn inv #29838 Other Eng Srvcs UL20190322jgv1 \$2,475.00 |
| Additional Field Engineering Service, 10 Days | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|--|---------------------------|---|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |
| Other Legal Services | Component Description: | Covington inv #60796723 Various Legal UL20181024jgv1 |
| | Amount: | \$4,141.93 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|---|---------------------------|---|
| Prepare and or review reimbursement form | Component Description: | Osborn inv #29838 Actual Cost Invoices |
| | Amount: | UL20190322jgv1 \$437.50 |
| | Component Description: | Osborn inv #28999 Amend 399 Form UL20190301jgv2 |
| | Amount: | \$3,200.00 |
| Project management of the transition | Component Description: | Osborn inv #29838 Proj mgt 180526- 180629 |
| | Amount: | UL20190322jgv1 \$2,362.50 |
| | Component Description: | Osborn inv #28999 Proj mgt 180331- 180427 |
| | Amount: | UL20190321jgv1 \$1,725.00 |
| | Component Description: | Inv 29216 KTVD Proj Mgt 180428- 180525 |
| | Amount: | UL20180706jg v1 \$4,350.00 |
| | Component Description: | Osborn inv #26018 Proj Mgt 170530- 170728 |
| | Amount: | UL20181107jg v1 \$20,669.99 |

| | e | •. | |
|-----|--------|------|--------|
| Pre | tilina | site | review |
| | | | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$124,830.00 | \$124,265.00 | | \$7,020.00 | |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | 40 hours at \$150 per hour to shoot, edit . write and produce promotional information. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,000.00 | \$6,000.00 | 40 hours at \$150 per hour to shoot, edit . write and produce promotional information. | \$3,270.00 | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |

| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$3,750.00 | N/A |
|---|----------------|----------------|--|----------------|-----|
| Local Zoning | \$750.00 | \$750.00 | 3 cents per \$100 of construction cost. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$124,830.00 | \$124,265.00 | N/A | \$7,020.00 | N/A |
| Total for all systems | \$2,714,680.51 | \$2,072,490.90 | N/A | \$1,238,757.74 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Component Description: Amount: | 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 \$3,270.00 |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Non-zoning permits | Information not provided. | |

| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
|---|-----------------------------------|---|
| DTV Medical Facility Notification | Component Description: Amount: | RF Notifications inv #1052 Medical Notifications UL20181029jg v1 \$3,750.00 |
| Local Zoning | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| Equipment Storage | Information not provided. | |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$2,714,680.51 | \$2,072,490.90 | \$1,238,757.74 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Jeffrey C Gehman Engineering Associate |
| | 03/22/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | a. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. b. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|---------------|---|---|
| an ai name | lare, under penalty of perjury, that I am uthorized representative of the above- ed applicant for the Authorization(s) ified above. | Jeffrey C Gehman Engineering Associate |
| | | 03/22/2019 |

Attachments