

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Date

Facility 27504 Service: DTV Call WKPT-TV Channel: 32 (UHF)

ID:

Sign:

File

Number:

FRN: **0001770163**

03/26

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

0000026143

Applicant	Address	Phone	Email	Applicant Type
HOLSTON VALLEY BROADCASTING CORPORATION Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION	Nathan D. Widener 222 COMMERCE STREET KINGSPORT, TN 37660 United States	+1 (423) 723- 6134	davidw@wtfm. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	To keep our current channels on the air while we build our new assigned channels we will have to remove the old 65.5 foot UHF analog antenna replacing it with a 65.5

pole to have room for the new antennas for channel 16 & 36, since our tower is full.

Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	Yes
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	TAU 2- 5K00AA
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

Facility ID's and Call Signs of all stations with whom the transmitter is shared.

Facility ID	Call Sign
77677	WAPK-CD

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC708HP- BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	7 kW
	Justification for New Transmitter	We need to keep our existing channel 27 operation on the air while we build our new channel 32 facility. Our existing transmitter will not produce the power needed to feed our new channel 32 antenna system. It will only produce 4kW of digital power.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Remote Control Upgrade	Upgrade Burk remote control to be compatible with new Comark transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Emergency backup low power Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Туре	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Para-slot

ERP: (Effective Radiated Power)	13.8 kW
Manufacturer	
Model	SCA- SL8CH27
Year	2000

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Emergency low power backup antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Circular
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	13.8 kW

Manufacturer	
Model	SCA- SL8CH32
Year	2017
Justification for New Antenna	It is a channel specific antenna and our current emergency backup antenna will not work on our new assigned channel,

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	16
	Design power capacity in use	100.0 %
	Lower Limit	548.00 MHz
	Upper Limit	554.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW

Manufacturer	
Model	TLP-16E
Year	2005

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	578.00 MHz
	Upper Limit	584.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	222.0 kW
	Manufacturer	
	Model	TLP-16E

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Transmission Seffien		Question	Response
	ission Line I Expenses	Do you have transmission line related expenses?	Yes

Auxiliary Transmission

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Unknown
Line Manufacturer and Type	Туре	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	158 feet per run

Other Transmission Line Expenses Not Listed Auxiliary Other Transmission Transmission to inetion not provided.

Primary Transmission Line

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	150 feet per run

New Transmission Line

Primary Transmission

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per
	Justification for New Transmission Line	We need a new antenna installed and operating while our existing station is on the air. The mounting position of the new antenna and the proximity of the new transmitter requires additional length of transmission line.

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

New Transmission Line

Transmission	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	275 feet per run
		Justification for New Transmission Line	Needed for interim operation on pretransition channel on nearby rental tower using existing primary antenna

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1054538
Coordinates (NAD83	Latitude (NAD83)	36° 25' 53.0" N-
(North American Datum of 1983))	Longitude (NAD83)	082° 08' 15.0" W-
	Overall Structure Height	225.72 feet
	Support Structure Height	169.29 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4172.85 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	HOLSTON VALLEY BROADCASTING CORPORATION
Date Constructed	10/01/1994

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
27490	WOPI-CD	DTV
27489	WTFM	FM
77677	WAPK-CD	DTV

Other Types of Users

Users
950 mhz STL
7 ghz transmit
FM Translator
FM translator
7ghz receive
2 ghz receive

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower

Tower Reinforcements	Please select whether tower reinforcements	Serious
	are needed:	Reinforcements
		needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Interim Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	228.00 feet
	Justification for New Tower	Rental for 7 months

Interim Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

Interim Tower

Other Tower Expenses Not Listed

Name	Description
Interim Tower Analysis	Structural analysis for use of existing tower owned by WJHL-TV for a period of 7 months while licensee's tower is modified.
Tower Lease	Rent for Interim operation of WKPT-TV

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	8
	Explanation	We have received a quote from Stainless, Inc. of Cedar Hill, Texas for a package including (a) the tower engineering study; (b) replacing the top 65 feet of the tower; (c) tower rigging; and (d) remove replace existing antennas and transmission lines
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

I Şervices Costs	Description	
Other Engineering Services	Engineering services not included in any other 399 section	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC708HP- BB	\$477,820.15	\$467,943.37		\$241,730.19	
UHF - Air Cooled Solid State Transmitter 7 kW	\$238,119.12	\$238,119.12	See WKPT Transmitter Quote EC708HP-BB. Also see WKPT TRANSMITTER JUSTIFICATION.	\$11,905.95	N/A
Remote Control Upgrade	\$3,201.03	\$3,201.03	50 percent split with WAPK for Burk remote control upgrade. Increased to include shipping. See Invoice 10288-1.	\$3,201.02	х
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$226,623.22	***System Notice: Estimate adjusted and locked because line has been superseded. ***New quote from Comark for one step up based on headroom greater than 10 percent, Includes Sales Tax	\$226,623.22	Sales Tax was added after the quote was accepted.
Sub-total	\$477,820.15	\$467,943.37	N/A	\$241,730.19	N/A

Total for all	\$2,730,770.31	\$1,044,779.76	N/A	\$584,380.07	N/A
systems					

Components

Actual Information Description	File Name	
UHF - Air Cooled Solid State Transmitter 7 kW	Component Description: Amount:	Final payment for transmitter \$11,905.95
Remote Control Upgrade	Component Description:	Final payment for
	Amount:	remote control upgrade \$160.04
	Component Description:	WKPT 50% share of 45% progress payment for shared remote control system
	Amount:	\$1,440.46
	Component Description:	WKPT Share of 50 pct down payment. See cover letter for rounding and splitting calculations
	Amount:	\$1,600.52

UHF - Air Cooled Solid State Transmitter 4 - 6 kW

Component Description: Transmitter

installation

electrical supplies

Amount: \$84.21

Component Description: Transmitter

installation

electrical supplies

Amount: \$264.02

Component Description: Transmitter

installation

electrical supplies

Amount: \$3.40

Component Description: 45% Progress

Payment for new

transmitter

Amount: \$107,153.60

Component Description: Transmitter

installation

electrical supplies

Amount: \$58.43

Component Description: 50 pct down

payment for new transmitter for

WKPT

Amount: \$119,059.56

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-16E	\$219,380.00	\$36,872.00		\$36,872.00	
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$21,292.00	Dielectric quote	\$21,292.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$9,180.00	Dielectric quote	\$9,180.00	N/A
Auxiliary Antenna SCA- SL8CH32	\$12,069.25	\$11,739.25		\$5,339.25	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High	\$5,339.25	\$5,339.25	We	\$5,339.25	N/A
Power,			currently		
Side			have an		
Mount,			emergency		
basic slot			backup		
antenna,			antenna		
14 kW			and they		
input,			are		
elliptically			channel		
or		specific so			
circularly		we will			
polarized		need one			
		for our new			
		assigned			
		channel			
		32. Katrein			
			Scala SL8		
			quote		
Sub-total	\$231,449.25	\$48,611.25	N/A	\$42,211.25	N/A
Total for	\$2,730,770.31	\$1,044,779.76	N/A	\$584,380.07	N/A
all systems					

Actual Information Description	File Name	
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Component Description: Amount:	TLP-16E primary antenna \$21,292.00
Sweep test of existing antenna	Component Description: Amount:	Sweep of the antenna \$6,400.00
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Custom Mounting brackets for the antenna \$9,180.00

Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 14 kW input, elliptically or circularly polarized	Component Description: Amount:	WKPT Auxiliary Antenna \$5,339.25

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$16,225.00	\$9,665.09		\$9,614.53	
Flexible Air Transmission Line - dielectric, 3"	\$16,225.00	\$9,665.09	N/A	\$9,614.53	X
Primary Transmission Line	\$14,750.00	\$8,838.04		\$8,838.04	
Flexible Air Transmission Line - dielectric, 3"	\$14,750.00	\$8,838.04	N/A	\$8,838.04	N/A
Auxiliary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$30,975.00	\$18,503.13	N/A	\$18,452.57	N/A
Total for all systems	\$2,730,770.31	\$1,044,779.76	N/A	\$584,380.07	N/A

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 3"	Component Description:	items to clean, prepare and install brass ends on transmission lines
	Amount:	\$48.30

Component Description: Clamps to hang

Transmission line

on tower

Amount: \$109.66

Component Description: items to clean,

prepare and install brass ends on transmission lines

Amount: \$10.32

Component Description: items to clean,

prepare and install brass ends on transmission lines

Amount: \$23.36

Component Description: items to clean,

prepare and install brass ends on transmission lines

Amount: \$28.02

Component Description: items to clean,

prepare and install brass ends on transmission lines

Amount: \$50.56

Component Description: Components to

clean, prep, install Line ends split 50 /50 with WAPK

Amount: \$50.56

Component Description: Interim

Transmission Line. See attached Quote for WKPT

Amount: \$9,344.31

Flexible Air Transmission Line - dielectric, 3"

Component Description: Primary

Transmission Line.

See attached Quote for WKPT

Amount: \$8,838.04

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim	Predetermined Cost Estimate \$444,166.66	Estimated Cost \$37,855.66	Estimated Cost Justification	Actual Cost \$11,083.30	Actual Cost Justification
Tower Lease	\$16,666.66	\$16,666.66	Rent for the period of 7 months through the Phase 2 transition	\$8,333.30	N/A
Interim Tower Analysis	\$6,500.00	\$6,500.00	Stainless quote	\$2,750.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$14,689.00	Stainless quote	N/A	N/A
New tower	\$0.00	\$0.00	Existing tower is being rented for 7 months.	N/A	N/A
Primary Tower TOWER	\$1,485,600.00	\$435,471.10		\$241,933.10	

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$37,935.50	See estimates from Stainless, Inc. for installing antennas and line on primary and nearby rental tower for interim operation	\$27,531.90	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,000.00	see attached estimate from Stainless, inc. 50 percent of cost split with WAPK	\$2,000.00	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$395,535.60	WKPT-TV Tower Modifications partially shared with co-owned repack station WAPK-CD	\$212,401.20	N/A
Sub-total	\$1,929,766.66	\$473,326.76	N/A	\$253,016.40	N/A
Total for all systems	\$2,730,770.31	\$1,044,779.76	N/A	\$584,380.07	N/A

Actual Information		
Description	File Name	

Tower Lease Component Description: Tower rent for WKPT Interim antenna \$1,666.66 Amount: **Component Description:** Rent Payment Month 3 January 2018 Amount: \$1,666.66 **Component Description:** Lease payment for tower space for interim antennas **Amount:** \$1,666.66 **Component Description:** Tower Rent for Interim antenna Amount: \$1,666.66

Component Description: Share of interim

tower rent

Amount: \$1,666.66

Interim Tower Analysis		
	Component Description:	50 pct final
		payment for
		structural analysis
		of interim rental
		tower. Services
		have been
		completed.
	Amount:	\$1,375.00
	Component Description:	50 pct down
		payment for
		structural analysis
		of interim rental
		tower. Services
		have been
		completed.
	Amount:	\$1,375.00
Complex Tower (includes, for example, those with candelabras and/or stacked	Information not provided.	
antennas) New tower	Information not provided.	

Complex Tower (includes, for example, those with 30 pct down **Component Description:** candelabras and/or stacked payment of 50 pct antennas) of the total rigging and antenna and line installation cost, shared with WAPK Amount: \$9,177.30 **Component Description:** Complex Tower Rigging antenna installation \$18,354.60 **Amount: Component Description:** 60% Progress payment for Tower modifications and Rigging **Amount:** \$18,354.60 Structural engineering tower load study for well **Component Description:** One half balance documented tower due for tower Structural analysis for WKPT **Amount:** \$1,000.00 **Component Description:** One half down payment for tower structural analysis for WKPT Amount: \$1,000.00

Serious tower reinforcement /modifications

Component Description: Dug 110 ft ditch to

bury overhead electrical lines

Amount: \$3,000.00

Component Description: 30 pct down

payment for 50% of the total cost of

tower

reinforcement modifications

Amount: \$69,800.40

Component Description: Construction

services 60%

Progress payment

for Tower

modifications and

Rigging

Amount: \$139,600.80

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$43,424.25	\$27,360.25		\$19,983.58	
Other Engineering Services	\$13,550.25	\$13,550.25	Engineering services not included in any other 399 section	\$13,550.25	add
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$275.00	N/A	\$183.33	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$3,000.00	N/A	\$2,800.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction	\$3,155.00	\$2,300.00	Invoice for engineering CP application was greater than	\$2,300.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$0.00	Included in CP application charges	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$1,000.00	N/A	N/A	N/A
Project management of the transition	\$1,264.00	\$1,200.00	N/A	\$600.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,535.00	N/A	\$550.00	N/A

Actual Information		
Description	File Name	

Other Engineering Services

Component Description: Prepare and submit

Actual Cost Invoices

Amount: \$2,125.00

Component Description: Design, RF

calculations and

amendment of 399

Amount: \$2,716.25

Component Description: OPS OES actual

cost invoices for

WKPT

Amount: \$2,862.00

Component Description: RF Design for

revised transition plan and 399 amendment for

WKPT

Amount: \$3,437.50

Component Description: OPS OES related

to repack for WKPT

Amount: \$609.50

Component Description: OPS OES

amended 399 for

WKPT

Amount: \$265.00

Component Description: FCC application for

STA to operate on

Interim tower

Amount: \$1,535.00

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Component Description: Amount:	Prep and submit FAA 7460-1; cost split between WKPT WAPK WOPI \$183.33
	Amount:	\$163.33
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Reimbursement for part of invoice covering initial CP application July 6 Form 2100
	Amount:	\$2,800.00
Prepare request for		
Special Temporary Authorization	Component Description:	STA for repack Interim operation of WKPT
	Amount:	\$550.00
	Component Description:	Prepare technical portion of STA for interim operation
	Amount:	\$1,535.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Project management of the transition		
ransition	Component Description:	Prog Rept 387
		3Q2018
	Amount:	\$150.00
	Component Description:	Prep and submit Form 387 for 10 weeks prior to
		transition
	Amount:	\$150.00
	Component Description:	Progress Report
	Amount:	4Q18 \$150.00
	Amount.	\$130.00
	Component Description:	FCC 387 progress report 2Q18 WKPT
	Amount:	\$150.00
Prepare and or review reimbursement form	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare engineering section of FCC Form 2100		
(main), Construction	Component Description:	Engineering for CP
Permit Application		Application for
11	Amount:	WKPT \$2,300.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$17,335.00	\$9,035.00		\$8,986.08	
DTV Medical Facility Notification	\$11,550.00	\$3,250.00	N/A	\$3,245.00	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,285.00	\$2,285.00	The station needed to re-send its MVPD notifications to specify the actual Transition date instead of just "Phase 2".	\$2,285.00	N/A
Equipment Delivery and Handling Charges	\$3,500.00	\$3,500.00	Increased to cover cost of Primary Antenna delivery	\$3,456.08	N/A
Sub-total	\$17,335.00	\$9,035.00	N/A	\$8,986.08	N/A
Total for all systems	\$2,730,770.31	\$1,044,779.76	N/A	\$584,380.07	N/A

Actual Information Description	File Name	
DTV Medical Facility Notification	Component Description: Amount:	Prepare and mail medical notifications \$3,245.00
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Prepare and mail MVPD notices \$1,755.00
	Component Description:	KGA inv #964-38 Revised MVPD notifications resent UL20190326jgv1
	Amount:	\$530.00

Equipment Delivery and Handling Charges

Component Description: Stone for road bed

to enable site

access

Amount: \$531.36

Component Description: Delivery of primary

antenna from

manufacturer facility

Amount: \$2,632.25

Component Description: 50% share of rental

truck to deliver repack equipment to the site shared with WAPK

Amount: \$127.15

Component Description: 50% of fuel for

rental truck to deliver repack equipment to the site. Shared with

WAPK

Amount: \$28.45

Component Description: Pallet jack to move

equipment to be installed and removed.

Amount: \$136.87

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,730,770.31	\$1,044,779.76	\$584,380.07

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

03/26/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

03/26/2019

Attachments