

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

65670 Service: DTV Call **WETA-TV** Channel: 31 (UHF) Facility Sign:

File 0000028782 Number:

ID:

FRN: 0002107274

Date 05/06

Submitted: /2019

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                       | Email        | Applicant<br>Type  |
|--|--|-----------------------------|--------------|--------------------|
| GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSOC Doing Business As: GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSOC | Legal & Business Affairs Dept. 3939 Campbell Ave Arlington, VA 22206 United States | +1<br>(703)<br>998-<br>2851 | Repack@weta. | Not-for-<br>Profit |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |  |
|----------------|---------|-------|-------|--|
| [Confidential] |         |       |       |  |

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

| Applicant  | Address  | Phone                 | Email               |
|--|--|-----------------------|---------------------|
| Joseph L. Snelson ,<br>Jr .<br>Technical Consultant<br>Meintel, Sgrignoli &<br>Wallace | 1282 Smallwood Drive,<br>Suite 372<br>Waldorf, MD 20603<br>United States | +1 (303) 344-<br>8037 | Repack@weta.<br>org |

#### Broadcaster Information and Transition Plan

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes   |
| Briefly describe transition plan   | WETA proposes to build its repack facility on channel 31 and will be sharing its main antenna, transmission line and combiner with two other parties. See the attached updated narrative for the background and details of its transition plan. |

#### **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

#### Auxiliary Transmitter

#### **Add Transmitter Information**

| Section                          | Question   | Response                                |
|----------------------------------|--|---|
| Existing Transmitter Description | Type of change   | Purchase<br>New                         |
|                                  | Use  | Auxiliary<br>(Backup)                   |
|                                  | Description of Use   | Alternate<br>Site backup<br>transmitter |
|                                  | Ownership  | Owned                                   |
|                                  | Owner  | N/A                                     |
|                                  | Site   | N/A                                     |
|                                  | Is this transmitter currently shared with another station? | No                                      |
|                                  | Is this transmitter currently in operating condition?      | Yes                                     |
| Existing Transmitter             | Manufacturer   |   |
| Manufacturer and Type            | Model  | CD100P1                                 |
|                                  | Year   | 1997                                    |
|                                  | Туре   | Inductive<br>Output Tube                |
|                                  | IOT Power Type   | Single                                  |
|                                  | Power Capacity   | 17.5 kW                                 |

#### Auxiliary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-20  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 12.9 kW   |
|                 | Justification for New Transmitter         | See attached letter from manufacturer regarding IOT transmitters. |

#### Auxiliary Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | No       |
|                    |                                       |          |

|   | Description  | N/A |
|---|--|-----|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

Auxiliary

**Other Transmitter Cost Not Listed** 

Transmitter Information not provided.

#### Auxiliary Transmitter

#### **Add Transmitter Information**

| Section                          | Question   | Response                        |
|----------------------------------|--|---------------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New                 |
|                                  | Use  | Auxiliary<br>(Backup)           |
|                                  | Description of Use   | Used in case of failure of main |
|                                  | Ownership  | Owned                           |
|                                  | Owner  | N/A                             |
|                                  | Site   | N/A                             |
|                                  | Is this transmitter currently shared with another station? | No                              |
|                                  | Is this transmitter currently in operating condition?      | Yes                             |
| Existing Transmitter             | Manufacturer   |                                 |
| Manufacturer and Type            | Model  | DHD15P1                         |
|                                  | Year   | 2003                            |
|                                  | Туре   | Solid State                     |
|                                  | Solid State Cooling  | Air Cooled                      |
|                                  | Solid State Power Capacity                                 | 3.6 kW                          |

#### Auxiliary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-50  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 31.7 kW   |
|                 | Justification for New Transmitter         | See letter from GatesAir regarding inability to retune current transmitter. See revised narrative. Replacement upgrade is part of a multi-station resolution that includes moving WETA's repack channel from 14 to 31 at an ERP of 1000 kW. |

#### Auxiliary Transmitter

#### **Other Transmitter Costs**

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

| Electrical Service | Service Entrance (3 phases 800A 208V)                  | No   |
|--------------------|--|--|
|                    | Switchgear (industrial 800 amp)                        | No   |
|                    | Transformer (480V)                                     | No   |
|                    | Power  | N/A  |
|                    | Rigid Conduit and Wiring                               | Yes  |
|                    | Size   | 4 inches   |
|                    | Length   | 420.0 feet   |
|                    | Other Electrical Service                               | Yes  |
|                    | Description  | Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. This was originally submitted and approved under another category and moved here. |
| HVAC Service       | Does the replacement transmitter require HVAC Service? | No   |
|                    | Туре   | N/A  |
|                    | Size   | N/A  |
|                    | Other Size   | N/A  |

| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes                  |
|---|--|----------------------|
|   | Size   | 600.0<br>square feet |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A                  |
|   | Is a channel 14 Mask Filer needed?   | N/A                  |
|   | Is additional field engineering time needed?   | N/A                  |
|   | Number of Days   | N/A                  |

## Auxiliary Transmitter Information not provided.

**Other Transmitter Cost Not Listed** 

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | DHD15P1           |
|                                  | Year   | 2003              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Air Cooled        |
|                                  | Solid State Power Capacity                                 | 3.6 kW            |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-90  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 56.4 kW   |
|                 | Justification for New Transmitter         | See attached letter from GatesAir regading inability to retune current transmitter. See revised narrative. Replacement upgrade is part of a multi-station resolution that includes moving WETA's repack channel from 14 to 31 at an ERP of 1000 kW. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section   | Question   | Response                  |
|---|--|---------------------------|
| Electrical Service  | Service Entrance (3 phases 800A 208V)  | No                        |
|   | Switchgear (industrial 800 amp)  | Yes                       |
|   | Transformer (480V)   | Yes                       |
|   | Power  | 500 kVA                   |
|   | Rigid Conduit and Wiring   | Yes                       |
|   | Size   | 4 inches                  |
|   | Length   | 420.0 feet                |
|   | Other Electrical Service   | No                        |
|   | Description  | N/A                       |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes                       |
|   | Туре   | Heating<br>and<br>Cooling |
|   | Size   | 50 tons                   |
|   | Other Size   | N/A                       |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes                       |
|   | Size   | 1000.0<br>square feet     |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A                       |
|   | Is a channel 14 Mask Filer needed?   | N/A                       |
|   | Is additional field engineering time needed?   | N/A                       |
|   | Number of Days   | N/A                       |

Primary Transmitter Other Transmitter Cost Not Listed

| • | Name | Description |
|---|------|-------------|
|   |      | •           |

| Pre-installation survey | Site Survey by GatesAir of main and aux   |
|-------------------------|---|
|                         | transmitter sites for transmitter layout. |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response   |
|------------------------------|--|--|
| Existing Antenna Description | Type of change   | Retune<br>Existing                               |
|                              | Antenna Use  | Primary<br>(Main)                                |
|                              | Description of Use   | N/A  |
|                              | Ownership  | Leased   |
|                              | Owner  | District of<br>Columbia<br>Joint Towe<br>Venture |
|                              | Site   | N/A  |
|                              | Is the existing antenna shared with another station or stations? | Yes  |
|                              | Is the existing antenna directional?                             | No   |
|                              | Is antenna in operating condition?                               | Yes  |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes  |
| Existing Antenna             | Class  | Full Power                                       |
| Manufacturer and Type        | Mounting   | Top Mount  |
|                              | Antenna position in stack  | Тор  |
|                              | Polarization   | Horizontal                                       |
|                              | Туре   | Broadband<br>Panel                               |
|                              | Number of Stations Supported                                     | 3  |
|                              | Number of Panels   | 48   |

| Design power capacity in use    | 47.0 %     |
|---------------------------------|------------|
| Lower Limit                     | 470.00 MHz |
| Upper Limit                     | 860.00 MHz |
| Other Antenna Type              | N/A        |
| ERP: (Effective Radiated Power) | 73.0 kW    |
| Manufacturer                    | DIE        |
| Model                           | TUP-04-12- |
| Year                            | 1999       |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 27772       | WHUT-TV   |
| 74091       | WPXW-TV   |

#### Primary Antenna

#### **Adjustment to Existing Antenna**

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

#### Primary Antenna

#### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 3          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

## Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 31                |
| 33                |
| 35                |

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

#### **Add Antenna Information**

| Section                                   | Question  | Response              |
|---|---|-----------------------|
| Existing Antenna Description              | Type of change  | Purchase<br>New       |
|   | Antenna Use   | Auxiliary<br>(Backup) |
|   | Description of Use  | Alternate site backup |
|   | Ownership   | Owned                 |
|   | Owner   | N/A                   |
|   | Site  | N/A                   |
|   | Is this antenna currently shared with any other stations?       | No                    |
|   | Is this antenna directional?                                    | No                    |
|   | Is antenna in operating condition?                              | Yes                   |
|   | Is antenna located on or in close proximity to an antenna farm? | No                    |
| Existing Antenna<br>Manufacturer and Type | Class   | Full Power            |
|   | Mounting  | Side Mount            |
|   | Antenna position in stack                                       | Not in Stack          |
|   | Polarization  | Horizontal            |
|   | Туре  | Slotted<br>Coaxial    |
|   | Number of Stations Supported                                    | N/A                   |
|   | Number of Panels  | N/A                   |
|   | Design power capacity in use                                    | N/A                   |
|   | Lower Limit   | N/A                   |
|   | Upper Limit   | N/A                   |
|   | Other Antenna Type  | N/A                   |
|   | ERP: (Effective Radiated Power)                                 | 30.0 kW               |

| Manufacturer |                  |
|--------------|------------------|
| Model        | TFU-8JST-<br>R03 |
| Year         | 1998             |

#### **New Antenna Costs**

| Section                 | Question   | Response   |
|-------------------------|--|--|
| New Antenna Description | Use  | Auxiliary<br>(Backup)  |
|                         | Description of Use   | See attached Buget Justification: Auxiliary Transmitter Site |
|                         | Change Type  | Purchase<br>New  |
|                         | Is this a request for upgraded equipment?                            | No   |
|                         | Ownership  | Owned  |
|                         | Owner  | N/A  |
|                         | Is antenna shared?   | No   |
|                         | Is antenna directional?  | No   |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No   |
| New Antenna             | Class  | Full Power   |
| Manufacturer and Types  | Mounting   | Side Mount   |
|                         | Antenna position in stack  | Not in Stack   |
|                         | Polarization   | Horizontal   |
|                         | Туре   | Slotted<br>Coaxial   |
|                         | Number of Stations Supported   | N/A  |
|                         | Number of Panels/Bays  | N/A  |
|                         | Lower Limit  | N/A  |
|                         | Upper Limit  | N/A  |
|                         | Design power capacity in use   | N/A  |
|                         | Other Antenna Type   | N/A  |

| ERP: (Effective Radiated Power) | 240.0 kW   |
|---------------------------------|--|
| Manufacturer                    |  |
| Model                           | TFU-WB   |
| Year                            | 2018   |
| Justification for New Antenna   | Current antenna is tuned to channel 27 and cannot be retuned to operate on channel 31. Proposed antenna costs less than exact replacement. |

#### **Other Antenna Costs**

| Section                        | Question  | Response             |
|--------------------------------|---|----------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          | No                   |
|                                | Туре  |                      |
|                                | Number of channels supported  | N/A                  |
|                                | Frequencies of channels supported                                     | N/A                  |
|                                | Frequency   | N/A                  |
|                                | Do you need a combiner output splitter /switcher for dual feed lines? | N/A                  |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | Yes                  |
|                                | Broadband or Single Channel?  | Single<br>Channel    |
|                                | Feed Line Size  | 4 1/16 inches inches |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

| Name                           | Description                             |
|--------------------------------|---|
| Auxiliary Antenna Installation | Includes Engineer Reviewed Rigging Plan |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

#### **Add Transmission Line**

## Auxiliary Transmission

| Existing Transmission |
|-----------------------|
|                       |

| Section                                     | Question   | Response                         |
|---|--|----------------------------------|
| Existing Transmission Line Description      | Type of change   | Purchase<br>New                  |
|   | Use  | Auxiliary<br>(Backup)            |
|   | Description of Use   | Alternate<br>Transmitter<br>Site |
|   | Ownership  | Owned                            |
|   | Owner  | N/A                              |
|   | Site   | N/A                              |
|   | Is this transmission currently shared with any other stations? | No                               |
|   | Is Transmission Line in operating condition?                   | Yes                              |
| Existing Transmission Line Manufacturer and | Manufacturer   |                                  |
| Type  | Туре   | Rigid                            |
|   | Diameter   | 3 1/8 inches                     |
|   | Other Diameter   | N/A                              |
|   | Segment Length   | 19 1/2 inches                    |
|   | Other Segment Length   | N/A                              |
|   | Number of parallel runs  | 1                                |
|   | Length   | 521 feet<br>per run              |

#### **New Transmission Line**

## Auxiliary Transmission

| section                     | Question                                  | Response   |
|-----------------------------|---|--|
| New Transmission Line Costs | Use                                       | Auxiliary<br>(Backup)  |
|                             | Description of Use                        | Off site<br>Interim  |
|                             | Change Type                               | Purchase<br>New  |
|                             | Is this a request for upgraded equipment? | No   |
|                             | Туре                                      | Rigid  |
|                             | Diameter                                  | 4 1/16 inches  |
|                             | Other Diameter                            | N/A  |
|                             | Segment Length                            | 20 inches  |
|                             | Other Segment Length                      | N/A  |
|                             | Number of parallel runs                   | 1  |
|                             | Length                                    | 550 feet per<br>run  |
|                             | Justification for New Transmission Line   | See revised attached budget narrative. Line is not of standard length. Ability to support temporary operations reliably while main site is being converted to channel 31 is questionable. There is a high risk of failure. |

### Auxiliary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

#### Primary Transmission

#### **Add Transmission Line**

| n Line<br>Section                      | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is this transmission currently shared with any other stations? | No                  |
|  | Is Transmission Line in operating condition?                   | Yes                 |
| Existing Transmission                  | Manufacturer   |                     |
| Line Manufacturer and<br>Type          | Туре   | Rigid               |
|  | Diameter   | 3 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | 20 inches           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 170 feet<br>per run |

#### **New Transmission Line**

| P | ri | m | ıa | ry |
|---|----|---|----|----|
|---|----|---|----|----|

| Section               | Question |  |
|-----------------------|----------|--|
| New Transmission Line | Use      |  |
| Costs                 |          |  |

| Transmissio | n Line<br>Section              | Question                                  | Response  |
|-------------|--------------------------------|---|---|
|             | New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)   |
|             |                                | Description of Use                        | N/A   |
|             |                                | Change Type                               | Purchase<br>New   |
|             |                                | Is this a request for upgraded equipment? | Yes   |
|             |                                | Туре                                      | Rigid   |
|             |                                | Diameter                                  | 6 1/8 inches  |
|             |                                | Other Diameter                            | N/A   |
|             |                                | Segment Length                            | 20 inches   |
|             |                                | Other Segment Length                      | N/A   |
|             |                                | Number of parallel runs                   | 1   |
|             |                                | Length                                    | 170 feet<br>per run   |
|             |                                | Justification for New Transmission Line   | Current line will not support higher power level to meet ERP determined from multi- station resolution. |

#### Other Transmission Line Expenses Not Listed

| Primary     | Other Transmission Line Expenses Not Listed |   |  |
|-------------|---|---|--|
| Transmissio | n Line                                      | Description   |  |
|             | Installation                                | Estimated removal of current line and installation of new. installation |  |

#### Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Auxiliary Tower

#### **Add Tower**

| Section                            | Question  | Response                |
|------------------------------------|---|-------------------------|
| Existing                           | Type of change  | Modify Existing         |
| Tower<br>Description               | Tower Use   | Auxiliary (Backup)      |
|                                    | Description of Use                                      | Alternate site for WETA |
|                                    | Ownership   | Owned                   |
|                                    | Is this tower consider Complex?                         | No                      |
|                                    | Is this tower currently shared with any other stations? | Yes                     |
|                                    | One or more FM, AM or TV radio broadcaster(s)           | Yes                     |
|                                    | Others Types of Users                                   | Yes                     |
|                                    | Is tower documented for structural analysis?            | Yes                     |
|                                    | Is tower compliant with Rev G?                          | No                      |
| Existing                           | Do you have a tower registration number?                | Yes                     |
| Tower<br>Structure<br>Registration | ASR Number  | 1018169                 |
| Coordinates                        | Latitude (NAD83)  | 38° 53′ 30.0″ N-        |
| (NAD83 (<br>North                  | Longitude (NAD83)                                       | 077° 07' 54.0" W-       |
| American Datum of                  | Overall Structure Height                                | 495.40 feet             |
| 1983))                             | Support Structure Height                                | 492.12 feet             |
|                                    | Ground Elevation Above Mean Sea Level (AMSL)            | 370.07 feet             |
|                                    | Structure Type  | LTOWER - Lattice Tower  |

| Tower Owner      | GREATER WASHINGTON EDUCATIONAL TELECOMMUNICATIONS ASSN DBA = WETA FM |
|------------------|--|
| Date Constructed | 02/12/2014   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 12460       | WGTS      | FM      |
| 65669       | WETA      | FM      |
| 4644        | WAVA-FM   | FM      |

#### Other Types of Users

| Users         |
|---------------|
| Trunking      |
| Amateur Radio |
| Cellular      |

#### Auxiliary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed |

#### Auxiliary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Auxiliary Tower

#### Other Tower Expenses Not Listed

| Name                           | Description  |
|--------------------------------|--|
| Tower Rigging and Installation | Tower rigging and installation labor to install tower modifications: includes engineer review rigging plan, additional tower mounting materials related to modifications |

#### Outside Professional

| Section  | Question   | Response   |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes  |
|  | Number of Hours  | 1500   |
|  | Explanation  | See<br>attached<br>Budget<br>Justification:<br>Outside<br>Professional<br>Services |
| Outside RF consulting Engineering Services         | Perform engineering study for new channel assignment and antenna development | Yes  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare request for Special Temporary Authority                              | Yes  |
|  | Quantity   | 2  |
|  | Do you have Distributed Transmission<br>System engineering services?         | N/A  |
|  | Critical Facility  | N/A  |
|  | Terrain-Shielded Facility  | N/A  |
| Attorney and Other Outside Consulting              | Prepare and file Form FCC Construction Permit Application                    | Yes  |
| Services   | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |

|                                  | Prepare and file Form FCC License to Cover Application                                     |     |  |
|----------------------------------|--|-----|--|
|                                  | For Auxiliary Facility   | Yes |  |
|                                  | For Main Facility  | Yes |  |
|                                  | Prepare request for Special Temporary Authority  | Yes |  |
|                                  | Quantity   | 1   |  |
|                                  | NEPA Section 106 environmental review  | No  |  |
|                                  | Environmental Assessment   | No  |  |
|                                  | ASR Modification   | No  |  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |  |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |  |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | Yes |  |
|                                  | RF exposure measurements   | Yes |  |
|                                  | Additional Field Engineering Service   | No  |  |
|                                  | Number of Days   | N/A |  |
|                                  | Justification  | N/A |  |
|                                  |  |     |  |

#### Outside Professional

#### Other Professional Services Expenses Not Listed

| Il Services Costs                  | Description   |  |  |
|------------------------------------|---|--|--|
| Architect and Engineering services | Planning and layout of new equipment to be installed at main and aux transmitter sites. |  |  |

| Channel change          | Engineering services to evaluate coverage and interference moving channel from 14 to 31.  |
|-------------------------|---|
| Progress Reporting      | Prepare and file 7 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.  |
| Site Visits and Surveys | Site visits to establish what equipment is on premises, where new equipment will be located and do equipment inventory for both main and auxiliary sites. |

## Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | No       |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

## Other Expenses

#### Other Expenses Not Listed

| Name                                 | Description   |
|--------------------------------------|---|
| Additional Legal Expenses for Repack | Legal work related to WETA repack and reimbursement, including advice on FCC rules, regulations and policies, required FCC filings, reimbursement rules and procedures, and coordination of repack efforts with other site users at multi-party tower site. |

### **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost Justification   | Actual Cost | Actual Cost<br>Justification |
|---|-----------------------------|-------------------|--|-------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-90                      | \$2,329,335.00              | \$2,276,957.00    |  | \$44,564.25 |                              |
| Pre-<br>installation<br>survey                          | \$19,725.00                 | \$19,725.00       | Pre- installation survey by GatesAir to determine requirements for transmitter installation.   | \$19,725.00 | N/A                          |
| Other<br>Building<br>Addition<br>Size: 1000.0           | \$126,590.00                | \$126,590.00      | Includes drawing and 3-D laser imaging for initial planning purposes (\$26,590). Includes estimate for structure to be constructed on roof to support transmitter heat exchangers (\$100,000). | \$24,839.25 | N/A                          |
| 50 Ton<br>system  | \$266,000.00                | \$253,000.00      | N/A  | N/A         | N/A                          |
| 4" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot) | \$42,420.00                 | \$40,320.00       | N/A  | N/A         | N/A                          |

| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>52 - 61 kW  | \$1,788,000.00 | \$1,755,022.00 | See attached quote. NOTE: Quote shows cost of both main and auxiliary transmitters. See revised narrative. | N/A          | N/A  |
|--|----------------|----------------|--|--------------|--|
| Switchgear<br>- industrial<br>800 amp                                  | \$38,200.00    | \$36,300.00    | N/A  | N/A          | N/A  |
| Transformer<br>3 phase<br>/480v - 500<br>KVA                           | \$48,400.00    | \$46,000.00    | N/A  | N/A          | N/A  |
| Auxiliary<br>Transmitter<br>ULXTE-20                                   | \$494,500.00   | \$0.00         |  | \$0.00       |  |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>8.2 - 13 kW | \$494,500.00   | \$0.00         | This category<br>is no longer<br>needed and<br>may be<br>removed. 10<br>/18/18 JS                          | \$0.00       | Estimated cost was incorrectly stated as 0. I should have been equal to the predetermine Cost Estimate \$481,500 |
| Auxiliary<br>Transmitter<br>ULXTE-50                                   | \$1,193,358.67 | \$1,191,258.67 |  | \$714,247.64 |  |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>31.7 kW     | \$1,086,938.67 | \$1,086,938.67 | This is an auxiliary transmitter to replace what is currently in use.                                      | \$710,932.64 | N/A  |

| Other<br>Building      | \$50,000.00 | \$50,000.00 | See revised narrative. | \$3,315.00 | N/A |
|------------------------|-------------|-------------|------------------------|------------|-----|
| Addition               |             |             | Remodeling             |            |     |
| Size: 600.0            |             |             | needed to              |            |     |
| 0.20. 000.0            |             |             | accommodate            |            |     |
|                        |             |             | new                    |            |     |
|                        |             |             | transmitter            |            |     |
|                        |             |             | and filter             |            |     |
|                        |             |             | while current          |            |     |
|                        |             |             | transmitter            |            |     |
|                        |             |             | remains                |            |     |
|                        |             |             | operational.           |            |     |
|                        |             |             | Previously             |            |     |
|                        |             |             | approved               |            |     |
|                        |             |             | under another          |            |     |
|                        |             |             | category and           |            |     |
|                        |             |             | moved here.            |            |     |
| Other                  | \$14,000.00 | \$14,000.00 | Electrical             | N/A        | N/A |
| Electrical             |             |             | contractor to          |            |     |
| Service:               |             |             | connect                |            |     |
| Electrical             |             |             | transmitter            |            |     |
| contractor             |             |             | into existing          |            |     |
| to connect             |             |             | electrical             |            |     |
| transmitter            |             |             | panel and              |            |     |
| into existing          |             |             | wire heat              |            |     |
| electrical             |             |             | exchanger              |            |     |
| panel and              |             |             | into                   |            |     |
| wire heat              |             |             | transmitter.           |            |     |
| exchanger              |             |             | Includes               |            |     |
| into                   |             |             | material and           |            |     |
| transmitter.           |             |             | labor.                 |            |     |
| Includes               |             |             |                        |            |     |
| material               |             |             |                        |            |     |
| and labor.<br>This was |             |             |                        |            |     |
| originally             |             |             |                        |            |     |
| submitted              |             |             |                        |            |     |
| and                    |             |             |                        |            |     |
| approved               |             |             |                        |            |     |
| under                  |             |             |                        |            |     |
| another                |             |             |                        |            |     |
| category               |             |             |                        |            |     |
| and moved              |             |             |                        |            |     |
|                        |             |             |                        |            |     |

| 4" Rigid \$42,420.00 \$40,320.00 N/A N/A N/A N/A Conduit and Wiring (Cost per foot)  Sub-total \$4,017,193.67 \$3,468,215.67 N/A \$758,811.89 N/A  Total for all \$6,206,314.67 \$5,463,110.47 N/A \$1,530,841.07 N/A |               |                |                |      |               |      |
|---|---------------|----------------|----------------|------|---------------|------|
| Wiring (Cost per foot) <b>Sub-total</b> \$4,017,193.67 \$3,468,215.67 N/A \$758,811.89 N/A  | 4" Rigid      | \$42,420.00    | \$40,320.00    | N/A  | N/A           | N/A  |
| (Cost per foot) <b>Sub-total</b> \$4,017,193.67 \$3,468,215.67 N/A \$758,811.89 N/A   |               |                |                |      |               |      |
| foot) <b>Sub-total</b> \$4,017,193.67 \$3,468,215.67 N/A \$758,811.89 N/A   | · ·           |                |                |      |               |      |
| Sub-total         \$4,017,193.67         \$3,468,215.67         N/A         \$758,811.89         N/A  | •             |                |                |      |               |      |
|   | 1001,         |                |                |      |               |      |
| Total for all   | Sub-total     | \$4,017,193.67 | \$3,468,215.67 | N/A  | \$758,811.89  | N/A  |
|   | Total for all | ¢e 20e 244 e7  | ΦE 462 440 47  | NI/A | ¢4 520 044 07 | NI/A |

| Actual Information Description                            | File Name                 |   |
|---|---------------------------|---|
| Pre-installation survey                                   |                           |   |
|   | Component Description:    | Site survey to determine site conditions, materials and components required for |
|   | Amount:                   | system installation<br>\$19,725.00  |
| Other Building Addition<br>Size: 1000.0                   | Component Description:    | Professional<br>Services  |
|   | Amount:                   | \$2,249.25  |
|   | Component Description:    | Item A - Drawing<br>and 3D laser<br>imaging for                                 |
|   | Amount:                   | planning purposes<br>\$22,590.00  |
| 50 Ton system   | Information not provided. |   |
| 4" Rigid Conduit and Wiring (Cost per foot)               | Information not provided. |   |
| UHF - Liquid Cooled Solid<br>State Transmitter 52 - 61 kW | Information not provided. |   |

| Switchgear - industrial 800 amp                               | Information not provided.       |  |
|---|---------------------------------|--|
| Transformer 3 phase/480v - 500 KVA                            | Information not provided.       |  |
| UHF - Liquid Cooled Solid<br>State Transmitter 8.2 - 13<br>kW | Component Description:  Amount: | The original invoice was incorrectly associated with this category. This category is no longer required and may be removed. 10/18 /18 JS N/A |
| UHF - Liquid Cooled Solid<br>State Transmitter 31.7 kW        | Component Description: Amount:  | 1/3 Payment ULXTE-50 Transmitter \$352,242.88  |
|   | Component Description:  Amount: | 1/3 down payment of total transmitter cost \$358,689.76  |
|   | Component Description: Amount:  | ULXTE-50<br>Transmitter<br>\$358,689.76  |
| Other Building Addition<br>Size: 600.0                        | Component Description: Amount:  | Professional<br>Services<br>\$3,315.00   |

| Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. This was originally submitted and approved under another category and moved here. | Information not provided. |
|--|---------------------------|
| 4" Rigid Conduit and Wiring (Cost per foot)  | Information not provided. |

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost Justification  | Actual Cost | Act<br>Jus |
|--|-----------------------------|-------------------|---|-------------|------------|
| Primary<br>Antenna<br>TUP-04-12-2  | \$90,930.00                 | \$129,039.50      |   | \$0.00      |            |
| New combiner, cost per channel (without antenna)   | \$84,200.00                 | \$122,639.50      | WETA Share of a 3 channel combiner. See attached revised narrative: COMBINER as to the overage from catalog cost per station and cost breakout. | N/A         |            |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,400.00        | N/A   | N/A         |            |
| UHF - High<br>Power Top<br>Mount<br>Three<br>Station<br>broadband<br>panel<br>antenna<br>horizontally<br>polarized | \$0.00                      | \$0.00            | N/A   | N/A         |            |
| Auxiliary<br>Antenna<br>TFU-WB   | \$299,210.00                | \$135,241.00      |   | \$48,750.00 |            |
| Auxiliary<br>Antenna<br>Installation   | \$65,000.00                 | \$65,000.00       | Please see attached VTS<br>Quote 18334-VA   | \$48,750.00 |            |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)     | \$5,260.00   | \$4,050.00  | Revised. See narrative weta_budget_rev_070918. pdf.               | N/A |
|--|--------------|-------------|---|-----|
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$23,150.00  | \$6,750.00  | Special side mount brackets required to optimize antenna pattern. | N/A |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 4<br>1/16.<br>feedline (if<br>needed)  | \$9,570.00   | \$8,116.00  | See narrative<br>weta_budget_rev_070918.<br>pdf                   | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized                             | \$189,500.00 | \$44,925.00 | See narrative weta_budget_rev_070918. pdf.                        | N/A |
| 0  | \$6,730.00   | \$6,400.00  | N/A   | N/A |
| Sweep test of existing antenna   |              |             |   |     |

| Total for all | \$6,206,314.67 | \$5,463,110.47 | N/A | \$1,530,841.07 |
|---------------|----------------|----------------|-----|----------------|
| systems       |                |                |     |                |

| Actual Information Description   | File Name                 |  |
|--|---------------------------|--|
| New combiner, cost per channel (without antenna)   | Information not provided. |  |
| Sweep test of existing antenna   | Information not provided. |  |
| UHF - High Power Top<br>Mount Three Station<br>broadband panel antenna<br>horizontally polarized | Information not provided. |  |
| Auxiliary Antenna Installation   |                           |  |
|  | Component Description:    | Auxiliary Antenna<br>Rigging and<br>Installation         |
|  | Amount:                   | \$32,500.00  |
|  | Component Description:    | Auxiliary Antenna  |
|  |                           | <ul> <li>Antenna Rigging<br/>and Installation</li> </ul> |
|  | Amount:                   | \$850.00   |
|  | Component Description:    | Connection   |
|  |                           | Redesign   |
|  |                           | Sketches,<br>Connection                                  |
|  |                           | Redesign   |
|  |                           | Drawings   |
|  | Amount:                   | \$2,600.00   |
|  | Component Description:    | Auxiliary Antenna  |
|  |                           | Rigging and<br>Installation                              |
|  |                           |  |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
|--|---------------------------|
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost)            | Information not provided. |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)                      | Information not provided. |
| UHF - Lower Power Side<br>Mount, One station - 200-<br>500 kW, horizontally<br>polarized               | Information not provided. |
| Sweep test of existing antenna   | Information not provided. |

### **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  | Predetermined  | Estimated      | Estimated Cost  |                | Actual Cos    |
|--|----------------|----------------|---|----------------|---------------|
| Description  | Cost Estimate  | Cost           | Justification   | Actual Cost    | Justification |
| Primary<br>Transmission<br>Line                        | \$79,040.00    | \$113,029.50   |   | \$0.00         |               |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8"      | \$34,340.00    | \$68,329.50    | See attached quote 800163CMZ WETA COMPONENTS.   | N/A            | N/A           |
| Installation   | \$44,700.00    | \$44,700.00    | See attached quote 800163CMZ WETA COMPONENTS for field survey and installation of line. | N/A            | N/A           |
| Auxiliary<br>Transmission<br>Line                      | \$78,100.00    | \$83,058.00    |   | \$0.00         |               |
| Rigid<br>Transmission<br>Line -<br>copper, 4 1<br>/16" | \$78,100.00    | \$83,058.00    | See narrative<br>070918.pdf.  | \$0.00         | N/A           |
| Sub-total  | \$157,140.00   | \$196,087.50   | N/A   | \$0.00         | N/A           |
| Total for all systems                                  | \$6,206,314.67 | \$5,463,110.47 | N/A   | \$1,530,841.07 | N/A           |

#### Components

Information not provided.

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Auxiliary Tower LTOWER       | Predetermined<br>Cost Estimate<br>\$1,005,800.00 | Estimated Cost \$661,600.00 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$434,250.00 | Actual Cost<br>Justification |
|--|--|-----------------------------|---|-----------------------------|------------------------------|
| Minor tower reinforcement /modifications | \$158,000.00                                     | \$9,600.00                  | ***System Notice: Estimate adjusted and locked because line has been superseded. ***  | \$0.00                      | N/A                          |
| Major tower reinforcement /modifications | \$421,000.00                                     | \$230,000.00                | Please see attached VTS Quote 18334-VA. Includes the task collect data for and provide all tower reinforcing materials per the MRA drawings dated 12/10 /2018 | \$185,550.00                | N/A                          |
| Short Tower<br>(less than<br>500')       | \$84,200.00                                      | \$80,000.00                 | N/A   | N/A                         | N/A                          |

| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00    | \$12,000.00    | N/A  | N/A            | N/A |
|--|----------------|----------------|--|----------------|-----|
| Tower<br>Rigging and<br>Installation   | \$330,000.00   | \$330,000.00   | Please see<br>attached<br>Vertical<br>Technology<br>Systems<br>quote<br>18334-VA | \$248,700.00   | N/A |
| Sub-total  | \$1,005,800.00 | \$661,600.00   | N/A  | \$434,250.00   | N/A |
| Total for all systems  | \$6,206,314.67 | \$5,463,110.47 | N/A  | \$1,530,841.07 | N/A |

| Actual Information Description           | File Name                      |                              |
|--|--------------------------------|------------------------------|
| Minor tower reinforcement /modifications | Component Description: Amount: | Please deny this invoice N/A |
|  | Component Description: Amount: | Please deny this invoice N/A |

| Major tower reinforcement<br>modifications                        |                           |                    |
|---|---------------------------|--------------------|
|   | Component Description:    | WETA Channel       |
|   |                           | Repack Antenna     |
|   |                           | Replacement        |
|   | Amount:                   | \$9,600.00         |
|   | Component Description:    | 50% due upon       |
|   |                           | mobilization - per |
|   |                           | proposal 18334VA   |
|   |                           | - per PO Terms     |
|   | Amount:                   | \$115,000.00       |
|   | Component Description:    | 25% downpayment    |
|   |                           | per Proposal       |
|   |                           | 18334VA - per PO   |
|   |                           | Terms              |
|   | Amount:                   | \$57,500.00        |
|   | Component Description:    | Connection         |
|   |                           | Redesign           |
|   |                           | Sketches and       |
|   |                           | Drawings - by      |
|   |                           | Morris & Ritchie   |
|   | Amount:                   | \$3,450.00         |
| Short Tower (less than 500')                                      | Information not provided. |                    |
| Structural engineering tower load study for well documented tower | Information not provided. |                    |

Tower Rigging and Installation

**Component Description:** Existing Aux

Tower Major

**Tower Modification** 

Installation

**Amount:** \$165,000.00

Component Description: Professional

services

**Amount:** \$1,200.00

**Component Description:** Existing Aux

Tower Major

**Tower Modification** 

Installation

**Amount:** \$82,500.00

## **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cos |
|--|--------------------------------|-------------------|---|--------------|------------|
| Outside<br>Professional<br>Services  | \$514,615.00                   | \$755,865.80      |   | \$269,082.18 |            |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations | \$4,210.00                     | \$175,000.00      | Fees related to multi-party resolution agreement between 3 parties to accommodate WETA moving from ch 14 to 31, 100,000. Lease mod negotiations for main ant /combiner and bldg. permit app., 50,000. Aux site apps and hearings for bldg expansion 25,000. | \$143,812.38 | N/A        |

| Site Visits and<br>Surveys         | \$9,000.00  | \$9,000.00  | Site visits to establish what equipment is on premises, where new equipment will be located and do equipment inventory for both main and auxiliary sites. | N/A         | N/A |
|------------------------------------|-------------|-------------|---|-------------|-----|
| Progress<br>Reporting              | \$14,000.00 | \$14,000.00 | Prepare and file 7 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.  | \$2,606.95  | N/A |
| Channel<br>change                  | \$85,000.00 | \$85,000.00 | Engineering services to evaluate coverage and interference moving channel from 14 to 31.  | \$53,718.75 | N/A |
| Architect and Engineering services | \$19,500.00 | \$19,500.00 | Planning and layout of new equipment to be installed at main and aux transmitter sites.   | \$9,161.65  | N/A |
| RF Exposure<br>Measurements        | \$21,050.00 | \$20,000.00 | N/A   | \$0.00      | N/A |

| Comprehensive coverage verification via field study, if needed                                     | \$84,200.00 | \$100,000.00 | \$80,000 for Main transmitter site and \$20,000 for   | N/A        | N/A  |
|--|-------------|--------------|---|------------|--|
| Attorney Fees - Prepare and File request for Special Temporary Authorization                       | \$3,680.00  | \$7,000.00   | auxiliary site.  The need for filing two STA's in a project of this magnitude is anticipated. | \$0.00     | N/A  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                | \$2,365.00  | \$2,511.75   | Actual Costs<br>are Marginally<br>higher than<br>estimated<br>costs                           | \$2,511.75 | Actuals ar<br>marginally<br>higher tha<br>estimates<br>costs |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00  | \$4,000.00   | N/A   | \$834.70   | N/A  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application             | \$5,260.00  | \$5,000.00   | N/A   | \$0.00     | N/A  |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization                                    | \$4,100.00  | \$3,000.00   | Two STA's are anticipated, one for the main site and the other for the auxiliary.             | \$328.95   | N/A  |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | \$1,580.00 | \$1,500.00 | N/A  | N/A | N/A |
|---|------------|------------|--|-----|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00 | \$1,500.00 | N/A  | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$3,000.00 | Time required will be similar to that required of the main site to prepare this application. | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | \$3,155.00 | \$3,000.00 | N/A  | N/A | N/A |

| Perform         | \$7,360.00 | \$45,000.00 | Extensive  | \$5,000.00 | N/A |
|-----------------|------------|-------------|--|------------|-----|
| engineering     |            |             | study has  |            |     |
| study for new   |            |             | already been   |            |     |
| channel         |            |             | given to   |            |     |
| assignment      |            |             | searching for  |            |     |
| and antenna     |            |             | a new  |            |     |
| development     |            |             | channel and  |            |     |
|                 |            |             | Land Mobile  |            |     |
|                 |            |             | interference   |            |     |
|                 |            |             | and  |            |     |
|                 |            |             | remediation  |            |     |
|                 |            |             | with WETA  |            |     |
|                 |            |             | on ch. 14.   |            |     |
|                 |            |             | Additional   |            |     |
|                 |            |             | studies for  |            |     |
|                 |            |             | multi-station  |            |     |
|                 |            |             | resolution had   |            |     |
|                 |            |             | to be  |            |     |
|                 |            |             | performed.   |            |     |
| Address         | \$2,630.00 | \$11,000.00 | Coordination   | N/A        | N/A |
| transition      | Ψ2,000.00  | Ψ,σσσ.σσ    | with 4 TV  | . 4/7 (    |     |
| timing and      |            |             | stations and 3   |            |     |
| coordination    |            |             | FM stations.   |            |     |
| issues w/ other |            |             | Cut over must  |            |     |
| stations and    |            |             | be carefully   |            |     |
| wireless        |            |             | planned with   |            |     |
| Willows         |            |             | other two  |            |     |
|                 |            |             | stations.  |            |     |
|                 |            |             | Contacting   |            |     |
|                 |            |             | Land Mobile  |            |     |
|                 |            |             |  |            |     |
|                 |            |             |  |            |     |
|                 |            |             |  |            |     |
|                 |            |             |  |            |     |
|                 |            |             |  |            |     |
|                 |            |             | operators on<br>cutover to<br>ensure no<br>interference<br>by WETA |            |     |

| Prepare and or review                      | \$2,630.00     | \$21,854.05    | This is a complex | \$22,526.05    | Actuals a marginal |
|--|----------------|----------------|-------------------|----------------|--------------------|
| reimbursement                              |                |                | project and       |                | higher tha         |
| form                                       |                |                | requires          |                | estimate           |
|  |                |                | careful           |                | costs.             |
|  |                |                | attention to      |                |                    |
|  |                |                | detail in         |                |                    |
|  |                |                | assembling.       |                |                    |
|  |                |                | Substantial       |                |                    |
|  |                |                | time has          |                |                    |
|  |                |                | been placed       |                |                    |
|  |                |                | into the          |                |                    |
|  |                |                | preparation of    |                |                    |
|  |                |                | the form with     |                |                    |
|  |                |                | supporting        |                |                    |
|  |                |                | justification     |                |                    |
|  |                |                | for both main     |                |                    |
|  |                |                | and auxiliary     |                |                    |
|  |                |                | sites.            |                |                    |
| Project<br>management of<br>the transition | \$237,000.00   | \$225,000.00   | N/A               | \$28,581.00    | N/A                |
| Sub-total                                  | \$514,615.00   | \$755,865.80   | N/A               | \$269,082.18   | N/A                |
| Total for all systems                      | \$6,206,314.67 | \$5,463,110.47 | N/A               | \$1,530,841.07 | N/A                |
|  |                |                |                   |                |                    |

| Actual Information Description  | File Name              |  |
|---|------------------------|--|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Component Description: | Negotiating with 3rd parties (interference) for move to Ch. 31 |
|   | Amount:                | \$476.00   |
|   | Component Description: | Attorney Fees-<br>Negotiate Lease<br>and Other Matters         |
|   | Amount:                | \$2,332.40   |

Component Description: Item A -

Negotiation with 3rd parties in connection with WETA move to Ch.

31

**Amount:** \$4,700.00

Component Description: Item A -

Negotiation with 3rd parties for WETA move to Ch.

31

**Amount:** \$12,350.00

**Component Description:** Item A - Attorney

fees for discussion regarding viability of Ch. 14 and move

to Ch. 31

**Amount:** \$6,822.08

Component Description: Legal services

**Amount:** \$1,050.00

Component Description: Legal services

**Amount:** \$2,250.00

Component Description: Work on WETA

repack

reimbursement

issues

**Amount:** \$7,327.35

Component Description: Work on WETA

repack issues

regarding combiner

replacement

**Amount:** \$8,704.85

**Component Description:** Legal services **Amount:** \$10,468.03

Component Description: Work on WETA

repack issues with DCJTV-owned combiner

**Amount:** \$16,929.59

**Component Description:** Legal services **Amount:** \$3,189.20

Component Description: Item A -

Negotiation of move to Ch. 31 and related issues

**Amount:** \$20,644.80

**Component Description:** Legal Services **Amount:** \$1,100.00

Component Description: Item A - Negotiate

with 3rd parties re: move to Ch. 31 and

related

**Amount:** \$4,093.60

Component Description: Item A - Attorney

fees for negotiation of move to Channel 31. See attached invoice and items marked as A on page 2 for detail

breakout.

**Amount:** \$1,190.00

Component Description: Item A - Attorney

fees for exploration and negotiation of Ch. 31 move

**Amount:** \$1,626.47

Component Description: Item A - Attorney

fees for exploring and negotiating channel

alternatives to Ch.

14

**Amount:** \$5,758.86

Component Description: Legal Services

Rendered

**Amount:** \$380.80

Component Description: Legal Services

Rendered

**Amount:** \$6,147.03

Component Description: Attorney -

Negotiate Lease and Other Matters

**Amount:** \$1,666.00

Component Description: Item A - Attorney

fees for various matter relating to channel 14 assignment and channel 31 move

**Amount:** \$6,330.80

Component Description: Attorney -

Negotiate Lease and Other Matters

**Amount:** \$1,047.20

|                         | Component Description:  Amount: | Item A - Attorney<br>fees related to<br>negotiation of<br>WETA move to Ch.<br>31<br>\$17,227.32 |
|-------------------------|---------------------------------|---|
| Site Visits and Surveys | Information not provided.       |   |
| Progress Reporting      | Component Description: Amount:  | Item G - Preparation of progress report \$47.60   |
|                         | Component Description:  Amount: | Item G - Preparation and submission of progress reports \$285.60                                |
|                         | Component Description: Amount:  | Legal Services Rendered \$1,380.40  |
|                         | Component Description: Amount:  | Item G - Prepare<br>progress report<br>\$893.35   |
| Channel change          | Component Description:          | Item C - RF sweep<br>at transmitter site<br>and UHF panel<br>testing for new<br>repack channel  |
|                         | Amount:                         | \$1,687.50  |

Component Description: Item B - TV study

for alternative

channel

assignments.

WETA originally

assigned channel

14. This was an

unworkable

channel due to

numerous Land

Mobile stations in

DC. Studies we

undertaken to find

another channel. WETA ultimately

found channel 31.

\$1,012.50

Component Description: Item B - Land

Amount:

Mobile interference and remediation on

and remediation

Ch. 14

**Amount:** \$4,106.25

Component Description: Item A - Auction

repack analysis related to WETA

Ch. 14

**Amount:** \$10,743.75

Component Description: Item B - Coverage

study and

interference maps

for various

scenarios including

Ch. 20 SFN option

**Amount:** \$2,868.75

Component Description: Item A - Develop

new channel options with MPT. Extensive work to

obtain a multiresolution agreement

between 3 parties

for channel changes for 5 stations so WETA could get ch 31.

**Amount:** \$2,193.75

**Component Description:** Item A - Auction

repack analysis for

new Ch 14 assignment

**Amount:** \$5,850.00

**Component Description:** Item B - Repack

research issues related to Land Mobile interference

on Ch. 14

**Amount:** \$20,362.50

Component Description: Item A - Channel

14 issues and alternatives. SFN research options.

**Amount:** \$4,893.75

| Architect and Engineering                                      |                           |   |
|--|---------------------------|---|
| services   | Component Description:    | Monthly progress of                     |
|  |                           | Architectural and                       |
|  |                           | Engineering Design                      |
|  |                           | for existing                            |
|  |                           | Transmitter Facility alteration for FCC |
|  |                           | Repack.                                 |
|  | Amount:                   | \$900.00                                |
|  |                           | *******                                 |
|  | Component Description:    | Monthly progress of                     |
|  |                           | Architectural and                       |
|  |                           | Engineering Design                      |
|  |                           | for existing                            |
|  |                           | Transmitter Facility                    |
|  |                           | alterations.                            |
|  | Amount:                   | \$7,061.65                              |
|  | Component Description:    | Professional                            |
|  |                           | Services                                |
|  | Amount:                   | \$900.00                                |
|  | Component Description:    | Monthly progress of                     |
|  | i i                       | Architectural and                       |
|  |                           | Engineering Design                      |
|  |                           | for existing                            |
|  |                           | Transmitter Facility                    |
|  |                           | alterations.                            |
|  | Amount:                   | \$9,362.29                              |
|  | Component Description:    | Professional                            |
|  |                           | Services                                |
|  | Amount:                   | \$300.00                                |
| RF Exposure<br>Measurements                                    | Information not provided. |   |
| Comprehensive coverage verification via field study, if needed | Information not provided. |   |

| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization       | Information not provided. |   |
|---|---------------------------|---|
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application | Component Description:    | Item B - Work related to construction permit application            |
|   | Amount:                   | \$476.00  |
|   | Component Description:    | Item B - Follow-up<br>work related to CP<br>application             |
|   | Amount:                   | \$226.95  |
|   | Component Description:    | Item B - Preparation of construction permit application and related |
|   | Amount:                   | \$1,618.40  |
|   | Component Description:    | Item B - Monitor<br>construction permit<br>application              |
|   | Amount:                   | \$190.40  |

Attorney Fees - Aux Antenna, prepare and File **Component Description:** Attorney -Form 2100 Construction Construction Permit Permit or License Application (Aux) Application \$333.20 Amount: **Component Description:** Item C -Preparation of CP application for aux site Amount: \$285.60 **Component Description:** Attorney -Construction Permit Application (Aux Amount: \$179.35 **Component Description: Construction Permit** App Aux Amount: \$36.55 Attorney Fees - Prepare Information not provided. and File FCC Form 2100 (main), Construction **Permit Application** Prepare request for **Special Temporary Component Description:** Item E - Attorney Authorization fees related to STA for waiver of repack construction permit арр Amount: \$328.95 RF Consulting Engineer Information not provided. Fees- Aux Antenna: Prepare engineering section of FCC Form 2100,

License to Cover Application

| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application                              | Information not provided.      |   |
|---|--------------------------------|---|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided.      |   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction<br>Permit Application                           | Information not provided.      |   |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development                                   | Component Description:         | Review of Land<br>mobile interference<br>with WETA on Ch.<br>14 |
|   | Amount:                        | \$5,000.00  |
| Address transition timing and coordination issues w/ other stations and wireless  | Information not provided.      |   |
| Prepare and or review reimbursement form  | Component Description:         | WETA-590-Prepare<br>and/or Review<br>Reimbursement<br>Form      |
|   | Amount:                        | \$672.00  |
|   | Component Description:         | Item F - Attorney<br>fees for preparation<br>of Form 399        |
|   | Amount:                        | \$952.00  |
|   | Component Description: Amount: | Legal Services<br>\$1,000.00                                    |
|   |                                |   |

**Component Description:** Item F - Attorney

fees for educating WETA staff on reimbursement procedures

**Amount:** \$95.20

Component Description: Legal Services

Rendered

**Amount:** \$2,998.80

**Component Description:** Item F - Attorney

fees related to preparation of Form

399

**Amount:** \$2,943.55

Component Description: Item F - Educate

WETA staff on reimbursement

**Amount:** \$238.00

Component Description: Item F - Attorney

fees for preparation

of Form 399

**Amount:** \$2,500.00

Component Description: Item F - Attorney

fees related to

preparation of Form

399

**Amount:** \$1,643.90

Component Description: Item F - Educate

WETA staff on reimbursement procedures and processes

**Amount:** \$2,760.80

Component Description: Item F - Educate

WETA staff on reimbursement process & procedure and

related

**Amount:** \$295.80

**Component Description:** Item F - Attorney

fees for preparation

of Form 399

**Amount:** \$5,807.20

Component Description: Item F - Attorney

fees in preparation

of Form 399

**Amount:** \$190.40

**Component Description:** Emails with S.

Amron

**Amount:** \$190.40

Component Description: Prepare and/or

Review

Reimbursement

Form

**Amount:** \$238.00

Project management of the transition

Component Description: Project

Management

**Amount:** \$3,254.45

**Component Description:** Project

Management

**Amount:** \$6,954.05

Component Description: Project

Management

**Amount:** \$4,894.25

Component Description: Project

Management

**Amount:** \$1,945.35

Component Description: Project

Management

**Amount:** \$993.75

Component Description: work related to TV

repack rebuild of

WETA TV

transmitter room

**Amount:** \$4,050.00

**Component Description:** Project

Management

**Amount:** \$6,489.15

# **Cost Information**

#### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost | Actual<br>Justifi |
|---|-----------------------------|-------------------|---|-------------|-------------------|
| Other<br>Expenses                                       | \$121,426.00                | \$117,061.00      |   | \$19,947.00 |                   |
| Additional<br>Legal<br>Expenses for<br>Repack           | \$0.00                      | \$0.00            | N/A   | N/A         | N/                |
| MVPD<br>Notification of<br>Channel<br>Change            | \$7,000.00                  | \$7,000.00        | Estimated cost of using outside firm to contact MVPD's regarding channel change to repack channel.  | N/A         | N,                |
| Develop and air announcement of upcoming channel change | \$7,500.00                  | \$7,500.00        | Costs for production and airtime of channel change announcements.   | N/A         | N,                |
| Equipment Delivery and Handling Charges                 | \$34,500.00                 | \$34,500.00       | See WETA ULXTE90 6 pole CIF with RF Switch Load.pdf \$13,500 See WETA Interim Site ULXTE-50 9-6-18. pdf 11,000 Est. Ship for antenna and transmission line and other equipment 10,000 | N/A         | N,                |

| Total for all systems  | \$6,206,314.67 | \$5,463,110.47 | N/A  | \$1,530,841.07 | N  |
|--|----------------|----------------|--|----------------|----|
| Sub-total  | \$121,426.00   | \$117,061.00   | N/A  | \$19,947.00    | N  |
| Equipment<br>Storage   | \$10,000.00    | \$10,000.00    | See attached Budget Justification: FEES AND MISCELLANEOUS EXPENSES   | N/A            | Ν  |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00    | \$7,000.00     | N/A  | N/A            | N  |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00       | \$380.00       | Anticipate needing to file two STA's in a project this complex.  | N/A            | N  |
| Non-zoning<br>permits  | \$5,000.00     | \$5,000.00     | Estimate of building permit costs to modify auxiliary transmitter site and extensive electrical work at main site.       | N/A            | N, |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$45,681.00    | \$45,681.00    | Some disposal costs are anticipated for old equipment removed from service. Please see attached GatesAir Quote Q- 79737. | \$19,947.00    | N, |

| Actual Information Description          | File Name                 |
|---|---------------------------|
| Additional Legal<br>Expenses for Repack | Information not provided. |

| MVPD Notification of Channel Change   | Information not provided.       |   |
|---|---------------------------------|---|
| Develop and air announcement of upcoming channel change                           | Information not provided.       |   |
| Equipment Delivery and Handling Charges   | Information not provided.       |   |
| Disposal Costs (for<br>equipment and other<br>waste, net of any salvage<br>value) | Component Description:  Amount: | Lump Sum: Decommissioning, Demolition, Transportation and Disposal of IOT Harris Transmission system and Components \$19,947.00 |
| Non-zoning permits  | Information not provided.       |   |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request                   | Information not provided.       |   |
| DTV Medical Facility<br>Notification  | Information not provided.       |   |
| Equipment Storage   | Information not provided.       |   |

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$6,206,314.67                 | \$5,463,110.47 | \$1,530,841.07 |

| Reimbursem | envestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Sarah
GurfeinAmron
Contracts &
Regulatory
Specialist

05/06/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Sarah
GurfeinAmron
Contracts &
Regulatory
Specialist

05/06/2019

#### **Attachments**