

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

			-			
Facility	35994	Service: DTV	Call	ΚΧΤΧ-ΤV	Channel: 36 (UHF)	
ID:			Sign:			
File	00000	28240				
Number:						
FRN: 00	19509470	Date	05/03			
		Submitted:	/2019			

Applicant Name, Type, and Contact Information

Information Applicant Applicant Address Phone Email Type NBC Margaret L. +1 (202) MARGARET. Limited **TELEMUNDO** Tobey 524-TOBEY@NBCUNI. Liability COM LICENSE LLC 300 NEW 6401 Company JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 **United States**

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information Margaret L 300 New Jersey Ave. +1 (202) 524-Margaret.Tobey@nbcuni. Tobey NW 6401 com Suite 700 NBCUniversal, LLC Washington, DC 20001 **United States**

Broadcaster Information and Transition Plan	Question	Response
	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Switch to backup transmitter and auxiliary antenna to allow main transmitter and combiner filter to be retuned and mask filter replaced for operation on new channel. Remain on auxiliary until operation can start on the new channel.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Existing Transmitter Information

Transmitter	Section	Question	Response
	Existing Transmitter Description	Type of change	Retune Existing
		Use	Primary (Main)
		Ownership	Owned
		Owner	N/A
		Is this transmitter currently shared with another station?	No
		Is this transmitter currently in operating condition?	Yes
	Existing Transmitter Manufacturer and Type	Manufacturer	Rohde & Schwarz

	Model	THU9-72
	Year	2017
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	78 kW

Primary	Retuning Transmitter Cos	Costs		
Transmitter	Section	Question	Response	
	New IOT Tubes	Number of Tubes (including accessories) needed	N/A	
	New Mask Filter	Power	90 kW	
		Other Power	N/A	
	New Exciter	Is a new exciter needed?	No	

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A
	HVAC Service	Does the replacement transmitter require HVAC Service?	No

	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Combiner Retune	Rechannel Mask Filter/Combiner System (KXTX-TV Portion)	

Auxiliary	Add Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Auxiliary (Backup)		
		Description of Use	Used to maintain coverage when work is done on main antenna or auxillary		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	DCX-2H		
		Year	2002		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	43 kW		

Auxiliary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Auxiliary (Backup)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
		Model	THU9-24	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	37 kW	
		Justification for New Transmitter	New transmitter required because the existing transmitter is End of Life (see attachment). Additionally, we have chosen a Solid State to replace this IOT as it is less expensive then a new IOT transmitter (details attached)	

Other Transmitter Costs Auxiliary Transmitter Section Question

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Lighting Reconfiguratior
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
Improvement	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter Other Transmitter Cost Not Listed Name Description Pressure Relief Valves Pressure Relief Valves Transmitter Installation includes electrical, xmtr install with required RF modifications, commissioning and proof, and removal of existing Comark xmtr

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Add Antenna Information

Auxiliary

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Auxiliary (Backup)
		Description of Use	used to maintain coverage when main transmitter or antenna is unavailable
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is this antenna currently shared with any other stations?	Yes
		Is this antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	Yes
	Existing Antenna Manufacturer and Type	Class	Full Power
		Mounting	Side Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Broadband Panel

Nu	mber of Stations Supported	2
Nu	mber of Panels	18
De	sign power capacity in use	50.0 %
Lo	wer Limit	470.00 MHz
Up	per Limit	698.00 MHz
Otl	her Antenna Type	N/A
ER	RP: (Effective Radiated Power)	353.0 kW
Ма	anufacturer	Dielectric
Мс	odel	TUA-C3-6 /18U-1-R DC SM
Ye	ar	2009

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
49330	KXAS-TV

Adjustment to Existing Antenna Auxiliary

Antenna	Section	Questi
	Sween Test of Existing	Do γοι

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Other Antenna Costs Auxiliary

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
		Туре	New
		Number of channels supported	2

Frequencies of	hannels supported	Upper and lower frequency
Frequency		470.0 MHz - 698.0 MHz

Auxiliary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Auxiliary	Add Transmission Line		
Fransmissio	n Line Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Auxiliary (Backup)
		Description of Use	Used to maintain coverage when primary antenna or transmitter is unavailable
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is this transmission currently shared with any other stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	
	Line Manufacturer and Type	Туре	Waveguide
		Diameter	N/A
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1500 feet per run

Auxiliary	New Transmission Line			
Transmissio	New Transmission Line Costs	Question	Response	
		Use	Auxiliary (Backup)	
		Description of Use	Used to maintain coverage when main antenna or transmitter is unavailable	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	Broadband	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1530 feet per run	

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Move Equipment		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	Yes		
		Others Types of Users	No		
		Is tower documented for structural analysis?	Yes		
		Is tower compliant with Rev G?	Yes		
	Existing Tower	Do you have a tower registration number?	Yes		
	Structure Registration	ASR Number	1054150		
	Coordinates (NAD83 (North American Datum	Latitude (NAD83)	32° 35' 07.0" N-		
	of 1983))	Longitude (NAD83)	096° 58' 07.0" W-		
		Overall Structure Height	1504.90 feet		
		Support Structure Height	1400.90 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	813.97 feet		

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Telemundo of Texas LLC
Date Constructed	02/06/2017

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
49330	KXAS-TV	DTV

Primary Tower Rigging Costs

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Tower Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	320
		Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
		Prepare engineering section of Form FCC Construction Permit Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare engineering section of Form FCC License to Cover Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	20

Justification

Ground Level RF System Design

Outside Other Professional Services Expenses Not Listed

Professional Services rCostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-72	\$221,010.80	\$134,464.80		\$0.00	
UHF and VHF - minor banding issues	\$105,200.00	\$23,554.00	N/A	N/A	N/A
90 kW mask filter	\$99,900.00	\$95,000.00	N/A	N/A	N/A
Combiner Retune	\$15,910.80	\$15,910.80	N/A	N/A	N/A
Auxiliary Transmitter THU9-24	\$1,635,748.49	\$747,621.07		\$666,418.66	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$584,872.58	N/A	\$584,872.58	N/A
Other Electrical Service: Lighting Reconfiguration	\$1,163.69	\$1,163.69	Costs split 50/50 between KXAS and KXTX	\$1,163.68	N/A
Transmitter Installation	\$160,764.80	\$160,764.80	See attached quote	\$80,382.40	N/A
Pressure Relief Valves	\$820.00	\$820.00	N/A	\$0.00	N/A
Sub-total	\$1,856,759.29	\$882,085.87	N/A	\$666,418.66	N/A
Total for all systems	\$2,779,414.29	\$1,340,111.87	N/A	\$829,512.13	N/A

Actual Information Description	File Name	
UHF and VHF - minor banding issues	Information not provided.	
90 kW mask filter	Information not provided.	
Combiner Retune	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	Transmitter, reject loads & interconnect \$584,872.58
Other Electrical Service: Lighting Reconfiguration	Component Description: Amount:	Costs split 50/50 between KXAS and KXTX \$1,163.68
Transmitter Installation	Component Description: Amount:	Aux transmitter install \$80,382.40
Pressure Relief Valves	Component Description: Amount:	Pressure relief valves \$820.00

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Antenna TUA-C3-6 /18U-1-R DC SM	\$109,890.00	\$86,750.00		\$875.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$0.00	No longer required	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A

UHF – Broadband Panel, Side Mount Auxiliary /Interim, 353 horizontally polarized	\$0.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$1,750.00	See Marsand quote	\$875.00	N/A
Sub-total	\$109,890.00	\$86,750.00	N/A	\$875.00	N/A
Total for all systems	\$2,779,414.29	\$1,340,111.87	N/A	\$829,512.13	N/A

Actual Information Description	File Name	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
New combiner, cost per channel (without antenna)	Information not provided.	
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 353 horizontally polarized	Information not provided.	
Sweep test of existing antenna		
	Component Description:	See "antenna & transmission line sweep) on invoice
	Amount:	\$875.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Transmission Line	\$354,960.00	\$108,661.00		\$97,794.90	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$354,960.00	\$108,661.00	50% of \$217,322 total cost	\$97,794.90	N/A
Sub-total	\$354,960.00	\$108,661.00	N/A	\$97,794.90	N/A
Total for all systems	\$2,779,414.29	\$1,340,111.87	N/A	\$829,512.13	N/A

Actual Information Description	File Name	
Rigid Transmission Line - copper, 6 1/8" broadband	Component Description: Amount:	Half of lines 2-19 \$48,897.45
	Component Description: Amount:	Half of lines 2-19 \$48,897.45

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$210,500.00	\$85,100.00		\$42,550.00	
Tall Tower (greater than 500')	\$210,500.00	\$85,100.00	See attached quote, first 2 lines plus "misc items"	\$42,550.00	N/A
Sub-total	\$210,500.00	\$85,100.00	N/A	\$42,550.00	N/A
Total for all systems	\$2,779,414.29	\$1,340,111.87	N/A	\$829,512.13	N/A

Actual Information Description	File Name	
Tall Tower (greater than 500')		
	Component Description:	See all lines on invoice except
	Amount:	sweep. \$42,550.00
		. ,

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$169,225.00	\$106,750.00		\$21,873.57	
Project management of the transition	\$50,560.00	\$48,000.00	N/A	\$20,661.45	N/A
Additional Field Engineering Service, 20 Days	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$25,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$453.60	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$758.52	N/A
Sub-total	\$169,225.00	\$106,750.00	N/A	\$21,873.57	N/A
Total for all systems	\$2,779,414.29	\$1,340,111.87	N/A	\$829,512.13	N/A

Actual Information Description	File Name	
Project management of the transition	Component Description:	Project Management
	Amount:	Services \$1,072.50
	Component Description:	Project Management
	Amount:	Services \$2,550.00
	Component Description:	Project Management Invoice
	Amount:	\$1,160.00

Component Description: Amount:	Point B project management services for the month of February 2019. See line item. \$1,305.00
Component Description: Amount:	Project Management Services \$975.00
Component Description: Amount:	April Project Management \$3,150.00
Component Description: Amount:	Project Management Services \$2,145.00
Component Description: Amount:	Project Management Services \$1,365.00
Component Description:	Project Management Services
Amount: Component Description:	\$348.95 Project management
Amount:	\$1,650.00

	Component Description: Amount:	Project management \$4,650.00
	Component Description: Amount:	Point B Project Management January 2019 \$290.00
Additional Field Engineering Service, 20 Days	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	See lines 1 & 2 o invoice, less 109 vendor discount
	Amount:	\$226.80
	Component Description:	Preparation of minor change application
		application

Prepare and or review reimbursement form	Component Description:	Review of Form 399
	Amount:	\$43.65
	Component Description:	See line 2 of invoice, less 10% vendor discount
	Amount:	\$130.95
	Component Description:	Amendments of
	Amount:	Form 399 \$159.66
	Component Description:	See lines 3-5 of invoice, less 10% vendor discount.
	Amount:	\$424.26

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$78,080.00	\$70,765.00		\$0.00	
MVPD Notification of Channel Change	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Equipment Storage	\$24,000.00	\$24,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,250.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$78,080.00	\$70,765.00	N/A	\$0.00	N/A

Total for all	\$2,779,414.29	\$1,340,111.87	N/A	\$829,512.13	N/A
systems					

Components

Information not provided.

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$2,779,414.29	\$1,340,111.87	\$829,512.13	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Margaret L Tobey Assistant Secretary 05/03/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	 The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. 	
an au name	lare, under penalty of perjury, that I an uthorized representative of the above- ed applicant for the Authorization(s) ified above.	n Margaret L Tobey Assistant Secretary
		05/03/2019

Attachments