



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **3228** | Service: **DTV** | Call **WFXG** | Channel: **36 (UHF)** |  
ID: | Sign:  
File **0000025076**  
Number:  
FRN: **0028123180** | Date **06/06**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant   | Address   | Phone                       | Email                        | Applicant Type            |
|---|---|-----------------------------|------------------------------|---------------------------|
| <b>AUGUSTA TV LLC</b><br>Doing Business As:<br>AUGUSTA TV LLC | 220<br>SALTERS CREEK<br>ROAD<br>HAMPTON,<br>VA 23661<br>United States | +1<br>(757)<br>726-<br>0136 | DHANNA@LOCKWOODBROADCAST.COM | Limited Liability Company |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant                              | Address   | Phone                 | Email                  |
|--|---|-----------------------|------------------------|
| <b>Samuel Hariton</b><br><i>Widely</i> | 4301 University Drive<br>Ste. 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-<br>8107 | sam.hariton@widely.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Install interim antenna and line Install new top mounted antenna and connect to existing line Retune main and backup transmitters. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter****Existing Transmitter Information**

| Section                                    | Question   | Response        |
|--|--|-----------------|
| Existing Transmitter Description           | Type of change   | Retune Existing |
|  | Use  | Primary (Main)  |
|  | Ownership  | Owned           |
|  | Owner  | N/A             |
|  | Is this transmitter currently shared with another station? | No              |
|  | Is this transmitter currently in operating condition?      | Yes             |
| Existing Transmitter Manufacturer and Type | Manufacturer   | GatesAir        |
|  | Model  | ULXT40AT        |
|  | Year   | 2016            |

|  |                            |               |
|--|----------------------------|---------------|
|  | Type                       | Solid State   |
|  | Solid State Cooling        | Liquid Cooled |
|  | Solid State Power capacity | 31 kW         |

**Primary Transmitter**

**Retuning Transmitter Costs**

| Section                | Question                                       | Response |
|------------------------|--|----------|
| <b>New IOT Tubes</b>   | Number of Tubes (including accessories) needed | N/A      |
| <b>New Mask Filter</b> | Power  | 60 kW    |
|                        | Other Power                                    | N/A      |
| <b>New Exciter</b>     | Is a new exciter needed?                       | No       |

**Primary Transmitter**

**Other Transmitter Costs**

| Section                   | Question   | Response |
|---------------------------|--|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V)                  | No       |
|                           | Switchgear (industrial 800 amp)                        | No       |
|                           | Transformer (480V)                                     | No       |
|                           | Power  | N/A      |
|                           | Rigid Conduit and Wiring                               | No       |
|                           | Size   | N/A      |
|                           | Length   | N/A      |
|                           | Other Electrical Service                               | No       |
|                           | Description  | N/A      |
| <b>HVAC Service</b>       | Does the replacement transmitter require HVAC Service? | No       |
|                           | Type   | N/A      |
|                           | Size   | N/A      |

|  |   |     |
|--|---|-----|
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Auxiliary Transmitter**

**Add Transmitter Information**

| Section   | Question   | Response           |
|---|--|--------------------|
| <b>Existing Transmitter Description</b>           | Type of change   | Retune Existing    |
|   | Use  | Auxiliary (Backup) |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Is this transmitter currently shared with another station? | No                 |
|   | Is this transmitter currently in operating condition?      | Yes                |
| <b>Existing Transmitter Manufacturer and Type</b> | Manufacturer   | GatesAir           |
|   | Model  | UAXT-3AT           |
|   | Year   | 2016               |
|   | Type   | Solid State        |
|   | Solid State Cooling  | Air Cooled         |

|  |                            |        |
|--|----------------------------|--------|
|  | Solid State Power capacity | 2.5 kW |
|--|----------------------------|--------|

## Auxiliary Transmitter

### Retuning Transmitter Costs

| Section         | Question                                       | Response |
|-----------------|--|----------|
| New IOT Tubes   | Number of Tubes (including accessories) needed | N/A      |
| New Mask Filter | Power  | 3 kW     |
|                 | Other Power                                    | N/A      |
| New Exciter     | Is a new exciter needed?                       | No       |

## Auxiliary Transmitter

### Other Transmitter Costs

| Section            | Question   | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V)                  | No       |
|                    | Switchgear (industrial 800 amp)                        | No       |
|                    | Transformer (480V)                                     | No       |
|                    | Power  | N/A      |
|                    | Rigid Conduit and Wiring                               | No       |
|                    | Size   | N/A      |
|                    | Length   | N/A      |
|                    | Other Electrical Service                               | No       |
|                    | Description  | N/A      |
| HVAC Service       | Does the replacement transmitter require HVAC Service? | No       |
|                    | Type   | N/A      |
|                    | Size   | N/A      |
|                    | Other Size   | N/A      |

|  |   |     |
|--|---|-----|
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim Transmitter**      **New Transmitter Costs**

| Section                | Question                   | Response      |
|------------------------|----------------------------|---------------|
| <b>New Transmitter</b> | Use                        | Interim       |
|                        | Description of Use         | N/A           |
|                        | Change Type                | Purchase      |
|                        | Manufacturer               |               |
|                        | Model                      | ULXTE-50      |
|                        | Transmitter Type           | Solid State   |
|                        | Solid State Cooling        | Liquid Cooled |
|                        | Solid State Power capacity | 31.7 kW       |
|                        |                            |               |

|  |                                   |   |
|--|-----------------------------------|---|
|  | Justification for New Transmitter | Due to lack of availability for manufacturer to retune existing primary transmitter, the previous repack plan would result a loss of approx 49% of current market coverage during a retuning delay of at least 6 months. Interim transmitter prevents this loss |
|--|-----------------------------------|---|

**Interim Transmitter**      **Other Transmitter Costs**

| Section                   | Question                              | Response         |
|---------------------------|---------------------------------------|------------------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V) | No               |
|                           | Switchgear (industrial 800 amp)       | No               |
|                           | Transformer (480V)                    | Yes              |
|                           | Power                                 | 150 kVA          |
|                           | Rigid Conduit and Wiring              | No               |
|                           | Size                                  | N/A              |
|                           | Length                                | N/A              |
|                           | Other Electrical Service              | Yes              |
|                           | Description                           | Surge Suppressor |

|  |   |     |
|--|---|-----|
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |
| <b>Inside RF System</b>  | Is an additional interior RF system required to support this interim transmitter?             | No  |

**Interim Transmitter**

**Other Transmitter Cost Not Listed**

| Name                                    | Description   |
|---|---|
| <b>Interim Transmitter Installation</b> | Costs of interim transmitter installation outline in GatesAir Quote Q-79384                             |
| <b>RF Accessories</b>                   | Additional RF parts outlined in GatesAir Quote Q-79384.   |
| <b>Mask Filter System</b>               | Mask Filter required for interim transmitter to function on antenna system. See GatesAir Quote Q-79384. |



**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | No                 |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Elliptical         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 413.0 kW           |
|   |  |                    |

|              |              |
|--------------|--------------|
| Manufacturer |              |
| Model        | TFU-30GTH O4 |
| Year         | 2016         |

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Top Mount       |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Elliptical      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 27.5 kW         |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |   |
|-------------------------------|---|
| Model                         | TFU-10DSC<br>CT150  |
| Year                          | 2019  |
| Justification for New Antenna | Existing antenna can not be retuned<br>Station is licensed v-pol. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response           |
|--|--|--------------------|
| <b>New Antenna Description</b>               | Use  | Interim            |
|  | Description of Use   | N/A                |
|  | Change Type  | Purchase<br>New    |
|  | Ownership  | Owned              |
|  | Owner  | N/A                |
|  | Is antenna shared?   | No                 |
|  | Is antenna directional?  | Yes                |
|  | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Full Power         |
|  | Mounting   | Side Mount         |
|  | Antenna position in stack  | Not in Stack       |
|  | Polarization   | Horizontal         |
|  | Type   | Slotted<br>Coaxial |
|  | Number of Stations Supported   | N/A                |
|  | Number of Panels/Bays  | N/A                |
|  | Lower Limit  | N/A                |
|  | Upper Limit  | N/A                |
|  | Design power capacity in use   | N/A                |
|  | Other Antenna Type   | N/A                |
|  | ERP: (Effective Radiated Power)<br>.....                             | 413.0 kW           |
|  | Manufacturer   |                    |
|  | Model  | TFU-WB8            |
|  | Year   | 2019               |
|  |  |                    |

|  |                               |   |
|--|-------------------------------|---|
|  | Justification for New Antenna | Interim antenna for use thru transition. Needed due to removal of existing top mount antenna. |
|--|-------------------------------|---|

## Interim Antenna

### Other Antenna Costs

| Section                         | Question  | Response |
|---------------------------------|---|----------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                 | Broadband or Single Channel?  | N/A      |
|                                 | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | No       |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

## Interim Antenna

### Other Antenna Cost Not Listed

Information not provided.



**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Add Transmission Line**

| Section  | Question   | Response          |
|--|--|-------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing  |
|  | Use  | Primary (Main)    |
|  | Description of Use   | N/A               |
|  | Ownership  | Owned             |
|  | Owner  | N/A               |
|  | Site   | N/A               |
|  | Is this transmission currently shared with any other stations? | No                |
|  | Is Transmission Line in operating condition?                   | Yes               |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric        |
|  | Type   | Rigid             |
|  | Diameter   | 6 1/8 inches      |
|  | Other Diameter   | N/A               |
|  | Segment Length   | 20 inches         |
|  | Other Segment Length   | N/A               |
|  | Number of parallel runs  | 1                 |
|  | Length   | 1250 feet per run |

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

| Section                     | Question                                | Response  |
|-----------------------------|---|---|
| New Transmission Line Costs | Use                                     | Interim   |
|                             | Description of Use                      | N/A   |
|                             | Change Type                             | Purchase New  |
|                             | Type                                    | Rigid   |
|                             | Diameter                                | 4 1/16 inches   |
|                             | Segment Length                          | 20'   |
|                             | Other Segment Length                    |   |
|                             | Number of parallel runs                 | 1   |
|                             | Length                                  | 980 feet per run  |
|                             | Justification for New Transmission Line | interim line to be used during new antenna installation and connection to existing line |

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response          |
|---|---|-------------------|
| Existing Tower Description                          | Type of change  | Modify Existing   |
|   | Tower Use   | Primary (Main)    |
|   | Description of Use                                      | N/A               |
|   | Ownership   | Owned             |
|   | Is this tower consider Complex?                         | No                |
|   | Is this tower currently shared with any other stations? | No                |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A               |
|   | Others Types of Users                                   | N/A               |
|   | Is tower documented for structural analysis?            | Yes               |
|   | Is tower compliant with Rev G?                          | Yes               |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|   | ASR Number  | 1045869           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 33° 25' 01.0" N-  |
|   | Longitude (NAD83)                                       | 081° 50' 05.0" W- |
|   | Overall Structure Height                                | 1154.84 feet      |
|   | Support Structure Height                                | 1099.07 feet      |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 400.26 feet       |

|  |                  |  |
|--|------------------|--|
|  | Structure Type   | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner      | Southeastern Media Holdings, Inc.        |
|  | Date Constructed | 09/14/1990                               |

**Primary Tower**

**Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed       |

**Primary Tower**

**Tower Rigging Costs**

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response  |
|---|--|---|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes   |
|   | Number of Hours  | 300   |
|   | Explanation  | Pattern analysis<br>Antenna Spec<br>Transmitter Spec<br>Building drawings<br>Installation<br>Supervision<br>Accounting<br>Internal<br>Legal |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes   |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes   |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes   |
|   | Prepare request for Special Temporary Authority                              | Yes   |
|   | Quantity   | 1   |
|   | Do you have Distributed Transmission System engineering services?            | N/A   |
|   | Critical Facility  | N/A   |
|   | Terrain-Shielded Facility  | N/A   |

|   |  |     |
|---|--|-----|
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | Yes |
|   | Quantity   | 1   |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | No  |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| <b>RF Field Engineering<br/>Services</b>                      | Comprehensive coverage verification via field study  | Yes |
|   | RF exposure measurements   | No  |
|   | Additional Field Engineering Service   | No  |
|   | Number of Days   | N/A |
|   | Justification  | N/A |

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | No       |
|                                     | FCC Special Temporary Authority Application  | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |



|                       |   |
|-----------------------|---|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b><br>Information not provided. |
|-----------------------|---|

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification               | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|--|--------------|---------------------------|
| Interim Transmitter ULXTE-50                        | \$965,944.00                | \$947,890.80   |  | \$631,927.18 |                           |
| Other Electrical Service: Surge Suppressor          | <i>\$1,510.82</i>           | \$1,510.82     | Please see attached GatesAir Quote Q-79384 | \$1,007.21   | N/A                       |
| RF Accessories                                      | <i>\$61,802.89</i>          | \$61,802.89    | Please see attached GatesAir Quote Q-79384 | \$32,335.28  | N/A                       |
| Interim Transmitter Installation                    | <i>\$63,181.41</i>          | \$63,181.41    | Please see attached GatesAir Quote Q-79384 | \$42,120.94  | N/A                       |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | <i>\$778,695.92</i>         | \$778,695.92   | Please see attached GatesAir Quote Q-79384 | \$519,130.61 | N/A                       |
| Transformer 3 phase /480v - 150 KVA                 | \$25,550.00                 | \$7,496.80     | Please see attached GatesAir Quote Q-79384 | \$4,997.86   | N/A                       |
| Mask Filter System                                  | <i>\$35,202.96</i>          | \$35,202.96    | Please see attached GatesAir Quote Q-79384 | \$32,335.28  | N/A                       |

|                                       |                       |                       |                              |                     |            |
|---------------------------------------|-----------------------|-----------------------|------------------------------|---------------------|------------|
| <b>Primary Transmitter ULXT40AT</b>   | <b>\$194,600.00</b>   | <b>\$69,317.36</b>    |                              | <b>\$16,045.84</b>  |            |
| 60 kW mask filter                     | \$89,400.00           | \$0.00                | included in main tx quote    | N/A                 | N/A        |
| UHF and VHF - minor banding issues    | \$105,200.00          | \$69,317.36           | Quote attached (GA-00021679) | \$16,045.84         | N/A        |
| <b>Auxiliary Transmitter UAXT-3AT</b> | <b>\$109,355.00</b>   | <b>\$11,141.60</b>    |                              | <b>\$2,785.40</b>   |            |
| 3 kW mask filter                      | \$4,155.00            | \$0.00                | included in backup tx quote  | N/A                 | N/A        |
| UHF and VHF - minor banding issues    | \$105,200.00          | \$11,141.60           | Quote attached               | \$2,785.40          | N/A        |
| <b>Sub-total</b>                      | <b>\$1,269,899.00</b> | <b>\$1,028,349.76</b> | <b>N/A</b>                   | <b>\$650,758.42</b> | <b>N/A</b> |
| <b>Total for all systems</b>          | <b>\$2,479,669.00</b> | <b>\$1,907,950.66</b> | <b>N/A</b>                   | <b>\$688,321.76</b> | <b>N/A</b> |

## Components

| Actual Information                            |   |
|---|---|
| Description                                   | File Name   |
| Other Electrical Service:<br>Surge Suppressor | <b>Component Description:</b>                       |
|   | WFXG-180-New Interim Transmitter - Surge Suppressor |
|   | <b>Amount:</b>                                      |
|   | \$503.60  |
|   | <b>Component Description:</b>                       |
|   | WFXG-180-New Interim Transmitter - Surge Suppressor |
|   | <b>Amount:</b>                                      |
|   | \$503.61  |

|  |                               |   |
|--|-------------------------------|---|
| RF Accessories   | <b>Component Description:</b> | WFXG-180-New<br>Interim<br>Transmitter - RF<br>Accessories                |
|  | <b>Amount:</b>                | \$20,600.96   |
|  | <b>Component Description:</b> | WFXG-180-New<br>Interim<br>Transmitter - RF<br>Accessories                |
|  | <b>Amount:</b>                | \$11,734.32   |
| Interim Transmitter<br>Installation                    | <b>Component Description:</b> | WFXG-180-New<br>Interim<br>Transmitter -<br>Installation and<br>Proofing  |
|  | <b>Amount:</b>                | \$21,060.47   |
|  | <b>Component Description:</b> | WFXG-180-New<br>Interim<br>Transmitter -<br>Installation and<br>Proofing: |
|  | <b>Amount:</b>                | \$21,060.47   |
| UHF - Liquid Cooled Solid<br>State Transmitter 31.7 kW | <b>Component Description:</b> | 1/3 down payment<br>ULXTE-50<br>Transmitter                               |
|  | <b>Amount:</b>                | \$259,565.30  |
|  | <b>Component Description:</b> | ULXTE-50<br>Transmitter   |
|  | <b>Amount:</b>                | \$259,565.31  |

|                                       |   |
|---------------------------------------|---|
| Transformer 3 phase/480v -<br>150 KVA | <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> WFXG-180-New<br/>Interim<br/>Transmitter -<br/>Electrical Costs -<br/>Transformer 150<br/>KVA<br/>\$2,498.93 </div> </div> <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> WFXG-180-New<br/>Interim<br/>Transmitter -<br/>Electrical Costs -<br/>Transformer 150<br/>KVA<br/>\$2,498.93 </div> </div> |
| Mask Filter System                    | <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> WFXG-180-New<br/>Interim<br/>Transmitter -<br/>Mask Filter<br/>System<br/>\$11,734.32 </div> </div> <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> WFXG-180-New<br/>Interim<br/>Transmitter -<br/>Mask Filter<br/>System<br/>\$20,600.96 </div> </div>   |
| 60 kW mask filter                     | Information not provided.   |
| UHF and VHF - minor<br>banding issues | <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> Channel change<br/>ULXT-40AT<br/>\$6,418.34 </div> </div> <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> Channel change<br/>ULXT-40AT<br/>\$9,627.50 </div> </div>   |

|                                    |   |                                       |
|------------------------------------|---|---------------------------------------|
| 3 kW mask filter                   | Information not provided.                       |                                       |
| UHF and VHF - minor banding issues | <b>Component Description:</b><br><b>Amount:</b> | Channel Change & Proof<br>\$1,671.24  |
|                                    | <b>Component Description:</b><br><b>Amount:</b> | channel change UAXT-3AT<br>\$1,114.16 |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost       | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|-------------------|---------------------------|
| <b>Interim Antenna TFU-WB8</b>   | <b>\$196,230.00</b>         | <b>\$62,147.50</b>  |                              | <b>\$6,214.75</b> |                           |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,400.00          | N/A                          | \$640.00          | N/A                       |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized                       | \$189,500.00                | \$55,747.50         | N/A                          | \$5,574.75        | N/A                       |
| <b>Primary Antenna TFU-10DSC CT150</b>   | <b>\$296,230.00</b>         | <b>\$223,590.00</b> |                              | <b>\$0.00</b>     |                           |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,400.00          | N/A                          | N/A               | N/A                       |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00                | \$217,190.00        | Quote attached               | N/A               | N/A                       |
| <b>Sub-total</b>   | <b>\$492,460.00</b>         | <b>\$285,737.50</b> | N/A                          | <b>\$6,214.75</b> | N/A                       |

|                              |                |                |     |              |     |
|------------------------------|----------------|----------------|-----|--------------|-----|
| <b>Total for all systems</b> | \$2,479,669.00 | \$1,907,950.66 | N/A | \$688,321.76 | N/A |
|------------------------------|----------------|----------------|-----|--------------|-----|

## Components

| Actual Information   |  |
|--|--|
| Description  | File Name  |
| Sweep test of existing antenna   | <b>Component Description:</b> Interim Antenna<br><b>Amount:</b> \$640.00                           |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized                       | <b>Component Description:</b> Interim Antenna, Elbow Complex, Reducer<br><b>Amount:</b> \$5,574.75 |
| Sweep test of existing antenna   | Information not provided.  |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Information not provided.  |



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                               | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification  | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|---|--------------|---------------------------|
| Interim Transmission Line                 | \$139,160.00                | \$107,668.40   |   | \$10,766.84  |                           |
| Rigid Transmission Line - copper, 4 1/16" | \$139,160.00                | \$107,668.40   | Attached quote to be modified to reflect 20' sections as opposed to broadband | \$10,766.84  | N/A                       |
| Primary Transmission Line                 | \$0.00                      | \$0.00         |   | \$0.00       |                           |
| Sub-total                                 | \$139,160.00                | \$107,668.40   | N/A   | \$10,766.84  | N/A                       |
| Total for all systems                     | \$2,479,669.00              | \$1,907,950.66 | N/A   | \$688,321.76 | N/A                       |

Components

| Actual Information                        |  |
|---|--|
| Description                               | File Name  |
| Rigid Transmission Line - copper, 4 1/16" | <div>Component Description:Interim Transmission Line</div> <div>Amount:\$10,766.84</div> |

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Primary Tower TOWER   | \$381,100.00                | \$206,500.00   |                              | \$3,500.00   |                           |
| Structural engineering tower load study for well documented tower | \$12,600.00                 | \$6,500.00     | N/A                          | \$3,500.00   | N/A                       |
| Tall Tower (greater than 500')                                    | \$210,500.00                | \$100,000.00   | N/A                          | N/A          | N/A                       |
| Minor tower reinforcement /modifications                          | \$158,000.00                | \$100,000.00   | N/A                          | N/A          | N/A                       |
| Sub-total   | \$381,100.00                | \$206,500.00   | N/A                          | \$3,500.00   | N/A                       |
| Total for all systems   | \$2,479,669.00              | \$1,907,950.66 | N/A                          | \$688,321.76 | N/A                       |

Components

| Actual Information  |  |
|---|--|
| Description   | File Name  |
| Structural engineering tower load study for well documented tower | Component Description: POL<br>Amount: \$3,500.00 |
| Tall Tower (greater than 500')                                    | Information not provided.                        |
| Minor tower reinforcement /modifications                          | Information not provided.                        |

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification     | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|---------------------|----------------------------------|--------------------|---------------------------|
| <b>Outside Professional Services</b>   | <b>\$159,680.00</b>         | <b>\$250,925.00</b> |                                  | <b>\$15,081.75</b> |                           |
| Project management of the transition   | \$47,400.00                 | \$144,675.00        | Widelity Strategic Support Quote | \$13,831.75        | N/A                       |
| Comprehensive coverage verification via field study, if needed                         | \$84,200.00                 | \$80,000.00         | N/A                              | N/A                | N/A                       |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | \$3,680.00                  | \$3,500.00          | N/A                              | N/A                | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00                  | \$2,250.00          | N/A                              | N/A                | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00                  | \$5,000.00          | N/A                              | N/A                | N/A                       |

|  |                |                |     |              |     |
|--|----------------|----------------|-----|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,580.00     | \$1,500.00     | N/A | N/A          | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00     | \$3,000.00     | N/A | N/A          | N/A |
| Prepare and or review reimbursement form   | \$2,630.00     | \$2,500.00     | N/A | N/A          | N/A |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00     | \$7,000.00     | N/A | \$1,250.00   | N/A |
| Prepare request for Special Temporary Authorization                                  | \$2,050.00     | \$1,500.00     | N/A | N/A          | N/A |
| <b>Sub-total</b>   | \$159,680.00   | \$250,925.00   | N/A | \$15,081.75  | N/A |
| <b>Total for all systems</b>   | \$2,479,669.00 | \$1,907,950.66 | N/A | \$688,321.76 | N/A |

## Components

**Actual Information**  
**Description**

**File Name**

Project management of the transition

**Component Description:** Project Management  
**Amount:** \$810.00

**Component Description:** Project Management  
**Amount:** \$2,689.10

**Component Description:** Project Management  
**Amount:** \$210.00

**Component Description:** Project management  
**Amount:** \$2,140.25

**Component Description:** Project Management  
**Amount:** \$172.50

**Component Description:** Project Management  
**Amount:** \$668.75

**Component Description:** Repack Engineering  
**Amount:** \$2,492.80

**Component Description:** Project Management  
**Amount:** \$2,163.70

**Component Description:** Project Management  
**Amount:** \$2,484.65

|  |  |
|--|--|
| Comprehensive coverage verification via field study, if needed                         | Information not provided.  |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | Information not provided.  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | Information not provided.  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | <div> <div> <b>Component Description:</b> </div> <div> Preparation of Engineering Section FCC form 2100 </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$2,000.00 </div> </div> |
| Prepare and or review reimbursement form   | Information not provided.  |

|  |   |                               |  |                |            |                               |  |                |          |
|--|---|-------------------------------|--|----------------|------------|-------------------------------|--|----------------|----------|
| Perform engineering study<br>for new channel assignment<br>and antenna development | <table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1155 174 1374 327">RF Eng -<br/>Engineering Study<br/>for New Channel<br/>Assignment</td></tr> <tr> <td data-bbox="713 338 823 367"><b>Amount:</b></td><td data-bbox="1155 338 1273 367">\$1,000.00</td></tr> <tr> <td data-bbox="713 477 1023 512"><b>Component Description:</b></td><td data-bbox="1155 477 1366 983">Engineering study<br/>work for new<br/>channel<br/>assignment and<br/>antenna<br/>development;<br/>Preparation of the<br/>engineering<br/>section of FCC<br/>Form 2100 (90<br/>day construction<br/>permit<br/>application).</td></tr> <tr> <td data-bbox="713 994 823 1023"><b>Amount:</b></td><td data-bbox="1155 994 1251 1023">\$250.00</td></tr> </table> | <b>Component Description:</b> | RF Eng -<br>Engineering Study<br>for New Channel<br>Assignment | <b>Amount:</b> | \$1,000.00 | <b>Component Description:</b> | Engineering study<br>work for new<br>channel<br>assignment and<br>antenna<br>development;<br>Preparation of the<br>engineering<br>section of FCC<br>Form 2100 (90<br>day construction<br>permit<br>application). | <b>Amount:</b> | \$250.00 |
| <b>Component Description:</b>  | RF Eng -<br>Engineering Study<br>for New Channel<br>Assignment  |                               |  |                |            |                               |  |                |          |
| <b>Amount:</b>   | \$1,000.00  |                               |  |                |            |                               |  |                |          |
| <b>Component Description:</b>  | Engineering study<br>work for new<br>channel<br>assignment and<br>antenna<br>development;<br>Preparation of the<br>engineering<br>section of FCC<br>Form 2100 (90<br>day construction<br>permit<br>application).  |                               |  |                |            |                               |  |                |          |
| <b>Amount:</b>   | \$250.00  |                               |  |                |            |                               |  |                |          |
| Prepare request for Special<br>Temporary Authorization                             | Information not provided.   |                               |  |                |            |                               |  |                |          |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification |
|---|-----------------------------|-----------------------|---|---------------------|---------------------------|
| <b>Other Expenses</b>                                   | <b>\$37,370.00</b>          | <b>\$28,770.00</b>    |   | <b>\$0.00</b>       |                           |
| MVPD Notification of Channel Change                     | <i>\$0.00</i>               | \$0.00                | N/A   | N/A                 | N/A                       |
| Develop and air announcement of upcoming channel change | <i>\$2,850.00</i>           | \$2,850.00            | estimate for on air rescan announcement production<br>Quote attached          | N/A                 | N/A                       |
| Equipment Storage                                       | <i>\$20,000.00</i>          | \$20,000.00           | Estimate for Dielectric on site antenna storage<br>Dielectric letter attached | N/A                 | N/A                       |
| Equipment Delivery and Handling Charges                 | <i>\$2,970.00</i>           | \$2,970.00            | On site forklift rental estimate<br>Representative quote attached             | N/A                 | N/A                       |
| DTV Medical Facility Notification                       | \$11,550.00                 | \$2,950.00            | Group quote attached  | N/A                 | N/A                       |
| <b>Sub-total</b>  | <b>\$37,370.00</b>          | <b>\$28,770.00</b>    | N/A   | <b>\$0.00</b>       | N/A                       |
| <b>Total for all systems</b>                            | <b>\$2,479,669.00</b>       | <b>\$1,907,950.66</b> | N/A   | <b>\$688,321.76</b> | N/A                       |

### Components

Information not provided.



|                         |                              |                                    |                       |
|-------------------------|------------------------------|------------------------------------|-----------------------|
| <b>Cost Information</b> | <b>Grand Total</b>           |                                    |                       |
|                         |                              | <b>Predetermined Cost Estimate</b> | <b>Estimated Cost</b> |
|                         |                              |                                    | <b>Actual Cost</b>    |
|                         | <b>Total for all systems</b> | \$2,479,669.00                     | \$1,907,950.66        |
|                         |                              |                                    | \$688,321.76          |

|                             |  |                 |
|-----------------------------|--|-----------------|
| <b>Reimbursement Status</b> | <b>Question</b>  | <b>Response</b> |
|                             | The facility has ceased operating on its pre-auction channel.  | No              |
|                             | Construction of final facilities or all necessary modifications are complete.  | No              |
|                             | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bob  
Pectelidis**  
*Director of  
Corporate  
Engineering*

06/06/2019

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>   |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Bob Pectelidis</b><br/> <i>Director of Corporate Engineering</i></p> <p>06/06/2019</p> |

## Attachments