



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **18753** | Service: **DTV** | Call **WVIZ** | Channel: **35 (UHF)** |
ID: | Sign:
File **0000027479**
Number:
FRN: **0005277538** | Date **05/30**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
IDEASTREAM Doing Business As: IDEASTREAM	KEVIN E. MARTIN IDEA CENTER 1375 EUCLID AVENUE CLEVELAND, OH 44115 United States	+1 (216) 916-6455	kevin. martin@ideastream. org	Not-for- Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Jerrold Francis Wareham <i>Repack Coordinator ideastream</i>	JERRY WAREHAM IDEA CENTER 1375 EUCLID AVENUE CLEVELAND, OH 44115 United States	+1 (216) 916- 6120	jerry. wareham@ideastream. org

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WVIZ must replace its main antenna and transmitter in order to move it its new channel. It will need to install interim facilities in order to be able to replace the main facility. See attached narrative.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Innovator
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	15 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	23 kW
	Justification for New Transmitter	The new transmitter is required because higher TPO for higher ERP to replicate the current signal on the new channel. The replication transmitter is the ULXTE30 (invoice attached). The ULXTE40 is an upgrade to achieve maximization (invoice attached)

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Transmitter Site Suvey	Survey of transmitter site to determine exact facility needs
Bypass Switch	To provide electrical engineering services for new electrical circuits that need to be added to allow simultaneous operation of the transmitters to maintain service on the original channel during the test period. Osborn Engineering Quote Attached
Dummy Load	New dummy load required for new transmitter see attached quote from Bird
Switch	Switch, cable and controller for new transmitter and dummy load Dielectric Switch Quote Attached

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	150.0 kW

Manufacturer	
Model	TFU- 10GTH-R C170
Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	181.0 kW
	Manufacturer	

Model	TFU-10GTH-R C170 SP
Year	2019
Justification for New Antenna	Existing main antenna is a coaxial slot antenna that is channel specific and cannot be reused on the new channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	40.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	150.0 kW
	Manufacturer	
	Model	TFU-8WB-R
	Year	2019

	Justification for New Antenna	WVIZ needs an interim antenna for operation . while it replaces the primary antenna Dielectric Quote Attached
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1207 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1207 feet per run
	Justification for New Transmission Line	Current transmission line has 19.5" segment lengths which will not work for the WVIZ assigned repack Ch. 35. See attached quote.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	WVIZ will need an interim transmission line for operation while it replaces its primary transmission line. Dielectric quote attached.

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1265403
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 23' 09.9" N-
	Longitude (NAD83)	081° 41' 20.7" W-
	Overall Structure Height	912.06 feet
	Support Structure Height	912.06 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1040.01 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	6600 Broadview LLC
	Date Constructed	06/05/2009

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
73195	WKYC	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	160
	Explanation	Project manager needed to manage all work required coordinate vendor and contractor specification development, selection of list for bid solicitation, bid evaluation, vendor /contractor selection /contracting and contract enforcement. See Osborn estimate.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Employee Time	Time needed by ideastream employees to work on the transition to a new channel.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE40	\$1,034,637.04	\$874,460.20		\$665,612.23	
Other Electrical Service: Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.	<i>\$29,700.00</i>	\$29,700.00	See attached electrical quote from Ullman Electric.	\$29,700.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$786,823.16	N/A	\$588,069.34	N/A
Switch	<i>\$19,712.00</i>	\$19,712.00	New switch needed for new transmitter and dummy load. Dielectric Quote Attached.	\$19,712.00	N/A

Dummy Load	\$18,660.04	\$18,660.04	New dummy load required for new transmitter see quote from Bird attached.	\$18,660.04	N/A
Bypass Switch	\$11,565.00	\$11,565.00	WVIZ is not able to connect the new transmitter to the existing Bypass Switch during the interim period between transmitter changes with the existing. Osborn Engineering Quote Attached	\$9,470.85	N/A
Transmitter Site Suvey	\$8,000.00	\$8,000.00	Survey of transmitter site to determine needs	N/A	N/A
Sub-total	\$1,034,637.04	\$874,460.20	N/A	\$665,612.23	N/A
Total for all systems	\$2,341,523.28	\$2,014,691.70	N/A	\$1,395,676.44	N/A

Components

Actual Information
Description

File Name

<p>Other Electrical Service: Necessary conduit, wiring and fuse disconnects as quoted by electrical contractor.</p>	<table> <tr> <td data-bbox="708 100 1145 488">Component Description:</td><td data-bbox="1145 100 1426 488">This component covers the installation of the new electric service and grounding system for the new transmitter.</td></tr> <tr> <td data-bbox="708 488 1145 584">Amount:</td><td data-bbox="1145 488 1426 584">\$29,700.00</td></tr> </table>	Component Description:	This component covers the installation of the new electric service and grounding system for the new transmitter.	Amount:	\$29,700.00				
Component Description:	This component covers the installation of the new electric service and grounding system for the new transmitter.								
Amount:	\$29,700.00								
<p>UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW</p>	<table> <tr> <td data-bbox="708 584 1145 1256">Component Description:</td><td data-bbox="1145 584 1426 1256">One third, third payment for transmitter required for replication (total \$643,920.34). The additional cost for maximization (total \$151,895.56) third payment of one third invoice also attached is not reimbursable. Quote also attached</td></tr> <tr> <td data-bbox="708 1256 1145 1384">Amount:</td><td data-bbox="1145 1256 1426 1384">\$164,784.28</td></tr> <tr> <td data-bbox="708 1384 1145 1995">Component Description:</td><td data-bbox="1145 1384 1426 1995">One third second payment for transmitter required for replication (total \$634,927.60). The additional cost for maximization (total \$151,895.56) second payment of one third invoice also attached is not reimbursable. Quote also attached.</td></tr> <tr> <td data-bbox="708 1995 1145 2134">Amount:</td><td data-bbox="1145 1995 1426 2134">\$211,642.53</td></tr> </table>	Component Description:	One third, third payment for transmitter required for replication (total \$643,920.34). The additional cost for maximization (total \$151,895.56) third payment of one third invoice also attached is not reimbursable. Quote also attached	Amount:	\$164,784.28	Component Description:	One third second payment for transmitter required for replication (total \$634,927.60). The additional cost for maximization (total \$151,895.56) second payment of one third invoice also attached is not reimbursable. Quote also attached.	Amount:	\$211,642.53
Component Description:	One third, third payment for transmitter required for replication (total \$643,920.34). The additional cost for maximization (total \$151,895.56) third payment of one third invoice also attached is not reimbursable. Quote also attached								
Amount:	\$164,784.28								
Component Description:	One third second payment for transmitter required for replication (total \$634,927.60). The additional cost for maximization (total \$151,895.56) second payment of one third invoice also attached is not reimbursable. Quote also attached.								
Amount:	\$211,642.53								

	<p>Component Description:</p> <p>One third down payment for transmitter required for replication (total \$634,927.60). The additional cost for maximization (total \$151,895.56) also attached as JW3004459VI is not reimbursable.</p> <p>Amount:</p> <p>\$211,642.53</p>
Switch	<p>Component Description:</p> <p>New switch Invoice and quote attached</p> <p>Amount:</p> <p>\$19,712.00</p>
Dummy Load	<p>Component Description:</p> <p>New Dummy Load Invoice for \$18,660.04 attached along with quote.</p> <p>Amount:</p> <p>\$18,660.04</p>

Bypass Switch	<div data-bbox="715 174 1374 685"> <p>Component Description: As requested by repack administrator more detail add by the vendor to the invoice for this fixed fee service. Quote attached to invoice. Required design and installation of switch.</p> <p>Amount: \$5,679.96</p> </div> <div data-bbox="715 792 1374 1066"> <p>Component Description: Payment due for fixed fee service to design necessary switch per vendor quote previously submitted.</p> <p>Amount: \$206.00</p> </div> <div data-bbox="715 1173 1374 1447"> <p>Component Description: Fixed Fee required design and installation of switch per vendor quote previously submitted</p> <p>Amount: \$3,584.89</p> </div>
Transmitter Site Suvey	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-R	\$96,130.00	\$51,325.00		\$44,469.82	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$44,925.00	Dielectric Quote for Interim Antenna attached	\$44,469.82	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna TFU- 10GTH-R C170 SP	\$296,230.00	\$199,536.00		\$173,822.40	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$193,136.00	Quoted cost of antenna from the manufacturer with the upgrade cost related to vertical polarization removed from the overall cost. See attached quote.	\$173,822.40	N/A
Sub-total	\$392,360.00	\$250,861.00	N/A	\$218,292.22	N/A
Total for all systems	\$2,341,523.28	\$2,014,691.70	N/A	\$1,395,676.44	N/A

Components

Actual Information
Description

File Name

<p>UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized</p>	<table> <tr> <td data-bbox="697 100 1114 577"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 100 1428 577"> <p>See attached cover letter. Reimbursement is sought for the second payment related to the Interim Antenna \$20,216.25</p> </td></tr> <tr> <td data-bbox="697 577 1114 1055"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 577 1428 1055"> <p>Payment required before shipping. Invoice with quote attached. \$4,037.32</p> </td></tr> <tr> <td data-bbox="697 1055 1114 1301"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 1055 1428 1301"> <p>See attached Cover Letter. Reimbursement sought for down payment of the Interim Antenna portion of the invoice \$20,216.25</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>See attached cover letter. Reimbursement is sought for the second payment related to the Interim Antenna \$20,216.25</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Payment required before shipping. Invoice with quote attached. \$4,037.32</p>	<p>Component Description:</p> <p>Amount:</p>	<p>See attached Cover Letter. Reimbursement sought for down payment of the Interim Antenna portion of the invoice \$20,216.25</p>
<p>Component Description:</p> <p>Amount:</p>	<p>See attached cover letter. Reimbursement is sought for the second payment related to the Interim Antenna \$20,216.25</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Payment required before shipping. Invoice with quote attached. \$4,037.32</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>See attached Cover Letter. Reimbursement sought for down payment of the Interim Antenna portion of the invoice \$20,216.25</p>						
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>						
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>						

<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<table><tr><td data-bbox="687 91 1102 761">Component Description:</td><td data-bbox="1102 91 1428 761">See attached Cover Letter. Reimbursement requested for first payment for amount related to Main Antenna Antenna \$67,726.80 Mounting \$ 8,798.40 Feed Through \$ 7,225.20 Elbow Complex \$ 3,160.80 Total \$86,911.20</td></tr><tr><td data-bbox="687 761 1102 851">Amount:</td><td data-bbox="1102 761 1428 851">\$86,911.20</td></tr><tr><td data-bbox="687 851 1102 1680">Component Description:</td><td data-bbox="1102 851 1428 1680">See attached Cover Letter/ invoice/quote. Reimbursement request 2nd payment for amount of this invoice related to Main Antenna: Antenna \$67,726.80 Mounting \$ 8,798.40 Feed Through \$ 7,225.20 Elbow Complex \$ 3,160.80 Total \$86,911.20</td></tr><tr><td data-bbox="687 1680 1102 1769">Amount:</td><td data-bbox="1102 1680 1428 1769">\$86,911.20</td></tr></table>	Component Description:	See attached Cover Letter. Reimbursement requested for first payment for amount related to Main Antenna Antenna \$67,726.80 Mounting \$ 8,798.40 Feed Through \$ 7,225.20 Elbow Complex \$ 3,160.80 Total \$86,911.20	Amount:	\$86,911.20	Component Description:	See attached Cover Letter/ invoice/quote. Reimbursement request 2nd payment for amount of this invoice related to Main Antenna: Antenna \$67,726.80 Mounting \$ 8,798.40 Feed Through \$ 7,225.20 Elbow Complex \$ 3,160.80 Total \$86,911.20	Amount:	\$86,911.20
Component Description:	See attached Cover Letter. Reimbursement requested for first payment for amount related to Main Antenna Antenna \$67,726.80 Mounting \$ 8,798.40 Feed Through \$ 7,225.20 Elbow Complex \$ 3,160.80 Total \$86,911.20								
Amount:	\$86,911.20								
Component Description:	See attached Cover Letter/ invoice/quote. Reimbursement request 2nd payment for amount of this invoice related to Main Antenna: Antenna \$67,726.80 Mounting \$ 8,798.40 Feed Through \$ 7,225.20 Elbow Complex \$ 3,160.80 Total \$86,911.20								
Amount:	\$86,911.20								

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$74,000.00	\$59,448.26		\$53,503.44	
Flexible Air Transmission Line - dielectric, 4"	\$74,000.00	\$59,448.26	Dielectric Quote attached. Line \$53,048.26 Sweep \$ 6,400.00 Total \$59,448.26	\$53,503.44	N/A
Primary Transmission Line	\$243,814.00	\$259,200.00		\$160,251.30	
Rigid Transmission Line - copper, 6 1/8"	\$243,814.00	\$259,200.00	N/A	\$160,251.30	N/A
Sub-total	\$317,814.00	\$318,648.26	N/A	\$213,754.74	N/A
Total for all systems	\$2,341,523.28	\$2,014,691.70	N/A	\$1,395,676.44	N/A

Components

Actual Information	
Description	File Name

Flexible Air Transmission
Line - dielectric, 4"

Component Description:

See attached cover letter.
Reimbursement is requested for second payment of amount related to interim transmission line.
Line \$23,871.72
Sweep \$ 2,880.00
Total \$26,751.72

Amount:

\$26,751.72

Component Description:

See attached Cover Letter.
Reimbursement requested for down payment of the amount related to the Interim Transmission Line.
Line \$23,871.72
Sweep \$ 2,880.00
Total \$26,751.72

Amount:

\$26,751.72

Rigid Transmission Line -
copper, 6 1/8"

Component Description:

See attached
Cover Letter.
Reimbursement is
requested for down
payment of amount
related to the Main
Transmission Line
Line \$74,759.96
TLSCR'S \$
2,485.69 Sweep \$
2,880.00 Total
\$80,125.65

Amount:

\$80,125.65

Component Description:

See attached
Cover Letter/invoice
/quote.
Reimbursement is
requested for down
payment of amount
related to the Main
Transmission Line
Line \$74,759.96
TLSCR'S \$
2,485.69 Sweep \$
2,880.00 Total
\$80,125.65

Amount:

\$80,125.65

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$381,100.00	\$362,000.00		\$172,573.70	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$172,573.70	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$0.00	N/A
Sub-total	\$381,100.00	\$362,000.00	N/A	\$172,573.70	N/A
Total for all systems	\$2,341,523.28	\$2,014,691.70	N/A	\$1,395,676.44	N/A

Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	Information not provided.

Tall Tower (greater than 500')	<p>Component Description:</p> <p>This component consists a few of items structural study/report, tower rigging, structural tower modifications, and the install of interim antenna transmission line. The quote is also attached.</p> <p>Amount:</p> <p>\$172,573.70</p>
Minor tower reinforcement /modifications	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$55,990.00	\$56,750.00		\$30,813.19	
Project management of the transition	\$25,280.00	\$23,000.00	Osborn Engineering Estimate attached. \$21,000 Time \$ 2,000 Reimbursable \$23,000 Total	\$21,323.94	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$975.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,366.00	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$900.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$7,500.00	Required to revise and resubmit Form 399 at the request of the FCC and respond to multiple requests for additional information and documentation regarding reimbursement requests	\$6,248.25	Required to revise and resubmit 399 at the request of the FCC
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$55,990.00	\$56,750.00	N/A	\$30,813.19	N/A
Total for all systems	\$2,341,523.28	\$2,014,691.70	N/A	\$1,395,676.44	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	Component Description:
	Second invoice for Project Management per Osborn Engineering estimate attached.
	Amount:
	\$915.00
	Component Description:
	Project management, progress calls, schedule aux antenna sweep calls.
	Amount:
	\$375.00
	Component Description:
	Interim invoice for Project Management per vendor quote previously submitted
	Amount:
	\$225.00

Component Description: Third payment for Project Management per Osborn Engineering estimate previously submitted.

Amount: \$2,610.00

Component Description: Project Management Services per estimate previously submitted

Amount: \$675.00

Component Description: Project manager to coordinate antenna shipping and installation. Review project timeline with all stakeholders, onsite meeting.

Amount: \$1,639.18

Component Description: Interim payment for project management based on vendor estimate previously submitted.

Amount: \$750.00

Component Description: Interim invoice for Project Management per vendor quote previously submitted

Amount: \$2,584.76

Component Description:	Repack Project Management Services
Amount:	\$2,325.00

Component Description:	Interim payment for project management based on vendor estimate previously submitted
Amount:	\$825.00

Component Description:	Initial invoice for Project Management Services per Osborn Engineering with estimate attached.
Amount:	\$8,400.00

Perform engineering study for new channel assignment and antenna development	<div> <div>Component Description:</div> <div>WVIZ Assignment - Review of Population Loss, Preliminary Antenna Comparison (TUA-C4-08) and Potential Interfering Stations 1.5</div> </div> <div> <div>Amount:</div> <div>\$225.00</div> </div>
	<div> <div>Component Description:</div> <div>Total Power Output Calculations for final configuration</div> </div> <div> <div>Amount:</div> <div>\$75.00</div> </div>
	<div> <div>Component Description:</div> <div>WVIZ - Review of Proposed Dielectric Antenna Pattern and Subsequently Revised Pattern. Conference Call to Discuss Status and Options 3.0</div> </div> <div> <div>Amount:</div> <div>\$450.00</div> </div>
	<div> <div>Component Description:</div> <div>WVIZ Repack Call and Data Review 1.5</div> </div> <div> <div>Amount:</div> <div>\$225.00</div> </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	

Component Description:	Legal Services on 6-7-2017 \$117 Review of public notice & email to client 6-20-2017 \$117 Review draft construction permit modification application and associated emails
Amount:	\$234.00

Component Description:	See attached cover letter. \$296.50 is the amount of this invoice related to Outside Professional Services Attorney Fees Prepare and File FCC Form 2100 (main) Construction Permit.
Amount:	\$296.50

Component Description:	See attached cover letter and invoice marked as requested. \$39 is the portion of this invoice related to Outside Professional Services Attorney Fees Prepare and File FCC Form 2100 (main) Construction Permit.
Amount:	\$39.00

Component Description:	See attached cover letter. \$328.50 is the portion of this invoice related to Outside Professional Services Attorney Fees Prepare and File FCC Form 2100 (main) Construction Permit.
Amount:	\$328.50

Component Description:	Includes revised cover letter correcting typo in amount of cost as requested. Legal Services 9-27-2017 \$78 Memo to client reports due for CP holders and second filing window notice
Amount:	\$78.00

Component Description:	Legal Services on 5-3-2017 \$117 email exchanges with consulting engineer regarding FCC release of TV study update
Amount:	\$117.00

Component Description:	Legal Services on 2-10-2017 \$78 email exchange with client regarding channel change
Amount:	\$78.00

	<p>Component Description:</p> <p>Amount:</p>	<p>Legal Services on 7-24-2017 \$195</p> <p>Review of CP authorizations \$195.00</p>
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare CP Application for WVIZ 6.0</p> <p>\$900.00</p>
Prepare and or review reimbursement form	<p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p>	<p>Legal Services on 8-4-2017 \$117 Rev of 399 revision request 8-7-2017 \$117 Rev add documentation 8-11-2017 \$41.25</p> <p>File amended 399 8-11-2017 \$312</p> <p>Review amended 399 8-17-2017 \$117 Resp client regard CORES</p> <p>\$704.25</p> <p>See attached Cover Letter and invoice marked as requested. Prepare and or Review Reimbursement</p> <p>\$186.00</p>

Component Description:	See attached cover letter and invoice marked as requested. \$273.00 is the portion of this invoice relating to Prepare and or Review Reimbursement Form
Amount:	\$273.00

Component Description:	Legal Services on 7-5-2017 \$117 Resp to client re empl. time reimb 7-6-2017 \$156 Review empl. time exhibit 7-10-2017 \$49.50 File forms 7-10-2017 \$468 Rev final 399 and confirm to file
Amount:	\$790.50

Component Description:	Review of and Reponse to WVIZ 399 Questions .5
Amount:	\$75.00

Component Description:	Review and categorize past invoices to provide information required for reimbursement Invoice reissued to include Tax ID and who did the work
Amount:	\$75.00

Component Description:	6-14-2017 \$195 Resp to client re reimbursement 6- 19-2017 \$117 Resp to client re 399 6- 20-2017 \$195 Review Draft Reimburse App 6- 28-2017 \$624 Review 399 narr conf call & follow up
Amount:	\$1,131.00

Component Description:	See attached cover letter. \$558 is the amount of this invoice related to Prepare and or Review Reimbursement form
Amount:	\$558.00

Component Description:	Legal Services on 5-2-2017 Review of Widely catalog with client
Amount:	\$156.00

Component Description:	-Help Prepare 399 1.0 \$150.00 - Review of 399 1.0 \$150.00 - 399 Narrative Review and Conference Call 2.0 \$300.00 - 399 Questions1.0 \$150.00
Amount:	\$750.00

	<p>Component Description:</p> <p>Review of FCC Requested 399 Changes, Conference Call and Preparation 4.0 \$600 Services provided by engineer Benjamin Pidek</p> <p>Amount:</p> <p>\$600.00</p>
	<p>Component Description:</p> <p>- Preliminary Widelity Cost Spreadsheet for WVIZ 1.0 \$150.00</p> <p>Amount:</p> <p>\$150.00</p>
	<p>Component Description:</p> <p>See attached Cover Letter with invoice marked as requested. Prepare and or Review Reimbursement</p> <p>Amount:</p> <p>\$604.50</p>
	<p>Component Description:</p> <p>See attached cover letter. \$195.00 is the amount of this invoice related to Prepare and or Review Reimbursement Form</p> <p>Amount:</p> <p>\$195.00</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$159,622.24	\$151,972.24		\$94,630.36	
Employee Time	<i>\$102,019.43</i>	\$102,019.43	Employee Time Estimate Updated 1-15-18.pdf	\$70,582.40	N/A
MVPD Notification of Channel Change	<i>\$1,935.00</i>	\$1,935.00	This was the only vendor that could preform notification at this price on the needed timeline.	\$1,935.00	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$28,117.81</i>	\$28,117.81	Shipping and offloading for transmitter and main, switch and interim antennas and transmission lines. See attached quotes.	\$18,212.96	N/A

Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Non-zoning permits	\$1,000.00	\$1,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,900.00	N/A	\$3,900.00	N/A
Sub-total	\$159,622.24	\$151,972.24	N/A	\$94,630.36	N/A
Total for all systems	\$2,341,523.28	\$2,014,691.70	N/A	\$1,395,676.44	N/A

Components

Actual Information
Description

File Name

Employee Time	<div> <div>Component Description:</div> <div>See attached cover letter and invoice updated per request. This invoice is for the period 10-1-2017 through 9-30-2018. Attached is detailed labor rate calculation for the period along with individual hours and pay stubs. Also revised estimate.</div> </div> <div> <div>Amount:</div> <div>\$41,871.90</div> </div>
	<div> <div>Component Description:</div> <div>Invoice as requested, summary of hours to be reimbursed by position, labor rate calculation, individual time records, paystubs for the first date and last date for which reimbursement is requested.</div> </div> <div> <div>Amount:</div> <div>\$28,710.50</div> </div>
MVPD Notification of Channel Change	<div> <div>Component Description:</div> <div>Vendor provided MVPD Notification Service</div> </div> <div> <div>Amount:</div> <div>\$1,935.00</div> </div>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	

Component Description:	Scissor Lift for the installation of the transmitter components, transmission line, and switch.
Amount:	\$986.47

Component Description:	ForkLift to unload transmitter and associated components into the building.
Amount:	\$538.68

Component Description:	See attached cover letter. Reimbursement is requested for the down payment of the amount related to Equipment Delivery and Handling Main Antenna and Transmission Line
Amount:	\$4,185.00

Component Description:	See attached cover letter/invoice/quote. Reimbursement is requested for the second payment of the amount related to Equipment Delivery and Handling Main Antenna and Transmission Line
Amount:	\$4,185.00

	Component Description:		See attached cover letter, quote and invoice for shipping for interim antenna and transmission line.
	Amount:		\$7,586.50
	Component Description:		See attached cover letter and invoice for shipping for necessary switch
	Amount:		\$731.31
Equipment Storage	Information not provided.		
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.		
Non-zoning permits	Information not provided.		
DTV Medical Facility Notification	Component Description:		Provide Medical Notification Service
	Amount:		\$3,900.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,341,523.28	\$2,014,691.70	\$1,395,676.44

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Christian Siebeneck <i>Chief Technolgist</i></p> <p>05/30/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Christian Siebeneck <i>Chief Technolgist</i></p> <p>05/30/2019</p>

Attachments