



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **59139** | Service: **DTV** | Call **KTVN** | Channel:
ID: | Sign:
11 (High VHF) | File **0000025334**
Number:
FRN: **0002900330** | Date **06/26**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SARKES TARZIAN, INC. Doing Business As: SARKES TARZIAN, INC.	Station KTVN 205 NORTH COLLEGE AVENUE SUITE 800 BLOOMINGTON, IN 47402 United States	+1 (812) 332-7251	lfox@ktvn. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Nancy Ory , Esq . <i>Lerman Senter</i> <i>PLLC</i>	2001 L St NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6791	nory@lermansenter. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Retune existing primary transmitter to the new channel. Replace non retunable auxiliary transmitter on the new channel. Replace mask filter, low pass filter and combiner. Modify existing exhaust and electrical system for install. Proof

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Gates Air
	Model	VAX 3D

Year	2016
Type	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	4.5 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A

	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Combiner Testing	Test the combiner for the new channel designation
Other Costs: Ductwork	Ductwork for Transmitter
Combiner installation	Modify transmission line from existing 2 port combiner to new 4 port combiner
combiner	new combiner tuned to the new channel designation

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	20 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE- 6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.4 kW
	Justification for New Transmitter	Existing Auxiliary transmitter is not re- tunable to the new designated channel.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	Reconnection using existing wiring from currently installed Auxiliary to new Auxiliary
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Air Exhaust	modify existing exhaust ductwork from current Auxiliary's Harris Platinum configuration to new Auxiliary's Gates Air Vax TE 8 configuration
Other Costs: Ductwork	Ductwork for transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	The station's attorney will manage the reimbursement filings, review engineering applications, and engage in any additional coordination that is needed for KTVN to accomplish its repack transition over the three year period.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes

	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No

RF Field Engineering Services	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
---------------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAX 3D	\$248,350.00	\$134,840.00		\$107,542.84	
combiner	<i>\$120,000.00</i>	\$120,000.00	N/A	\$94,806.84	N/A
Combiner installation	<i>\$10,000.00</i>	\$10,000.00	N/A	\$7,980.00	N/A
Other Costs: Ductwork	<i>\$4,000.00</i>	\$4,000.00	Estimated Cost of Ductwork on Combiner	\$4,000.00	N/A
Combiner Testing	<i>\$840.00</i>	\$840.00	N/A	\$756.00	N/A
10 kW mask filter	\$8,310.00	\$0.00	Mask filter built into combiner. No need for an external filter.	\$0.00	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$0.00	Imputed per instructions	N/A	N/A
Auxiliary Transmitter VAXTE-6R44	\$175,000.00	\$175,000.00		\$128,781.21	
High VHF - Air Cooled Solid State Transmitter 6.4 kW	<i>\$165,000.00</i>	\$165,000.00	estimate from Gates Air	\$128,781.21	N/A

Other Electrical Service: Reconnection using existing wiring from currently installed Auxiliary to new Auxiliary	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Other Costs: Ductwork	\$0.00	\$0.00	N/A	N/A	N/A
Air Exhaust	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$423,350.00	\$309,840.00	N/A	\$236,324.05	N/A
Total for all systems	\$615,377.50	\$403,522.50	N/A	\$280,647.06	N/A

Components

Actual Information	
Description	File Name
combiner	<p>Component Description: Dielectric Invoice 242058 for outstanding combiner work; with change order and revised quote.</p> <p>Amount: \$6,472.60</p> <p>Component Description: KTVN - Dielectric combiner plus combiner accessories cost; 1st 45% payment - Invoice #MAN00243, PO #1546 with quote.</p> <p>Amount: \$43,359.12</p>

Component Description:	Dielectric Invoice for Elbow and Coupling; Inv # 279006 PO# 1546
Amount:	\$1,616.00

Component Description:	Dielectric Invoice for elbow and coupling per attached change order (in attached invoice).
Amount:	\$1,616.00

Component Description:	45% of Dielectric Invoice for combiner
Amount:	\$48,026.75

Component Description:	Dielectric Invoice # 242058
Amount:	\$6,472.60

Component Description:	KTVN - Dielectric combiner plus combiner accessories cost; 2nd 45% payment - Invoice #MAN00416, PO #1546 with quote.
Amount:	\$43,359.12

Combiner installation	<table> <tr> <td data-bbox="710 174 1018 208">Component Description:</td><td data-bbox="1150 174 1366 443">KTVN - Dielectric combiner installation cost; 2nd 45% payment - Invoice #MAN00416, PO #1546 with quote.</td></tr> <tr> <td data-bbox="710 454 820 488">Amount:</td><td data-bbox="1150 454 1270 488">\$1,890.00</td></tr> <tr> <td data-bbox="710 595 1018 629">Component Description:</td><td data-bbox="1150 595 1366 864">KTVN - Dielectric combiner installation cost; 1st 45% payment - Invoice #MAN00243, PO #1546 with quote.</td></tr> <tr> <td data-bbox="710 875 820 909">Amount:</td><td data-bbox="1150 875 1270 909">\$1,890.00</td></tr> <tr> <td data-bbox="710 1016 1018 1050">Component Description:</td><td data-bbox="1150 1016 1350 1196">Dielectric Combiner Install and Sweep Testing. Invoice# 301024.</td></tr> <tr> <td data-bbox="710 1207 820 1240">Amount:</td><td data-bbox="1150 1207 1270 1240">\$4,200.00</td></tr> </table>	Component Description:	KTVN - Dielectric combiner installation cost; 2nd 45% payment - Invoice #MAN00416, PO #1546 with quote.	Amount:	\$1,890.00	Component Description:	KTVN - Dielectric combiner installation cost; 1st 45% payment - Invoice #MAN00243, PO #1546 with quote.	Amount:	\$1,890.00	Component Description:	Dielectric Combiner Install and Sweep Testing. Invoice# 301024.	Amount:	\$4,200.00
Component Description:	KTVN - Dielectric combiner installation cost; 2nd 45% payment - Invoice #MAN00416, PO #1546 with quote.												
Amount:	\$1,890.00												
Component Description:	KTVN - Dielectric combiner installation cost; 1st 45% payment - Invoice #MAN00243, PO #1546 with quote.												
Amount:	\$1,890.00												
Component Description:	Dielectric Combiner Install and Sweep Testing. Invoice# 301024.												
Amount:	\$4,200.00												
Other Costs: Ductwork	<table> <tr> <td data-bbox="710 1384 1018 1417">Component Description:</td><td data-bbox="1150 1384 1374 1529">Applied Mechanical Invoice for Ductwork, with PO.</td></tr> <tr> <td data-bbox="710 1541 820 1574">Amount:</td><td data-bbox="1150 1541 1270 1574">\$4,000.00</td></tr> <tr> <td data-bbox="710 1682 1018 1715">Component Description:</td><td data-bbox="1150 1682 1374 1794">Applied Mechanical Invoice # 15371</td></tr> <tr> <td data-bbox="710 1805 820 1839">Amount:</td><td data-bbox="1150 1805 1270 1839">\$4,000.00</td></tr> </table>	Component Description:	Applied Mechanical Invoice for Ductwork, with PO.	Amount:	\$4,000.00	Component Description:	Applied Mechanical Invoice # 15371	Amount:	\$4,000.00				
Component Description:	Applied Mechanical Invoice for Ductwork, with PO.												
Amount:	\$4,000.00												
Component Description:	Applied Mechanical Invoice # 15371												
Amount:	\$4,000.00												

Combiner Testing	<div> <div> Component Description: Amount: </div> <div> KTVN - Dielectric combiner testing cost; 1st 45% payment - Invoice #MAN00243, PO #1546 with quote. \$378.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> KTVN - Dielectric combiner testing cost; 2nd 45% payment - Invoice #MAN00416, PO #1546 with quote. \$378.00 </div> </div>
10 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.
High VHF - Air Cooled Solid State Transmitter 6.4 kW	<div> <div> Component Description: Amount: </div> <div> GatesAir Invoice # US0317050 \$26,742.15 </div> </div> <div> <div> Component Description: Amount: </div> <div> KTVN - GatesAir transmitter, installation, RF system, electrical; 1st 1/3 payment - Invoice #JW30004271-DP, PO #1503 with quote and cover letter (estimated tax omitted). \$38,483.05 </div> </div>

	<p>Component Description: Final invoice for actual tax, freight, and installation costs. Costs originally left off first two invoices.</p> <p>Amount: \$25,072.96</p>
	<p>Component Description: KTVN - GatesAir transmitter, installation, RF system, electrical; 2nd 1/3 payment - Invoice #JW30004271-2, PO #1503 with quote and cover letter (estimated tax omitted).</p> <p>Amount: \$38,483.05</p>
	<p>Component Description: transmitter</p> <p>Amount: \$49,782.27</p>
	<p>Component Description: Second 1/3 Payment of Gates Air Transmitter costs; minus estimated sales tax and estimated shipping.</p> <p>Amount: \$38,483.05</p>
Other Electrical Service: Reconnection using existing wiring from currently installed Auxiliary to new Auxiliary	Information not provided.
Other Costs: Ductwork	Information not provided.
Air Exhaust	Information not provided.

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$159,200.00	\$69,850.00		\$34,073.75	
RF Exposure Measurements	\$21,050.00	\$8,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$500.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$2,000.00	N/A	\$1,837.50	Subtotal invoice includes other line items.
Project management of the transition	\$31,600.00	\$30,800.00	Actual cost of project management exceeded estimate. Updated estimate cost per instruction.	\$26,506.25	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,300.00	Actual cost exceeded the Widelity Estimate.	\$3,230.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$3,000.00	N/A	\$2,250.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$15,000.00	N/A	N/A	N/A
Sub-total	\$159,200.00	\$69,850.00	N/A	\$34,073.75	N/A
Total for all systems	\$615,377.50	\$403,522.50	N/A	\$280,647.06	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p>Component Description: Chesapeake Invoice 4848 for preparing and uploading application for license to cover.</p> <p>Amount: \$250.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Remainder of invoice (\$625) is separate line item for review of repacked channel assignment.</p> <p>Amount: \$1,837.50</p>
Project management of the transition	<p>Component Description: KTVN Lerman Senter invoice, August 2018</p> <p>Amount: \$2,433.75</p>

Component Description:	Legal project management services - Lerman Senter # 467672.
Amount:	\$2,561.25

Component Description:	Legal project management services - Lerman Senter # 464474.
Amount:	\$131.25

Component Description:	Legal project management services - Lerman Senter # 466565.
Amount:	\$656.25

Component Description:	KTVN Lerman Senter legal invoice, July 2018
Amount:	\$2,028.75

Component Description:	Project management - advice and counsel regarding repack and reimbursement process
Amount:	\$4,036.25

Component Description:	Project management involving FRN association and banking information.
Amount:	\$1,050.00

	<p>Component Description:</p> <p>Amount:</p>	<p>Legal project management services - Lerman Senter # 463906.</p> <p>\$656.25</p>
	<p>Component Description:</p> <p>Amount:</p>	<p>Legal project management services - Lerman Senter # 468167.</p> <p>\$4,203.75</p>
	<p>Component Description:</p> <p>Amount:</p>	<p>Legal project management services - Lerman Senter # 461719.</p> <p>\$1,050.00</p>
	<p>Component Description:</p> <p>Amount:</p>	<p>Work includes FCC Forms 1876, 2100 and 399.</p> <p>\$6,300.00</p>
	<p>Component Description:</p> <p>Amount:</p>	<p>KTVN Lerman Senter invoice, September 2018</p> <p>\$2,580.00</p>
Prepare and or review reimbursement form	<p>Component Description:</p> <p>Amount:</p>	<p>KTVN Lerman Senter legal services invoice for invoice review</p> <p>\$338.75</p>
	<p>Component Description:</p> <p>Amount:</p>	<p>Work was primarily FCC Forms 2100 and 399.</p> <p>\$2,891.25</p>

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1364 526">\$625.00 of invoice for engineering study for new channel assignment. \$1,837.50 of invoice for CP application - separate line item.</td></tr> <tr> <td data-bbox="710 526 821 571">Amount:</td><td data-bbox="1149 526 1252 571">\$625.00</td></tr> <tr> <td data-bbox="710 660 1013 705">Component Description:</td><td data-bbox="1149 660 1364 795">Engineering study for new channel assignment</td></tr> <tr> <td data-bbox="710 795 821 840">Amount:</td><td data-bbox="1149 795 1268 840">\$1,625.00</td></tr> </table>	Component Description:	\$625.00 of invoice for engineering study for new channel assignment. \$1,837.50 of invoice for CP application - separate line item.	Amount:	\$625.00	Component Description:	Engineering study for new channel assignment	Amount:	\$1,625.00
Component Description:	\$625.00 of invoice for engineering study for new channel assignment. \$1,837.50 of invoice for CP application - separate line item.								
Amount:	\$625.00								
Component Description:	Engineering study for new channel assignment								
Amount:	\$1,625.00								
<p>Comprehensive coverage verification via field study, if needed</p>	<p>Information not provided.</p>								

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$32,827.50	\$23,832.50		\$10,249.26	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,000.00	N/A	\$2,950.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
BLM or NFS Coordination	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$18,832.50</i>	\$18,832.50	Estimated Dielectric freight of \$5,332.50 plus an estimated Gates Air freight of \$4,500.00 *3 (\$13,500.00).	\$7,299.26	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A

MVPD Notification of Channel Change	\$0.00	\$0.00	N/A	N/A	N/A
Sub-total	\$32,827.50	\$23,832.50	N/A	\$10,249.26	N/A
Total for all systems	\$615,377.50	\$403,522.50	N/A	\$280,647.06	N/A

Components

Actual Information Description	File Name
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: KTVN - medical facility notifications cost. Invoice # 1060, PO # 1706.</p> <p>Amount: \$2,950.00</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
BLM or NFS Coordination	Information not provided.
Equipment Delivery and Handling Charges	<p>Component Description: O'Brien's Invoice# 12389</p> <p>Amount: \$1,250.00</p> <p>Component Description: KTVN - GatesAir transmitter freight; 1st 1/3 payment - Invoice #JW30004271-DP, PO #1503 with quote.</p> <p>Amount: \$4,500.00</p>

	Component Description:	KTVN - Dielectric combiner freight cost; 2nd 45% payment - Invoice #MAN00416, PO #1546 with quote.
	Amount:	\$2,399.63
	Component Description:	O'brien's invoice #12388
	Amount:	\$1,250.00
	Component Description:	KTVN - GatesAir transmitter freight; 2nd 1/3 payment - Invoice #JW30004271-2, PO #1503 with quote.
	Amount:	\$4,500.00
	Component Description:	KTVN - Dielectric combiner freight cost; 1st 45% payment - Invoice #MAN00243, PO #1546 with quote.
	Amount:	\$2,399.63
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$615,377.50	\$403,522.50	\$280,647.06

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Lawson Fox <i>Vice President</i></p> <p>06/26/2019</p>

Attachments