

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 35187 Service: DTV Call KTCW Channel: 36 (UHF)

ID:

Sign:

File **0000028868**

Number:

FRN: **0022745715** Date **07/31**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KMTR TELEVISION, LLC Doing Business As: KMTR TELEVISION, LLC	Larry Roberts 1660 Gulf Blvd., #702 Clearwater Beach, FL 33767 United States	+1 (317) 244- 3660	LARRY. ROBERTS@FMCUSA. ORG	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul Cicelski 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

S	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Ranger CZ1000
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.7 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No
	5.1.5. 2.155.1.5d. 5517100	

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	12.0 kW

Manufacturer	
Model	AL8-453-PL
Year	2003

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
10105	K46KS-D

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	10.1 kW
	Manufacturer	

Model	TLP-8B/VP-R
Year	2017
Justification for New Antenna	Old antenna is a single channel antenna that cannot be used for the new post- auction channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number	
46	
26	

Primary Antenna

Other Antenna Cost Not Listed

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	85 feet per run

Primary Transmission Seit

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	100 feet per

Justification for New Transmission Line	This line must be purchased because this station currently shares with another non- repacked station that will continue to use the current transmission line and antenna, while we complete our transition with the new

Primary Other Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1236260
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	43° 12' 21.5" N-
	Longitude (NAD83)	123° 21' 53.9" W-
	Overall Structure Height	65.62 feet
	Support Structure Height	49.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1164.68 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	LANE COMMUNITY COLLEGE
Date Constructed	11/18/2004

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
62158	KSRS	FM
89864	KMPQ	FM

Other Types of Users

Users	
K203BE	
K46KS-D	

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description
Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-3	\$250,200.00	\$291,835.80		\$57,611.93	
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
15 Ton system	\$88,400.00	\$84,000.00	N/A	N/A	N/A
Other Building Addition Size: 100.0	\$15,000.00	\$15,000.00	Current building is too small to accommodate the new transmitter. Estimated \$150.00/sq ft.	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$172,835.80	See Gates Air Quote.	\$57,611.93	N/A
Sub-total	\$250,200.00	\$291,835.80	N/A	\$57,611.93	N/A
Total for all systems	\$1,013,733.55	\$1,022,704.35	N/A	\$83,668.71	N/A

Components

Actual Information Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

d.
Payment. #JW30004657-1 \$57,611.93

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-8B/VP- R	\$155,221.00	\$148,821.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, broadband panel, 8 bay,, 10 kW input, directional,, elliptically or circularly polarized	\$26,541.00	\$26,541.00	See Response to August 23 Inquiry.	N/A	N/A

New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	N/A	N/A
Sub-total	\$155,221.00	\$148,821.00	N/A	\$0.00	N/A
Total for all systems	\$1,013,733.55	\$1,022,704.35	N/A	\$83,668.71	N/A

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$5,900.00	\$5,600.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$5,900.00	\$5,600.00	N/A	N/A	N/A
Sub-total	\$5,900.00	\$5,600.00	N/A	\$0.00	N/A
Total for all systems	\$1,013,733.55	\$1,022,704.35	N/A	\$83,668.71	N/A

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$268,500.00	\$255,000.00		\$0.00	
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$268,500.00	\$255,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,013,733.55	\$1,022,704.35	N/A	\$83,668.71	N/A

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification	
Outside Professional Services	\$220,216.55	\$208,316.55		\$26,056.78		
Sinclair Internal Costs	\$66.55	\$66.55	N/A	\$66.55	N/A	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A	

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,365.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$855.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$18,982.43	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$4,565.88	N/A
Sub-total	\$220,216.55	\$208,316.55	N/A	\$26,056.78	N/A
Total for all systems	\$1,013,733.55	\$1,022,704.35	N/A	\$83,668.71	N/A

Components

Actual Information	
Description	File Name

Sinclair Internal Costs		
	Component Description:	Portion of general repack matter internal time card attributable to this station - divided by 100.
	Amount:	\$66.55
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
	Amount:	\$122.00
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
	Amount:	\$99.92
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. \$1,365.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Consulting engineering cost. \$855.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition		

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#467378

Amount: \$576.96

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 99 stations.

#1086

Amount: \$275.35

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#463567

Amount: \$566.48

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$999.04

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$86.88

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$836.44

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

Amount: \$105.97

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$943.95

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1105

Amount: \$216.88

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1098

Amount: \$238.07

Component Description: Legal services

costs. #472659

Amount: \$163.75

Component Description: Legal services

cost. #470903

Amount: \$321.25

Component Description: Legal service

cost. #470308

Amount: \$277.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1114

Amount: \$242.25

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#470237

Amount: \$436.37

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1123

Amount: \$342.14

repack matter

invoice

attributable to this station - divided by 99 stations.

#468718

Amount: \$349.51

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#470923

Amount: \$406.65

Component Description: Legal services

cost. #471603

Amount: \$433.75

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 99 stations.

#469573

Amount: \$377.14

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1111

Amount: \$159.58

repack matter

invoice

attributable to this station - divided by 100 stations.

#1099

Amount: \$266.93

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1130

Amount: \$281.49

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1133

Amount: \$307.72

Component Description: Legal Service

Cost. #468716

Amount: \$212.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#461759

Amount: \$29.98

Component Description: Legal services

cost. #466778

Amount: \$370.00

Component Description: Credit Memo -

2018-07-13-KTCW

Amount: (\$13.45)

Component Description: Legal Service

Cost. #464738

Amount: \$177.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations. #461289

Amount: \$91.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #466690

Amount: \$446.87

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #467861

Amount: \$470.30

repack matter

invoice

attributable to this station - divided by 98 stations.

#1079

Amount: \$177.14

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1093

Amount: \$269.71

Component Description: Legal services

cost. #467466

Amount: \$62.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#465173

Amount: \$654.26

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$20.91

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$818.59

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$20.65

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1078

Amount: \$215.68

Component Description: Credit memo -

2018-7-13-KTCW

Amount: (\$13.45)

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1117

Amount: \$282.68

repack matter

invoice

attributable to this station - divided by 98 stations.

#463026

Amount: \$801.57

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

Amount: \$185.10

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1069

Amount: \$246.68

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#465001

Amount: \$596.30

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$32.35

Component Description: Credit Memo-

2018-07-13-KTCW

Amount: (\$13.45)

Component Description: Legal Service

Cost. #468744

Amount: \$57.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$43.72

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#463026

Amount: \$815.02

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1063

Amount: \$262.29

repack matter

invoice

attributable to this station - divided by 100 stations.

#471524

Amount: \$341.18

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1058

Amount: \$187.24

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$716.28

Component Description: Legal services

cost. #465263

Amount: \$240.00

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#473506

Amount: \$421.40

repack matter

invoice

attributable to this station - divided by 98 stations.

#1072

Amount: \$237.64

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1078

Amount: \$215.68

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#464321

Amount: \$683.07

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1090

Amount: \$176.70

repack matter

invoice

attributable to this station - divided by 98 stations.

#1055

Amount: \$243.38

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

Amount: \$30.47

Prepare and or review reimbursement form

Component Description: Legal services

cost.

Amount: \$185.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #461759

Amount: \$869.30

Amount:

Component Description: Legal services

cost. #461756 \$1,654.60

Component Description: Legal services

cost. #460912

Amount: \$545.00

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$1,311.48

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$152.01

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$113,696.00	\$113,131.00		\$0.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 23 Inquiry.	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 23 Inquiry.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Sub-total	\$113,696.00	\$113,131.00	N/A	\$0.00	N/A
Total for all systems	\$1,013,733.55	\$1,022,704.35	N/A	\$83,668.71	N/A

Components

Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,013,733.55	\$1,022,704.35	\$83,668.71

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Larry
Roberts
Manager
and Sole
Member of
Licensee's
Sole
Member

07/31/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Larry
Roberts
Manager
and Sole
Member of
Licensee's
Sole
Member

07/31/2019

Attachments