

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Channel: 30 (UHF) Facility Service: DTV Call WGIQ Sign:

File 0000027860

Number:

ID:

FRN: 0001750314 Date 01/12

> Submitted: /2021

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
ALABAMA EDUCATIONAL TELEVISION COMMISSION Doing Business As: ALABAMA EDUCATIONAL TELEVISION COMMISSION	Windell L. Wood 2112 11TH AVENUE SOUTH SUITE 400 BIRMINGHAM, AL 35205 United States	+1 (800) 239- 5233	wwood@aptv. org	Government Entity

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Robert Gehman Consulting Engineer Kessler and Gehman Associates, Inc.	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332- 3157	bob@kesslerandgehman. com

## Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter, antenna and transmission line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

# **Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter  Manufacturer and Type	Manufacturer	
	Model	Sigma CD3130P1
	Year	2007
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

# Primary Transmitter

## **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.9 kW
	Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. The purchase price of a new transmitter is based on a Proposal from Comark for an MSDC IOT as suggested by the FCC. See attachment.

# Primary Transmitter

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Transmitter

# **Other Transmitter Cost Not Listed**

Name	Description
Additional Interior RF System	Interior RF system to enable installation of new Transmitter

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

# **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	952.0 kW

Manufacturer	
Model	TFU- 36DSC-R- P310BNT DC
Year	2007

## **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	702.0 kW
	Manufacturer	
	Model	TFU-29JSC /VP- RP310BNT

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot
	accommodate the assigned channel. The proposed antenna includes vertical polarization making it an Upgrade

## **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

## **Other Antenna Cost Not Listed**

Name	Description
Sweep Line	Sweep of existing transmission line

#### Interim Antenna

## **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	450.0 kW
	Manufacturer	
	Model	TUA-P2-9 /18M-1-S
	Year	2018

Justification for New Antenna	An interim
	antenna is
	necessary
	to keep
	station on
	the air
	during
	primary
	antenna
	replacement
	and for the
	duration of
	the
	assigned
	phase.
	Station will
	attempt to
	lease if
	leasing is
	available at
	time of
	acquisition.

# Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission

# **Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Dielectric
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	770 feet per run

# Other Transmission Line Expenses Not Listed

Primary

Transmission loine tion not provided.

## Interim

#### **New Transmission Line**

Transmissio	n section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	4 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	710 feet per run
		Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1036417
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	31° 43' 05.0" N-
	Longitude (NAD83)	085° 26' 03.0" W-
	Overall Structure Height	726.70 fee
	Support Structure Height	726.70 fee
	Ground Elevation Above Mean Sea Level (AMSL)	586.94 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Alabama Educational Television Commission
Date Constructed	01/01/1992

# Other Types of Users

Users	
WBIQ microwave	

# Primary Tower

## **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

# Primary Tower

# **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Primary Tower

# Other Tower Expenses Not Listed

Information not provided.

# Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	157
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	18
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-20	\$614,498.63	\$698,442.27		\$642,193.64	
Additional Interior RF System	\$56,248.63	\$56,248.63	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$27,021.23	Electrical installation. Based on a sealed bid administered by the State of Alabama	\$27,021.23	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$32,273.80	N/A	\$32,273.80	N/A

\$494,500.00	\$582,898.61	Total cost of	\$582,898.61	N/A
		materials		
		and		
		shipping.		
		Cost based		
		on sealed		
		bids		
		administered		
		by the State		
		of Alabama.		
		The		
		baseline		
		cost for		
		comparison		
		is the		
		Comark 25		
		kW IOT at		
		\$865,551.00.		
\$614,498.63	\$698,442.27	N/A	\$642,193.64	N/A
\$2,020,712.53	\$1,667,760.61	N/A	\$1,238,987.63	N/A
	\$614,498.63	\$614,498.63 \$698,442.27	Transmitter, installation, and all equipment, materials and shipping. Cost based on sealed bids administered by the State of Alabama. The baseline cost for comparison is the Comark 25 kW IOT at \$865,551.00.	Transmitter, installation, and all equipment, materials and shipping. Cost based on sealed bids administered by the State of Alabama. The baseline cost for comparison is the Comark 25 kW IOT at \$865,551.00.

Actual Information Description	File Name	
Additional Interior RF System	Component Description:	Interior RF
	Component Bassription:	System is included in transmitter invoice
	Amount:	N/A

		complete with installation and
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description:	Solid State Liquid Cooled Transmitter
	Amount:	transmitter WGIQ \$33,304.69
	Component Description:	Electrical installation of
	Amount:	installation WGIQ \$32,273.80
Switchgear - industrial 800 amp	Component Description:	Transmitter Electrical
	Amount:	Expenses category for WGIQ \$27,021.23
	Component Description:	The freight for this item is in Other
	Amount:	transmitter heat exchanger WGIQ \$27,571.99
Transformer 3 phase/480v - 150 KVA	Component Description:	Electrical connection of

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TUA-P2-9 /18M-1-S	\$226,980.00	\$126,225.54		\$102,934.99	
Sweep test of existing antenna	\$6,730.00	\$4,977.78	Sweep of interim antenna system	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,033.33	N/A	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$1,279.44	N/A	\$0.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$102,934.99	N/A	\$102,934.99	N/A

Primary Antenna TFU-29JSC /VP- RP310BNT	\$293,827.90	\$294,219.57		\$225,257.53	
Sweep Line	\$4,977.78	\$4,977.78	Sweep of Existing Line	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,555.56	Sealed bids administered by State of Alabama	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$14,941.11	Sealed bids administered by the State of Alabama	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$5,075.00	Sweep of new antenna	\$5,075.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 702 kW input, directional,, elliptically or circularly polarized	\$246,670.12	\$246,670.12	Upgrade Primary Elliptical Polarized Antenna	\$220,182.53	N/A
Sub-total	\$520,807.90	\$420,445.11	N/A	\$328,192.52	N/A
Total for all systems	\$2,020,712.53	\$1,667,760.61	N/A	\$1,238,987.63	N/A

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description:	Sweep is included in the Interim Antenna invoice
	Amount:	N/A
	Component Description:  Amount:	The price of the sweep is included in Line 2: Interim Antenna System. This closes out this component. N/A
Cide manuat handlests for		
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	Side mount brackets for Interim Antenna
	Amount:	\$17,033.33
	Component Description:	Side mount Brackets are included in the Interim Antenna invoice
	Amount:	N/A
Elbow complex, single channel, at antenna input,	Component Descriptions	Filhour Cores less in
per 3 1/8. feedline (if needed)	Component Description:	Elbow Complex is included in the Interim Antenna invoice
	Amount:	N/A

UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	Component Description:	Interim antenna for WGIQ
	Amount:	\$102,934.99
	Component Description:	Interim Antenna, including sweep,
		brackets and elbow
	Amount:	complex. \$102,934.99
Sweep Line		
	Component Description:	Sweep is included in the primary antenna invoice
	Amount:	N/A
Side mount brackets for high power antennas (if not		0.1
included in antenna base	Component Description:	Side mount brackets are
cost)		included in the
		primary antenna invoice
	Amount:	N/A
Elbow complex, single channel, at antenna input,	_	
per 6 1/8. feedline (if	Component Description:	Elbow complex is included in the
needed)		primary antenna
	Amount:	invoice N/A

Sweep test of existing		
antenna	Component Description:	Sweep measurements and report for existing antenna and line. This report confirmed the existing line can be used.
	Amount:	\$5,075.00
	Component Description:	Added in error
	Amount:	N/A
UHF - High Power, Side Mount, basic slot antenna, 702 kW input, directional,, elliptically or circularly polarized	Component Description:	Above cost is for Baseline Antenna with Horizontal polarization,
		including brackets, sweep, elbow complex and freight. Licensee
		will pay added V- pol.
	Amount:	\$220,182.53

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$52,540.00	\$38,652.71		\$38,652.71	
Flexible Air Transmission Line - dielectric, 4"	\$52,540.00	\$38,652.71	N/A	\$38,652.71	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$52,540.00	\$38,652.71	N/A	\$38,652.71	N/A
Total for all systems	\$2,020,712.53	\$1,667,760.61	N/A	\$1,238,987.63	N/A

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 4"	Component Description:	New Interim Transmission Line
	Amount:	\$38,652.71

# **Cost** Information

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$338,406.02		\$198,537.61	
Tall Tower (greater than 500')	\$210,500.00	\$139,868.41	N/A	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$14,000.00	N/A	\$14,000.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$184,537.61	N/A	\$184,537.61	N/A
Sub-total	\$657,800.00	\$338,406.02	N/A	\$198,537.61	N/A
Total for all systems	\$2,020,712.53	\$1,667,760.61	N/A	\$1,238,987.63	N/A

Actual Information Description	File Name
Tall Tower (greater than 500')	Information not provided.

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description:

Geotechnical Investigation

Amount:

\$3,250.00

Component Description:

Maintenance &

condition

Mapping,

assessment and structural analysis

**Amount:** \$6,000.00

Component Description: Structural

Reanalysis

**Amount:** \$750.00

Component Description: Structural Design

Drawings

**Amount:** \$4,000.00

Major tower reinforcement /modifications

**Component Description:** FCC Tower

Modifications

WGIQ

**Amount:** \$74,920.65

Component Description: Actual Additional

Tower

Modifications

WGIQ

**Amount:** \$109,616.96

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$91,516.00	\$97,049.50		\$25,064.50	
Additional Field Engineering Service, 18 Days	\$36,000.00	\$36,000.00	N/A	\$5,000.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,500.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,537.00	N/A	\$1,537.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,000.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$11,212.50	The Estimated Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed.	\$11,212.50	N/A

Project management of the transition	\$24,806.00	\$23,550.00	N/A	\$1,315.00	N/A
Sub-total	\$91,516.00	\$97,049.50	N/A	\$25,064.50	N/A
Total for all systems	\$2,020,712.53	\$1,667,760.61	N/A	\$1,238,987.63	N/A

### Components

Actual Information Description	File Name	
Additional Field Engineering Service, 18 Days	Component Description:  Amount:	Bid Spec Post Transition WGIQ- TV. Technical specifications for bidding transmitter and antenna systems. \$5,000.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description: Amount:	KGA 250-234 v201215jgv1 \$1,500.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	KGA 250-240 v201215jgv1 \$1,537.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	FCC Form FCC Construction Permit application \$2,500.00
Perform engineering study for new channel assignment and antenna development	Component Description:  Amount:	Engineering Study for New Channel Assignment and antenna development \$2,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	KGA 250-303 v210107jgv1 \$175.00
	Component Description: Amount:	KGA 250-228 v201214jgv1 \$2,750.00
	Component Description: Amount:	KGA 250-249 v210107jgv1 \$1,500.00
	Component Description:  Amount:	KGA 250-213 v210107jgv1 \$300.00

Component Description: KGA 250-238

v201215jgv1

**Amount:** \$530.00

Component Description: KGA 250-289

v210107jgv1

**Amount:** \$350.00

Component Description: KGA 250-283

v210107jgv1

**Amount:** \$550.00

Component Description: KGA 250-215

v210107jgv1

**Amount:** \$300.00

Component Description: KGA 250-252

v210107jgv1

**Amount:** \$150.00

Component Description: Prepare FCC Form

399 for

Reimbursement -

WGIQ

**Amount:** \$2,500.00

Component Description: KGA 250-247

v201215jgv1

**Amount:** \$1,975.00

Component Description: KGA 250-243

v201215jgv1

**Amount:** \$132.50

Project management of the transition

Component Description: KGA 250-226

v201215jgv1

**Amount:** \$225.00

Component Description: KGA 250-231

v201215jgv1

**Amount:** \$150.00

Component Description: KGA 250-220

v201215jgv1

**Amount:** \$225.00

Component Description: KGA 250-210

v201215jgv1

**Amount:** \$300.00

Component Description: KGA 250-235

v201215jgv1

**Amount:** \$150.00

Component Description: KGA 250-242

v201215jgv1

**Amount:** \$265.00

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$83,550.00	\$74,765.00		\$6,346.65	
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	\$2,000.00	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$35,000.00	\$35,000.00	The freight charges are higher than were anticipated in the planning and estimating stages of the repack.	\$1,581.65	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,765.00	N/A	\$2,765.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	\$0.00	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$83,550.00	\$74,765.00	N/A	\$6,346.65	N/A

Total for all	\$2,020,712.53	\$1,667,760.61	N/A	\$1,238,987.63	N/A
systems					

### Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Component Description: Amount:	KGA 250-232 v201215jgv1 \$2,000.00
Develop and air announcement of upcoming channel change	Information not provided.	

Equipment Delivery and Handling Charges

Component Description: Transmitter Heat

Exchanger

Electrical delivery

**Amount:** \$550.76

Component Description: Transmitter

Electrical delivery

**Amount:** \$1,030.89

Component Description: Delivery is included

in the Transmitter

invoice

Amount: N/A

**Component Description:** This is the total

cost of shipping the transmitter, main antenna and interim antenna and line. Shipping for electrical is included in the cost of the electrical component. See WGIQ Supporting Documentation for invoice 202775

attached. \$25,002.77

**Amount:** 

Component Description: Delivery is included

in the Interim
Transmission Line

invoice

Amount: N/A

Component Description: Delivery is included

in the Primary Antenna invoice

Amount: N/A

DTV Medical Facility Notification		
· vouiroation	Component Description:	KGA 250-233
		v201215jgv1
	Amount:	\$2,765.00
Disposal Costs (for		
equipment and other	Component Description:	Disposal is
waste, net of any salvage		included in the
value)		Transmitter invoice
	Amount:	N/A
	Component Description:	The price of
		Disposal
		associated with the
		transmitter project
		is included Line 3:
		Main/Primary
		Transmitter. See
		WGIQ Supporting
		Documentation for
		invoice 202775
		attached.
	Amount:	N/A

## Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,020,712.53	\$1,667,760.61	\$1,238,987.63

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

01/12/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

01/12/2021

#### **Attachments**