

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 84802 Service: DTV Call WBIH Channel: 34 (UHF)

Sign:

ID:

File **0000028233**

Number:

FRN: **0005077524** Date **02/22**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
RADIANT LIFE MINISTRIES, INC.	PO BOX 1010 MARION, IL 62959 United States	+1 (618) 997- 4700	MJD@TCT. TV	Not-for- Profit

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Stephen C Simpson Attorney at Law	1250 Connecticut Avenue, NW Suite 700 Washington, DC 20036 United States	+1 (202) 408- 7035	simpson@scsimpsonlaw. com

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Installation of aux antenna and transmission line for operational continuity while main antenna is replaced. Installation of replacement transmitter will be required,

and performed in parallel with antenna system changes. WBIH changes to ch. 34

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

from 29.

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	TC-30-I-1- D 30.0 kW
	Year	2001
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9- 16EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.5 kW
	Justification for New Transmitter	Manufacturer of current transmitter is out of business. There is no availability of parts or support to retune the existing transmitter to new channel of operation.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
		'

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	150.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Interim Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9-4EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.5 kW
	Justification for New Transmitter	Transmitter necessary due to building size to maintain operational continuity of WBIH during construction of new main transmitter, and new main antenna.

Interim Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-29JTT- R S360
Year	2001

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-29ETT- R S360
Year	2017
Justification for New Antenna	Existing antenna is single channel slotted coaxial, which cannot be channel changed. Proposed new antenna is replacement model to existing antenna.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	560.00 MHz
	Upper Limit	596.00 MHz
	Design power capacity in use	10.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	101.5 kW
	Manufacturer	
	Model	TFU-16WB S230
	Year	2017

Justification for New Antenna	Interim antenna will be used to maintain operational continuity on current channel. Additionally, antenna will function on repack channel in the event of weather and installation delays of
	installation delays of full facility.
	•

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission	nSeftien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Dielectric
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line		Description	
	Transmission Line - Other Parts	Other parts required to reuse existing transmission line	

Interim Transm

New Transmission Line

rım	New Transmission Line	l	
nsmissio	n Line Section	Question	Response
New Transn Costs	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	500 feet per
		Justification for New Transmission Line	Interim transmission line is utilized to feed interim antenna previously described. This antenna will ensure operational continuity during main antenna change, transmitter change, and accommodate construction and weather delays.

Interim Other Transmission Line Expenses Not Listed

Transmission loinetion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1210735
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	32° 32' 26.7 N-
1983))	Longitude (NAD83)	086° 50' 32.7" W-
	Overall Structure Height	1207.01 fee
	Support Structure Height	1140.08 fee
	Ground Elevation Above Mean Sea Level (AMSL)	467.84 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Flinn Broadcasting Corporation
Date Constructed	10/17/2001

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Interim Antenna Installation	Installation of interim antenna and transmission line near the 350' level

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	40
	Explanation	Land Communications is coordinating and project managing the repack construction activities for WBIH.
Outside RF consulting	Perform engineering study for new channel assignment and antenna development	Yes
Engineering Services	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
Jei vices	For Auxiliary Facility	Yes
	For Main Facility	Yes

Prepare and file Form FCC License to Cover Application	Yes
For Auxiliary Facility	Yes
For Main Facility	Yes
Prepare request for Special Temporary Authority	Yes
Quantity	1
NEPA Section 106 environmental review	No
Environmental Assessment	No
ASR Modification	No
FAA Consultation (including preparation of FAA Form 7460)	No
Negotiation of Lease and other Matter for Shared Locations	No
Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes
Comprehensive coverage verification via field study	No
RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A
	For Auxiliary Facility For Main Facility Prepare request for Special Temporary Authority Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements Additional Field Engineering Service Number of Days

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Door modifications and concrete pad installation	Door modifications required for new equipment installation, and concrete pad required for interim transmitter heat exchanger.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Interim Transmitter THU9-4EVO	\$489,950.00	\$561,150.85		\$286,267.05	
UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	\$0.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$10,960.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$355,650.85	The original quote and cost estimate was based on the initial quote from June 2017. That quote expired 30 days from generation. The manufactures current cost, with installation and commissioning is now reflected.	\$275,307.05	N/A
Primary Transmitter THU9-16EVO	\$1,018,550.00	\$953,201.80		\$909,551.80	

3" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,350.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$27,912.00	Per Land Communications Budgetary Quote July 9 2017	\$27,912.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$881,639.80	Per Land Communications Budget Quote July 9 2017- This is not an upgrade; It is a replacement for an obsolete transmitter that cannot be re- tuned. Estimated costs from the Manufacturer changes since original quote. Price includes install & commissioning	\$881,639.80	N/A
Sub-total	\$1,508,500.00	\$1,514,352.65	N/A	\$1,195,818.85	N/A
Total for all systems	\$2,892,064.53	\$2,985,732.18	N/A	\$1,982,926.84	N/A

Components

Actual Information Description	File Name
UHF inside RF system including switching	Information not provided.

3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Component Description:	Interim Transmitter - 3 Phase, 480 V, 150 KVA
	Amount:	Transformer \$10,960.00
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 4.9 . 6.5 kW	Component Description:	Rohde & Schwarz THU9 6.5Kw Transmitter System
	Amount:	\$5,746.37
	Component Description:	Interim Transmitter - UHF Liquid Cooled Solid State, 4.9-
	Amount:	6.5 kW \$269,560.68
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Component Description:	3 Phase, 480 V, 150 KVA
	Amount:	Transformer \$27,912.00
Switchgear - industrial 800 amp	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW

Component Description: Rohde & Schwarz

THU9 25.5Kw Transmitter System

Amount: \$254,889.38

Component Description: 1st Primary

Transmitter - UHF Liquid Cooled Solid State, 21-31

kW

Amount: \$626,750.42

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB S230	\$128,620.00	\$124,000.00		\$51,804.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$2,880.00	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$86,720.00	Dielectric Quote #800352CMZ	\$39,024.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$9,900.00	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	\$0.00	N/A

Primary Antenna TFU-29ETT- R S360	\$308,530.00	\$315,780.00		\$283,540.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$298,396.00	see Estimated Cost Justification WBIH-210- Primary Antenna - UHF High Power Top Mount, E- POL v0	\$266,156.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	N/A	\$10,984.00	N/A
Sub-total	\$437,150.00	\$439,780.00	N/A	\$335,344.00	N/A
Total for all systems	\$2,892,064.53	\$2,985,732.18	N/A	\$1,982,926.84	N/A

Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description:	WBIH-280-Interim Antenna - Sweep
	Amount:	Test \$2,880.00

Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Component Description:	WBIH-280-Interim Antenna - UHF Lower Power Side Mount, One
	Amount:	Station, H-POL \$39,024.00
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	WBIH-280-Interim Antenna - Side
,	Amount:	Mount Bracket \$9,900.00
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	Component Description:	WBIH-210-Primary Antenna - Sweep
	Amount:	Test \$2,880.00
	Component Description:	WBIH-210-Primary Antenna - Sweep Test
	Amount:	\$2,880.00
	Component Description:	WBIH-210-Primary Antenna - Sweep Test
	Amount:	\$640.00

UHF - High Power Top Mount (200-1000 kW), One **Component Description: UHF TOP MOUNT** station antenna, elliptically ONE STATION or circularly polarized **ELLIPTICALLY POLARIZED** Amount: \$105,871.95 **Component Description: ANTENNA** Amount: \$105,871.95 **Component Description: ANTENNA** Amount: \$54,412.10 Elbow complex, single channel, at antenna input, **Component Description:** WBIH-210-Primary per 6 1/8. feedline (if Antenna - Elbow needed) Complex, 6 1/8" **Amount:** \$4,942.80 **Component Description:** WBIH-210-Primary Antenna - Elbow Complex, 6 1/8" Amount: \$4,942.80 **Component Description:** WBIH-210-Primary Antenna - Elbow Complex, 6 1/8" \$1,098.40 Amount:

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim Transmission	Predetermined Cost Estimate \$29,500.00	Estimated Cost \$28,000.00	Estimated Cost Justification	Actual Cost \$9,336.16	Actual (Justifica
Line Flexible Air	\$29,500.00	\$28,000.00	N/A	\$9,336.16	N/A
Transmission Line - dielectric, 3"					
Primary Transmission Line	\$6,364.35	\$6,364.35		\$6,364.35	
Transmission Line - Other Parts	\$6,364.35	\$6,364.35	Please see Estimated Cost Justification_WBIH- 310-Primary Transmission Line - Other Parts	\$6,364.35	N/A
Sub-total	\$35,864.35	\$34,364.35	N/A	\$15,700.51	N/A
Total for all systems	\$2,892,064.53	\$2,985,732.18	N/A	\$1,982,926.84	N/A

Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 3"	Component Description:	FLEXIBLE TRANSMISSION LINE
	Amount:	\$9,336.16

Transmission Line - Other Parts

Component Description: WBIH-310-Primary

Transmission Line -

Other Parts

Amount: \$1,849.95

Component Description: WBIH-310-Primary

Transmission Line -

Other Parts

Amount: \$1,849.95

Component Description: WBIH-310-Primary

Transmission Line -

Other Parts

Amount: \$411.10

Component Description: OTHER **Amount:** \$2,253.35

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$784,800.00	\$779,160.00		\$344,695.00	
Tall Tower (greater than 500')	\$210,500.00	\$227,160.00	see Estimated Cost Justification WBIH-410- Existing Primary Tower - Tower Rigging - Tall Tower v0	\$227,160.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$21,235.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$3,800.00	N/A
Tower Helicopter Lift	\$58,500.00	\$58,500.00	Please see ERI proposal 20191120- 405	\$58,500.00	N/A

Interim Antenna	\$68,500.00	\$68,500.00	Per Legacy Tower	\$34,000.00	N/A
Installation			Services		
IIIStallation			LLC		
			Proposal #		
			WBIH 27-		
			19-1		
			Revised		
Sub-total	\$784,800.00	\$779,160.00	N/A	\$344,695.00	N/A
Total for all systems	\$2,892,064.53	\$2,985,732.18	N/A	\$1,982,926.84	N/A

Components

Actual Information Description	File Name	
Tall Tower (greater than 500')		
	Component Description:	Main Antenna
		Replacement
	Amount:	\$89,020.80
	Component Description:	Main Antenna
		Replacement
	Amount:	\$111,276.00
	Component Description:	MAIN ANTENNA
	Component Description.	REPLACEMENT
	Amount:	\$22,255.20
	Component Description:	INSTALL -
		ANTENNA
		WEATHER DAYS (1
		/23, 1/27)
	Amount:	\$4,608.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	WBIH Structural Analysis \$6,000.00
	Component Description: Amount:	Foundation Mapping \$15,235.00
Major tower reinforcement /modifications	Component Description: Amount:	Engineering/land surveying services \$3,800.00
Tower Helicopter Lift	Component Description: Amount:	Helicopter to perform installation \$58,500.00
Interim Antenna Installation	Component Description: Amount:	Antenna System Installation WBIH, Selma, Alabama \$17,000.00
	Component Description: Amount:	Antenna System Installation, WBIH, Selma, Alabama \$17,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Outside Professional Services	\$44,925.00	\$138,925.00		\$62,233.30	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$5,000.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$5,000.00	Please s submitte invoice
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$750.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$2,500.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$2,500.00	The estime cost has be adjusted include invoice submitted reimburse at this time.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$6,320.00	\$99,675.00	See WBIH Strategic Support Quote from Widelity, under attachments.	\$51,483.30	invoice receive
Sub-total	\$44,925.00	\$138,925.00	N/A	\$62,233.30	N/A
Total for all systems	\$2,892,064.53	\$2,985,732.18	N/A	\$1,982,926.84	N/A

Components

Actual Information Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	WBIH-530-RF Eng - Construction Permit Application (Main) \$5,000.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Component Description: Amount:	Prepare Tech. Portion of Lic. App. \$750.00
Prepare request for Special Temporary Authorization	Component Description: Amount:	Prepare Ch. 34 STA /FCC Form 2100 \$1,250.00
	Component Description: Amount:	Prepare STA on FCC Form 2100 \$1,250.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	WBIH-590-Prepare and/or Review Reimbursement Form \$2,500.00
Project management of the		
transition	Component Description: Amount:	Project Management \$2,120.35
		• •
	Component Description:	Project
	Amount:	Management \$1,177.50
	Component Description:	Project
	Amount:	Management \$2,340.15
	Component Description:	Project
	Amount:	management \$2,147.60
	Component Description:	Project
	Amount:	Management \$3,695.70
	Component Description:	Project Management

Component Description: Project

Management

Amount:

\$1,844.20

Component Description:

Project Management

Amount:

\$2,761.65

Component Description:

Project

Amount:

Management \$1,736.75

Component Description:

Project

Management

Amount:

\$72.50

Component Description:

Project

Amount:

Management \$3,807.35

Component Description:

Project

Amount:

Management

\$2,230.70

Component Description:

Project

Amount:

Management

\$2,405.40

Component Description:

Project Management

Amount:

\$2,476.45

Component Description:

Project Management

Amount:

\$3,244.95

Component Description: Project

Management

Amount: \$1,489.00

Component Description: Project

Management

Amount: \$2,330.45

Component Description: Project

Management

Amount: \$2,724.05

Component Description: Project

Management

Amount: \$368.75

Component Description: Project

Management

Amount: \$2,327.90

Component Description: Project

Management

Amount: \$3,473.60

Component Description: Project

Management

Amount: \$2,259.35

Component Description: Project

Management

Amount: \$226.25

Component Description: Project

Management

Amount: \$1,619.15

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Other Expenses	\$80,825.18	\$79,150.18		\$29,135.18	
Equipment Delivery and Handling Charges	\$24,845.18	\$24,845.18	Estimated Cost Justification WBIH-610- Equipment Delivery and Handling V0	\$24,845.18	N/A
Equipment Storage	\$4,290.00	\$4,290.00	See Estimated Cost Justification WBIH-610- Equipment Storage v0	\$4,290.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A

FCC Filling Fees - Form 2100 minor change CP application \$1,110.00 \$0.00 N/A \$0.00 N/A DTV Medical Facility Notification \$11,550.00 \$11,000.00 N/A \$0.00 N/A Develop and air announcement of upcoming channel change \$1,500.00 \$1,500.00 N/A \$0.00 N/A MVPD Notification of Channel Change \$2,000.00 \$2,000.00 N/A \$0.00 N/A Door modifications and concrete pad installation \$80,825.18 \$79,150.18 N/A \$29,135.18 N/A Total for all systems \$2,892,064.53 \$2,985,732.18 N/A \$1,982,926.84 N/A						
Facility Notification Develop and air announcement of upcoming channel change \$1,500.00 N/A \$0.00 N/A MVPD Notification of Channel Change \$2,000.00 \$2,000.00 N/A \$0.00 N/A Door modifications and concrete pad installation \$80,825.18 \$79,150.18 N/A \$29,135.18 N/A Total for all \$2,892,064.53 \$2,985,732.18 N/A \$1,982,926.84 N/A	Fees - Form 2100 minor change CP	\$1,110.00	\$0.00	N/A	\$0.00	N/A
air announcement of upcoming channel change MVPD \$2,000.00 \$2,000.00 N/A \$0.00 N/A Notification of Channel Change Door modifications and concrete pad installation \$80,825.18 \$79,150.18 N/A \$29,135.18 N/A Total for all \$2,892,064.53 \$2,985,732.18 N/A \$1,982,926.84 N/A	Facility	\$11,550.00	\$11,000.00	N/A	\$0.00	N/A
Notification of Channel Change \$25,000.00 \$25,000.00 \$10	air announcement of upcoming channel	\$1,500.00	\$1,500.00	N/A	\$0.00	N/A
modifications and concrete pad installation \$80,825.18 \$79,150.18 N/A \$29,135.18 N/A Total for all \$2,892,064.53 \$2,985,732.18 N/A \$1,982,926.84 N/A	Notification of Channel	\$2,000.00	\$2,000.00	N/A	\$0.00	N/A
Total for all \$2,892,064.53 \$2,985,732.18 N/A \$1,982,926.84 N/A	modifications and concrete	\$25,000.00	\$25,000.00	N/A	\$0.00	N/A
	Sub-total	\$80,825.18	\$79,150.18	N/A	\$29,135.18	N/A
		\$2,892,064.53	\$2,985,732.18	N/A	\$1,982,926.84	N/A

Components

Actual Information	
Description	File Name

Equipment Delivery and Handling Charges		
nanuling Charges	Component Description:	Equipment
		Delivery and
		Handling
	Amount:	\$8,000.00
	Component Description:	Rigid Transmission Line
		-Copper
	Amount:	\$277.80
	Component Description:	WBIH-610-
		Equipment
		Delivery and
		Handling
	Amount:	\$9,567.38
	Component Description:	WBIH-610-
	i i	Equipment
		Delivery and
		Handling
	Amount:	\$2,000.00
	Component Description:	WBIH-610-
		Equipment
		Delivery and
		Handling
	Amount:	\$1,000.00
	Component Description:	Equipment
		Delivery and
		Handling
	Amount:	\$4,000.00
Equipment Storage		
	Component Description:	FREIGHT AND
		SHIPPING
	Amount:	\$4,290.00

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Door modifications and concrete pad installation	Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,892,064.53	\$2,985,732.18	\$1,982,926.84

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael Daly , Daly

Secretary

02/22/2021

Attachments