

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

11204 Service: DTV Call **WSTR-TV** Channel: 18 (UHF) Facility Sign:

ID:

File 0000028824

Number:

FRN: 0022238810 Date 02/19

> Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
DEERFIELD MEDIA (CINCINNATI) LICENSEE, LLC Doing Business As: DEERFIELD MEDIA (CINCINNATI) LICENSEE, LLC	1735 YORK AVENUE #38A NEW YORK, NY 10128 United States	+1 (212) 534- 1044	scott. flick@pillsburylaw. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement

Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . Lerman Senter PLLC	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

Transmitters

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses	? Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	QXD II
	Year	2003
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	61 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Field Services	Field Services
Ice Canopy	Ice Canopy
RF System Connection Components	RF system connection components
Additional Equipment	Additional Equipment
Consolidation Service	Consolidation Service
Electrical Installation	Electrical Installation
Additional components	Additional components

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	360.0 kW

Manufacturer	
Model	TFU-24GTH /VP-R O6
Year	2009

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	258.0 kW
	Manufacturer	

Model	TFU-20GTH /VP-R-O6
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post- auction channel.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets Do you require the separate purchase of side mount brackets for a high power antenna?		

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name	Description	
Antenna Line Parts	Antenna Line Parts	

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB- 1-R
	Year	2017

Justification for New Antenna	Interim
	antenna to
	be used to
	stay on the
	air while the
	main
	antenna
	undergoes
	construction
	for the post-
	auction
	channel
	change.
	211011901

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Section Question Response Line Do you have transmission line related Yes **Transmission Line Related Expenses** expenses?

Existing Transmission Line

Primary Transmissio Line	Existing Transmission Line		
	n _{Section}	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
		Туре	Rigid
		Diameter	6 1/8 inches

Other Diameter

Segment Length

Length

Other Segment Length

Number of parallel runs

N/A

19 1/2

inches

N/A

1063 feet per run

Other Transmission Line Expense	Not Listed
---------------------------------	------------

Primary	Other Transmission Line Expenses Not Listed		
Transmission Line	Name	Description	
	Bring Transmission Line through Solid Block Exterior Wall	Bring Transmission Line through Solid Block Exterior Wall	

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 12' 01.0" N-
	Longitude (NAD83)	084° 31' 22.0" W-
	Overall Structure Height	954.06 fee
	Support Structure Height	908.70 fee
	Ground Elevation Above Mean Sea Level (AMSL)	895.00 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WSTR Licensee Inc
Date Constructed	01/01/1980

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
40915	WYGY	FM
73369	WREW	FM
72126	WGRR	FM

Other Types of Users

Users
Homeland Sec.
FBI 2 way
XM satellite
WSWD-LP
Verizon Cell
Sprint cell
MCI Worldcom
City of Cin

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Security	Security

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

al	Name	Description
	Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description	
Forklift Rental	Forklift Rental	
Тах	Tax	

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Primary Transmitter THU9EVO-40	\$2,108,310.00	\$1,483,193.38		\$1,350,404.02	
Additional components	\$12,026.16	\$12,026.16	N/A	\$0.00	N/A
Electrical Installation	\$84,380.00	\$84,380.00	N/A	\$84,380.00	Invoice #2235 can be removed It has been updated and resubmitted under the Transmission Line
Consolidation Service	\$53,030.29	\$53,030.29	N/A	\$23,883.49	N/A
Additional Equipment	\$22,892.23	\$22,892.23	N/A	\$22,892.23	N/A
Field Services	\$1,883.00	\$1,883.00	N/A	\$1,883.00	N/A
Ice Canopy	\$3,840.32	\$3,840.32	N/A	\$3,840.32	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,167,383.38	Reimbursable equipment cost plus 7% tax payment.	\$1,167,066.98	N/A
RF System Connection Components	\$46,458.00	\$46,458.00	N/A	\$46,458.00	N/A
Sub-total	\$2,108,310.00	\$1,483,193.38	N/A	\$1,350,404.02	N/A
Total for all systems	\$3,598,116.91	\$3,034,777.00	N/A	\$2,440,833.55	N/A

Components

Actual Information Description	File Name	
Additional components		
	Component Description: Amount:	Transmitter related cost. #144472514 \$614.61
	Component Description:	Transmitter related cost.
	Amount:	#9500121761 \$11,411.55

Electrical Installation		
	Component Description:	Transmitter
		electrical cost.
		#01142640
	Amount:	\$32,900.00
	Component Description:	Transmitter
		related cost.
		#01180359
	Amount:	\$8,000.00
	Component Description:	Transmitter
		electrical cost.
	A	#01132518
	Amount:	\$37,620.00
	Component Description:	Transmitter related cost. #2235
	Amount:	\$275.00
	Component Description:	Transmitter
		electrical cost.
		#01190145
	Amount:	\$2,067.00

Component Description:

Amount:

Transmitter related cost. #01180360

\$3,793.00

Consolidation Service		
	Component Description:	Transmitter
		related cost.
	Annanust	#9500121787
	Amount:	\$23,883.49
	Component Description:	Transmitter
		related cost.
		#9500121785
	Amount:	N/A
Additional Equipment		
	Component Description:	Transmitter
		equipment cost.
		#9500114509
	Amount:	\$7,344.48
	Component Description:	Transmitter
	Jampanani Baaaripilani	related cost.
		#9500121761
	Amount:	\$11,411.55
	Component Description:	Transmitter
		related cost.
	Amount:	#002651 \$4.136.20
	Amount:	\$4,136.20
Field Services		
	Component Description:	Transmitter
		related cost.
		#002745
	Amount:	\$1,883.00
ce Canopy		
	Component Description:	Ice canopy cost.
		#390160
	Amount:	\$3,840.32
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

Transformer 3 phase/480v - 300 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 52 - 61 kW	Component Description:	Transmitter
		related cost.
		#9500093186
	Amount:	\$272,753.12
	Component Description:	Transmitter
		related cost.
		#9500121738
	Amount:	\$894,313.86
	Component Description:	Transmitter cost
		#9500093186
	Amount:	\$337,347.60
RF System Connection		
Components	Component Description:	Transmitter
		related cost.
		#002606
	Amount:	\$46,458.00

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim	Predetermined Cost Estimate \$143,930.00	Estimated Cost \$136,800.00	Estimated Cost Justification	Actual Cost \$52,427.72	Actual Cost Justification
Antenna TFU-8WB-1-	\$143,930.00	\$130,000.00		\$32,421.12	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$98,000.00	N/A	\$43,751.40	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,862.40	N/A

Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	\$2,813.92	N/A
Primary Antenna TFU-20GTH /VP-R-O6	\$341,696.56	\$326,166.56		\$178,522.99	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	\$7,682.30	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,862.40	N/A
Antenna Line Parts	\$31,766.56	\$31,766.56	N/A	\$31,766.56	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$133,211.73	N/A
Sub-total	\$485,626.56	\$462,966.56	N/A	\$230,950.71	N/A
Total for all systems	\$3,598,116.91	\$3,034,777.00	N/A	\$2,440,833.55	N/A

File Name	
Information not provided.	
Component Description: Amount:	Antenna related cost reduced by 25.40%. #607019 \$43,751.40
Component Description: Amount:	Antenna related cost reduced by 25.40%. #607019 \$43,751.40
Component Description: Amount:	Antenna related cost reduced by 8.40%. #776007 \$5,862.40
Component Description: Amount:	Total invoice amount reduced by 25.40%. #619012 \$2,813.92
	Information not provided. Component Description: Amount: Component Description: Amount: Component Description:

Elbow complex, broadband, at antenna input, per 6 1/8.	Component Description:	Antenna related
feedline (if needed)	Component Description.	cost reduced by
		25.40%. #656016
	Amount:	\$7,682.30
	Component Description:	Resubmitted
		under interim
		elbow complex.
		#619012
	Amount:	N/A
Sweep test of existing		
antenna	Component Description:	Total invoice
		amount reduced
		by 8.40%. #712008
	Amount:	\$5,862.40
Antenna Line Parts		
	Component Description:	Antenna related
	·	cost reduced by
		8.40%. #896021
	Amount:	\$2,619.76
	Component Description	Antenna related
	Component Description:	cost. #9500121785
	Amount:	\$29,146.80
	Amount.	ψ29,140.00
UHF - High Power Top Mount (200-1000 kW), One		
station antenna, elliptically	Component Description:	Antenna related
or circularly polarized		cost reduced by
	Amazinti	25.40%. #607018 \$131.370.60
	Amount:	\$131,370.60
	Component Description:	Total invoice
		amount reduced
		by 25.40%.
		#656016
	Amount:	\$1,841.13

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$275.00	\$275.00		\$275.00	
Bring Transmission Line through Solid Block Exterior Wall	<i>\$275.00</i>	\$275.00	N/A	\$275.00	N/A
Sub-total	\$275.00	\$275.00	N/A	\$275.00	N/A
Total for all systems	\$3,598,116.91	\$3,034,777.00	N/A	\$2,440,833.55	N/A

Components

Actual Information Description	File Name	
Bring Transmission Line through Solid Block Exterior Wall	Component Description:	Drilling cost. #2235
	Amount:	\$275.00

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$646,430.08	\$760,567.08		\$760,567.08	
Security	\$2,330.08	\$2,330.08	N/A	\$2,330.08	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$21,955.00	See FDH quote.	\$21,955.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$288,073.00	See FDH quote.	\$288,073.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$448,209.00	See FDH invoices.	\$448,209.00	N/A
Sub-total	\$646,430.08	\$760,567.08	N/A	\$760,567.08	N/A
Total for all systems	\$3,598,116.91	\$3,034,777.00	N/A	\$2,440,833.55	N/A

Components

Actual Information Description	File Name	
Security		
	Component Description:	Security cost. #D20-01179
	Amount:	\$2,330.08

Structural engineering tower load study for well documented tower	Component Description: Amount:	Tower related cost. #8585 \$4,860.00
	Component Description: Amount:	Tower related cost. #SIN000452 \$17,095.00
Tall Tower (greater than 500')	Component Description: Amount:	Tower related cost. #SIN001857 \$107,923.00
	Component Description: Amount:	Tower related cost. #SIN000350 \$72,227.00
	Component Description: Amount:	Tower related cost. #SIN002047 \$107,923.00
Major tower reinforcement /modifications	Component Description: Amount:	Tower modifications cost. #SIN000350 \$15,403.00
	Component Description:	Major tower reinforcement /modifications cost. #E186851
	Amount:	\$17,095.00
	Component Description: Amount:	Tower related cost. #SIN002047 \$9,924.00

Component Description: Tower related

cost. #SIN002302

Amount: \$118,379.40

Component Description: Tower related

cost. #SIN001857

Amount: \$9,924.00

Component Description: Tower modification

#1742

Amount: \$1,015.00

Component Description: Tower related

cost. #SIN007663

Amount: \$39,459.80

Component Description: Tower

modifications.

#1758

Amount: \$250.00

Component Description: Tower related

cost. #SIN007083

Amount: \$236,758.80

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$207,231.86	\$178,081.57		\$58,609.93	
Sinclair Internal Costs	\$3,911.86	\$3,911.86	N/A	\$3,911.86	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$0.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$221.92	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$2,422.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$855.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,545.00	N/A

Address	\$2,630.00	\$2,500.00	N/A	N/A	N/A
transition	Ψ2,000.00	Ψ2,000.00	1 1/7	14/74	14/73
timing and					
coordination					
issues w/ other					
stations and					
wireless					

Project	\$74,260.00	\$70,500.00	N/A	\$45,705.86	N/A
management of					
the transition					
Prepare and or	\$2,630.00	\$2,447.79	N/A	\$2,447.79	N/A
review					
reimbursement					
form					
Sub-total	\$207,231.86	\$178,081.57	N/A	\$58,609.93	N/A
Total for all	\$3,598,116.91	\$3,034,777.00	N/A	\$2,440,833.55	N/A
systems	\$2,000,110.01	ψ5,00 i,i i i i o		+- ,	, .

Components

ctual Information escription	File Name	
Sinclair Internal Costs		
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 31 stations.
	Amount:	\$52.76
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 45
	Amount:	stations. \$25.78

repack matter invoice attributable to this station divided by 54 stations.

Amount: \$23.95

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 52 stations.

Amount: \$41.33

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$1.69

Component Description: Internal expense -

WSTR - 3-2020

Amount: \$3,122.90

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$7.96

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$17.02

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$7.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$11.39

Component Description: Internal expense -

WSTR - 2-2020

Amount: \$336.60

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 52 stations.

Amount: \$9.79

> repack matter invoice attributable to this station divided by 100 stations.

\$8.66

Component Description: Portion of general

> repack matter internal time card attributable to this station - divided by

100.

Amount: \$66.55

Amount:

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations.

Amount: \$9.47

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations.

Amount: \$25.53

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations.

Amount: \$23.96

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$15.08

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$6.09

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$16.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 31 stations.

Amount: \$4.10

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$33.53

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$5.37

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$11.03

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$26.93

Comprehensive coverage Information not provided. verification via field study, if

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase

needed

Information not provided.

ASR modification (prepare Information not provided. FCC Form 854)

Attorney Fees - Prepare and File request for Special Temporary Authorization Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations

Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
Prepare request for Special Temporary Authorization	Component Description:	Outside professional service cost. #324-
	Amount:	03-0008 \$1,710.00
	Component Description:	Outside professional service cost. #324-
	Amount:	03-0009 \$712.50
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	Outside professional
	Amount:	service cost. #324- 03-0010 \$855.00

Component Description: Amount:	Consulting engineering cost. \$1,500.00
Component Description: Amount:	Consulting engineering cost. \$1,545.00
Information not provided.	
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$30.47
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478780 \$271.41
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
	Component Description: Amount: Information not provided. Component Description: Amount: Component Description:

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$384.08

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1093

Amount: \$265.72

Component Description: Legal Service Cost.

#484442

Amount: \$252.50

Component Description: Legal Service Cost.

#464759

Amount: \$177.50

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 98 stations.

Amount: \$185.10

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.91

repack matter invoice attributable to this station divided by 98 stations. #463026

Amount: \$801.57

Component Description: Legal services

cost. #474463

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$86.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$943.95

Component Description: Legal services

cost. #474877

Amount: \$297.50

Component Description: Legal Service Cost.

#465245

Amount: \$177.50

Component Description: Legal services

cost. #470341

Amount: \$272.50

repack matter invoice attributable to this station divided by 98 stations. #463567

Amount: \$566.48

Component Description: Legal services

cost. #460880

Amount: \$120.00

Component Description: Legal Service Cost.

#480215

Amount: \$183.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #464321

Amount: \$683.07

Component Description: Legal services

cost. #461743

Amount: \$115.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473506

Amount: \$421.40

repack matter invoice attributable to this station divided by 100 stations. #472173

Amount: \$311.78

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 38 stations. #170 \$1 374 71

Amount: \$1,374.71

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467378

Amount: \$576.96

Component Description: Legal Service Cost.

#477877

Amount: \$5,211.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470237

Amount: \$436.37

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$818.59

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477305

Amount: \$416.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1161

Amount: \$267.48

Component Description: Legal services

cost. #482730

Amount: \$183.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$43.71

repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$716.28

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: Portion of general

repack matter invoice attributable to this station divided by 31 stations. #189 \$1,968.06

Amount: \$1,968.06

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

repack matter invoice attributable to this station divided by 99 stations. #1086

Amount: \$275.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$91.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #478288

Amount: \$194.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

Component Description: Legal services

cost. #481939

Amount: \$957.50

Component Description: Legal services

cost. #475811

Amount: \$45.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$836.44

Component Description: Portion of general

repack matter invoice attributable to this station divided by 45 stations. #226

Amount: \$1,364.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 52 stations. #481318

Amount: \$814.01

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #132

Amount: \$589.44

repack matter invoice attributable to this station divided by 98 stations.

Amount: \$105.97

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467861

Amount: \$470.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$999.04

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 100 stations. #118

Amount: \$468.97

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Legal Service Cost.

#467921

Amount: \$120.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

repack matter invoice attributable to this station divided by 100 stations. #1167

Amount: \$313.41

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

Component Description: Legal services

cost. #471588

Amount: \$385.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$322.83

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

Component Description: Legal services

cost. #480800

Amount: \$3,248.75

Component Description: Legal services

cost. #467448

Amount: \$57.50

Component Description: Legal Service Cost.

#484344

Amount: \$176.25

Component Description: Legal services

cost. #464417

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477820

Amount: \$320.19

repack matter invoice attributable to this station divided by 100 stations. #107

Amount: \$602.28

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

Component Description: Legal Service Cost.

#479341

Amount: \$454.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Legal services

cost. #476433

Amount: \$395.00

Component Description: Legal services

cost. #457782

Amount: \$497.40

Component Description: \$26,919.78 credit

to be split across 93 Sinclair stations

reimbursed

\$999.20 for Invoice 461759 (correct reimbursement amount is

\$709.74). #CM-11-21-2019-461759

Amount: (\$289.46)

Component Description: Legal Service Cost.

#477362

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Legal Service Cost.

#472643

Amount: \$157.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #479829

Amount: \$458.99

Component Description: Legal Service Cost.

#478830

Amount: \$155.00

repack matter invoice attributable to this station divided by 99 stations. #468718

Amount: \$349.51

Component Description: Legal services

cost. #476944

Amount: \$108.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1055

Amount: \$243.38

Component Description: Legal Service Cost.

#479870

Amount: \$298.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$32.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal Service Cost.

#466760

Amount: \$120.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474809

Amount: \$395.77

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

repack matter invoice attributable to this station divided by 100 stations. #477305

Amount: \$393.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1058

Amount: \$187.24

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475744

Amount: \$305.99

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #480175

Amount: \$377.96

Component Description: Legal services

cost. #481364

Amount:

\$425.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$377.14

Component Description: Legal Service Cost.

#467448

Amount: \$57.50

Component Description: Legal Service Cost.

#478320

Amount: \$45.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1079

Amount: \$177.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.64

repack matter

invoice attributable to this station -

divided by 100 stations. #1145

Amount: \$369.98

Component Description: Portion of general

repack matter

invoice attributable

to this station - divided by 52

stations. #153

Amount: \$1,287.27

Prepare and or review reimbursement form

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$1,311.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$152.01

Component Description: Legal services

cost. #464417

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$869.30

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$150,243.41	\$149,693.41		\$40,026.81	
Tax	\$20,007.66	\$20,007.66	N/A	\$20,007.66	N/A
Forklift Rental	\$2,069.75	\$2,069.75	N/A	\$2,069.75	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$28,050.00</i>	\$28,050.00	See response to FCC August 10 Inquiry	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	\$4,170.42	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	\$9,394.81	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to FCC Inquiry	\$634.17	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
Sub-total	\$150,243.41	\$149,693.41	N/A	\$40,026.81	N/A
Total for all systems	\$3,598,116.91	\$3,034,777.00	N/A	\$2,440,833.55	N/A

Components

Actual Information Description	File Name	
Tax	Component Description: Amount:	Sales tax. #Tax20- 0276 \$598.29
	Component Description: Amount:	Sales tax. #Tax20- 0013 \$19,409.37
Forklift Rental		
	Component Description: Amount:	Forklift rental cost. #98808084-0002 \$2,069.75
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	

Component Description:	Total invoice
	amount reduced
	by 8.40%.
	#640001
Amount:	\$872.82
O	+
Component Description:	Total invoice amount reduced
	by 8.40%.
	#712008
Amount:	\$3,297.60
Component Description:	Total invoice
	amount reduced
	by 8.40%.
	#712008
Amount:	\$3,817.77
Component Description:	Equipment
	delivery and
	handling cost. #98683146-0001
Amount:	\$511.40
, unounc	φοιτ. το
Component Description	Fauinment
Component Description:	Equipment delivery and
	handling cost.
	#98697319-0001
Amount:	\$36.92
Component Description:	Equipment
Component Description.	delivery and
	handling cost.
	#93339400-0001
Amount:	\$625.94
	Amount: Component Description: Amount: Component Description: Amount: Component Description: Amount: Component Description:

Component Description: Total invoice

amount reduced

by 8.40%. #704019

Amount: \$713.73

Component Description: Total invoice

amount reduced

by 25.40%. #640001

Amount: \$1,334.40

Component Description: Disposal related

cost. #98808084-

0001

Amount: \$2,255.63

Component Description: Freight cost.

#144473201

Amount: \$99.02

Disposal Costs (for equipment and other waste, net of any salvage value)

Component Description: Disposal related

cost. #0798-002326465

Amount: \$634.17

Non-zoning permits Information not provided.

Local Zoning Information not provided.

DTV Medical Facility Notification

Component Description: Medical

notification cost.

#1303

Amount: \$3,750.00

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,598,116.91	\$3,034,777.00	\$2,440,833.55

Status The facility has ceased operating on its preauction channel. Construction of final facilities or all necessary modifications are complete. All receipts for reimbursement have been submitted no further costs are expected to

be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Stephen Mumblow

President of Licensee's Sole Member

02/19/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Stephen Mumblow President of Licensee's Sole Member

02/19/2021

Attachments