

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility ID: File Number:	65942 000002	Service: DTV 7913	Call Sign:	WMPT	Channel: <b>21 (UHF)</b>
FRN: 000	03857380	Date	04/07		
		Submitted:	/2021		

# Applicant Name, Type, and Contact Information

# Information

Applicant	Address	Phone	Email	Applicant Type
Maryland Public Broadcasting Commission Doing Business As: Maryland Public Television	Carl Wolfe, Director, Transmission and Distribution 11767 Owings Mills Boulevard Owings Mills, MD 21117 United States	+1 (410) 356- 5600	cwolfe@mpt. org	Government Entity

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

# Preparer Ontact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Samuel Hariton Widelity Inc.	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Νο
	Briefly describe transition plan	Current transmission system consists of a main/aux transmitter feeding a transmission line connected to an antenna. An interim antenna and line will be needed as the main antenna must be removed and replaced. See attached narrative.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	CCT-U- DCX2		
		Year	1999		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	40.0 kW		

### **Existing Transmitter Information**

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
	Model	HPTV-PRLX- U48		
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	75 kW	
		Justification for New Transmitter	See previous submissions regarding upgrade from IOT to solid state. This increase of power is part a multi-station agreement provided to the FCC to accommodate moving WETA to channel 31.	

Primary	Other Transmitter Costs			
Transmitter	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	No	
		Transformer (480V)	No	
		Power	N/A	

#### Other Transmitter Costs

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Other Transmitter Cost Not Listed

Primary Other Transmitter Name

Description

Site Design and Survey	Incorporates all aspects of the transmitter room design, including power distribution requirements, equipment placement, RF system layout, plumbing, and remote control.
Remote Control Interface	License required to interface transmitter into current remote control system
CIF Mask Filter	Constant Impedance mask Filter. Current mask filter is a CIF.
8-Pole MAsk Filter	A more rigid mask filter to protect adjacent land mobile stations on Ch. 20 in Philadelphia.
Motorized Switch	To enable switching between main and interim antenna, (See budget revision 051418)
Coolant	The coolant used for the transmitter heat exchanger is not included in the transmitter price
Rigid Coax Line	Rigid interconnection coax lines from transmitter to filter to antenna switch.
Additional Rigid Coax Line	Additional rigid interconnection coax lines from transmitter to filter to antenna switch as identified by manufacturer. (See budget revision 051418)

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	TFU-30GTH /VP-R 06
Year	2018

Antenna	Section	Question	Response
	New Antenna	Use	Primary (Main
	Description	Description of Use	N/A
		Change Type	Purchase Nev
		Is this a request for upgraded equipment?	Yes
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna Manufacturer and Types	Class	Full Power
		Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Elliptical
		Туре	Slotted Coaxial
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	1000.0 kW
		Manufacturer	
		Model	TFU-30GTH /VP-R O6

Year	2018
Justification for New Antenna	Current
	antenna
	tuned for
	channel 42
	and cannot
	be retuned.
	Applicant is
	proposing to
	replace with
	similar make
	and model
	tuned to
	channel 21
	with elliptical
	polarization.
	part a multi-
	station
	agreement
	provided to
	the FCC to
	accommodate
	moving
	WETA.

# Primary Other Antenna Costs

Antenna			
	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel

	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary Antenna Other Antenna Cost Not Listed Name Description Mounting Pole 62.7 ft. mounting pole to bring Center of Radiation to current height. RF Feed Though Components Elbows and cut line segments to feed antenna to tower top plate Wedding Cake Adaptor Joins antenna to mounting pole

Interim	New Antenna Costs				
Antenna	Section	Question	Response		
	New Antenna Description	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase New		
		Ownership	Owned		
		Owner	N/A		
		Is antenna shared?	No		
		Is antenna directional?	Yes		
		Will antenna be located on or in close proximity to an antenna farm?	No		
	New Antenna Manufacturer and Type	Class	Full Power		
		Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Broadband Panel		
		Number of Stations Supported	1		
		Number of Panels/Bays	32		
		Lower Limit	470.00 MHz		
		Upper Limit	698.00 MHz		
		Design power capacity in use	50.0 %		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	516.0 kW		
		Manufacturer			
		Model	TUA-O4-8 /32H-1-R SM		

Year	2018
Justification for New Antenna	See attached narrative regarding Interim facility.

#### **Other Antenna Costs** Interim Antenna Section Question Response **Elbow Complex** Do you require the separate purchase of Yes the Elbow Complex? в Broadband or Single Channel? Feed Line Size 6 1/8 inches Side Mount Brackets Do you require the separate purchase of Yes side mount brackets for an antenna? Do you require separate purchase of Yes Pattern Scatter Analysis pattern scatter analysis for a side mount high or medium power antenna? Yes Sweep Test Do you require the sweep testing of transmission line and antenna?

# Interim Other Antenna Cost Not Listed

Antenna

Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	935 feet per run	

Primary	New Transmission Line				
Transmissio	Section	Question	Response		
	New Transmission Line	Use	Primary (Main)		
	Costs	Description of Use	N/A		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Туре	Rigid		
		Diameter	7 3/16 inches		
		Other Diameter	N/A		
		Segment Length	19 1/2 inches		
		Other Segment Length	N/A		
		Number of parallel runs	1		
		Length	935 feet per run		
		Justification for New Transmission Line	Current line will be used for the interim facility, This line will be used for the repack facility on channel 21. This is part of an agreement provided to the FCC to move WMPT to Ch. 21 to accommodate moving WETA to channel 31.		

Primary Other Transmission Line Expenses Not Listed

Primary Other Transmission Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower	
----------------	--

Primary	Existing Tower					
Tower	Section	Question	Response			
	Existing Tower Description	Type of change	Modify Existing			
		Tower Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Is this tower consider Complex?	No			
		Is this tower currently shared with any other stations?	No			
		One or more FM, AM or TV radio broadcaster(s)	N/A			
		Others Types of Users	N/A			
		Is tower documented for structural analysis?	Yes			
		Is tower compliant with Rev G?	Yes			
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes			
		ASR Number	1225569			
	Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)	39° 00' 36.7" N-			
	1983))	Longitude (NAD83)	076° 36' 31.8" W-			
		Overall Structure Height	902.88 feet			
		Support Structure Height	786.08 feet			
		Ground Elevation Above Mean Sea Level (AMSL)	146.00 feet			
			1			

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Maryland Public Broadcasting Commission
Date Constructed	04/01/2003

# Primary Tower Modification Costs

#### Tower Section Question Response Study needed **Engineering Study** Please what type of engineering study is required, if any: for documented tower **Tower Reinforcements** Please select whether tower reinforcements No are needed: reinforcements needed

# Primary Tower Rigging Costs

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

# Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	595
		Explanation	Applicant has limited internal resources to oversee installing and commissioning this repack project. It will rely on outside services to manage all work required.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed

Professional Services Costs

Description

Progress Reporting	Prepare and file 10 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	
Attorney Fees - Other Matters	Additional Legal Services	
RF Eng-Transition Timing and Coordination	RF Eng-Transition Timing and Coordination	

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
		Does this relocation require MVPD Notification of a Channel Change?	Yes

## Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed			
	Name	Description		
	Diagnostic Sweep Test	Preliminary Sweep of pre-transition transmission line to antenna at WMPT transmitter site in Annapolis, MD. Sweep test determined that line would not function on post-transition channel.		

### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV- PRLX-U48	\$2,177,831.47	\$2,317,806.47		\$2,146,466.05	
Coolant	\$3,000.00	\$3,000.00	The coolant used for the transmitter heat exchanger is not included in the transmitter price. Cost reflects what is need for two transmitter cabinets.	\$2,192.60	N/A
Additional Rigid Coax Line	\$7,610.00	\$7,610.00	Additional rigid interconnection coax lines as identified by vendor to interconnect between transmitter and antenna switch. NOTE: These will be cut to desired length for interconnection purposes inside building. (See revision 051418)	\$7,499.48	N/A

Motorized Switch	\$43,250.00	\$43,250.00	Motorized switch to switch between main and interim antenna. Inadvertently omitted from initial quote. (See revision 051418)	\$0.00	N/A
Site Design and Survey	\$15,300.00	\$15,300.00	Incorporates all aspects of the transmitter room design, including power distribution requirements, equipment placement, RF system layout, plumbing, and remote control.	\$15,300.00	N/A
CIF Mask Filter	\$40,690.00	\$40,690.00	Constant Impedance mask Filter. Current mask filter is a CIF.	N/A	N/A
Remote Control Interface	\$2,940.00	\$2,940.00	License required to interface transmitter into current remote control system.	N/A	N/A

Rigid Coax Line	\$7,830.00	\$7,830.00	Rigid interconnection coax lines from transmitter to filter to antenna switch. NOTE: The full length will not be used. These will be cut to desired length for interconnection purposes inside building.	\$0.00	N/A
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	\$43,211.47	\$43,211.47	Electrical contractor to connect transmitter into existing electrical panel. Includes material and labor for three transmitter cabinets. Attached quote is for each cabinet. Additional \$611.47 work required	\$32,291.47	N/A
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$2,138,975.00	See attached quote P#2962B- PRLXU48- 090617-R6. An increase of power is part a multi-station agreement provided to the FCC to accommodate moving WETA to channel 31.	\$2,089,182.50	N/A

8-Pole MAsk Filter	\$15,000.00	\$15,000.00	A more rigid mask filter to protect adjacent land mobile stations on Ch. 20 in Philadelphia.	N/A	N/A
Sub-total	\$2,177,831.47	\$2,317,806.47	N/A	\$2,146,466.05	N/A
Total for all systems	\$3,817,707.62	\$3,946,194.33	N/A	\$3,614,399.55	N/A

# Components

Actual Information Description	File Name	
Coolant	Component Description: Amount:	55 Gallon Drum \$2,192.60
Additional Rigid Coax Line	Component Description: Amount:	OTHER \$2,603.48
	Component Description: Amount:	TRANSMISSION LINE-RIGID \$4,896.00
Motorized Switch	Information not provided.	
Site Design and Survey	Component Description: Amount: Component Description:	Site Survey \$2,231.59 Site Survey
CIE Mack Eilter	Amount:	\$13,068.41
CIF Mask Filter	Information not provided.	
Remote Control Interface	Information not provided.	

	Component Description:	Invoice moved to
	Amount:	correct category N/A
	Amount.	N/A
	Component Description:	Invoice moved to
	A	correct category
	Amount:	N/A
Other Electrical Service:		
Electrical contractor to connect transmitter into	Component Description:	Final payment
existing electrical panel and wire heat exchanger into transmitter, Includes	Amount:	\$17,430.00
material and labor.	Component Description:	Electric Services for
		transmitters for
		Repacking Project - First Draw (45%)
	Amount:	\$14,250.00
	Component Description:	Electric wiring
		related to the FCC Repacking Project
	Amount:	\$611.47
UHF - Liquid Cooled Solid		
State Transmitter 68.5 - 75 kW	<b>Component Description:</b>	System, WMPT
ĸvv		PRLX U48 D21
	Amount:	\$106,948.75
	Component Description:	System WMPT
		PRLX u48 D21 Line
		1 of invoice.
	Amount:	\$1,019,695.00
	Component Description:	SYSTEM, WMPT
	Amount:	\$962,538.75
8-Pole MAsk Filter	Information not provided.	

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Interim Antenna TUA-O4-8 /32H-1-R SM	\$274,117.05	\$271,272.05		\$268,390.05	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$2,118.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$24,297.00	per Estimated Cost Justification WMPT-280- Interim Antenna - Side Mount Brackets for High Power Antenna v1	\$24,297.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/
Primary Antenna TFU-30GTH /VP-R O6	\$469,981.00	\$394,119.00		\$394,119.00	
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 516 horizontally polarized	\$200,610.00	\$200,610.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached narrative regarding Interim facility.	\$200,610.00	N/J
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$10,298.00	N/A	\$10,298.00	N/
Broadband Panel, Side Mount Auxiliary /Interim, 516 horizontally polarized	\$2 <i>4,667.05</i>	\$24,667.05	please see Estimated Cost Justification WMPT-280- Interim Antenna - UHF Broadband Panel, Side Mount, H- POL V0	\$24,667.05	

	<b>\$000 500 00</b>	<b>#040.005.00</b>	<b>N1/A</b>	<b>#040.005.00</b>	N1/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$213,885.00	N/A	\$213,885.00	N/A
Wedding Cake Adaptor	\$18,330.00	\$18,330.00	Joins antenna to mounting pole	\$18,330.00	N/A
RF Feed Though Components	\$20,906.00	\$20,906.00	Elbows and cut line segments to feed antenna to tower top plate	\$20,906.00	N/A
Mounting Pole	\$122,215.00	\$122,215.00	Mounting pole to bring Center of Radiation to current height.	\$122,215.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,383.00	See attached revised quote.	\$12,383.00	N/A
Sub-total	\$744,098.05	\$665,391.05	N/A	\$662,509.05	N/A
Total for all systems	\$3,817,707.62	\$3,946,194.33	N/A	\$3,614,399.55	N/A

### Components

Actual Information	
Description	File Name

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Component Description: Amount:	Pattern Scatter Analysis \$211.80
	Component Description: Amount:	line 6 on invoice MAN00410 for dielectric \$953.10
	Component Description: Amount:	trans test 6-75 \$953.10

Side mount brackets for		
high power antennas (if not	Component Description:	WMPT-280-Interi
included in antenna base		Antenna - Side
cost)		Mount Brackets f
		High Power
		Antenna
	Amount:	\$2,175.00
	Amount.	ψ2, 110.00
	Component Description:	t/l 6-75 e/a length
	component Description.	15'to 20' fixed FL
		1 end/swivel flg 1
		end
	Amount:	\$773.55
	<b>Component Description:</b>	Line item 2
	Amount:	\$9,787.50
	Component Description:	Side Mount
	••••••••••••••••••••••••••••••••••••••	Brackets
	Amount:	\$1,400.85
	Amount.	ψ1, <del>4</del> 00.00
	Component Description:	6-75 pressure cap
		includes gague,
		allows atenna to
		be capped and
		pressurized after installed on tower
	Amount:	\$372.60
	Component Description:	side mount
		brackets 45% with
		order 45% prior to
		shipping 10% Net
		30
	Amount:	\$9,787.50

Sweep test of existing antenna	Component Description:	INCLUDES ONE
		FIELD ENGINEER
		ON-SITE FOR
		ONE DAY,
		TRAVEL,
		EXPENSES AND
		REPORT
	Amount:	\$640.00
	Component Description:	line 21 on invoice.
		Other charges are
		added to other 399
		lines.
	Amount:	\$2,880.00
	Component Description:	line 7 on invoice
		MAN00410
	Amount:	\$2,880.00

UHF – Broadband Panel, Side Mount Auxiliary /Interim, 516 horizontally polarized	Component Description:	UHF - BROADBAND PANEL, SIDE
	Amount:	MOUNT AUX /INTERIM \$3,807.70
	Component Description:	Invoice moved to correct budget categories.
	Amount:	N/A
	Component Description:	Freight and
	Amount:	Shipping \$2,377.05
	Component Description:	Invoice moved to
	Amount:	correct budget category. N/A
	Anount.	IWA
	Component Description:	Auxiliary / Interir Antenna
	Amount:	\$18,482.30

feedline (if needed)	Component Description:	WMPT-280-Interim Antenna - Elbow Complex, Broadband, 6 1/8" \$923.45
	Amount:	ф923.45
	Component Description: Amount:	Elbow Complex \$106.35
	Component Description:	Line 3 on invoice MAN00410 dielectric
	Amount:	\$4,634.10
	Component Description:	complex broadband antenna input 45% with order 45% prior to shipping
	Amount:	10% net 30 \$4,634.10
UHF – Broadband Panel,		
Side Mount Auxiliary /Interim, 516 horizontally polarized	Component Description:	UHF Broadband panel 45% with order 45% prior to shipping 10% net
	Amount:	30 \$100,305.00
	Component Description:	Line 1 of Dielctric invoice MAN00410.
	Amount:	\$100,305.00

Sweep test of existing antenna	Component Description:	OTHER
	Amount:	\$640.00
	Component Description:	repack sweep includes 1 on site engineer for one day ,travel expenses and report
	Amount:	\$2,880.00
	Component Description:	repack sweep on site field engineer 45% with order
		45% with order 45% prior to shipping 10% net 30
	Amount:	\$2,880.00

Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:	Antenna - UHF High Power Top
	Amount:	Mount \$96,248.25
	Component Description:	Antenna - UHF High Power Top
	Amount:	Mount \$21,388.50
	Component Description:	45% due upon
	Amount:	order \$96,248.25
	Component Description:	This is the 45% deposit upon
		order, 45%will be due upon
		shipment, 10% remaining due upon completion
	Amount:	\$96,248.25

Wedding Cake Adaptor		
	Component Description: Amount:	WMPT-210- Primary Antenna - Wedding Cake Adapter for Top Mount Antenna \$10,081.50
	Component Description: Amount:	45% due upon order \$8,248.50
	Component Description: Amount:	This is the 45% deposit with order, 45% due upon shipment, 10% balance due when completed \$8,248.50

RF Feed Though		
Components	Component Description:	WMPT-210- Primary Antenna -
		RF Feed Through
	Amount:	\$10,222.15
	Component Description:	WMPT-210-
		Primary Antenna -
		RF Feed Through
	Amount:	\$1,276.15
	Component Description:	45% due upon
		order
	Amount:	\$9,407.70
	Component Description:	This is the 45%
		deposit upon
		order, 45%will be
		due upon
		shipment, 10%
		remaining due
		upon completion.
	Amount:	\$9,407.70

Mounting Pole		
	Component Description:	WMPT-210- Primary Antenna - Mounting Pole
	Amount:	\$12,221.50
	Component Description:	This is the 45% deposit upon order, 45%will be due upon shipment, 10% remaining due upon completion.
	Amount:	\$54,996.75
	Component Description:	WMPT-210- Primary Antenna - Mounting Pole
	Amount:	\$54,996.75
	Component Description:	45% due upon order
	Amount:	\$54,996.75

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	This is the 45% deposit upon order, 45%will be due upon shipment, 10% remaining due
	Amount:	upon completion. \$5,572.35
	Component Description:	45% due upon
	Amount:	order \$5,572.35
	Component Description:	WMPT-210-
		Primary Antenna - Elbow Complex, 6 1/8"
	Amount:	\$6,810.65

# **Transmission Line**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$271,150.00	\$216,712.12		\$213,639.61	
Rigid Transmission Line - copper, 7 3 /16"	\$271,150.00	\$216,712.12	Please see Estimated Cost Justification WMPT-310- Primary Transmission Line - 7 3_16 Rigid Copper v3	\$213,639.61	N/A
Sub-total	\$271,150.00	\$216,712.12	N/A	\$213,639.61	N/A
Total for all systems	\$3,817,707.62	\$3,946,194.33	N/A	\$3,614,399.55	N/A

Actual Information Description	File Name	
Rigid Transmission Line - copper, 7 3/16"	Component Description: Amount:	Line copper 7 3/16 45% upon ordering 45% prior to shipment Balance Net 30 \$77,780.59
	Component Description: Amount:	WMPT-310-Primary Transmission Line - 7 3/16" Rigid Copper: \$5,760.00

Component Description:	45% prior to shipping. This covers line items 1,5, and 6. the additional amount will be on a seperate line item on the 399 \$80,669.59
Component Description: Amount:	Freight and Shipping \$699.66
Component Description: Amount:	Elbow 7-75 Digit 9 X 18 \$8,845.21
Component Description: Amount:	Freight and shipping \$541.79
Component Description: Amount:	Rigid Transmission Line- Copper \$3,573.00
Component Description: Amount:	Rigid Transmission Line-Copper \$5,118.30
Component Description: Amount:	RIGID TRANSMISSION LINE - COPPER \$2,448.00

Component Description: Amount:	Rigid Transmission line copper 45% upon ordering 45% prior to shipment 10% net 30 \$877.50
Component Description: Amount:	Other Hanger Horizontal \$992.00
Component Description: Amount:	Invoice moved to correct budget categories. N/A
Component Description: Amount:	Rigid Transmission Line \$4,020.00
Component Description: Amount:	Rigid Transmission Line \$2,235.00
Component Description: Amount:	Freight \$5,859.86
Component Description:	Additional rigid transmission line needed
Amount:	\$2,235.00
Component Description: Amount:	Freight and Shipping \$649.21

rigid transmission line copper tlscr's 45% upon ordering 45% prior to shipping 10% net 30 \$2,011.50
45% upon ordering 45% prior to shipping 10% net 30
45% prior to shipping 10% net 30
shipping 10% net 30
\$2,011.50
Rigid Transmission
Line
\$9,323.40

# **Tower Equipment and Rigging Costs**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
Primary Tower TOWER	\$271,870.00	\$428,525.00		\$380,359.00	
Tall Tower (greater than 500')	\$210,500.00	\$372,755.00	See attached quote.	\$326,589.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$7,000.00	N/A	\$5,000.00	N/A
Tower Helicopter Lift	\$48,770.00	\$48,770.00	Please see attached FDH Infrastructure Services Proposal #P17_370008_001A	\$48,770.00	N/A
Sub-total	\$271,870.00	\$428,525.00	N/A	\$380,359.00	N/A
Total for all systems	\$3,817,707.62	\$3,946,194.33	N/A	\$3,614,399.55	N/A

Actual Information	
Description	File Name

Tall Tower (greater than 500')		
	<b>Component Description:</b>	Final due upon
		completion
	Amount:	\$66,007.50
	Component Description:	Rigging
	Amount:	\$97,287.00
	Component Description:	50% due upon
	Amount:	order
	Amount.	\$97,287.00
	Component Description:	50% invoiced
		upon order
	Amount:	\$66,007.50
Structural engineering tower		
load study for well	Component Description:	Structural
documented tower		engineering
	Amount:	\$2,500.00
	Component Description:	Structural
		analysis
	Amount	Annapolis.
	Amount:	\$2,500.00
Tower Helicopter Lift		
	<b>Component Description:</b>	Field Services

## **Outside Professional Services**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cc Justificat
Outside Professional Services	\$251,890.00	\$221,441.59		\$137,330.24	
Project management of the transition	\$94,010.00	\$99,675.00	Please see Widelity Strategic Support Quote	\$71,903.65	N/A
Attorney Fees - Other Matters	\$850.00	\$850.00	Estimated Cost Justification WMPT-550- Attorney - Other Matters v0	\$467.50	N/A
RF Eng- Transition Timing and Coordination	\$1,855.00	\$1,855.00	Please see WMPT RF Eng-Transition Timing & Coordination Budget Revision Justification Letter. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,855.00	N/A

Progress Reporting	\$35,000.00	\$35,000.00	Prepare and file 10 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	\$5,418.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,505.00	see Estimated Cost Justification WMPT-550- Attorney - License to Cover Application (Main) v0	\$2,505.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$472.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$10,423.75	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$10,423.75	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$927.50	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,981.25	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$19,257.84	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$19,257.84	N/A
Prepare and or review reimbursement form	\$2,630.00	\$9,535.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$9,535.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$1,987.50	Please see WMPT RF Eng - Construction Permit Application (Aux) Budget Revision Justification Letter	\$1,987.50	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$397.50	Please see WMPT RF Eng - License to Cover Application (Aux) Budget Revision Justification Letter	\$397.50	N/A

Total for all systems	\$3,817,707.62	\$3,946,194.33	N/A	\$3,614,399.55	N/A
Sub-total	\$251,890.00	\$221,441.59	N/A	\$137,330.24	N/A
			31.		
			from ch 14 to		
			WETA moving		
			accommodate		
			channels to		
			moving		
			stations		
			several		
			Fund II, LLC. Involved		
			HME Equity		
			WETA and		
locations			Public TV,		
shared			with Maryland		
matters for			agreement		
lease and other			resolution		
Negotiation of			to multi-party		
Attorney Fees -	\$4,210.00	\$5,000.00	Fees related	\$3,743.25	N/A
			v1		
			Authorization		
			Temporary		
Authorization			Special		
Temporary			Attorney -		
Special			WMPT-550-		
File request for			Justification		
Prepare and			Cost		
Attorney Fees -	\$3,680.00	\$5,455.00	see Estimated	\$5,455.00	N/A
			051418)		
			(See revision		
			submission.		
			initial		
			omitted from		
			Inadvertently		
			and coverage.		
needed			performance		
field study, if			pattern		
verification via			main antenna		
coverage			confirm new		

Actual Information Description	File Name	
Project management of the transition	Component Description: Amount:	Project management \$4,218.80
	Component Description: Amount:	Project Management \$5,418.80
	Component Description: Amount:	Project Management \$3,115.85
	Component Description: Amount:	Project Management \$3,193.15
	Component Description: Amount:	Project Management \$3,809.60
	Component Description: Amount:	Project Management \$2,890.90
	Component Description: Amount:	Project Management \$2,096.60
	Component Description: Amount:	Project Management \$1,870.55

**Component Description:** Project Management \$3,959.25 Amount: **Component Description:** Project Management Amount: \$1,452.60 **Component Description:** Project management Amount: \$6,275.50 **Component Description:** Project Management Amount: \$146.10 **Component Description:** Project Management Amount: \$6,252.65 **Component Description:** Project Management Amount: \$2,020.55 **Component Description:** Project Management Amount: \$4,965.35 Project **Component Description:** Management \$2,359.05 Amount: **Component Description:** Project Management Amount: \$2,259.90

	Component Description: Amount:	Project Management \$66.20
	Component Description: Amount:	Project Management \$6,711.60
	Component Description: Amount:	Project Management \$271.65
	Component Description: Amount:	Project Management \$8,549.00
Attorney Fees - Other Matters	Component Description:	Review FCC Public Notice regarding deadlines for submitting final
	Amount: Component Description: Amount:	\$85.00 Legal Services \$382.50
RF Eng-Transition Timing and Coordination	Component Description:	WMPT-590-RF Eng-Transition
	Amount:	Timing and Coordination \$1,855.00
Progress Reporting	Component Description:	RF Consulting
	Amount:	Services \$2,186.25

Component Description: Amount:	Attorney fees for repacking project \$126.00
Component Description: Amount:	Legal Services associated with the repacking project \$761.50
Component Description: Amount:	Email exchange with C. Wolfe re 387 post-transition channel report. \$170.00
Component Description:	Legal fees for Progress Reporting for Repacking Project \$104.50
Component Description:	Legal fees for Progress Reporting for WMPT
Amount: Component Description: Amount:	\$85.00 attorney feed for FCC repacking \$261.25
Component Description:	Legal fees for Repacking Project - Progress Reporting
Amount:	portion \$174.00

	Component Description: Amount:	Legal fees for Progress Reporting for Repacking Project \$104.50
	Component Description: Amount:	Attorney Fees - Repacking Project \$1,402.50
	Component Description: Amount:	Legal fees - FCC repacking \$42.50
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Television Repacking Services \$255.00
	Component Description: Amount:	Attorney fees for FCC repacking \$2,250.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Only submitting request for amount associated with construction permit \$283.50
	Amount: Component Description:	Legal fees for Repacking Project for Construction
	Amount:	Permit \$189.00

Comp	ponent Description:	-	VMPT-580-RF En Special œmporary
Amou	unt:	A	uthorization 9,871.25
Comp	ponent Description:	а	egal Services ssociated with the
Amou	unt:		epacking project 552.50
Comp	ponent Description:	-	VMPT-530-RF Eng License to Cover
Amou	unt:		pplication (Main) 927.50
Comp	ponent Description:	-	VMPT-530-RF Eng Construction Permit Application
Amou	unt:	•	Main) 2,981.25
Comp	ponent Description:		RF Consulting Services
Amou	unt:		17,026.25
· ·	ponent Description:		ite Survey
Amou	ponent Description:		S \$

Prepare and or review		
reimbursement form	Component Description:	WMPT-590-
		Prepare and/or
		Review
		Reimbursement
		Form
	Amount:	\$85.00
	Component Description:	Legal Services
	Amount:	\$42.50
	Component Description:	WMPT-590-
		Prepare and/or
		Review
		Reimbursement
		Form
	Amount:	\$3,378.75
	Component Description:	RF Consulting
		Services
	Amount:	\$6,028.75
RF Consulting Engineer		
Fees- Aux Antenna:	Component Description:	WMPT-530-RF Eng
Prepare engineering		- Construction
section of FCC Form 2100,		Permit Application
Construction Permit		(Aux)
Application	Amount:	\$1,987.50
		. ,
RF Consulting Engineer Fees- Aux Antenna:		
Prepare engineering	<b>Component Description:</b>	WMPT-530-RF Eng
section of FCC Form 2100,		- License to Cover
License to Cover		Application (Aux)
Application	Amount:	\$397.50
Comprehensive coverage	Information not provided.	
verification via field study, if needed		

Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	Legal Services \$680.00
	Component Description: Amount:	Legal Services \$552.50
	Component Description: Amount:	Legal Services \$340.00
	Component Description:	WMPT-550- Attorney - Special Temporary
	Amount:	Authorization \$382.50
	Component Description: Amount:	attorney fee for FCC repacking \$3,500.00
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description:	Check status of filing of transition progress reports
	Amount:	\$170.00
	Component Description:	Legal fees associated with the Repacking Project
	Amount:	\$212.50
	Component Description:	Page 5 of invoice. Legal fees for repacking filing. This charge is for only the Annapolis WMPT location.
	Amount:	\$348.00

Component Description: Amount:	Professional Services \$504.00
Component Description: Amount:	Legal Fees associated with the Repacking Project \$325.50
Component Description: Amount:	Legal Services associated with the repacking project. \$640.50
Component Description: Amount:	Only submitting for items related to the FCC repacking for the WMPT Annapolis location. \$1,742.25
Component Description: Amount:	Professional Services \$126.00

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$100,868.10	\$96,318.10		\$74,095.60	
Diagnostic Sweep Test	\$3,733.10	\$3,733.10	Please see attached WMPT Justification for Diagnostic Sweep Test - Ed Murlatt quote RWMPT180207	\$3,733.10	N/A
DTV Medical Facility Notification	\$11,550.00	\$7,000.00	N/A	\$3,750.00	N/A
Equipment Delivery and Handling Charges	\$33,400.00	\$33,400.00	See attached transmitter quote. Estimating \$10,000 for two antennas and mounting pole. Proof and installation was reimbursed through this line item resulting in an overage to the estimate. Increased to cover invoiced delivery & handling charges	\$33,360.00	Line items did not include the proof and installation.

Disposal Costs (for equipment and other waste, net of any salvage value)	\$41,145.00	\$41,145.00	See transmitter quote for equipment removal from building.	\$31,272.50	N/A
Equipment Storage	\$9,840.00	\$9,840.00	Station may receive antenna and transmission line prior to tower crew availability. No on-site storage is available. Obtained estimate from manufacturer for 60 days of storage.	\$780.00	N/A
MVPD Notification of Channel Change	\$1,200.00	\$1,200.00	Please see Estimated Cost Justification WMPT-610- MVPD Notifications v0	\$1,200.00	N/A
Sub-total	\$100,868.10	\$96,318.10	N/A	\$74,095.60	N/A
Total for all systems	\$3,817,707.62	\$3,946,194.33	N/A	\$3,614,399.55	N/A

Actual Information Description	File Name	
Diagnostic Sweep Test	Component Description:	Sweep
	component Description.	transmission line to antenna at WMPT
	Amount:	\$3,733.10

DTV Medical Facility Notification	Component Description: Amount:	Medical Notification Mailing \$3,750.00
Equipment Delivery and Handling Charges	Component Description: Amount:	Freight Charges for Auxiliary / Interim Antenna \$3,240.00
	Component Description:	50% for shipping, Offloading, and placement. 45% due upon installation, 5% due upon proof Invoice line 2. \$8,787.50
	Component Description: Amount:	Shipping for rigid transmission line \$900.00
	Component Description:	50% deposit on Installation, 45% due upon installation, 5% due upon proof. Line 3 of invoice \$13,882.50
	Component Description:	50% deposit on check out and proof parallax. 45% due upon installation, 5% due upon proof. Line 4 on invoice.
	Amount:	\$6,550.00

Disposal Costs (for		
equipment and other waste, net of any salvage value)	Component Description:	50% deposit for removal and disposal of existing transmitter. 45% due with
		installation/5% due upon proof Line 5 on invoice
	Amount:	\$20,572.50
	Component Description:	A and B Enterprise has removed and disposed of the transmitter equipment that is no longer in use
	Amount:	\$10,700.00
Equipment Storage		
	Component Description: Amount:	WMPT-610- Equipment Storage \$780.00
		ψι 00.00
MVPD Notification of Channel Change	Component Description:	MVPD Notification
	Amount:	Mailing \$1,200.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,817,707.62	\$3,946,194.33	\$3,614,399.55

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	<b>Carl R Wolfe</b> Director, Transmission and Distribution 04/07/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	<b>Carl R Wolfe</b> Director, Transmission and Distribution 04/07/2021

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3.	The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates.	
4.	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
5.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
6.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an aut nameo	are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) ied above.	<b>Carl R Wolfe</b> Director, Transmission and Distribution
		04/07/2021

# Attachments