

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 72871 Service: DTV Call WSFX-TV Channel: 29 (UHF)

ID:

Sign:

File **0000025077** 

Number:

FRN: **0021205521** Date **04/19** 

Submitted: /2021

### Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
WSFX LICENSE SUBSIDIARY, LLC Doing Business As: WSFX LICENSE SUBSIDIARY, LLC	Paul Eriksen PO Box 28273 Charlotte, NC 28273 United States	+1 (706) 494- 5426	periksen@americanspiritmedia. com	Limited Liability Company

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Will retune existing antenna and transmission line. Install new combiner. WECT and WWAY co-own tower, combiner, line, and antenna and building.

WSFX leases these facilities. Plan assumes all stations transition in the same phase

# Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

#### Auxiliary Transmitter

#### **Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Ranger
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.5 kW

#### Auxiliary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE- 2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	Existing backup transmitter is not retunable

#### Auxiliary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Auxiliary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
Auxiliary Transmitter - Other Expenses	Auxiliary Transmitter - Other Expenses as required by the repack

#### Primary Transmitter

#### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Ultimate
	Year	2006
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.5 kW
	Justification for New Transmitter	Existing transmitter can not be retuned Manufacturers letter attached Headroom analysis attached

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	80.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
Primary Transmitter - Other Expenses	Primary Transmitter - Other Expenses as required by the repack
Primary Transmitter - Installation	Primary Transmitter - Installation

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### Primary Antenna

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WECT
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stac
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	10
	Design power capacity in use	40.0 %
	Lower Limit	470.00 MH

Upper Limit	608.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	170.6 kW
Manufacturer	Andrew
Model	ABBP14H4- HTCX1-30 /54
Year	2003

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
12033	WWAY
48666	WECT

#### Primary Antenna

#### **Adjustment to Existing Antenna**

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

#### Primary Antenna

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

### Enter a list of RF channel numbers.

RF Channel Number		
23		
29		
24		

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

## Primary Existing Transmission Line Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WECT
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2050 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
12033	WWAY
48666	WECT

#### Other Transmission Line Expenses Not Listed

Transmission Line		Description	
	Existing Transmission Line	Existing transmission line is leased, but LMS bug requires a cost associated with it.	

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	895
	Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	1

Justification	System Sweep
---------------	-----------------

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

### Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

### **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-12	\$796,789.36	\$460,742.86		\$280,890.79	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$162,233.50	Per email request from Paige - "could you add \$0.01 to the estimate. Adding a penny and then re- submitting will allow the estimate to be reviewed again."	\$84,181.43	N/A
UHF - Liquid Cooled Solid State Transmitter 6.8 kW	\$180,101.30	\$180,101.30	***System Notice: Estimate adjusted and locked because line has been superseded. ***Quote attached	\$180,101.30	X
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$2,080.00	\$2,000.00	service to new transmitter location	N/A	N/A
Primary Transmitter - Installation	\$43,572.61	\$43,572.61	See Estimated Cost Justification WSFX-110- 1st Primary Transmitter- Installation V0	\$15,072.61	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Primary Transmitter - Other Expenses	\$1,535. <b>4</b> 5	\$1,535.45	Please see GatesAir quote Q- 85608, plus actual tax on invoice US0333967	\$1,535.45	N/A
Auxiliary Transmitter UAXTE-2R37	\$191,285.45	\$109,516.25		\$55,503.71	
Auxiliary Transmitter - Other Expenses	\$1,535.45	\$1,535.45	Please see GatesAir quote Q- 85608, plus actual tax on invoice US0333967	\$1,535.45	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$10,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$61,680.80	Quote attached (GA- 00020811)	\$53,968.26	N/A
Sub-total	\$988,074.81	\$570,259.11	N/A	\$336,394.50	N/A
Total for all systems	\$1,345,914.81	\$829,770.51	N/A	\$447,421.83	N/A

#### Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description: Amount:	Credit Memo (\$20,285.98)
	Component Description: Amount:	Transmitter \$104,467.41
	Component Description: Amount:	A. Transmitter \$38,696.84
	Component Description:	Invoice moved to correct budget category per NMI message.
	Amount:	N/A

UHF - Liquid Cooled Solid State Transmitter 6.8 kW	O	A T
	Component Description:	A. Transmitter
	Amount:	\$100,157.90
	Component Description:	Please deny this
	Amount:	component N/A
	Component Description:	Transmitter, Mask Filter Saystem, RF
		Accessories, Electrical, Insallation & Proof
	Amount:	\$47,966.04
	Component Description:	Invoice has been moved, the category has been
	Amount:	superseded. N/A
	Component Description:	ULXTE12
	Amount:	\$31,977.36
Switchgear - industrial 800 amp	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

Primary Transmitter - Installation		
mstallation	Component Description:	Original contract
	Amount:	sum \$5,800.00
	Component Description: Amount:	Travel \$5,611.61
	Component Description: Amount:	Contract Amount \$3,661.00
Transformer 3 phase/480v - 300 KVA	Information not provided.	
Primary Transmitter - Other Expenses	Component Description: Amount:	Other Expenses \$1,535.45
Auxiliary Transmitter - Other Expenses	Component Description: Amount:	Other Expenses \$1,535.45
Transformer 3 phase/480v - 150 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW

**Component Description:** Transmitter, Mask

Filter Saystem,

Electrical,

Insallation & Proof

**Amount:** \$7,891.62

Component Description: Transmitter

**Amount:** \$11,211.41

**Component Description:** Transmitter **Amount:** \$16,397.30

Component Description: UAXTE-2-E per

quote GA-00020811

**Amount:** \$5,261.08

Component Description: A. Transmitter

**Amount:** \$13,206.85

Component Description: Invoice moved to

correct budget category per NMI

message.

Amount: N/A

### **Cost** Information

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ABBP14H4- HTCX1-30/54	\$90,930.00	\$7,532.00		\$7,531.40	
Sweep test of existing antenna	\$6,730.00	\$0.00	Cost to WECT and WWAY	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$7,532.00	THTV Invoice 33	\$7,531.40	N/A
Sub-total	\$90,930.00	\$7,532.00	N/A	\$7,531.40	N/A
Total for all systems	\$1,345,914.81	\$829,770.51	N/A	\$447,421.83	N/A

#### Components

Actual Information Description	File Name	
Sweep test of existing antenna	Information not provided.	
New combiner, cost per channel (without antenna)	Component Description:  Amount:	WSFX-210- Primary Antenna - New Combiner \$7,531.40
	Amount:	\$7,531.40

### **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Existing Transmission Line	\$0.00	\$0.00	Existing transmission line is leased, but LMS bug requires a cost associated with it.	N/A	N/A
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$1,345,914.81	\$829,770.51	N/A	\$447,421.83	N/A

#### Components

Information not provided.

#### **Tower Equipment and Rigging Costs**

Cost

**Information** Information not provided.

#### Cost Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Outside Professional Services	\$249,540.00	\$243,559.40		\$100,895.93	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$562.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$997.43	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$5,866.67	N/A
Project management of the transition	\$141,410.00	\$144,675.00	Widelity Strategic Support Quote	\$91,334.93	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$134.40	Please see WSFX-TV Attorney - Other Matters Budget Revision Justification Letter	\$134.40	N/A
Additional Field Engineering Service, 1 Days	\$0.00	\$0.00	N/A	N/A	N/A
Sub-total	\$249,540.00	\$243,559.40	N/A	\$100,895.93	N/A
Total for all systems	\$1,345,914.81	\$829,770.51	N/A	\$447,421.83	N/A

#### Components

<b>Actual Information</b>	
Description	File Name

Component Description:  Amount:	WSFX-580-Field Engineering Service - Comprehensive Coverage Verification \$562.50
Information not provided.	
Component Description: Amount:	Professional services rendered \$997.43
Information not provided.	
Component Description:	Preparation of Engineering Section FCC form 2100
	Amount:  Information not provided.  Component Description: Amount:  Information not provided.

Perform engineering study for new channel assignment and antenna development

Component Description: WSFX-530-RF Eng

- Engineering Study for New Channel Assignment

**Amount:** \$500.00

Component Description: Review planned

antenna/line /combiner

configuration for repack Channel 23

**Amount:** \$1,325.00

Component Description: Consulting

Engineer: Regarding

transition to repack

CH-29

**Amount:** \$525.00

Component Description: On Site

Engineering

**Amount:** \$3,141.67

Component Description: Engineering study

work for new channel

assignment and

antenna

development.

**Amount:** \$125.00

Component Description: Engineering study

work for new channel

assignment and

antenna

development.

**Amount:** \$250.00

#### transition

Component Description: Project

Management

**Amount:** \$493.25

Component Description: Project

Management

**Amount:** \$3,210.95

Component Description: Project

Management

**Amount:** \$2,002.45

Component Description: Project

Management

**Amount:** \$4,299.15

Component Description: Project

Management

**Amount:** \$310.00

Component Description: Project

Management

**Amount:** \$3,554.10

Component Description: Project

management

**Amount:** \$2,482.85

Component Description: Project

Management

**Amount:** \$1,180.50

Component Description: Project

Management

**Amount:** \$255.64

Component Description: Project

Management

**Amount:** \$2,845.30

Component Description: Project

Management

**Amount:** \$2,268.40

Component Description: Project

Management

**Amount:** \$2,686.60

Component Description: Project

Management

**Amount:** \$2,077.00

Component Description: Project

Management

**Amount:** \$2,965.10

Component Description: Project

Management

**Amount:** \$562.10

Component Description: Project

Management

**Amount:** \$2,105.40

Component Description: Project

management

**Amount:** \$5,579.05

Component Description: Project

Management

**Amount:** \$1,238.70

**Component Description:** Project

Management

Amount:

\$2,548.40

**Component Description:** 

Project Management

Amount:

\$2,184.40

**Component Description:** 

Project

Amount:

Management \$1,753.20

Project

**Component Description:** 

Management

Amount:

\$198.49

**Component Description:** 

Project

Amount:

Management \$2,873.55

**Component Description:** 

Project

Amount:

Management

\$693.00

**Component Description:** 

Project

Amount:

Management

\$2,183.35

**Component Description:** 

Project Management

Amount:

\$5,942.35

**Component Description:** 

Project Management

Amount:

\$2,021.60

Component Description: Project

Management

Amount:

\$2,752.45

**Component Description:** 

Project Management

Amount:

\$4,447.55

**Component Description:** 

Project

Amount:

Management \$2,408.60

Project

**Component Description:** 

management

Amount:

\$2,140.25

**Component Description:** 

Project

Amount:

Management

\$2,157.55

**Component Description:** 

Project

Amount:

Management \$1,782.20

**Component Description:** 

Project

Amount:

Management \$2,104.45

**Component Description:** 

Project Management

Amount:

\$3,594.40

**Component Description:** 

Project Management

Amount:

\$2,310.45

Component Description: Project

Management

**Amount:** \$1,965.45

Component Description: Project

Management

**Amount:** \$691.77

Component Description: Project

Management

**Amount:** \$3,920.80

Component Description: Project

Management

**Amount:** \$544.13

Attorney Fees - Negotiation of lease and other matters for shared locations

Component Description: Professional

Services

**Amount:** \$27.84

Component Description: Professional

Services

**Amount:** \$106.56

Additional Field Engineering Service, 1 Days Information not provided.

### **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$17,370.00	\$8,420.00		\$2,600.00	
MVPD Notification of Channel Change	\$0.00	\$0.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,850.00	\$2,850.00	estimate for on air rescan announcement production. Quote attached	N/A	N/A
Equipment Delivery and Handling Charges	\$2,970.00	\$2,970.00	On site forklift rental estimate. Representative quote attached	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,600.00	Group quote attached	\$2,600.00	N/A
Sub-total	\$17,370.00	\$8,420.00	N/A	\$2,600.00	N/A
Total for all systems	\$1,345,914.81	\$829,770.51	N/A	\$447,421.83	N/A

#### Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Delivery and Handling Charges	Information not provided.	
DTV Medical Facility Notification	Component Description:	Medical
	Amount:	Notification \$2,600.00

### Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,345,914.81	\$829,770.51	\$447,421.83

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Paul M Eriksen Controller

04/19/2021

#### **Attachments**