

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	69692 00000	Service: DTV 28314	Call Sign:	KNVO	Channel: 17 (UHF)
FRN: 00	01529627	Date	04/06		
		Submitted:	/2021		

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
ENTRAVISION HOLDINGS, LLC	Mark Boelke 2425 OLYMPIC BLVD STE 6000 W SANTA MONICA, CA 90404 United States	+1 (310) 447- 3870	mboelke@entravision. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	Samuel Hariton Widelity	4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com	

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	The plan is for KNVO is to replace the existing Channel 49 system with a new Channel 17 antenna, new 6-1/8" line, and a new transmitter.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Add Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter	Type of change	Purchase New		
	Description	Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter Manufacturer and	Manufacturer			
		Model	CD3P2CFAND1150		
	Туре	Year	2005		
		Туре	Inductive Output Tube		
		IOT Power Type	Тwo		
		Power Capacity	50 kW		

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	ULXTE-90		
		Transmitter Type	Solid State		
		Liquid Cooled			
		Solid State Power capacity	56.4 kW		
		Justification for New Transmitter	The existing transmitter operates as a main /alternate main transmitter pair. The replacement transmitter is also a main /alternate main.		

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	Yes
		Power	300 kVA

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KNVO estimated the electrical work cost.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
Improvement	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary	Other Transmitter Cost Not Listed			
Transmitter	Name	Description		
	Primary Transmitter- Installation and Proof of Performance	Primary Transmitter- Installation and Proof of Performance		
	Transmitter Travel Expenses	Per Diem and other expenses associated with transmitter installation		
	Transmitter Site Survey	Transmitter Site Survey		
	Primary Transmitter - Distilled Water	Primary Transmitter - Distilled Water		
	Primary Transmitter - Installation	Primary Transmitter - Installation		

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	Yes	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	ATW30H5
Year	2001

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
28280	KTFV-CD

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	
		Manufacturer		

Model	TFU-22JS0 /VP-R C16
Year	2017
Justification for New Antenna	A new antenna is necessary because th existing antenna cannot be retuned to the new channel an is not capable of broadcastir on channel 17.

Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
Elbo		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm? Class	No	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	181.0 kW	
		Manufacturer		
		Model	TLP-16M-R	
		Year	2017	
			1	

Justification for New Antenna	Due to
	structural
	limitations,
	KNVO's
	new main
	antenna
	system and
	KNVO's old
	main
	antenna
	system
	cannot both
	be present
	on the
	tower at the
	same time.
	KNVO will
	need to
	broadcast
	using lower
	loading
	antenna
	system
	while the
	old main
	antenna is
	removed.

Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	n Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	Yes
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and	Manufacturer	
	Type	Туре	Waveguid
		Diameter	N/A
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1131 feet per run

Primary Existing Transmission Line

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
28280	KTFV-CD

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Туре	Rigid	
		Diameter	7 3/16 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
	Other Segment Length	N/A		
	Number of parallel runs	1		
	Length	1131 feet per run		
		Justification for New Transmission Line	KNVO's previous waveguide is not capable of operating on the new channel. A new (different sized) waveguide will need to be installed in order to support the new channel.	

Primary Other Transmission Line Expenses Not Listed

Primary Other Transmission Transmission

Interim	New Transmission Line		
Transmissio	n Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
	Number of parallel runs	1	
	Length	1131 feet per run	
		Justification for New Transmission Line	The interim antenna will need it's own separate transmission line to operate on as the main antenna transmission line will not be installed prior to the interim antenna's activation.

Interim Other Transmission Line Expenses Not Listed

Transmission hometion not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	Yes	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
	Registration	ASR Number	1051020	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	26° 05' 19.0" N-	
1983))	Longitude (NAD83)	098° 03' 45.0" W-		
		Overall Structure Height	971.12 feet	
		Support Structure Height	971.12 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	77.10 feet	

Structure Type	TOWER - Free Standing of Guyed Structure
Tower Owner	Entravision - Texas Limited Partnership
Date Constructed	01/01/1997

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
67188	KVLY	FM
28280	KTFV-CD	DTV

Other Types of Users

Users

49038 KFXV

Fed Border Pat

VTX Comms

Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower

Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed
----------------------	--	-----------------------------------

Tower Rigging Costs			
Section	Question	Response	
Tower Rigging Costs	Complex Tower	N/A	
•	Are helicopter services required?	No	
	Section	Section Question Tower Rigging Costs Complex Tower Helicopter Services Are helicopter services required?	

Primary	Other Tower Expenses Not Listed		
Tower	Name	Description	
	Structural Analysis	Structural Analysis needed once Mapping complete.	

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	712
		Explanation	KNVO does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the Construction Deadline of March 13, 2020. KNVO will hire an outside firm to ensure a timely and well managed transition.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed				
	Name	Description			
	Equipment Rental	Forklift rental and other equipment rental needed to accommodate repack			

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary	Predetermined Cost Estimate \$2,459,167.77	Estimated Cost \$3,024,444.65	Estimated Cost Justification	Actual Cost \$1,804,371.39	Actual Cost Justificatior
Transmitter ULXTE-90					
Primary Transmitter - Installation	\$114,961.65	\$114,961.65	Please see KNVO 1st Primary Transmitter- Installation Budget Revision Justification Cover Letter	\$0.00	N/A
Primary Transmitter - Distilled Water	\$423.57	\$423.57	Please see KNVO Primary Transmitter Distilled Water Budget Revision Justification Letter	\$423.57	N/A
Transmitter Site Survey	\$7,500.00	\$7,500.00	Please see KNVO Transmitter Site Survey Budget Revision Justification Letter	\$7,500.00	N/A

Transmitter Travel Expenses	\$940.50	\$940.50	Please see attached Smith Broadcast Installation Group, Invoice #Repack Mtg and Smith Broadcast Installation Group KNVO rev 2.3.2020	\$832.50	N/A
Primary Transmitter- Installation and Proof of Performance	\$20,000.00	\$20,000.00	Please see KNVO Primary Transmitter- Installation and Proof of Performance Budget Revision Justification Letter	\$20,000.00	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	\$0.00	N/A
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KNVO estimated the electrical work cost.	\$69 <i>,400.5</i> 3	\$69,400.53	See Estimated Cost Justification KNVO-110- Electrical Work New 1st Primary Transmitter V1	\$15,775.41	N/A

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$2,369,516.88	Cost decreased by amount already forwarded for payment on superseded equipment. per GatesAir quotes Q- 74348, Q- 74405, & Q- 78701	\$1,358,948.39	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$21,560.00	per GatesAir quotes Q- 74348 & Q- 74405	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$400,891.52	\$400,891.52	***System Notice: Estimate adjusted and locked because line has been superseded. ***Please see the attached Gatesair JW30004370- 1 invoice	\$400,891.52	N/A
Sub-total	\$2,459,167.77	\$3,024,444.65	N/A	\$1,804,371.39	N/A
Total for all systems	\$4,122,951.47	\$4,578,578.63	N/A	\$2,663,914.05	N/A

Components

Actual Information Description	File Name
Primary Transmitter - Installation	Information not provided.

Primary Transmitter - Distilled Water	Component Description: Amount:	Sparkletts 1G Distilled Water 6pk \$423.57
Transmitter Site Survey		
	Component Description: Amount:	Site Survey \$4,500.00
	Component Description: Amount:	Transmitter \$3,000.00
Transmitter Travel Expenses		
	Component Description:	Transmitter Expenses
	Amount:	\$555.00
	Component Description: Amount:	Travel \$277.50
Primary Transmitter- Installation and Proof of Performance	Component Description:	Engineering Field Services by Chuck Britt
	Amount:	\$20,000.00
5 Ton system	Information not provided.	

Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical	Component Description: Amount:	Labor \$2,467.35
contractors, KNVO	Component Description:	Labor
estimated the electrical work	Amount:	\$1,450.18
cost.	Component Description: Amount:	Donna Tower 3- 250 Amp Circuits \$11,857.88
	Component Description:	Invoice to be resubmitted per NMI message.
	Amount:	N/A

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	Component Description:	"ULXTE-50 Transmitter per
	Amount:	Quote Q-74348" \$400,891.53
	Component Description: Amount:	Transmitter \$958,056.86
	Component Description:	Invoice moved to correct budget category per NMI
	Amount:	message. N/A
	Component Description:	Invoice to be resubmitted per FCC guidelines.
	Amount:	N/A
	Component Description:	Invoice moved to correct budget category.
	Amount:	N/A
Transformer 3 phase/480v - 300 KVA	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description:	50% Down
		payment for New Primary
	Amount:	Transmitter \$400,891.52
	Amount:	\$400,891.52

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-16M-R	\$112,550.00	\$34,376.82		\$34,376.82	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$3,660.04	Dielectric Quote 513481JKT Rev 1 & invoice 432025	\$3,660.04	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$30,716.78	Dielectric Quote 513481JKT Rev 1 & invoice 432025	\$30,716.78	X
Primary Antenna TFU-22JSC /VP-R C160	\$201,598.50	\$202,027.00		\$148,302.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,608.50	Dielectric Quote 513317JKT Rev 3 & Invoice 449027	\$10,608.50	N/A
Sweep test of existing antenna	\$6,730.00	\$10,000.00	Chuck Britt and Associates Quote	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	\$159,418.50	\$159,418.50	Dielectric Quote 513317JKT Rev 3 & Invoice 449027	\$137,693.50	N/A
Sub-total	\$314,148.50	\$236,403.82	N/A	\$182,678.82	N/A
Total for all systems	\$4,122,951.47	\$4,578,578.63	N/A	\$2,663,914.05	N/A

Components

Actual Information	
Description	File Name

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	KNVO-280-Side mount Brackets
		New Interim
	Amount:	Antenna \$340.40
		••••••
	Component Description:	KNVO-280-Side
		mount Brackets
		New Interim
		Antenna
	Amount:	\$1,531.80
	Component Description:	KNVO-280-Side
		mount Brackets
		New Interim
		Antenna
	Amount:	\$1,531.80
	Component Description:	KNVO-280-Side
		mount Brackets
		New Interim
		Antenna

UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Component Description: Amount:	ANTENNA - UHF SIDE MOUNT \$2,856.80
	Component Description:	OTHER - FREIGHT, SHIPPING, AND HANDLING PAF VAN DELIVERY \$2,148.78
	Component Description:	Antenna - UHF side mount; Other standard TLP antenna side mount; Flexible transmission line; etc. \$12,855.60
	Component Description:	Antenna - UHF side mount; Other standard TLP antenna side mount; Flexible transmission line; etc. \$12,855.60
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	KNVO-210-Elbow Complex New Primary Antenna \$310.50
	Component Description:	"OTHER 6-1/8"" EIA ELBOW COMPLEX. INCLUDES ENGINEERING DESIGN, FACTORY OPTIMIZATION" \$10,298.00
Sweep test of existing antenna	Information not provided.	

UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	UHF - HIGH POWER SIDE MOUNT ANTENNA \$60,052.50
	Component Description:	UHF - HIGH POWER SIDE
	Amount:	MOUNT ANTENNA \$60,052.50
	Component Description:	OTHER - FREIGHT, SHIPPING, AND HANDLING CHAPMAN VAN DELIVERY
	Amount:	\$4,243.50
	Component Description:	RIGID TRANSMISSION LINE - COPPER
	Amount:	\$13,345.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim Transmission Line	Predetermined Cost Estimate \$66,729.00	Estimated Cost \$46,282.70	Estimated Cost Justification	Actual Cost \$46,282.70	Actual Cost Justification
Flexible Air Transmission Line - dielectric, 3"	\$66,729.00	\$46,282.70	per Estimated Cost Justification KNVO-380- New Interim Transmission Line V0	\$46,282.70	see submitted invoices
Primary Transmission Line	\$327,990.00	\$220,825.61		\$150,488.36	
Rigid Transmission Line - copper, 7 3 /16"	\$327,990.00	\$220,825.61	Estimated Cost Justification KNVO-310- New Primary Transmission Line V0	\$150,488.36	N/A
Sub-total	\$394,719.00	\$267,108.31	N/A	\$196,771.06	N/A
Total for all systems	\$4,122,951.47	\$4,578,578.63	N/A	\$2,663,914.05	N/A

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 3"	Component Description:	KNVO-380-New Interim
	Amount:	Transmission Line \$4,041.93
	Component Description:	KNVO-380-New Interim
	Amount:	Transmission Line \$3,040.18
	Component Description:	Myat 401-065 4-1 /16' 50 Ohm
	Amount:	Reducer, to 3 1/8' \$2,823.29
	Component Description:	KNVO-380-New Interim
	Amount:	Transmission Line \$18,188.65
	Component Description:	KNVO-380-New Interim
	Amount:	Transmission Line \$18,188.65

Rigid Transmission Line - copper, 7 3/16"	Component Description: Amount:	FIELD FLANGE \$3,744.00
	Component Description:	XFMR 6-50 / 6-75 UHF 3 ST
	Amount:	\$1,750.00
	Component Description:	KNVO-310-New Primary Transmission Lin
	Amount:	\$62,229.26
	Component Description:	FREIGHT, SHIPPING, AND HANDLING
	Amount:	\$911.11
	Component Description:	KNVO-310-New Primary
	Amount:	Transmission Lin \$13,828.73
	Component Description:	KNVO-310-New Primary
	Amount:	Transmission Lin \$62,229.26
	Component Description:	KNVO-310-New Primary
	Amount:	Transmission Lin \$5,796.00

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$669,800.00	\$734,000.00		\$306,120.94	
Tall Tower (greater than 500')	\$210,500.00	\$297,000.00	HC Jeffries Tower Quotes 061917JS7 and 062817JS3	\$297,000.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Structural Analysis	\$12,000.00	\$12,000.00	N/A	\$809.43	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$8,311.51	N/A
Sub-total	\$669,800.00	\$734,000.00	N/A	\$306,120.94	N/A
Total for all systems	\$4,122,951.47	\$4,578,578.63	N/A	\$2,663,914.05	N/A

Actual Information	
Description	File Name

Tall Tower (greater than		
500')	Component Description:	For Station KNVO
	Amount:	\$17,432.50
	Component Description:	For Station KNVO, Facility ID 28280 : Per
		Proposal#061917JS7, 50% upon
		acceptance. Total
		contract price \$259,000.00
	Amount:	\$140,183.75
	Component Description:	50% upon
		acceptance.
	Amount:	\$20,567.50
	Component Description:	For Station KNVO
	Amount:	\$64,750.00
	Component Description:	Per
		Proposal#061917JS7
	Amount:	\$54,066.25
Major tower reinforcement /modifications	Information not provided.	
Structural Analysis		
	Component Description:	Broadcast tower
		structural analysis

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	Tower mapping and prep of docs necessary for tower load study. \$2,770.50
	Component Description:	Tower mapping and prep of docs necessary for tower
	Amount:	load study \$5,541.01
	Component Description:	Invoices moved to correct budget categories.
	Amount:	N/A
	Component Description:	Invoice moved to correct budget categories
	Amount:	N/A

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined	Estimated	Cost	Astual Cast	Actual Co
Description	Cost Estimate	Cost	Justification	Actual Cost	Justificati
Outside Professional Services	\$185,296.00	\$217,366.65		\$156,554.15	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$0.00	N/A	\$0.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$0.00	N/A	\$0.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	\$0.00	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,375.00	N/A

Total for all systems	\$4,122,951.47	\$4,578,578.63	N/A	\$2,663,914.05	N/A
Sub-total	\$185,296.00	\$217,366.65	N/A	\$156,554.15	N/A
			invoices submitted for reimbursement at this time.		
Project management of the transition	\$112,496.00	\$152,616.65	The estimated cost has been adjusted to include all	\$152,616.65	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,062.50	N/A

Actual Information Description	File Name
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Prepare Tech. Portion of License App. \$500.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Preparation of the engineering section of FCC Form 2100 \$2,375.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering study work for new channel assignment and antenna development

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Project management of the		
transition	Component Description:	Project Management
	Amount:	\$6,722.25
	Component Description:	Project
		Management
	Amount:	\$4,533.45
	Component Description:	Project
	component Description.	management
	Amount:	\$1,128.15
		Decised
	Component Description:	Project Management
	Amount:	\$4,929.20
		-
	Component Description:	Project
	Amount:	management \$1,723.35
	Component Description.	Droject
	Component Description:	Project Management
	Amount:	\$3,541.15
	Component Description:	Project
	Component Description:	Project Management
	Amount:	\$6,954.35
	Component Description:	Project
	Somponent Description.	Management
	Amount:	\$4,123.20
		. ,

Component Description: Amount:	Project Management \$2,102.35
Component Description: Amount:	Project Management \$1,855.35
Component Description: Amount:	Project Management \$2,324.65
Component Description: Amount:	Project management \$3,697.40
Component Description: Amount:	Project Management \$1,680.05
Component Description: Amount:	Project management \$6,587.85
Component Description: Amount:	Project Management \$3,979.00
Component Description: Amount:	Project Management \$2,902.85
Component Description: Amount:	Project Management \$4,101.25

Component Description: Amount:	Project Management \$3,368.10
Component Description: Amount:	Project management \$971.95
Component Description: Amount:	Project Management \$4,414.40
Component Description: Amount:	Project Management \$1,448.05
Component Description: Amount:	Project Management \$2,429.20
Component Description: Amount:	Project Management \$1,637.85
Component Description: Amount:	Project Management \$5,236.40
Component Description: Amount:	Project Management \$5,202.65
Component Description: Amount:	Project Management \$2,924.50

Component Description: Amount:	Project management \$3,963.75
Component Description: Amount:	Project Management \$1,690.50
Component Description: Amount:	Project Management \$3,367.85
Component Description: Amount:	Project Management \$1,727.35
Component Description: Amount:	Project Management \$2,346.80
Component Description: Amount:	Project management \$778.60
Component Description: Amount:	Project Management \$5,347.00
Component Description: Amount:	Project Management \$2,409.20
Component Description: Amount:	Project Management \$2,226.90

Component Description: Amount:	Project managment \$2,532.45
Component Description: Amount:	Project Management \$1,871.30
Component Description: Amount:	Project Management \$6,903.85
Component Description: Amount:	Project Management \$3,196.65
Component Description: Amount:	Project Management \$5,885.15
Component Description: Amount:	Project management \$148.20
Component Description: Amount:	Project Management \$1,785.05
Component Description: Amount:	Project Management \$2,385.60
Component Description: Amount:	Project Management \$3,313.65

Component Description: Amount:	Project management \$1,884.20
Component Description:	Project
Amount:	Management \$4,943.25
Component Description:	Project
Amount:	Management \$3,390.40

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$99,820.20	\$99,255.20		\$17,417.69	
Equipment Rental	\$6,014.84	\$6,014.84	Please see Estimated Cost Justification KNVO-610- Equipment Rental V1	\$6,014.83	N/A
MVPD Notification of Channel Change	\$500.00	\$500.00	N/A	\$500.00	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,177.50	N/A
Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$8,725.36	\$8,725.36	Please see Estimated Cost Justification KNVO-610- Equipment Delivery and Handling Charges V1	\$8,725.36	N/A
Sub-total	\$99,820.20	\$99,255.20	N/A	\$17,417.69	N/A
Total for all systems	\$4,122,951.47	\$4,578,578.63	N/A	\$2,663,914.05	N/A

Actual Information	
Description	File Name

	Component Description:	FORKLIFT
		VARIABLE
		REACH
	Amount:	\$1,930.96
	Component Description:	FORKLIFT
		VARIABLE
		REACH
	Amount:	\$789.26
	Component Description:	FORKLIFT
		VARIABLE
		REACH
	Amount:	\$1,350.26
	Component Description:	Forklift variable
		reach 6000#
	Amount:	\$1,491.26
	Component Description:	Vendor Credit -
		Forklift Variable
		Reach
	Amount:	(\$542.38)
	Component Description:	FORKLIFT
		VARIABLE
	A	REACH
	Amount:	\$995.47
MVPD Notification of Channel Change	O	
	Component Description: Amount:	MVPD Notificatio \$500.00

Local Zoning	Information not provided.	
FCC Filing Fees - Special	Information not provided.	
Temporary Authorization request		
FCC Filing Fees - Form	Information not provided.	
2100 license to cover		
application		
DTV Medical Facility		
Notification	Component Description:	Medical
		Notification
	Amount:	\$2,177.50
Develop and air	Information not provided.	
announcement of upcoming		
channel change		
Equipment Delivery and		
Handling Charges	Component Description:	FREIGHT AND
		SHIPPING
	Amount:	\$1,560.74
	Component Description:	Freight and
		Shipping
	Amount:	\$1,593.14
	Component Description:	FREIGHT, SHIPPING, AN
		HANDLING
	Amount:	\$4,162.50
	Component Description:	Forklift variable
		reach 6000
	Amount:	\$1,408.98

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$4,122,951.47	\$4,578,578.63	\$2,663,914.05	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

 The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Manuel Cavazos , III . EVP - Director of Technology 04/06/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Manuel Cavazos , III . EVP - Director of Technology 04/06/2021

Attachments