

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

35908 Service: DTV Call **WVLT-TV** Channel: 34 (UHF) Facility Sign:

0000028735

Number:

ID:

File

FRN: 0018223693 Date 06/22

> Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|----------------------|-----------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC Doing Business As: WVLT-TV | 4370 Peachtree Road, NE Atlanta, GA 30319 United States | +1 (404) 504-9828 | allfcclms@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------|---|-------------------|--------------------------|
| Samuel Hariton Widelity | Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | The station will continue to use the existing broadband antenna and transmission line and replacing the existing transmitter with a new transmitter. Interim facilities are not needed. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|-----------------------|--|--------------------------|
| Existing Transmitter | Type of change | Purchase New |
| Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma DD, 3200P2CFUPG |
| | Year | 2002 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE90 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 56.4 kW |
| | Justification for New Transmitter | Transmitter cannot be retuned and must be replaced. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | | |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------|--|
| Mask Filter | Mask filter required for the new transmitter model |
| Freight | Freight to the station location |

| RF Accessories | Accessories required for new transmitter installation |
|------------------------|---|
| Installation and Proof | Installation of the new Transmitter |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | No |

| Transmission | Seffien . | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

Outside Professional

| Section | Question | Response |
|--|--|----------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 900 |
| | Explanation | Strategic Support |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | | |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

| Number of Days | N/A |
|----------------|-----|
| Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|-----------------------------------|--|
| Sweep Test of Existing Antenna | WVLT's share of sweep test costs during transition as part of ATC Capital Contribution. See ATC document 460204845 |
| Sweep Test of New Primary Antenna | WVLT's share of sweep test costs post- transition as part of ATC Capital Contribution. See ATC document 460204845 |
| Attorney Fees - Other Matters | Legal Service |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------------|---|
| Combiner | Anticipated 1/3 expense on new combiner TBD by American Tower |
| Security | On site security during equipment storage period |
| Tower Analysis | Tower Analysis required by American Tower |
| Use Tax | Use tax paid to the Tennessee Department of Revenue on costs relevant to the repack |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter ULXTE90 | \$2,210,433.56 | \$1,647,254.79 | | \$1,643,119.22 | |
| Installation and Proof | \$92,314.35 | \$92,314.35 | Please see attached Gatesair invoice JW30004400- 1 | \$92,314.35 | N/A |
| RF Accessories | \$40,944.26 | \$40,944.26 | Please see Estimated Cost Justification WVLT-110- RF Accessories v0 | \$40,944.26 | N/A |
| Freight | \$15,541.46 | \$15,541.46 | Please see Estimated Cost Justification WVLT-110- Freight v0 | \$15,541.46 | Z |
| Mask Filter | \$80,680.12 | \$80,680.12 | Please see Estimated Cost Justification WVLT-110- Mask Filter System v0 | \$80,680.11 | N/A |

| 20 Ton system | \$115,500.00 | \$30,610.98 | Please see Estimated Cost Justification WVLT-110- HVAC New 1st Primary Transmitter v2 | \$30,610.98 | N/A |
|---|----------------|----------------|--|----------------|---------|
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$40,653.37 | \$40,653.37 | see Estimated Cost Justification WVLT-110- Electrical Service New 1st Primary Transmitter v0 | \$37,022.82 | N/A |
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$2,943.91 | GatesAir Quote Q- 75837 | \$2,943.90 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,343,566.34 | Please see Estimated Cost Justification WVLT-110- New 1st Primary Transmitter v1 | \$1,343,061.34 | invoice |
| Sub-total | \$2,210,433.56 | \$1,647,254.79 | N/A | \$1,643,119.22 | N/A |
| Total for all systems | \$2,696,347.68 | \$2,120,138.61 | N/A | \$1,858,189.34 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|--------------------------------|--|
| Installation and Proof | Component Description: Amount: | Installation & Proof \$64,620.04 |
| | Component Description: Amount: | WVLT-110- Installation & Proof \$27,694.31 |
| RF Accessories | | |
| | Component Description: | WVLT-110-RF |
| | Amount: | Accessories \$14,115.11 |
| | Allount. | Ψ1,110.11 |
| | Component Description: | WVLT-110-RF |
| | | Accessories |
| | Amount: | \$237.51 |
| | Component Description: Amount: | RF Accessories \$26,591.64 |
| Freight | | |
| | Component Description: | Freight |
| | Amount: | \$9,450.00 |
| | Component Description: | WVLT-110-Freight |
| | Amount: | \$6,091.46 |

Component Description:

Component Description:

WVLT-110-Mask
Filter System
\$27,813.62

Component Description:
Amount:

\$52,398.48

Component Description:

WVLT-110-Mask
Filter System
Amount:
\$468.01

20 Ton system

Component Description: Core drill (9) 2 1/2"

diameter holes x 8"

filled block wall

Amount: \$505.00

Component Description:

Amount:

Water

\$119.85

Component Description: 20 Ton Installation

for Sharps Ridge

Site

Amount: \$7,374.00

Component Description: 20 Ton Installation

for Sharps Ridge

Site

Amount: \$22,123.00

Component Description: Core drill (8) 2 1/2"

dia holes x 12" filled block wall

Amount: \$410.00

Component Description: Steel Logtite

Amount: \$79.13

Other Electrical Service:
The new transmitter will
require reconfiguration of
the electrical service on
site. The electrical work
cost has been estimated
based on verbal guidance
from local electrical

contractors.

Component Description:

Amount:

Labor

\$28,551.55

Component Description:

Amount:

Electrical Service

\$8,471.27

| Transformer 3 phase/480v - 300 KVA | Component Description: | WVLT-110-New 1st |
|--|------------------------|--------------------------|
| | | Primary Transmitter - |
| | | Transformer |
| | Amount: | \$2,877.69 |
| | Component Description: | WVLT-110-New 1st |
| | | Primary |
| | | Transmitter - |
| | Amount: | Transformer \$66.21 |
| IIIIE Liquid Cooled Colid | | |
| UHF - Liquid Cooled Solid State Transmitter 52 - 61 | Component Description: | Transmitter |
| kW | Amount: | \$387,918.94 |
| | Component Description: | RTLSCR650-5 T/L |
| | | a Lenght up to 5' |
| | Amount: | \$3,440.19 |
| | Component Description: | Transmitter |
| | Amount: | \$857,174.54 |
| | Component Description: | R40624 Elbow 6- |
| | | 50 |
| | Amount: | \$1,715.26 |
| | Component Description: | REMOVAL OF |
| | Amazzata | TRANSMITTER |
| | Amount: | \$3,240.00 |
| | Component Description: | ULXTE90 |
| | Amount: | Transmitter |
| | Amount. | \$89,572.41 |
| | | |

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Information

Cost Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|--|-----------------------------|-------------------|--|--------------|-----------|
| Outside Professional Services | \$261,670.00 | \$257,317.20 | | \$131,023.67 | |
| Project management of the transition | \$142,200.00 | \$135,000.00 | 900 hours at \$150 per hour | \$111,879.35 | N/A |
| Attorney Fees - Other Matters | \$740.00 | \$740.00 | WVLT-TV Justification New Category Attorney Other Matters | \$740.00 | N/A |
| Sweep Test of New Primary Antenna | \$5,000.00 | \$5,000.00 | See ATC document 460204845 - WVLT's share of sweep test costs post transition as part of ATC Capital Contribution. | \$5,000.00 | N/A |

| Sweep Test of Existing Antenna | \$2,500.00 | \$2,500.00 | See ATC document 460204845 - WVLT's share of sweep test costs during transition as part of ATC Capital Contribution. | \$2,500.00 | N/A |
|--|-------------|-------------|--|------------|-----|
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$87,400.00 | Allen Dick antenna system has no documentation, will require coverage verification for new channel. | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,458.13 | State and local taxes included | \$305.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,462.50 | State and local taxes included | \$936.50 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$730.82 | Estimated Cost Justification WVLT-590- Prepare Request for Special Temporary Authorization v0 | \$730.82 | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,638.75 | State and local taxes included | \$250.00 | N/A |
|--|----------------|----------------|--------------------------------------|----------------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,277.50 | State and local taxes included | \$1,687.50 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,647.00 | State and local taxes included | \$5,662.50 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,731.25 | State and local taxes included | \$1,332.00 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,731.25 | State and Local Taxes included | N/A | N/A |
| Sub-total | \$261,670.00 | \$257,317.20 | N/A | \$131,023.67 | N/A |
| Total for all systems | \$2,696,347.68 | \$2,120,138.61 | N/A | \$1,858,189.34 | N/A |
| | | | | | |

Components

| Actual Information Description | File Name |
|--------------------------------------|-----------|
| Project management of the transition | |

Management

Amount:

\$1,927.35

Component Description:

Project Management

Amount:

\$2,071.40

Component Description:

Project

Amount:

Management \$2,881.20

Component Description:

Project

Amount:

Management

\$1,656.85

Component Description:

Project

Amount:

Management \$1,642.75

Component Description: Pro

Project

Amount:

Management \$2,443.05

Component Description:

Project management

Amount:

\$155.00

Component Description:

Project Management

Amount:

\$934.40

Component Description:

Project

Amount:

Management

\$1,356.25

Management

Amount:

\$2,874.95

Component Description:

Project

Amount:

management \$503.75

Component Description:

Project

Amount:

management \$2,231.90

Component Description:

Project Management

Amount:

\$2,273.85

Component Description:

Project

Amount:

Management

\$1,374.40

Component Description:

Project

Amount:

Management \$2,240.45

Component Description:

Project

Amount:

Management \$4,032.15

Component Description:

Project

Amount:

Management \$2,858.75

Component Description:

Project

Amount:

Management

\$2,664.70

Management

Amount:

\$3,422.00

Component Description: Project

Management

Amount:

\$2,397.10

Component Description:

Project

Amount:

Management \$77.50

Component Description:

Project Management

Amount:

\$2,249.65

Component Description:

Project

Amount:

Management \$3,280.65

Component Description: Project Mgt

Amount:

\$755.80

Component Description: Project

Management

Amount: \$1,835.40

Component Description: Project

Management

Amount: \$2,487.05

Component Description: Project

Management

Amount: \$2,216.05

Component Description:

Project Management

Amount:

\$2,949.90

Component Description:

Project Management

Amount:

\$2,694.40

Component Description:

Project

Amount:

management \$1,328.55

Project

Component Description:

Management

Amount:

\$2,292.65

Component Description:

Project

Amount:

Management

\$1,818.75

Component Description:

Project

Amount:

Management \$3,883.15

Component Description:

Project

Amount:

Management

\$2,877.85

Component Description:

Amount:

Amount:

Project Mgt

\$951.45

Component Description:

Project

management

\$2,442.65

Management

Amount:

\$2,777.30

Component Description:

Project Management

Amount:

\$2,314.90

Component Description:

Transition Related

Project

Management Costs

Amount: \$2,100.00

Component Description:

Project

Amount:

Management \$1,984.45

Component Description:

Amount:

Project Mgt \$2,656.30

Component Description:

Project

Amount:

Management \$2,198.50

Component Description:

Amount:

Project Mgt \$802.25

Component Description:

Project

Amount:

Management \$2,373.80

Component Description:

Project Management

Amount:

\$2,158.20

Component Description:

Project

Amount:

Management \$1,203.30

Component Description:

Project

Amount:

Management \$1,941.85

Component Description:

Project

Amount:

Management \$2,034.20

Component Description:

Project

Amount:

Management

\$2,034.35

Component Description:

Project

Amount:

Management

\$6,260.75

Component Description:

Amount:

Project Mgt

\$2,927.30

Component Description:

Amount:

Amount:

Amount:

Project Mgt

\$28.20

Attorney Fees - Other

Matters

Component Description:

Total Professional

Services

\$740.00

Sweep Test of New

Primary Antenna

Component Description:

Sweep Test of New

Primary Antenna

\$5,000.00

| Sweep Test of Existing Antenna | Component Description: Amount: | Sweep Test of Existing Antenna \$2,500.00 |
|---|--------------------------------|---|
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | WVLT-550- Attorney License to Cover \$305.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Work on and file WVLT initial repack CP \$196.50 |
| | Component Description: Amount: | WVLT-550- Attorney CP \$740.00 |
| Prepare request for Special Temporary Authorization | Component Description: Amount: | Total Professional Services \$105.82 |
| | Component Description: | Develop technical parameters for operation at reduced power on pre-auction ch-30. |
| | Amount: | \$625.00 |

| Prepare engineering section of FCC Form 2100 | Component Description: | WVLT-530-RF Eng |
|--|--------------------------------|------------------------------|
| (main), License to Cover | | License to Cover |
| Application | Amount: | \$250.00 |
| Prepare engineering | | |
| section of FCC Form 2100 | Commonant Description | CD application |
| (main), Construction Permit | Component Description: Amount: | CP application \$1,562.50 |
| Application | Amount. | \$1,362.50 |
| | Component Description: | support response |
| | Component Description. | to review of |
| | | reimbursement |
| | | form 399 |
| | Amount: | \$125.00 |
| | | Ţ.20.00 |
| Perform engineering study for new channel | | |
| | Component Description: | Perform |
| assignment and antenna development | | engineering study |
| development | | for new channel |
| | | assignment |
| | Amount: | \$537.50 |
| | Component Description | RF Eng Study |
| | Component Description: Amount: | \$5,000.00 |
| | Amount. | \$3,000.00 |
| | Component Description: | Regarding |
| | | Operation of |
| | | repack Ch-34 |
| | Amount: | \$125.00 |
| Address transition timing | | |
| and coordination issues w/ | Component Description: | Review linked set |
| other stations and wireless | 2 3paam 2 dad ipilam | for WVLT; work on |
| | | coordination with |
| | | linked group for |
| | | transition logistics. |
| | Amount: | \$1,332.00 |
| | | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$224,244.12 | \$215,566.62 | | \$84,046.45 | |
| Combiner | \$109,814.63 | \$109,814.63 | See American Tower attachment | \$71,200.00 | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | Justifying Quote - Wiley Rein MVPD quote - all gray stations | \$2,000.00 | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$12,000.00 | \$12,000.00 | N/A | \$792.65 | N/A |
| Equipment Delivery and Handling Charges | \$18,138.00 | \$18,138.00 | N/A | \$1,554.82 | N/A |

| Disposal Costs (for | \$40,337.00 | \$40,337.00 | See attached | \$4,912.00 | N/A |
|---|-------------|-------------|-----------------|------------|-----|
| equipment and | | | Funderburk | | |
| other waste, | | | Electrical | | |
| net of any | | | Services, | | |
| salvage value) | | | Inc. quote | | |
| , | | | for | | |
| | | | transformer | | |
| | | | removal | | |
| | | | and | | |
| | | | disposal, | | |
| | | | cost | | |
| | | | \$4,912. | | |
| | | | See | | |
| | | | attached | | |
| | | | quote from | | |
| | | | Kevin | | |
| | | | Duplantis | | |
| | | | for | | |
| | | | transmitter | | |
| | | | removal | | |
| | | | and | | |
| | | | disposal, | | |
| | | | cost per | | |
| | | | quote, | | |
| | | | \$35,425. | | |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing | \$335.00 | \$335.00 | Please see | \$335.00 | N/A |
| Fees - Form | | | Estimated | | |
| 2100 license | | | Cost | | |
| o cover | | | Justification | | |
| application | | | WVLT-610- | | |
| | | | License to | | |
| | | | Cover FCC | | |
| | | | Filing Fees | | |
| | | | v0 | | |
| OTV Medical Facility Notification | \$11,550.00 | \$2,877.50 | N/A | \$2,877.50 | N/A |

| Use Tax | \$374.49 | \$374.49 | Please see WVLT-TV Use Tax Budget Revision Justification Letter | \$374.48 | N/A |
|-----------------------|----------------|----------------|---|----------------|-----|
| Tower Analysis | \$7,500.00 | \$7,500.00 | See vendor invoice | N/A | N/A |
| Security | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Sub-total | \$224,244.12 | \$215,566.62 | N/A | \$84,046.45 | N/A |
| Total for all systems | \$2,696,347.68 | \$2,120,138.61 | N/A | \$1,858,189.34 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Combiner | Component Description: Amount: | Capital Contribution- Knoxville TN \$71,200.00 |
| MVPD Notification of Channel Change | Component Description: Amount: | Total Professional Services \$2,000.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Component Description: | 25'X10' PREMIUM DOOR CONTAINER DX25SZJ1092 |
| | Amount: | \$792.65 |

| Equipment Delivery and Handling Charges | Component Description: Amount: | Forklift variable reach 7000# 38- 44' \$1,554.82 |
|--|---------------------------------|--|
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | FURNISH LABOR AND MATERIAL \$4,912.00 |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Component Description: Amount: | WVLT-610- License to Cover FCC Filing Fees \$335.00 |
| DTV Medical Facility Notification | Component Description: Amount: | Medical Notification \$2,877.50 |
| Use Tax | Component Description: Amount: | Repack Use Tax \$374.48 |
| Tower Analysis | Information not provided. | |
| Security | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$2,696,347.68 | \$2,120,138.61 | \$1,858,189.34 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

06/22/2021

Attachments