



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **11970** | Service: **DTV** | Call **WXXA-TV** | Channel:
ID: | Sign:
8 (High VHF) | File **0000028319**
Number:
FRN: **0004284899** | Date **10/12**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
MISSION BROADCASTING, INC.	Dennis Thatcher 901 INDIANA AVENUE SUITE 375 WICHITA FALLS, TX 76301 United States	+1 (940) 228-7861	missionbroadcasting@gmail.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace transmitter using existing antenna and line. See attachment.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	NW 7550 V
	Year	2005
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	15 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THVevo-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	15 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re-tuned to the assigned channel. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transmitter Electrical and Installation	Transmitter Electrical and Installation
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Removal of Old Transmitters and Associated Equipment	Removal of Old Transmitter and associated equipment. Please see Brunswick WXXA removal Quote Attached.
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch
Additional Transmitter Costs	Additional Transmitter Costs

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	4
	Design power capacity in use	100.0 %
	Lower Limit	174.00 MHz

Upper Limit	216.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	15.0 kW
Manufacturer	Dielectric
Model	THA-04-1H /4UD-1-R-T
Year	2005

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
73363	WNYT

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

**Enter a list of RF channel
numbers.**

RF Channel Number
12
8

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Rigging	Rigging to replace and tune elbow complex if necessary

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	610 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
73363	WNYT

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Tests	Sweep tests to verify line performance on assigned channel
Additional Transmission Line Components	Additional Transmission Line Components required to complete connections

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	204
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes

RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	9
	Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Is this cost provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---------------------------------------------------------------

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THVevo-12	\$583,932.00	\$580,482.00		\$414,982.00	
Transmitter Electrical and Installation	<i>\$69,233.00</i>	\$69,233.00	See Land Communications estimate 1152	\$69,233.00	N/A
Additional Transmitter Costs	<i>\$6,903.00</i>	\$6,903.00	See R&S Quote 334883.0	\$6,903.00	N/A
Removal of Old Transmitters and Associated Equipment	<i>\$4,346.00</i>	\$4,346.00	Removal of Old WXXA Transmitter and Associated Equipment to make room for new RePack Transmitter	\$4,346.00	N/A
Additional Interior RF System	<i>\$75,000.00</i>	\$75,000.00	N/A	N/A	N/A
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
High VHF - Liquid Cooled Solid State Transmitter 15 kW	<i>\$334,500.00</i>	\$334,500.00	See Rohde & Schwarz quote 264431.0	\$334,500.00	N/A

Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Sub-total	\$583,932.00	\$580,482.00	N/A	\$414,982.00	N/A
Total for all systems	\$832,991.00	\$798,171.00	N/A	\$517,470.58	N/A

Components

Actual Information	
Description	File Name
Transmitter Electrical and Installation	<p>Component Description: Transmitter electrical and installation</p> <p>Amount: \$69,233.00</p>
Additional Transmitter Costs	<p>Component Description: Additional transmitter components</p> <p>Amount: \$6,903.00</p>
Removal of Old Transmitters and Associated Equipment	<p>Component Description: Transmitter removal</p> <p>Amount: \$4,346.00</p>
Additional Interior RF System	Information not provided.
Standby Exciter and Switch	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

High VHF - Liquid Cooled Solid State Transmitter 15 kW	<div> <div> Component Description: Amount: </div> <div> Transmitter, installment #2 \$250,875.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Transmitter, installment #1 \$83,625.00 </div> </div>
Switchgear - industrial 800 amp	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna THA-04-1H /4UD-1-R-T	\$120,270.00	\$92,312.00		\$58,131.00	
Rigging	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	\$1,099.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$57,032.00	See related invoices	\$57,032.00	N/A
Sub-total	\$120,270.00	\$92,312.00	N/A	\$58,131.00	N/A
Total for all systems	\$832,991.00	\$798,171.00	N/A	\$517,470.58	N/A

Components

Actual Information	
Description	File Name
Rigging	Information not provided.

Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	<div> Component Description: Amount: </div> <div> Elbow component \$1,099.00 </div>
Sweep test of existing antenna	Information not provided.
New combiner, cost per channel (without antenna)	<div> Component Description: Amount: </div> <div> Additional combiner components \$3,115.00 </div> <div> Component Description: Amount: </div> <div> Combiner, less power upgrade cost \$53,917.00 </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$8,527.00	\$8,527.00		\$2,126.60	
Sweep Tests	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Additional Transmission Line Components	<i>\$2,127.00</i>	\$2,127.00	See Dielectric order confirmation 1931977	\$2,126.60	N/A
Sub-total	\$8,527.00	\$8,527.00	N/A	\$2,126.60	N/A
Total for all systems	\$832,991.00	\$798,171.00	N/A	\$517,470.58	N/A

Components

Actual Information	
Description	File Name
Sweep Tests	Information not provided.
Additional Transmission Line Components	<div><div>Component Description:</div><div>Amount:</div><div>Transmission line components required \$2,126.60</div></div>

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$75,212.00	\$72,350.00		\$20,909.90	
Additional Field Engineering Service, 9 Days	<i>\$18,000.00</i>	\$18,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$625.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$5,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$32,232.00	\$30,600.00	N/A	\$9,034.90	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Sub-total	\$75,212.00	\$72,350.00	N/A	\$20,909.90	N/A
Total for all systems	\$832,991.00	\$798,171.00	N/A	\$517,470.58	N/A

Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 9 Days	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Prepare License to Cover Application \$625.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	See cover letter item 4 - Subcontractor invoice from Kessler and Gehman Associates, Inc. for preparing engineering section of FCC form 2100. Construction Permit Application \$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	See cover letter item 3 - Subcontractor invoice from Kessler and Gehman Associates, Inc. for performing engineering study for new channel assignment and antenna development \$5,750.00

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	Component Description: Amount:	Project management services \$150.00
	Component Description: Amount:	Project management services \$75.00
	Component Description: Amount:	Prepare Form 387 Quarterly Transition Plan Progress Report \$150.00
	Component Description: Amount:	Project management services Mar 2019 \$182.00
	Component Description: Amount:	Project management services Apr 2019 \$45.50
	Component Description: Amount:	Project management services Feb 2019 \$39.00
	Component Description: Amount:	Project management services \$750.00

Component Description:	Project management services 12.1.18 through 12.31.18
Amount:	\$375.00

Component Description:	Project management services: performed by Kessler and Gehman Associates Form 387 Transition Plan Progress Report - 2018 Q4.
Amount:	\$150.00

Component Description:	Project management services
Amount:	\$150.00

Component Description:	Project management services
Amount:	\$75.00

Component Description:	Project management services 9.29.18 through 10.26.18 and Form 387 Transition Plan Progress Report 2018 Q3 preparation.
Amount:	\$225.00

Component Description:	Project management services 7.28.18 through 9.28.18
Amount:	\$450.00

Component Description:	Project management services
Amount:	\$75.00

Component Description:	Prepare FCC Form 387 Transition Progress Report
Amount:	\$250.00

Component Description:	Project management services Sep 2020
Amount:	\$110.00

Component Description:	Project management services
Amount:	\$75.00

Component Description:	Project management services 9.29.18 through 10.26.18 including subcontractor invoice for project management services.
Amount:	\$400.00

Component Description:	See cover letter items 1, 5-8 - Project management of the transition for services May 27, 2017 through May 25, 2018. Subcontractor invoices from Kessler and Gehman Associates, Inc. for progress report preparation and project management services.
Amount:	\$3,659.40

Component Description:	Project management services Jan 2019
Amount:	\$65.00

Component Description:	Project management services
Amount:	\$150.00

Component Description:	Project management services: Form 387 Transition Plan Progress Report - June 2018.
Amount:	\$150.00

Component Description:	Project management services
Amount:	\$220.00

	Component Description:	Project management services
	Amount:	\$189.00
	Component Description:	Project management services
	Amount:	\$775.00
	Component Description:	Prepare FCC Form 387 Transition Progress Report
	Amount:	\$250.00
Prepare and or review reimbursement form	Component Description:	See cover letter item 2 - Subcontractor invoice from Kessler and Gehman Associates, Inc. for prepare and or review reimbursement form
	Amount:	\$2,500.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$45,050.00	\$44,500.00		\$21,321.08	
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$3,500.00</i>	\$3,500.00	Costs to produce spots and crawls for viewer notification	N/A	N/A
Equipment Storage	<i>\$5,000.00</i>	\$5,000.00	N/A	\$3,898.00	N/A
Equipment Delivery and Handling Charges	<i>\$18,000.00</i>	\$18,000.00	See R&S Quote 297822.2 and Dielectric invoicing	\$14,784.68	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,638.40	N/A
Sub-total	\$45,050.00	\$44,500.00	N/A	\$21,321.08	N/A

Total for all systems	\$832,991.00	\$798,171.00	N/A	\$517,470.58	N/A
------------------------------	--------------	--------------	-----	--------------	-----

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Component Description: Transmitter storage Amount: \$3,898.00
Equipment Delivery and Handling Charges	Component Description: Transmitter consolidation services; see also storage Amount: \$13,026.00 Component Description: Combiner freight Amount: \$888.75 Component Description: Combiner components shipping Amount: \$245.84 Component Description: Transmission line and elbow shipping Amount: \$624.09
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.

DTV Medical Facility Notification	<table><tr><td data-bbox="702 98 1021 224">Component Description:</td><td data-bbox="1021 98 1431 224">Notification of medical facilities</td></tr><tr><td data-bbox="702 224 1021 351">Amount:</td><td data-bbox="1021 224 1431 351">\$2,638.40</td></tr></table>	Component Description:	Notification of medical facilities	Amount:	\$2,638.40
Component Description:	Notification of medical facilities				
Amount:	\$2,638.40				

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$832,991.00	\$798,171.00	\$517,470.58

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Dennis P. Thatcher <i>President</i></p> <p>10/12/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Dennis P. Thatcher <i>President</i></p> <p>10/12/2021</p>

Attachments