

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	82476	Service: DTV	Call Sign:	KLWB	Channel: 17 (UHF)
File Number:	000002	8053	-		
FRN: 001	4881114	Date Submitted:	10/13 /2021		

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
WILDERNESS COMMUNICATIONS, LLC Doing Business As: WILDERNESS COMMUNICATIONS, LLC	3501 NORTHWEST EVANGELINE THRUWAY CARENCRO, LA 70520 United States	+1 (337) 896- 1600	beth@delta- network. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	Arthur Lee Clardy , III . Director of Engineering Delta Media Corporation	Lee Clardy 3501 NW Evangeline Thwy Carencro, LA 70520 United States	+1 (337) 896- 2601	lclardy@deltamediacorp. com	

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Existing CH 50 RF system and waveguide is not capable of re-tuning to new channel. Existing transmitter is no longer supported by manufacturer. Need to purchase new antenna, transmission line, RF filters and transmitter.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	CST II			
		Year	2002			
		Туре	Inductive Output Tube			
		IOT Power Type	Two			
		Power Capacity	60 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	Parallax U15			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	24.3 kW			
		Justification for New Transmitter	Advanced Broadcast Systems is no longer providing support for the existing transmitter.			

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	Yes
		Power	150 kVA
		Rigid Conduit and Wiring	Yes
		Size	1.5 inches
		Length	150.0 feet
			-

	Other Electrical Service	Yes
	Description	Rigid Conduit and Wiring - 2.0 inches 40 feet
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Name Description State and Local Sales Taxes Purchase of new equipment is subject to Louisiana state and local sales tax Skid Steer Rental Skid Steer Rental to offload Staco Energy Power Conditioner Regulator at time of delivery to transmitter site Power Conditioner Regulator Power Conditioner as required by transmitter manufacturer Hitachi Comark

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Top Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Horizontal			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	1000.0 kW			

	Manufacturer	
	Model	TFU-31JTH- 6T180
	Year	2004

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	
		Manufacturer		

Model	TFU-21ETT /VP-R 4CT170
Year	2018
Justification for New Antenna	Existing channel 50 antenna is not capable of being re- tuned or re- manufactured for channel 17.

Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Other Antenna Cost Not Listed

Name	Description
State and Local Sales Taxes	Purchase of new equipment is subject to Louisiana state and local sales tax rate of 9%
Shipping from Raymond ME	Shipping and handling charges

	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	
		Manufacturer		
		Model	TFU-24WB- 1-R S230	
		Year	2018	

Justification for New Antenna

Interim	Other Antenna Costs			
Antenna	Section	Question	Response	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	В	
		Feed Line Size	4 1/16 inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissic	on Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Waveguide	
		Diameter	N/A	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1100 feet per run	

Existing Transmission Line

Primary	New Transmission Line			
Transmissio	Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1100 feet per run	
		Justification for New Transmission Line	The existing channel 50 waveguide is not compatible for use on channel 17.	

Primary	Other Transmission Line Expenses Not Listed	
Transmissio	n Line	Description
	Fine Matcher Section	A fine matching tun

A fine matching tuner section is required to properly adjust the transmission line for the lowest return loss, thereby increasing the efficiency of the transmission line from transmitter to the antenna

Indoor Transmission Line Sections	Additional 6 1/8" indoor transmission line sections and elbow to complete antenna to transmitter connection
Interim Transmission Line	Additional transmission line for use with interim antenna
Shipping and Handling	Shipping and Handling Charges from Dielectric Raymond, Maine
Dehydrator System	The existing dehydrator is not compatible for use with rigid transmission line. The interim needs to be pressurized also.
State and Local Sales Taxes	Purchase of new equipment is subject to Louisiana state and local sales tax rate of 9%
Transmission Line Building Penetration	A new 0.25" aluminum plate will need to be installed to cover the penetration left behind once the waveguide is removed and fitted for the new transmission line

Interim	New Transmission Line		
Transmissio	n Linen	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
	Diameter	4 inches	
	Segment Length	N/A	
		Other Segment Length	
		Number of parallel runs	1
	Length	800 feet per run	
		Justification for New Transmission Line	Needed for use with interim antenna to maintain over the air broadcasts during the replacement of the main antenna.

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
	One or more FM, AM or TV radio broadcaster(s)	Yes		
	Others Types of Users	Yes		
		Is tower documented for structural analysis?	Unknown	
		Is tower compliant with Rev G?	Unknown	
	Existing Tower Structure	Do you have a tower registration number?	Yes	
	Registration	ASR Number	1251823	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	30° 20' 33.0" N-	
	1983))	Longitude (NAD83)	091° 57' 46.6" W-	
		Overall Structure Height	1025.91 feet	
		Support Structure Height	966.20 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	22.97 feet	

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Delta Media Corp.
	Date Constructed	05/01/2006

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
349	KDCG-CD	DTV
33220	KOGM	FM
183335	KLWB-FM	FM

Other Types of Users

Users

Two-way radio

Wi-Fi Network

Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed

Primary Tower

Primary Tower

Name	Description
All-terrain Personnel Lift	Will require the rental of an all- terrain personnel lift (man-lift) in order to remove the waveguide from horizontal supports (ice bridge). Then will require the use of it to install new transmission line into the horizontal supports.
Crane and Crane Operator	Will require the rental of a crane to lift the new antenna off the truck transportation at the site. Then place the antenna in position for rigging and hoisting.
JD 7410 105HP Front End Loader	Front end Loader needed to unload, load and move heavy equipment around transmitter site.
30000 lb Excavator Rental	Require the rental of a 30,000 lb excavator to assist with the removal of the old antenna and installation of the new antenna
Winching Services	Heavy rains during construction over the past several months have caused delivery problems with trucks getting stuck in the mud and then having to call in winching services to assist leaving the site
Road Preparation	One-mile ingress and egress must be made capable of handling heavy truck transportation into and out of the tower site.
10 Ton All-terrain Folk Lift	Require the rental of 10- ton all- terrain folk lift to assist the moving of the old and new transmitters in and out of the transmitter building

Staging Area Preparation	Staging area has to be prepared for tower rigging to hoist old antenna and waveguide down and hoist new antenna and transmission line up.
	Staging Area Preparation

Outside	Section	Question	Response
Professional	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	200
		Explanation	Wilderness Communications engineering staff also works for 16 stations licensed to different licensees and significant project management assistance will be required.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description
	Attorney Fees	Additional attorney fees associated with the repack transition
	General Contractor	A Louisiana licensed and insured commercial general contractor will be retained to provide project management as well as general construction services for this project.
	Outside Accounting Services	An independent accounting firm to provide oversight and assistance with compliance and reporting as required for this project.
	RF Consulting Engineer Fees	RF Consulting Engineer Fees- Temporary joint use of channel Prepare engineering section and related exhibits of STA

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Other

Expenses			
	Name	Description	
	AOL Beacon cable	Antenna Obstruction Light cable and installation	
	Outside Worker Pay	Additional workers hired to assist with the removal, installation and loading or offloading of transmitter equipment	
	Portable Toilet Rental	This transmitter site does not have the proper facilities to manage human waste	

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Parallax U15	\$1,205,032.50	\$1,152,982.50		\$1,068,456.89	
Power Conditioner Regulator	\$57,164.55	\$57,164.55	Please see attached quotation revision from Stacy Energy Products.	\$57,164.55	N/A
Skid Steer Rental	\$399.49	\$399.49	N/A	\$399.49	N/A
State and Local Sales Taxes	\$87,822.00	\$87,822.00	N/A	\$79,637.13	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	\$8,177.13	N/A
Other Electrical Service: Rigid Conduit and Wiring - 2.0 inches 40 feet	\$5,496.46	\$5,496.46	N/A	\$5,496.46	N/A
1.5" Rigid Conduit and Wiring	\$4,500.00	\$4,500.00	N/A	\$2,674.28	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$14,907.85	N/A

Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$900,000.00	N/A	\$900,000.00	N/A
Sub-total	\$1,205,032.50	\$1,152,982.50	N/A	\$1,068,456.89	N/A
Total for all systems	\$3,083,414.30	\$2,943,554.30	N/A	\$2,004,162.88	N/A

Components

Actual Information Description	File Name	
Power Conditioner Regulator	Component Description:	Staco Energy invoice 127496-00 for purchase of powerline regulator and maintenance bypass switch \$57,164.55
Skid Steer Rental	Component Description:	Skid Steer rental and delivery with Dually and trailer for offloading Staco Energy power conditioner regulator at time of dleivery to transmitter site \$399.49

State and Local Sales		
Taxes	Component Description:	9% State and Local Sales Taxes associated with the
		30% Payment for
		this invoice
	Amount:	\$23,891.14
	Component Description:	Louisiana State
		and Local 9%
		Sales Tax on
		transmitter
		purchase
	Amount:	\$47,782.28
	Component Description:	9% State and
		Local Sales Taxes
		associated with the
		10% Payment for
		this invoice
	Amount:	\$7,963.71

10 Ton system		
	Component Description: Amount:	Invoice #510 for additional AC cooling added to building due to additional heat load from new transmitter \$7,863.00
	Component Description: Amount:	Delta Centre Invoice #519 for purchase of electrical disconnect and fuses for 5 ton AC unit added to transmitter building \$239.13
	Component Description:	Delta Centre Invoice #520 for purchase of 40 Amp 3 phase breaker for 5 Ton AC unit for transmitter building
	Amount:	\$75.00

Other Electrical Service:		
Rigid Conduit and Wiring -	Component Description:	Receipt for purchase of compression lug for the electrical installation of the STACO Energy
		Automatic Voltage
		Regulator
	Amount:	\$169.18
	Component Description:	Elliott Electric Supply Invoice #59-
		84798-01 to Delta Media Corporation
		for a set of 300A
		600V fuses for the
		electrical disconnect for the
		STACO Energy
		Automatic Voltage
		Regulator
	Amount:	\$1,115.17
	Component Description:	Purchase of 2" electrical conduit
		components and wiring through Delta Media
		Corporation from Elliott Electric
		Supply to complete
		STACO Energy
		Automatic Voltage
	Amount:	Regulator - AVR \$4,212.11
.5" Rigid Conduit and		
Viring		
-		
-		
-		

Component Description: Amount:	Invoice for threaded adapters to make up power connections to four transmitter fluid pumps \$42.59
Component Description: Amount:	Invoice for 1 1/2" EMT conduit connectors needed for electrical power runs to Comark transmitter cabinets \$48.08
Component Description:	Invoice for additional hardware purchase from local retail vendors needed to for the Comark transmitter installation \$584.00
Component Description: Amount:	Please reject this invoice. It contains some errors and will be resubmitted as new invoice. N/A
Component Description: Amount:	Beam clamps required to support television mask filter and electrical conduits from building ceiling channel joists \$115.33

Component Description: Amount:	Invoice for rubber hose for Comark transmitter fluid cooling system \$26.68
Component Description:	Delta Centre Invoice #471 with documentation for purchases of 1- 1 /2" Electrical conduit and wire needed to connect Comark transmitter cabinets to 480 VAC electrical distribution system. \$1,857.60

Switchgear - industrial 800		
amp	Component Description:	Electrical
		components
		needed to relocate
		existing 480 VAC
		services from the
		existing distribution
		panel to the new
		480 VAC
		distribution panel
	Amount:	\$1,917.56
	Component Description:	Electrical
		components for
		new 480 VAC
		distribution panel
		needed to service
		the new transmitter
		electrical
		subsystems
	Amount:	\$7,829.72
	Component Description:	Invoice for
		electrical
		components
		needed to modify
		existing distribution
		panel for
		accommodate
		electrical
		connections for
		new transmitter
	Amount:	\$5,160.57
Transformer 3 phase/480v - 150 KVA	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Component Description:	10% Payment Due to Hitachi Comark Upon Proof of Performance
	Amount:	\$90,000.00
	Component Description:	60% of the contract price is due to the
	Amount:	manufacturer \$540,000.00
	Component Description:	30% Due (7) Days Prior to Shipment
	Amount:	of transmitter \$270,000.00

Antennas

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB- 1-R S230	\$282,990.00	\$280,700.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	\$236,900.00	\$236,900.00	Please see attached quotation for side mounted antenna	N/A	N/A
Primary Antenna TFU-21ETT /VP-R 4CT170	\$351,854.00	\$246,924.00		\$190,052.79	
Shipping from Raymond ME	\$25,000.00	\$25,000.00	N/A	\$8,469.59	N/A
State and Local Sales Taxes	\$18,324.00	\$18,324.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$9,885.60	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

Total for all systems	\$3,083,414.30	\$2,943,554.30	N/A	\$2,004,162.88	N/A
Sub-total	\$634,844.00	\$527,624.00	N/A	\$190,052.79	N/A
			vertical component.		
			item for the		
			plus a line		
			antenna		
			polarized		
			horizontally		
			for a		
			a quotation		
			provided is		
			attachment		
			Order. The		
			Report and		
			Auction		
			Incentive		
polarized			Broadcast		
or circularly			624 of the		
elliptically			paragraph		
antenna,			per		
station			upgraded antenna		
1000 kW), One			an		
Mount (200-			purchase		
Power Top			elected to		
UHF - High	\$289,500.00	\$185,500.00	Wilderness	\$165,297.60	N/A

Actual Information Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 4 1 /16. feedline (if needed)	Information not provided.

Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	Information not provided.	
Shipping from Raymond ME		
	Component Description:	Dielectric Invoice for Freight to ship custom line sections, REF Quote 513582JKT, PO 490490-LC
	Amount:	\$838.30
	Component Description:	Invoice from Dielectric for antenna shipping charges from Raymond Maine along with supporting
	Amount:	documentation \$7,631.29
State and Local Sales Taxes	Information not provided.	
Elbow complex, single		
Elbow complex, single channel, at antenna input,	Information not provided. Component Description:	45% Installment
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if	Component Description:	Payment with order
State and Local Sales Taxes Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)		
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if	Component Description:	Payment with order \$4,942.80 45% Installment
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if	Component Description: Amount:	Payment with order \$4,942.80 45% Installment Payment Prior to
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if	Component Description: Amount:	Payment with order \$4,942.80 45% Installment

Sweep test of existing antenna		
antenna	Component Description:	45% Installment Payment with order
	Amount:	\$2,880.00
	Component Description:	Dielectric Invoice
		476016 for Sweep
		of KLWB Main
		Antenna -
		Remainder of
		invoice will be
		applied to main
		antenna costs
	Amount:	\$640.00
	Component Description:	45% Installment
		Payment Prior to
		Shipment for
		Antenna Sweep
		Testing per
		payment terms
	Amount:	\$2,880.00

Component Description:	45% Installment Payment Prior to Shipment per
Amount:	payment terms \$79,768.80
Component Description:	45% Installment
Amount:	Payment with order \$79,768.80
Component Description:	Dielectric invoice #476016 - \$640.00 applied to Main
	Antenna Sweep - The remaining cost of \$5,760.00 is
	applied to the main
	Amount: Component Description: Amount:

Transmission Line

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$59,200.00	\$56,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 4"	\$59,200.00	\$56,000.00	N/A	N/A	N/A
Primary Transmission Line	\$276,014.40	\$265,014.40		\$193,492.18	
State and Local Sales Taxes	\$21,620.00	\$21,620.00	N/A	N/A	N/A
Dehydrator System	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Shipping and Handling	\$8,192.40	\$8,192.40	N/A	\$8,192.40	Additional freight charges for transmission line components
Interim Transmission Line	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Indoor Transmission Line Sections	\$4,800.00	\$4,800.00	N/A	\$4,668.75	N/A
Fine Matcher Section	\$3,900.00	\$3,900.00	N/A	\$3,855.89	N/A
Rigid Transmission Line - copper, 6 1/8"	\$222,200.00	\$211,200.00	N/A	\$176,473.21	N/A

Transmission Line Building Penetration	\$302.00	\$302.00	N/A	\$301.93	N/A
Sub-total	\$335,214.40	\$321,014.40	N/A	\$193,492.18	N/A
Total for all systems	\$3,083,414.30	\$2,943,554.30	N/A	\$2,004,162.88	N/A

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 4"	Information not provided.	
State and Local Sales Taxes	Information not provided.	
Dehydrator System	Information not provided.	
Shipping and Handling		
	Component Description:	Dielectric Invoice 451022 - Freight, shipping and handling charges for line item 1
	Amount:	\$1,903.88
	Component Description:	Invoice from Dielectric for transmission line and accessories shipping charges from Raymond Maine along with supporting documentation \$6,288.52
Interim Transmission Line	Information not provided.	

Indoor Transmission Line Sections	Component Description:	Dielectric Invoice for custom indoor line sections to connect transmitter to transmission line, REF Quote 513582JKT, PO 490490-LC \$4,668.75
Fine Matcher Section		
	Component Description:	Invoice for AFM 6- 75, fine matcher section. Cost plus freight, shipping and handling.
	Amount:	\$3,855.89
Rigid Transmission Line - copper, 6 1/8"	Component Description:	Dielectric Invoice 844014 for additional 6 1/8" horizontal run transmission line hangars to prevent sway during tropical storm or hurricane force winds. \$2,078.25
	Component Description:	Dielectric Invoice ST844014 - Revision - LA Sales Tax on Dielectric Invoice 844014 - Additional Horizontal Hangars
	Amount:	\$92.48

Component Description: Amount:	Dielectric Invoice 451022 for Item #1 rigid transmission line - 75 OHM custom cut section. \$1,964.00
Component Description:	Dielectric Invoice 848007 to cover freight charges on Dielectric Invoice 844014 - Additional Horizontal Hangars \$520.08
Component Description: Amount:	45% Installment Payment with order \$71,439.12
Component Description: Amount:	45% Installment Payment Prior to Shipment per payment terms \$1,767.60
Component Description:	Dielectric invoice for outstanding balance of rigid transmission line - outstanding balance of \$27,380.96 minus \$1,960.00 that Wilderness Communications owes on this invoice for V-pol component \$25,404.96
Component Description: Amount:	45% Installment Payment with order \$1,767.60

	Component Description:	45% Installment Payment Prior to Shipment per
	Amount:	payment terms \$71,439.12
Transmission Line Building		
Penetration	Component Description:	Invoice for
		aluminum plate to
		convert building
		penetration for the
		old waveguide to
		new penetration fo
		6 1/8' transmission
		line
	Amount:	\$301.93

Tower Equipment and Rigging Costs

Cost Information

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$576,428.00	\$615,208.00		\$467,497.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$700.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$42,040.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$257,880.00	Estimate from Bell Tower Corp includes rigging the tower, removal of existing antenna and waveguide, install new antenna, transmission line along with minor modifications to the tower. Please see attachment - Bell Tower Quote - WT Tower Work - KLWB	\$257,880.00	N/A

Road Preparation	\$76,528.00	\$76,528.00	Please see attached quotation.	\$76,528.00	N/A
All-terrain Personnel Lift	\$2,500.00	\$2,500.00	N/A	N/A	N/A
30000 lb Excavator Rental	\$10,000.00	\$10,000.00	N/A	\$8,828.87	N/A
Crane and Crane Operator	\$15,000.00	\$15,000.00	N/A	\$3,090.00	N/A
Winching Services	\$2,000.00	\$2,000.00	N/A	\$1,141.60	N/A
Staging Area Preparation	\$68,000.00	\$68,000.00	Please see attached vendor quotation for staging area preparation	\$58,991.00	Additional expense incurred due to unforeseen soil conditions for construction of work site pad at tower site on Wilderness Trail, Carencro, LA
JD 7410 105HP Front End Loader	\$17,800.00	\$17,800.00	N/A	\$17,785.63	N/A
10 Ton All- terrain Folk Lift	\$3,500.00	\$3,500.00	N/A	\$511.90	N/A
Sub-total	\$576,428.00	\$615,208.00	N/A	\$467,497.00	N/A
Total for all systems	\$3,083,414.30	\$2,943,554.30	N/A	\$2,004,162.88	N/A

Actual Information Description	File Name	
Structural engineering tower load study for well documented tower	Component Description: Amount:	Engineering drawings for 952' tower in Lafayette, LA \$300.00
	Component Description: Amount:	Engineer services for 952' tv tower \$400.00
Minor tower reinforcement /modifications	Component Description: Amount:	Invoice for 950' Wilderness Trail Tower - KLWB - Plumb and Tensioning \$32,240.00
	Component Description:	Invoice for 950' Wilderness Trail Tower - New galvanized members and installation hardware for interfacing new transmission line inside tower \$9,800.00

Tall Tower (greater than 500')		
000 /	Component Description:	Invoice for 25%
		Due with
		acceptance of
		proposal order fo
		tower work
	Amount:	\$61,950.00
	Component Description:	Pegasus Tower
	•••••••••••••••••••••••••••••	Invoice for
		additional tower
		services - RF fiel
		technician
	Amount:	\$10,080.00
	Component Description:	Bell Tower Invoid
		- Fourth 25% due
		for tower service
		per proposal
		November 2, 201
	Amount:	\$61,950.00
	Component Description:	Bell Tower Invoid
		- second 25% Du
		for tower service:
	Amount:	\$61,950.00
	Component Description	Doll Towar Invest
	Component Description:	Bell Tower Invoid - third 25% due f
		tower services
	Amount:	\$61,950.00

Road Preparation		
	Component Description:	Partial billing for
		KLWB TV road
		preparation
	Amount:	\$27,056.00
	Component Description:	Road Prep for
		KLWB TV-420
	Amount:	\$49,472.00
All-terrain Personnel Lift	Information not provided.	
30000 lb Excavator Rental		
	Component Description:	Excavator rental
		needed to move
		equipment into
		position, clearing
		woods for rigging
		lane, and secure
	A	rigging to tower.
	Amount:	\$8,828.87

Crane and Crane Operator		
	Component Description:	Delta Centre invoice #511 for crane rental to load winch onto truck semi trailer for transport
	Amount:	\$1,090.00
	Component Description:	Crane Rental expense to offload gin pole, winch and rigging equipment at KLWB tower site
	Amount:	\$1,435.00
	Component Description:	Invoice for crane rental to needed to offload antenna from flatbed trailer.
	Amount:	\$565.00

Winching Services		
	Component Description:	Invoice for winching services needed to assist heavy delivery trucks that got stuck in soft ground while making equipment deliveries at KLWB transmitter site
	Amount:	\$621.60
	Component Description:	Invoice for winching services needed to assist heavy delivery truck that got stuck in soft ground while making equipment deliver at KLWB
	Amount:	transmitter site \$520.00
Staging Area Preparation		
	Component Description:	Partial bill for work pad site prep for KLWB TV
	Amount:	\$26,650.00
	Component Description: Amount:	Work Site Pad Prep for KLWB TV \$32,341.00
	Component Description:	Additional work site pad expense due to unforeseen soil issues-KLWB
	Amount:	\$6,977.50
ID 7410 105HP Front End		

Loader

Component Description:	Far Horizon Invoice 10012 - For John Deere 7410 Front End Loader Rental Jan 1-31, 2019 Needed to unload, load and move heavy equipment around transmitter site. \$2,736.25
Component Description:	Far Horizon Invoice 10036 - For John Deere 7410 Front End Loader Rental May 1-31, 2019 Needed to unload, load and move heavy equipment around transmitter site. \$2,736.25
Component Description:	Far Horizon Invoice 10031 - For John Deere 7410 Front End Loader Rental Apr 1-30, 2019 Needed to unload, load and move heavy equipment around transmitter site. \$2,736.25

Component Description:	Far Horizon Invoice 10020 - For John Deere 7410 Front End Loader Rental Feb 1-28, 2019 Needed to unload, load and move heavy equipment around transmitter site. \$2,736.25
Component Description:	Far Horizon Invoice 10001 - For John Deere 7410 Front End Loader Rental Dec 1-31, 2018 Needed to unload, load and move heavy equipment around transmitter site. \$2,736.25
Component Description:	Far Horizon Invoice 10000 - For John Deere 7410 Front End Loader Rental Nov 16-30, 2018 Needed to unload, load and move heavy equipment around transmitter site. \$1,368.13

	Component Description:	Far Horizon Invoice 10027 - For John Deere 7410 Front End Loader Rental Mar 1-31, 2019 Needed to unload, load and move heavy equipment around transmitter	
	Amount:	site. \$2,736.25	
10 Ton All-terrain Folk Lift			
	Component Description:	Delta Centre Invoice # 442 for 10 ton all terrain Genie forklift rental	
	Amount:	\$511.90	

Outside Professional Services

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$248,375.00	\$243,750.00		\$50,420.00	
RF Consulting Engineer Fees	\$2,000.00	\$2,000.00	N/A	\$775.00	N/A
Outside Accounting Services	\$7,500.00	\$7,500.00	N/A	\$555.00	N/A
General Contractor	\$35,000.00	\$35,000.00	Please see attachment with copy State of Louisiana contractors License including statement that a contractor is required by state law.	\$35,000.00	N/A
Attorney Fees	\$20,000.00	\$20,000.00	N/A	\$10,865.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,425.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$300.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$725.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$775.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	N/A	N/A
Sub-total	\$248,375.00	\$243,750.00	N/A	\$50,420.00	N/A
Total for all systems	\$3,083,414.30	\$2,943,554.30	N/A	\$2,004,162.88	N/A

Actual Information	
Description	File Name

RF Consulting Engineer		
Fees	Component Description:	Invoice for preparation of engineering portions and related exhibits of STA request for temporary joint use of a channel, as guest of KDCG-CD \$775.00
Outside Accounting Services	Component Description:	Accounting services split between 2 facilities
	Amount:	\$555.00
General Contractor		
	Component Description:	Contractor Svces provided for Construction of road and stage
	Amount:	area prep-KLWB \$35,000.00
Attorney Fees		
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$62.50
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$250.00
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$62.50

Component Description:	Attorney services rendered related to channel repack - Line item dated 5- 13-19 is split 50/50 between KLWB and KBCA. \$375.00 less 62.50 equals \$312.50. KBCA will submit documentation on its Form 399 for reimbursement of the remainder.
Amount:	\$312.50
Component Description: Amount:	Credit for Fletcher Invoice 206214 due to a calculation error of the total due (\$62.50)
Component Description: Amount:	Attorney services rendered related to channel repack \$875.00
Component Description: Amount:	Attorney services rendered related to channel repack \$62.50
Component Description: Amount:	Attorney services rendered related to channel repack \$62.50

Component Description: Amount:	Attorney services rendered related to channel repack \$500.00
Component Description: Amount:	Attorney services rendered related to channel repack \$750.00
Component Description: Amount:	Attorney services rendered related to channel repack \$2,375.00
Component Description: Amount:	Attorney services rendered related to channel repack \$2,250.00
Component Description: Amount:	Attorney services rendered related to channel repack \$187.50
Component Description: Amount:	Attorney services rendered related to channel repack \$1,375.00
Component Description: Amount:	Attorney services rendered related to channel repack \$2,562.50

	Component Description: Amount:	Attorney services rendered related to channel repack - Resubmitting revised invoice minus disallowed line item 12/17/18 \$875.00
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$190.00
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$500.00
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$50.00
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	RF Consulting Engineer Fee prepare engineer section FCC Form 2100, Construction Permit App \$1,425.00
Prepare request for Special Temporary Authorization	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Component Description: Amount:	Please disregard original invoice submission. It was entered into the wrong category. N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	RF engineering services to prepare FCC application to cover main license

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Component Description:	Invoice for preparation of engineering portions and related exhibits of STA request for KLWB channel 17 interim antenna \$725.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	RF Consulting Engineer Fees for study for new channel assignmen \$775.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Project management of the transition	Information not provided.	

Other Expenses

Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$83,520.40	\$82,975.40		\$34,244.02	
Portable Toilet Rental	\$700.00	\$700.00	N/A	\$567.62	N/A
Outside Worker Pay	\$5,000.00	\$5,000.00	N/A	N/A	N/A
AOL Beacon cable	\$450.00	\$450.00	N/A	\$425.00	N/A
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	N/A	\$1,200.00	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	\$400.00	N/A
Equipment Storage	\$15,000.00	\$15,000.00	N/A	\$2,940.00	N/A
Equipment Delivery and Handling Charges	\$35,000.00	\$35,000.00	N/A	\$22,286.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$3,790.40	\$3,790.40	N/A	\$3,790.40	N/A
Non-zoning permits	\$5,000.00	\$5,000.00	N/A	N/A	N/A

Local Zoning	\$1,500.00	\$1,500.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$200.00	The FCC filing fees for an STA is \$200.00.	\$200.00	I would have to conclude that the filing fee was increased between the time the form 399 was originally filed and the filing for the STA
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	This is the current application fee for license to cover	\$335.00	I would have to conclude that the filing fee was increased between the time the form 399 was originally filed and the filing for the License to Cover.
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,100.00	N/A
Sub-total	\$83,520.40	\$82,975.40	N/A	\$34,244.02	N/A
Total for all systems	\$3,083,414.30	\$2,943,554.30	N/A	\$2,004,162.88	N/A

Actual Information	
Description	File Name

Component Description:	Invoice 480 for monthly portable toilet rental because the transmitter site does not have the proper facilities \$86.27
Component Description:	Invoice 484 for monthly portable toilet rental because the transmitter site does not have the proper facilities \$86.27
Component Description:	Invoice 482 for monthly portable toilet rental because the transmitter site does not have the proper facilities \$86.27
Component Description:	Invoice 483 for monthly portable toilet rental because the transmitter site does not have the proper facilities \$86.27
Component Description: Amount:	Invoice 478 for portable toilet rental because the transmitter site does not have the proper facilities \$136.27

	Amount:	does not have the proper facilities \$86.27
Outside Worker Pay	Information not provided.	
AOL Beacon cable	Component Description:	Flashhead cable and installation for
	Amount:	AOL on top of new antenna \$425.00
MVPD Notification of Channel Change	Component Description:	MVPD Notification
	Amount:	re-assignement \$1,200.00
Develop and air announcement of	Component Description:	Delta Media Invoic
upcoming channel change		#1076 for production charges for :30 spot for general public notification of
	Amount:	KLWB post-auction channel change \$200.00
	Component Description:	Delta Media Invoic #1075 for production charge: for :30 spot for general public
	Amount:	notification of KLWB post-auctio channel change \$200.00

Component Description:	Dielectric invoice for storage charges for new antenna. This charge occurred because of scheduling conflicts with the delivery date and having the tower crew on site to supervise the offloading of the antenna. \$2,940.00
Amount.	φ2,940.00
Component Description:	Shipping, Off- loading and placement for transmitter \$6,685.80
Component Description:	Shipping, Offloading and Placement
Amount:	\$13,371.60
Component Description:	Shipping, offloading and placement charges for
	transmitter
	Amount: Component Description: Amount: Component Description: Amount:

Disposal Costs (for equipment and other		
equipment and other waste, net of any salvage value)	Component Description:	EDI Invoice 7926 - Removal and disposal of HV Beam Supplies from decommissioned
		KLWB channel 50 transmitter
	Amount:	\$618.00
	Component Description:	Charges for chemical waste
		disposal of heat transfer fluid and transformer oil used in old KLWB
	Amount:	channel 50 transmitter \$3,172.40
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Component Description: Amount:	FCC STA filing fee \$200.00
FCC Filing Fees - Form 2100 license to cover	Component Description:	FCC - License to
application	Amount:	Cover fee \$335.00
DTV Medical Facility Notification		
	Component Description:	Delta Media Invoice #6814 for Medical facility notifications of KLWB post-
		auction channel
	Amount:	change \$2,100.00

Cost	Grand Total			
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,083,414.30	\$2,943,554.30	\$2,004,162.88

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Arthur Lee Clardy , III . Director of Engineering

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein 	
		creates no obligation on the part of the government to pay any amount.	

3.	The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates.	
4.	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
5.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
6.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an aut name	are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) red above.	Arthur Lee Clardy , III . Director of Engineering
		10/13/2021

Attachments