

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

64549 Service: DTV Call **WXOW** Channel: 28 (UHF) Facility Sign:

ID:

File 0000027498

Number:

FRN: 0030885057 Date 12/14

> Submitted: /2017

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                    | Email                       | Applicant<br>Type               |
|--|--|--------------------------|-----------------------------|---------------------------------|
| WXOW-WQOW LICENSE,<br>LLC<br>Doing Business As: WXOW-<br>WQOW LICENSE, LLC | P.O.<br>BOX 909<br>QUINCY,<br>IL 62306<br>United<br>States | +1 (217)<br>223-<br>5100 | bdreasler@quincyinc.<br>com | Limited<br>Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |  |
|----------------|---------|-------|-------|--|
| [Confidential] |         |       |       |  |

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

| Applicant                                 | Address   | Phone                 | Email              |
|---|---|-----------------------|--------------------|
| Tony zumMallen<br>QCommunications,<br>LLC | Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States | +1 (816) 729-<br>1177 | tony@qcom1.<br>com |

#### Broadcaster Information and Transition Plan

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
| Briefly describe transition plan   | Transition from ch48 to ch28 will require a new top mount antenna, line and transmitter. An interim system will be required to provide market coverage during the transition. |

#### **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Description of Use   | N/A               |
|                                  | Ownership  | Owned             |
|                                  | Owner  | N/A               |
|                                  | Site   | N/A               |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | Atlas             |
|                                  | Year   | 2004              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Liquid<br>Cooled  |
|                                  | Solid State Power Capacity                                 | 13 kW             |

# Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-40  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 25 kW   |
|                 | Justification for New Transmitter         | Existing transmitter is not tunable per the manufacturer. |

# Primary Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response   |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes        |
|                    | Switchgear (industrial 800 amp)       | Yes        |
|                    | Transformer (480V)                    | Yes        |
|                    | Power                                 | 300 kVA    |
|                    | Rigid Conduit and Wiring              | Yes        |
|                    | Size                                  | 2 inches   |
|                    | Length                                | 200.0 feet |
|                    | Other Electrical Service              | No         |
|                    | Description                           | N/A        |

| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes             |
|---|--|-----------------|
|   | Туре   | Cooling<br>Only |
|   | Size   | 25 tons         |
|   | Other Size   | N/A             |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No              |
|   | Size   | N/A             |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A             |
|   | Is a channel 14 Mask Filer needed?   | N/A             |
|   | Is additional field engineering time needed?   | N/A             |
|   | Number of Days   | N/A             |

# Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                            | Description   |
|---------------------------------|---|
| Disconnect existing Transmitter | Disconnect transmitter and components from existing configuration and move within building                            |
| Site Survey - TX                | Site survey is required to be performed before the new transmitter and components installation plan can be finalized. |
| Transmitter Training            | Transmitter training - offsite - 1 week in duration at mfg site.  |

#### Interim Transmitter

#### **New Transmitter Costs**

| Section         | Question                          | Response  |
|-----------------|-----------------------------------|---|
| New Transmitter | Use                               | Interim   |
|                 | Description of Use                | N/A   |
|                 | Change Type                       | Purchase  |
|                 | Manufacturer                      |   |
|                 | Model                             | ULXTE-20  |
|                 | Transmitter Type                  | Solid State   |
|                 | Solid State Cooling               | Liquid Cooled   |
|                 | Solid State Power capacity        | 12 kW   |
|                 | Justification for New Transmitter | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. |

#### Interim Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    |                                       |          |

|   | Switchgear (industrial 800 amp)  | Yes             |
|---|--|-----------------|
|   | Transformer (480V)   | No              |
|   | Power  | N/A             |
|   | Rigid Conduit and Wiring   | Yes             |
|   | Size   | 2 inches        |
|   | Length   | 200.0 feet      |
|   | Other Electrical Service   | No              |
|   | Description  | N/A             |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes             |
|   | Туре   | Cooling<br>Only |
|   | Size   | 15 tons         |
|   | Other Size   | N/A             |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No              |
|   | Size   | N/A             |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A             |
|   | Is a channel 14 Mask Filer needed?   | N/A             |
|   | Is additional field engineering time needed?   | N/A             |
|   | Number of Days   | N/A             |
| Inside RF System  | Is an additional interior RF system required to support this interim transmitter?            | Yes             |
|   |  | -               |

Interim Transmitter **Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### **Add Antenna Information**

| Section                      | Question  | Response           |
|------------------------------|---|--------------------|
| Existing Antenna Description | Type of change  | Purchase<br>New    |
|                              | Antenna Use   | Primary<br>(Main)  |
|                              | Description of Use  | N/A                |
|                              | Ownership   | Owned              |
|                              | Owner   | N/A                |
|                              | Site  | N/A                |
|                              | Is this antenna currently shared with any other stations?       | No                 |
|                              | Is this antenna directional?                                    | Yes                |
|                              | Is antenna in operating condition?                              | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm? | No                 |
| Existing Antenna             | Class   | Full Power         |
| Manufacturer and Type        | Mounting  | Top Mount          |
|                              | Antenna position in stack                                       | Not in Stack       |
|                              | Polarization  | Horizontal         |
|                              | Туре  | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                    | N/A                |
|                              | Number of Panels  | N/A                |
|                              | Design power capacity in use                                    | N/A                |
|                              | Lower Limit   | N/A                |
|                              | Upper Limit   | N/A                |
|                              | Other Antenna Type  | N/A                |
|                              | ERP: (Effective Radiated Power)                                 | 371.0 kW           |

| Manufacturer |         |
|--------------|---------|
| Model        | TWS-30T |
| Year         | 1989    |

#### **New Antenna Costs**

| Section                 | Question   | Response          |
|-------------------------|--|-------------------|
| New Antenna Description | Use  | Primary<br>(Main) |
|                         | Description of Use   | N/A               |
|                         | Change Type  | Purchase<br>New   |
|                         | Is this a request for upgraded equipment?                            | Yes               |
|                         | Ownership  | Owned             |
|                         | Owner  | N/A               |
|                         | Is antenna shared?   | No                |
|                         | Is antenna directional?  | Yes               |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                |
| New Antenna             | Class  | Full Power        |
| Manufacturer and Types  | Mounting   | Top Mount         |
|                         | Antenna position in stack  | Not in Stack      |
|                         | Polarization   | Elliptical        |
|                         | Туре   | Broadband<br>Slot |
|                         | Number of Stations Supported   | 1                 |
|                         | Number of Panels/Bays  | 18                |
|                         | Lower Limit  | 470.00 MHz        |
|                         | Upper Limit  | 698.00 MHz        |
|                         | Design power capacity in use   | 50.0 %            |
|                         | Other Antenna Type   | N/A               |
|                         | ERP: (Effective Radiated Power)                                      | 251.0 kW          |
|                         | Manufacturer   |                   |
|                         | Model  | TFU-18GTH         |

| Year                          | 2017  |
|-------------------------------|---|
| Justification for New Antenna | Existing antenna is not tunable to new channel assignment. Adding Vertical component to Primary antenna and do not know of any upgraded pricing as of time of filing. |
|                               |   |

#### **Other Antenna Costs**

| Section                        | Question  | Response             |
|--------------------------------|---|----------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                   |
|                                | Туре  |                      |
|                                | Number of channels supported  | N/A                  |
|                                | Frequencies of channels supported   | N/A                  |
|                                | Frequency   | N/A                  |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                  |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                  |
|                                | Broadband or Single Channel?  | Broadband            |
|                                | Feed Line Size  | 4 1/16 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? | No                   |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response          |
|-------------------------|--|-------------------|
| New Antenna Description | Use  | Interim           |
|                         | Description of Use   | N/A               |
|                         | Change Type  | Purchase<br>New   |
|                         | Ownership  | Owned             |
|                         | Owner  | N/A               |
|                         | Is antenna shared?   | Yes               |
|                         | Is antenna directional?  | Yes               |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                |
| New Antenna             | Class  | Full Power        |
| Manufacturer and Type   | Mounting   | Side Mount        |
|                         | Antenna position in stack  | Not in Stack      |
|                         | Polarization   | Horizontal        |
|                         | Туре   | Broadband<br>Slot |
|                         | Number of Stations Supported   | 1                 |
|                         | Number of Panels/Bays  | 8                 |
|                         | Lower Limit  | 470.00 MHz        |
|                         | Upper Limit  | 698.00 MHz        |
|                         | Design power capacity in use   | 75.0 %            |
|                         | Other Antenna Type   | N/A               |
|                         | ERP: (Effective Radiated Power)                                      | 20.0 kW           |
|                         | Manufacturer   |                   |
|                         | Model  | TFU-8WB           |
|                         | Year   | 2017              |

| Justification for New Antenna | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. |
|-------------------------------|---|
|                               | unreasonable.   |

#### Interim Antenna

#### **Other Antenna Costs**

| Section                        | Question  | Response      |
|--------------------------------|---|---------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          | Yes           |
|                                | Туре  | New           |
|                                | Number of channels supported  | 2             |
|                                | Frequencies of channels supported                                     | RF channel    |
|                                | Frequency   | N/A           |
|                                | Do you need a combiner output splitter /switcher for dual feed lines? | Yes           |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | Yes           |
|                                | Broadband or Single Channel?  | В             |
|                                | Feed Line Size  | 4 1/16 inches |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

# Enter a list of RF channel numbers.

| RF Channel Number |  |
|-------------------|--|
| 50                |  |
| 48                |  |

#### Interim Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission Line

#### **Existing Transmission Line**

| Section                                | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission                  | Manufacturer   |                     |
| Line Manufacturer and Type             | Туре   | Rigid               |
|  | Diameter   | 4 1/16 inches       |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | 19 1/2 inches       |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 900 feet<br>per run |

# Primary Transmission

#### **New Transmission Line**

| n Line<br>Section              | Question                                  | Response   |
|--------------------------------|---|--|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)                                      |
|                                | Description of Use                        | N/A  |
|                                | Change Type                               | Purchase<br>New  |
|                                | Is this a request for upgraded equipment? | No   |
|                                | Туре                                      | Rigid  |
|                                | Diameter                                  | 4 1/16 inches  |
|                                | Other Diameter                            | N/A  |
|                                | Segment Length                            | 20 inches  |
|                                | Other Segment Length                      | N/A  |
|                                | Number of parallel runs                   | 1  |
|                                | Length                                    | 900 feet per<br>run                                    |
|                                | Justification for New Transmission Line   | Required to make the channel reassignment change over. |

# rimary

# Other Transmission Line Expenses Not Listed

| Transmission | Name                                       | Description   |  |
|--------------|--|---|--|
|              | Disconnect existing Interior RF components | Disconnect interior transmission line and filters from existing configuration and move within the building.                             |  |
|              | Securirty - Site                           | This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks. |  |

# Interim New Transmission Line

# Transmission

| n Line<br>Section     | Question                                | Response  |
|-----------------------|---|---|
| New Transmission Line | Use                                     | Interim   |
| Costs                 | Description of Use                      | N/A   |
|                       | Change Type                             | Purchase<br>New   |
|                       | Туре                                    | Rigid   |
|                       | Diameter                                | 4 1/16 inches   |
|                       | Segment Length                          | 20'   |
|                       | Other Segment Length                    |   |
|                       | Number of parallel runs                 | 1   |
|                       | Length                                  | 900 feet per<br>run   |
|                       | Justification for New Transmission Line | Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. |

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

## Primary Tower

# **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Owned                |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | Yes                  |
|   | Is tower documented for structural analysis?            | Yes                  |
|   | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower Structure                                  | Do you have a tower registration number?                | Yes                  |
| Registration  | ASR Number  | 1035149              |
| Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 43° 48'<br>23.0" N-  |
|   | Longitude (NAD83)                                       | 091° 22'<br>03.0" W- |
|   | Overall Structure Height                                | 819.22 feet          |
|   | Support Structure Height                                | 763.44 feet          |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 1225.71 fee          |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | WXOW-<br>WQOW<br>Television,<br>Inc.                 |
| Date Constructed | 10/23/1982   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 20665       | WIZM-FM   | FM      |

#### Other Types of Users

Users

2-Way service

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed |

#### Primary Tower

# **Tower Rigging Costs**

| Section             | Question      | Response |
|---------------------|---------------|----------|
| Tower Rigging Costs | Complex Tower | N/A      |

| Helicopter Services | Are helicopter services required? | No |
|---------------------|-----------------------------------|----|
| Required            |                                   |    |

## Primary Tower

# Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 613   |
|  | Explanation  | Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation. |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |

|                                       | Prepare request for Special Temporary Authority  | Yes |
|---------------------------------------|--|-----|
|                                       | Quantity   | 2   |
|                                       | Do you have Distributed Transmission System engineering services?                          | N/A |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 2   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | No  |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | Yes |
|                                       |  |     |

| RF exposure measurements             | No  |
|--------------------------------------|-----|
| Additional Field Engineering Service | No  |
| Number of Days                       | N/A |
| Justification                        | N/A |

#### Outside Professional

# Other Professional Services Expenses Not Listed

| I Şervices Costs          | Description  |
|---------------------------|--|
| Quarterly reporting -Atty | Preparation and submittal of the FCC required quarterly report 387 by the attorney.                          |
| General Repack Attorney   | See uploaded memo-QMI Repack Invoice<br>Memo for Shared Legal Expenses (Matter<br>104411 00054) for Form 399 |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                             |                   | Estimated  |              |                              |
|--|-----------------------------|-------------------|--|--------------|------------------------------|
| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
| Interim<br>Transmitter<br>ULXTE-20                                     | \$741,200.00                | \$704,300.00      |  | \$161,316.92 |                              |
| UHF inside<br>RF system<br>including<br>switching                      | \$147,500.00                | \$140,000.00      | N/A  | \$11,207.86  | N/A                          |
| 15 Ton<br>system   | \$55,800.00                 | \$53,000.00       | N/A  | N/A          | N/A                          |
| 2" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot)                | \$5,200.00                  | \$5,000.00        | N/A  | N/A          | N/A                          |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>8.2 - 13 kW | \$494,500.00                | \$470,000.00      | N/A  | \$146,576.52 | N/A                          |
| Switchgear<br>- industrial<br>800 amp                                  | \$38,200.00                 | \$36,300.00       | N/A  | \$3,532.54   | N/A                          |
| Primary<br>Transmitter<br>ULXTE-40                                     | \$1,186,400.00              | \$1,130,300.00    |  | \$289,213.67 |                              |
| Transmitter<br>Training  | \$3,300.00                  | \$3,300.00        | Transmitter training - offsite - 1 week in duration at mfg site. | N/A          | N/A                          |

| Site Survey<br>- TX                                     | \$25,000.00 | \$25,000.00 | Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized. | N/A         | N/A |
|---|-------------|-------------|---|-------------|-----|
| Disconnect<br>existing<br>Transmitter                   | \$25,000.00 | \$25,000.00 | Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.        | N/A         | N/A |
| 25 Ton<br>system  | \$91,500.00 | \$87,000.00 | N/A   | N/A         | N/A |
| 2" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot) | \$5,200.00  | \$5,000.00  | N/A   | N/A         | N/A |
| Transformer<br>3 phase<br>/480v - 300<br>KVA            | \$36,800.00 | \$35,000.00 | N/A   | \$2,848.74  | N/A |
| Switchgear<br>- industrial<br>800 amp                   | \$38,200.00 | \$36,300.00 | N/A   | \$17,059.47 | N/A |
| Service<br>entrance 3<br>phase/800<br>amp/208<br>volt   | \$14,400.00 | \$13,700.00 | N/A   | N/A         | N/A |

| UHF -                 | \$947,000.00   | \$900,000.00   | N/A | \$269,305.46 | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Liquid                |                |                |     |              |     |
| Cooled                |                |                |     |              |     |
| Solid State           |                |                |     |              |     |
| Transmitter           |                |                |     |              |     |
| 21 - 31 kW            |                |                |     |              |     |
| Sub-total             | \$1,927,600.00 | \$1,834,600.00 | N/A | \$450,530.59 | N/A |
| Total for all systems | \$3,493,344.00 | \$3,339,915.00 | N/A | \$807,013.34 | N/A |

# Components

| Actual Information Description                                | File Name                       |   |
|---|---------------------------------|---|
| UHF inside RF system including switching                      | Component Description:  Amount: | WXOW-RF<br>Switching Gates<br>Quote G-61103<br>LINE C. RF<br>Accessories- dep<br>inv 1/3<br>\$11,207.86   |
| 15 Ton system   | Information not provided.       |   |
| 2" Rigid Conduit and Wiring (Cost per foot)                   | Information not provided.       |   |
| UHF - Liquid Cooled Solid<br>State Transmitter 8.2 - 13<br>kW | Component Description:  Amount: | 1/3 DOWN FOR INTERIM TX PER VALIDATED 399- Quote-Q-61103 Lines-(A B and E) Total is \$439,729.57. Which is below \$470k allotment. \$146,576.52 |

| Switchgear - industrial 800                 |                           |  |
|---|---------------------------|--|
| amp   | Component Description:    | Gates-quote Q-<br>61103-INT<br>Electrical<br>switching-LINE D.   |
|   | Amount:                   | 1/3 deposit per inv.<br>\$3,532.54   |
| Transmitter Training                        | Information not provided. |  |
| Site Survey - TX                            | Information not provided. |  |
| Disconnect existing Transmitter             | Information not provided. |  |
| 25 Ton system                               | Information not provided. |  |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |  |
| Transformer 3 phase/480v - 300 KVA          | Component Description:    | GATES-MAIN TX-<br>WXOW -See<br>quote Q-61102<br>LINE D is<br>ELECTRIC parts. 1<br>/3 deposit required. |
|   | Amount:                   | \$2,848.74   |
| Switchgear - industrial 800 amp             |                           | 0.4750.4444.54   |
| •   | Component Description:    | GATES-MAIN TX RF Switching- quote Q-61102 - LINE is C or 1/3 deposit required.                         |
|   | Amount:                   | \$17,059.47  |
| Service entrance 3 phase /800 amp/208 volt  | Information not provided. |  |

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW

Component Description: 1/3 DEPOSIT

REQUIRED -

MAIN TX.

QUOTE- Q-61102-LINES A,B and E

is \$269,305.46

**Amount:** \$269,305.46

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Interim<br>Antenna<br>TFU-8WB   | Predetermined<br>Cost Estimate<br>\$316,290.00 | Estimated<br>Cost<br>\$300,800.00 | Estimated Cost Justification | Actual Cost<br>\$48,762.00 | Actual Cost<br>Justification |
|--|--|-----------------------------------|------------------------------|----------------------------|------------------------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)     | \$5,260.00                                     | \$5,000.00                        | N/A                          | N/A                        | N/A                          |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$23,150.00                                    | \$22,000.00                       | N/A                          | N/A                        | N/A                          |
| Elbow<br>complex,<br>broadband,<br>at antenna<br>input, per 4<br>1/16.<br>feedline (if<br>needed)          | \$10,950.00                                    | \$10,400.00                       | N/A                          | \$8,329.50                 | N/A                          |

| Combiner output splitting /switching for dual feed lines, if applicable                           | \$126,000.00 | \$120,000.00 | N/A | N/A          | N/A |
|---|--------------|--------------|-----|--------------|-----|
| New combiner, cost per channel (without antenna)  | \$84,200.00  | \$80,000.00  | N/A | N/A          | N/A |
| UHF . Broadband Slot, Side Mount, 8 bay, 20 kW input, directional, horizontally polarized         | \$60,000.00  | \$57,000.00  | N/A | \$40,432.50  | N/A |
| Sweep test of existing antenna  | \$6,730.00   | \$6,400.00   | N/A | N/A          | N/A |
| Primary<br>Antenna<br>TFU-18GTH   | \$287,680.00 | \$286,800.00 |     | \$116,456.63 |     |
| Elbow<br>complex,<br>broadband,<br>at antenna<br>input, per 4<br>1/16.<br>feedline (if<br>needed) | \$10,950.00  | \$10,400.00  | N/A | \$4,555.35   | N/A |

| JHF - High                     | \$270,000.00   | \$270,000.00   | Entered                     | \$109,021.28 | N/A |
|--------------------------------|----------------|----------------|-----------------------------|--------------|-----|
| ower Top                       |                |                | Catalog of                  |              |     |
| Mount One                      |                |                | Costs dollar                |              |     |
| Station                        |                |                | amount. The                 |              |     |
| antenna                        |                |                | Predetermined did not auto  |              |     |
| elliptically                   |                |                |                             |              |     |
| or<br>circularly               |                |                | complete for<br>the Primary |              |     |
| polarized                      |                |                | antenna. To                 |              |     |
| polarized                      |                |                | alleviate the               |              |     |
|                                |                |                | situation add               |              |     |
|                                |                |                | the CofC to                 |              |     |
|                                |                |                | the EST cost                |              |     |
|                                |                |                | column. We                  |              |     |
|                                |                |                | do not have                 |              |     |
|                                |                |                | any upgrade                 |              |     |
|                                |                |                | costs at the                |              |     |
|                                |                |                | time of the                 |              |     |
|                                |                |                | filing.                     |              |     |
| Sweep test of existing antenna | \$6,730.00     | \$6,400.00     | N/A                         | \$2,880.00   | N/A |
| Sub-total                      | \$603,970.00   | \$587,600.00   | N/A                         | \$165,218.63 | N/A |
| Total for<br>all<br>systems    | \$3,493,344.00 | \$3,339,915.00 | N/A                         | \$807,013.34 | N/A |

| Actual Information Description   | File Name                 |
|--|---------------------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost)            | Information not provided. |

|  | Amount:                   | \$20,216.25                                 |
|--|---------------------------|---|
|  | Component Description:    | WXOW -<br>INTERIM<br>ANTENNA 45%<br>DEPOSIT |
|  | Amount:                   | MAN00115-line 20<br>\$20,216.25             |
| UHF . Broadband Slot, Side<br>Mount, 8 bay, 20 kW input,<br>directional, horizontally<br>polarized | Component Description:    | WXOW-ANT-<br>INTERIM-2nd 45<br>percent -INV |
| New combiner, cost per channel (without antenna)   | Information not provided. |   |
| Combiner output splitting /switching for dual feed lines, if applicable                            | Information not provided. |   |
|  | Amount:                   | percent due-<br>\$4,164.75                  |
|  | Component Description:    | WXOW-ELBOW-<br>line18- 2nd 45               |
|  | Amount:                   | #18<br>\$4,164.75                           |
| at antenna input, per 4 1/16. feedline (if needed)   | Component Description:    | WXOW-INTERIM<br>ELBOW<br>DEPOSIT LINE       |

| Elbow complex, broadband, at antenna input, per 4 1/16. |                        |                       |
|---|------------------------|-----------------------|
| feedline (if needed)                                    | Component Description: | WXOW- ELBOW           |
| ,   |                        | 10% DEPOSIT           |
|   |                        | FOR LINES #5          |
|   |                        | AND 6                 |
|   | Amount:                | \$1,012.30            |
|   | Component Description: | ELBOW - 35%           |
|   | Component Decempor     | DEPOSIT INV           |
|   |                        | LINES # 5 AND 6       |
|   |                        | ONLY                  |
|   | Amount:                | \$3,543.05            |
|   |                        |                       |
| UHF - High Power Top<br>Mount One Station antenna       |                        |                       |
| elliptically or circularly                              | Component Description: | WXOW-MAIN             |
| polarized   |                        | ANTENNA 10            |
|   |                        | DEPOSIT INV           |
|   |                        | LINES #1,3, AND       |
|   |                        | 4. LINE #2 IS         |
|   |                        | NOT BILLED TO         |
|   |                        | THE FCC FOR IT        |
|   |                        | IS THE V-POL          |
|   |                        | UPGRADE.              |
|   | Amount:                | \$24,226.95           |
|   | Component Description: | MAINI ANITENINA       |
|   | Component Description: | MAIN ANTENNA          |
|   |                        | 35% DEPOSIT           |
|   |                        | INV - LINES #1,3      |
|   | Amount:                | AND 4.<br>\$84,794.33 |
|   |                        | *×/ /U/ '3'3          |

| Sweep test of existing antenna | Component Description: | WXOW-SWEEP                  |
|--------------------------------|------------------------|-----------------------------|
|                                |                        | TEST 10%                    |
|                                |                        | DEPOSIT INV                 |
|                                |                        | DEPOSIT INV                 |
|                                |                        | LINE #26                    |
|                                | Amount:                | \$640.00                    |
|                                |                        |                             |
|                                | Component Description: | SWEEP 35%                   |
|                                |                        | DEPOSIT INV                 |
|                                |                        | LINE#26                     |
|                                | Amount:                | \$2,240.00                  |
|                                | ,                      | Ψ <u>2</u> , <u>2</u> 10.00 |

# **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| <b>Description Interim</b>                             | Predetermined Cost Estimate \$127,800.00 | Estimated Cost \$121,500.00 | Estimated Cost Justification   | Actual Cost \$88,916.94 | Actual Cost<br>Justification |
|--|--|-----------------------------|--|-------------------------|------------------------------|
| Transmission<br>Line                                   | . ,                                      | . , .                       |  |                         |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 4 1<br>/16" | \$127,800.00                             | \$121,500.00                | N/A  | \$88,916.94             | N/A                          |
| Primary<br>Transmission<br>Line                        | \$157,800.00                             | \$151,500.00                |  | \$46,036.62             |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 4 1<br>/16" | \$127,800.00                             | \$121,500.00                | N/A  | \$46,036.62             | N/A                          |
| Disconnect<br>existing<br>Interior RF<br>components    | \$12,500.00                              | \$12,500.00                 | Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities. | N/A                     | N/A                          |

| Securirty -           | \$17,500.00    | \$17,500.00    | This site     | N/A          | N/A |
|-----------------------|----------------|----------------|---------------|--------------|-----|
| Site                  |                |                | requires      |              |     |
|                       |                |                | security      |              |     |
|                       |                |                | once the      |              |     |
|                       |                |                | new           |              |     |
|                       |                |                | transmission  |              |     |
|                       |                |                | line and      |              |     |
|                       |                |                | equipment     |              |     |
|                       |                |                | arrive on     |              |     |
|                       |                |                | site to be    |              |     |
|                       |                |                | installed.    |              |     |
|                       |                |                | Estimated     |              |     |
|                       |                |                | length of 4-6 |              |     |
|                       |                |                | weeks.        |              |     |
| Sub-total             | \$285,600.00   | \$273,000.00   | N/A           | \$134,953.56 | N/A |
| Total for all systems | \$3,493,344.00 | \$3,339,915.00 | N/A           | \$807,013.34 | N/A |

| Actual Information Description               | File Name                       |  |
|--|---------------------------------|--|
| Rigid Transmission Line -<br>copper, 4 1/16" | Component Description:          | WXOW-INTERIM TX LINE- 2nd 45percent inv -                        |
|  | Amount:                         | LINE 2 and 21<br>\$44,458.47                                     |
|  | Component Description:  Amount: | WXOW-INTERIM<br>TX LINE<br>DEPOSIT 45%<br>LINE #2<br>\$44,458.47 |

| Rigid Transmission Line -                  |                           |               |
|--|---------------------------|---------------|
| copper, 4 1/16"                            | Component Description:    | TX LINE 35%   |
|  |                           | DEPOSIT INV   |
|  |                           | FOR LINE #7   |
|  | Amount:                   | \$35,806.26   |
|  | Component Description:    | WXOW- TX LINE |
|  |                           | 10% DEPOSIT   |
|  |                           | LINE #26      |
|  | Amount:                   | \$10,230.36   |
| Disconnect existing Interior RF components | Information not provided. |               |
| Securirty - Site                           | Information not provided. |               |

# **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Tower<br>TOWER  | \$381,100.00                   | \$362,000.00      |   | \$0.00       |                              |
| Minor tower reinforcement /modifications   | \$158,000.00                   | \$150,000.00      | N/A   | N/A          | N/A                          |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                   | \$200,000.00      | Tool is not accounting for two separate antenna installations. One for the interim and One for the main. \$200k each is the budget on a tall tower. | N/A          | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                    | \$12,000.00       | N/A   | N/A          | N/A                          |
| Sub-total  | \$381,100.00                   | \$362,000.00      | N/A   | \$0.00       | N/A                          |
| Total for all systems  | \$3,493,344.00                 | \$3,339,915.00    | N/A   | \$807,013.34 | N/A                          |

#### Components

Information not provided.

# **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$231,994.00                   | \$220,200.00      |   | \$56,310.56 |                              |
| General<br>Repack<br>Attorney  | \$10,000.00                    | \$10,000.00       | see uploaded memo from Brooks Pierce-QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399 | \$1,474.56  | N/A                          |
| Quarterly reporting -Atty  | \$4,500.00                     | \$4,500.00        | Preparation and submittal of the FCC required quarterly report 387 by the attorney. EST. 6qtrs@\$750                      | N/A         | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed | \$84,200.00                    | \$80,000.00       | N/A   | N/A         | N/A                          |

| Attorney Fees - Prepare and File request for Special Temporary Authorization           | \$7,360.00 | \$7,000.00 | We need 1 STA for the initial request and we are        | N/A        | N/A |
|--|------------|------------|---|------------|-----|
| Authorization  |            |            | budgeting 1<br>additional<br>STA in case<br>the project |            |     |
|  |            |            | requires an addition                                    |            |     |
|  |            |            | STA for<br>unforeseen<br>issues                         |            |     |
|  |            |            | during the construction                                 |            |     |
|  |            |            | period.   |            |     |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application    | \$2,365.00 | \$2,250.00 | N/A   | N/A        | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A   | \$4,162.00 | N/A |

| Prepare request for Special Temporary Authorization  | \$4,100.00  | \$3,000.00  | We need 1 STA for the initial request and we are budgeting 1 additional STA in case the project requires an addition STA for unforeseen issues during the construction period. | N/A         | N/A |
|--|-------------|-------------|--|-------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                  | \$1,580.00  | \$1,500.00  | N/A  | N/A         | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application               | \$3,155.00  | \$3,000.00  | N/A  | \$1,970.00  | N/A |
| Project<br>management of<br>the transition   | \$96,854.00 | \$91,950.00 | N/A  | \$45,704.00 | N/A |
| Prepare and or review reimbursement form   | \$2,630.00  | \$2,500.00  | N/A  | N/A         | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless | \$2,630.00  | \$2,500.00  | N/A  | N/A         | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00     | \$7,000.00     | N/A | \$3,000.00   | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Sub-total  | \$231,994.00   | \$220,200.00   | N/A | \$56,310.56  | N/A |
| Total for all systems  | \$3,493,344.00 | \$3,339,915.00 | N/A | \$807,013.34 | N/A |

| <b>Actual Information</b> |           |  |
|---------------------------|-----------|--|
| Description               | File Name |  |

|   | Component Description:          | Brooks -WXOW-                               |
|---|---------------------------------|---|
|   | Component Booonprion.           | NOV17- atty - inv                           |
|   | Amount:                         | \$221.57                                    |
|   | Component Description:  Amount: | Brooks-WXOW-<br>AUG17-inv<br>\$117.85       |
|   | Component Description: Amount:  | Brooks-WXOW-<br>atty -OCT17-inv<br>\$322.28 |
|   | Component Description:          | Brooks-WXOW-<br>ATTY fees-<br>SEPT17-inv    |
|   | Amount:                         | \$80.57                                     |
|   | Component Description:          | Brooks-WXOW-<br>atty-July17 inv             |
|   | Amount:                         | \$275.00                                    |
|   | Component Description:          | Brooks-WXOW-<br>atty-June17 inv             |
|   | Amount:                         | \$266.44                                    |
|   | Component Description: Amount:  | WXOW-Brooks-<br>atty -May17<br>\$190.85     |
| Quarterly reporting -Atty                               | Information not provided.       |   |
| Comprehensive coverage verification via field study, if | Information not provided.       |   |
| needed  |                                 |   |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application              | Information not provided.       |   |
|---|---------------------------------|---|
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit<br>Application | Component Description: Amount:  | LEGAL WXOW<br>399 MAY 2017<br>\$453.00        |
|   | Component Description: Amount:  | LEGAL WXOW<br>APRIL 2017 399<br>\$517.00      |
|   | Component Description: Amount:  | LEGAL WXOW<br>AUG 2017 - 399<br>\$423.00      |
|   | Component Description:  Amount: | LEGAL WORK<br>FOR WXOW<br>SEPT 17<br>\$564.00 |
|   | Component Description: Amount:  | LEGAL WXOW<br>JUNE 2017 399<br>\$359.00       |
|   | Component Description: Amount:  | LEGAL WXOW<br>JULY 2017 -399<br>\$1,846.00    |
| Prepare request for Special<br>Temporary Authorization  | Information not provided.       |   |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application         | Information not provided.       |   |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description:    | ENGR-WXOW-<br>CP APP-<br>LOHNES   |
|--|---------------------------|---|
|  | Amount:                   | \$1,970.00  |
| Project management of the transition   | Component Description:    | PM - WXOW -   |
|  |                           | 50% DEPOSIT INV-see quote PM QCOMM QC17004 requiring deposit. INV QC17-133 is |
|  | Amount:                   | paid.<br>\$45,704.00  |
| Prepare and or review reimbursement form   | Information not provided. |   |
| Address transition timing and coordination issues w/ other stations and wireless     | Information not provided. |   |
| Perform engineering study for new channel assignment and antenna development         | Component Description:    | ENGR-WXOW-<br>NEW CHANNEL   |
|  | Amount:                   | STUDY - 399<br>\$3,000.00   |

# **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost | Actual Cos<br>Justificatio |
|---|-----------------------------|-------------------|---|-------------|----------------------------|
| Other<br>Expenses   | \$63,080.00                 | \$62,515.00       |   | \$0.00      |                            |
| Develop and air announcement of upcoming channel change   | \$15,000.00                 | \$15,000.00       | Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations. | N/A         | N/A                        |
| DTV Medical<br>Facility<br>Notification                   | \$11,550.00                 | \$11,000.00       | N/A   | N/A         | N/A                        |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                    | \$325.00          | N/A   | N/A         | N/A                        |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                    | \$190.00          | N/A   | N/A         | N/A                        |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00    | \$10,000.00    | Rent 40 yard dumpster with multiple pickups. Estimated 6- months on site. Potential hazardous waste management issues.  | N/A          | N/A |
|--|----------------|----------------|---|--------------|-----|
| Equipment Delivery and Handling Charges                                  | \$8,000.00     | \$8,000.00     | Transport, forklift rental and handling fees from staging area to transmitter site.   | N/A          | N/A |
| Equipment<br>Storage   | \$13,000.00    | \$13,000.00    | Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time. | N/A          | N/A |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$5,000.00     | \$5,000.00     | FCC required announcements.   | N/A          | N/A |
| Sub-total  | \$63,080.00    | \$62,515.00    | N/A   | \$0.00       | N/A |
| Total for all systems  | \$3,493,344.00 | \$3,339,915.00 | N/A   | \$807,013.34 | N/A |

Information not provided.

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$3,493,344.00                 | \$3,339,915.00 | \$807,013.34 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
| _          | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Brady
Dreasler
Corporate
Director of
Engineering

12/14/2017

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Brady
Dreasler
Corporate
Director of
Engineering

12/14/2017

#### **Attachments**