



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35907** | Service: **DTV** | Call **KPXM-TV** | Channel: **16 (UHF)** |
ID: | Sign:
File **0000028542**
Number:
FRN: **0001808468** | Date **06/29**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ION MEDIA MINNEAPOLIS LICENSE, INC. Doing Business As: ION MEDIA MINNEAPOLIS LICENSE, INC.	Bianca Frye 601 Clearwater Park Road West Palm Beach, FL 33401 United States	+1 (561) 682- 4110	BiancaFrye@ionmedia. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Relocate from ASR# 1028657 to ASR# 1242341. Construct post-repack facilities at alternate location. No interim facilities required. Install new transmitter, RF system, transmission line, and antenna on post-repack channel.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Millennium
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-16 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.5 kW
	Justification for New Transmitter	See attached Transmitter Exhibits. See attached Transmitter Upgrade Disclaimer.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical Installation for replacement transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	420.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Removal of Existing Equipment	Removal of existing transmitters and equipment / Site Prep
RF Interconnect	Interconnect between RF System and transmission line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU- 18DSC-R P230
Year	2003

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	470.0 kW
	Manufacturer	

Model	TFU-20DSC /VP-R C170
Year	2018
Justification for New Antenna	See attached Antenna Exhibit

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1562 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1075 feet per run
	Justification for New Transmission Line	See attached Antenna Exhibit

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep existing transmission line	Sweep existing transmission line

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1242341
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	45° 20' 11.9" N-
	Longitude (NAD83)	093° 23' 31.2" W-
	Overall Structure Height	1131.88 feet
	Support Structure Height	913.05 feet
	Ground Elevation Above Mean Sea Level (AMSL)	915.02 feet

	Structure Type	LTOWER - Lattice Tower
	Tower Owner	Vertical Bridge Towers, LLC
	Date Constructed	08/12/2005

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
54457	KQQL	FM

Other Types of Users

Users
1 Land Mobile
FBI

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Structural Study	Tower Structural Study

**Primary
Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1028657
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	45° 22' 59.6" N-
	Longitude (NAD83)	093° 42' 30.9" W-
	Overall Structure Height	1508.84 feet
	Support Structure Height	1502.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	944.87 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	SpectraSite Communications, LLC. through American Towers, LLC.
	Date Constructed	01/01/1997

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	180
	Explanation	Required by tower landlord
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-16 EVO	\$1,102,290.00	\$770,234.10		\$149,571.75	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$615,944.10	See attached Rohde & Schwarz Quote #802-037527.2. Taxes of 39,649.10 included in estimate.	\$149,571.75	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A
Other -- Building Addition Size: 420.0	<i>\$35,040.00</i>	\$35,040.00	See attached Stone Construction, Inc. Quote #01 for cost of Concrete & Masonry work in the transmitter building. See page 3 of Quote (Exterior Concrete & Masonry) for documentation on dimensions of building addition.	N/A	N/A
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

Removal of Existing Equipment	\$25,000.00	\$25,000.00	See attached Removal of Existing Equipment Exhibit.	N/A	N/A
Other Electrical Service: Electrical Installation for replacement transmitter	\$50,000.00	\$50,000.00	N/A	N/A	N/A
Sub-total	\$1,102,290.00	\$770,234.10	N/A	\$149,571.75	N/A
Total for all systems	\$2,530,283.60	\$1,607,586.80	N/A	\$731,374.63	N/A

Components

Actual Information	
Description	File Name

<p>UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW</p>	<table> <tr> <td data-bbox="710 174 1013 208">Component Description:</td><td data-bbox="1150 174 1353 645">Full cost of additional installation materials needed for primary transmitter operations. Supporting documentation attached. This invoice has been paid.</td></tr> <tr> <td data-bbox="710 656 817 689">Amount:</td><td data-bbox="1150 656 1268 689">\$5,498.00</td></tr> <tr> <td data-bbox="710 790 1013 824">Component Description:</td><td data-bbox="1150 790 1361 1059">25% "down payment" for Rohde & Schwarz transmitter. Supporting documentation attached.</td></tr> <tr> <td data-bbox="710 1070 817 1104">Amount:</td><td data-bbox="1150 1070 1297 1104">\$144,073.75</td></tr> </table>	Component Description:	Full cost of additional installation materials needed for primary transmitter operations. Supporting documentation attached. This invoice has been paid.	Amount:	\$5,498.00	Component Description:	25% "down payment" for Rohde & Schwarz transmitter. Supporting documentation attached.	Amount:	\$144,073.75
Component Description:	Full cost of additional installation materials needed for primary transmitter operations. Supporting documentation attached. This invoice has been paid.								
Amount:	\$5,498.00								
Component Description:	25% "down payment" for Rohde & Schwarz transmitter. Supporting documentation attached.								
Amount:	\$144,073.75								
5 Ton system	Information not provided.								
Other -- Building Addition Size: 420.0	Information not provided.								
RF Interconnect	Information not provided.								
Removal of Existing Equipment	Information not provided.								
Other Electrical Service: Electrical Installation for replacement transmitter	Information not provided.								

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-20DSC /VP-R C170	\$501,440.00	\$96,510.50		\$146,585.70	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	See attached Dielectric Quote #700067CMZ-3	\$14,782.50	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,298.00	See attached Dielectric Quote #700067CMZ-3	\$9,268.20	N/A
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$0.00	This item is a duplicate entry that is being generated by the LMS due to a technical error. The FCC has been made aware of this issue. The estimated cost of \$0.00 has been input only for the purpose of clicking to the subsequent cost section.	\$58,387.50	Duplicate line item.
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See attached Dielectric Quote #700067CMZ- 3	\$5,760.00	N/A
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$58,387.50	***System Notice: Estimate adjusted and locked because line has been superseded. ***Cost of vertical polarization not included in estimate. See attached Dielectric Quote 700067CMZ- 3	\$58,387.50	N/A
Sub-total	\$501,440.00	\$96,510.50	N/A	\$146,585.70	N/A

Total for all systems	\$2,530,283.60	\$1,607,586.80	N/A	\$731,374.63	N/A
------------------------------	----------------	----------------	-----	--------------	-----

Components

Actual Information	
Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:
	45% "down payment" for side mount brackets. Supporting documentation and explanation of variance attached. This invoice has been paid.
	Amount:
	\$7,391.25
	Component Description:
	45% "prior to ship" payment for side mount brackets. Supporting documentation and explanation of variance attached. This invoice has been paid.
	Amount:
	\$7,391.25

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1380 571"> <p>45% "prior to ship" payment for primary elbow complex. Supporting documentation and explanation of variance attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="710 571 821 616">Amount:</td><td data-bbox="1149 571 1268 616">\$4,634.10</td></tr> <tr> <td data-bbox="710 705 1013 750">Component Description:</td><td data-bbox="1149 705 1380 1108"> <p>45% "down payment" for primary elbow complex. Supporting documentation and explanation of variance attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="710 1108 821 1153">Amount:</td><td data-bbox="1149 1108 1268 1153">\$4,634.10</td></tr> </table>	Component Description:	<p>45% "prior to ship" payment for primary elbow complex. Supporting documentation and explanation of variance attached. This invoice has been paid.</p>	Amount:	\$4,634.10	Component Description:	<p>45% "down payment" for primary elbow complex. Supporting documentation and explanation of variance attached. This invoice has been paid.</p>	Amount:	\$4,634.10
Component Description:	<p>45% "prior to ship" payment for primary elbow complex. Supporting documentation and explanation of variance attached. This invoice has been paid.</p>								
Amount:	\$4,634.10								
Component Description:	<p>45% "down payment" for primary elbow complex. Supporting documentation and explanation of variance attached. This invoice has been paid.</p>								
Amount:	\$4,634.10								
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>								
<p>UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="710 1467 1013 1512">Component Description:</td><td data-bbox="1149 1467 1380 1825"> <p>45% "prior to ship" payment for primary antenna. Supporting documentation and explanation of variance attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="710 1825 821 1870">Amount:</td><td data-bbox="1149 1825 1284 1870">\$58,387.50</td></tr> </table>	Component Description:	<p>45% "prior to ship" payment for primary antenna. Supporting documentation and explanation of variance attached. This invoice has been paid.</p>	Amount:	\$58,387.50				
Component Description:	<p>45% "prior to ship" payment for primary antenna. Supporting documentation and explanation of variance attached. This invoice has been paid.</p>								
Amount:	\$58,387.50								

Sweep test of existing antenna	<div data-bbox="708 165 1426 636"> <p>Component Description: 45% "down payment" for repack sweep of primary antenna operations. Supporting documentation and explanation of variance attached. This invoice has been paid.</p> <p>Amount: \$2,880.00</p> </div> <div data-bbox="708 748 1426 1196"> <p>Component Description: 45% "prior to ship" payment for repack sweep of primary operations. Supporting documentation and explanation of variance attached. This invoice has been paid.</p> <p>Amount: \$2,880.00</p> </div>
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<div data-bbox="708 1319 1426 1767"> <p>Component Description: 45% "down payment" for primary side mount antenna. Supporting documentation and explanation of variance attached. This invoice has been paid.</p> <p>Amount: \$58,387.50</p> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$223,550.00	\$150,276.60		\$129,488.94	
Rigid Transmission Line - copper, 6 1/8"	\$217,150.00	\$143,876.60	See attached Dielectric Quote #700067CMZ-3	\$129,488.94	N/A
Sweep existing transmission line	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$223,550.00	\$150,276.60	N/A	\$129,488.94	N/A
Total for all systems	\$2,530,283.60	\$1,607,586.80	N/A	\$731,374.63	N/A

Components

Actual Information Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<div><div>Component Description:</div><div>45% "prior to ship" payment for primary transmission line. Supporting documentation and explanation of variance attached. This invoice has been paid.</div><div>Amount:</div><div>\$62,424.49</div></div>

	<div> <div> Component Description: </div> <div> 45% "down payment" for transmission line flanges. Supporting documentation and explanation of variance attached. This invoice has been paid. </div> </div> <div> <div> Amount: </div> <div> \$2,319.98 </div> </div>
	<div> <div> Component Description: </div> <div> 45% "down payment" for primary transmission line. Supporting documentation and explanation of variance attached. This invoice has been paid. </div> </div> <div> <div> Amount: </div> <div> \$62,424.49 </div> </div>
	<div> <div> Component Description: </div> <div> 45% "prior to ship" payment for transmission line cut pieces. Supporting documentation and explanation of variance attached. This invoice has been paid. </div> </div> <div> <div> Amount: </div> <div> \$2,319.98 </div> </div>
Sweep existing transmission line	Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$199,547.00		\$149,660.25	
Tall Tower (greater than 500')	\$210,500.00	\$199,547.00	See Worldwide Communications Quote #S-18-856	\$149,660.25	N/A
Primary Tower LTOWER	\$213,973.60	\$137,923.60		\$149,700.00	
Tall Tower (greater than 500')	\$210,500.00	\$134,450.00	See Worldwide Communications Quote #S-18-856	\$146,450.00	Cost of Tower Crew Downtime due to weather related factors out of ION's control contributed to \$12,000 variance.
Tower Structural Study	\$3,473.60	\$3,473.60	See attached Vertical Bridge Engineering Quote #01. Taxes of \$223.60 included in estimate.	\$3,250.00	N/A
Sub-total	\$424,473.60	\$337,470.60	N/A	\$299,360.25	N/A
Total for all systems	\$2,530,283.60	\$1,607,586.80	N/A	\$731,374.63	N/A

Components

Actual Information	File Name	
Description		
Tall Tower (greater than 500')	Component Description:	10% "deposit" payment for tower service. Supporting documentation attached. This invoice has been paid.
	Amount:	\$19,954.70
	Component Description:	65% "mobilization" payment for tower service. Supporting documentation attached. This invoice has been paid.
	Amount:	\$129,705.55

Tall Tower (greater than 500')

Component Description:

Cost of Downtime for Tower Crew due to 3 Days of wind and rain on April 29, April 30, May 1 2018. Supporting documentation attached. This invoice has been paid.

Amount:

\$12,000.00

Component Description:

25% "remaining balance" for tower service. Supporting documentation attached. This invoice has been paid.

Amount:

\$33,612.50

Component Description:

10% deposit for tower service. Supporting documentation attached. This invoice has been paid.

Amount:

\$13,445.00

Component Description:

65% "mobilization" payment for tower service. Supporting documentation attached. This invoice has been paid.

Amount:

\$87,392.50

Tower Structural Study	<table><tr><td data-bbox="694 96 1109 551">Component Description:</td><td data-bbox="1109 96 1434 551">Cost of Tower Structural Study. Supporting documentation attached. This invoice has been paid.</td></tr><tr><td data-bbox="694 551 1109 551">Amount:</td><td data-bbox="1109 551 1434 551">\$3,250.00</td></tr></table>	Component Description:	Cost of Tower Structural Study. Supporting documentation attached. This invoice has been paid.	Amount:	\$3,250.00
Component Description:	Cost of Tower Structural Study. Supporting documentation attached. This invoice has been paid.				
Amount:	\$3,250.00				

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,650.00	\$171,280.00		\$6,367.99	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,742.99	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$28,440.00	\$18,530.00	See AT Exhibits for more information.	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,500.00	N/A
Sub-total	\$189,650.00	\$171,280.00	N/A	\$6,367.99	N/A
Total for all systems	\$2,530,283.60	\$1,607,586.80	N/A	\$731,374.63	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="703 100 1141 683"> <p>Component Description:</p> </td><td data-bbox="1141 100 1428 683"> <p>Invoice for KPXM's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.</p> </td></tr> <tr> <td data-bbox="703 683 1141 750"> <p>Amount:</p> </td><td data-bbox="1141 683 1428 750"> <p>\$4,742.99</p> </td></tr> <tr> <td data-bbox="703 750 1141 1377"> <p>Component Description:</p> </td><td data-bbox="1141 750 1428 1377"> <p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p> </td></tr> <tr> <td data-bbox="703 1377 1141 1485"> <p>Amount:</p> </td><td data-bbox="1141 1377 1428 1485"> <p>\$4,837.97</p> </td></tr> </table>	<p>Component Description:</p>	<p>Invoice for KPXM's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.</p>	<p>Amount:</p>	<p>\$4,742.99</p>	<p>Component Description:</p>	<p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p>	<p>Amount:</p>	<p>\$4,837.97</p>
<p>Component Description:</p>	<p>Invoice for KPXM's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.</p>								
<p>Amount:</p>	<p>\$4,742.99</p>								
<p>Component Description:</p>	<p>Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</p>								
<p>Amount:</p>	<p>\$4,837.97</p>								
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>								
<p>Project management of the transition</p>	<p>Information not provided.</p>								
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	<p>Component Description: Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$125.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Cost of RF consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$1,500.00</p>

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$88,880.00	\$81,815.00		\$0.00	
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,800.00</i>	\$1,800.00	N/A	N/A	N/A
Sub-total	\$88,880.00	\$81,815.00	N/A	\$0.00	N/A
Total for all systems	\$2,530,283.60	\$1,607,586.80	N/A	\$731,374.63	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,530,283.60	\$1,607,586.80	\$731,374.63

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>06/29/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>06/29/2018</p>

Attachments