

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 57219 Service: DTV Call KCEC Channel: 32 (UHF)

Sign:

File **0000028025**

Number:

ID:

FRN: **0002531630** Date **05/03**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|----------------------|-------------------|
| SPANISH TELEVISION OF DENVER, INC. Doing Business As: SPANISH TELEVISION OF DENVER, INC. | Christopher G. Wood 5999 CENTER DRIVE LOS ANGELES, CA 90045 United States | +1 (310) 348- 3600 | CWOOD@UNIVISION. NET | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Address | Phone | Email |
|-----------------|--|--|
| Theodore Stoner | +1 (513) 608- | tstoner@univision. |
| Street | 0306 | net |
| Miami, FL 33178 | | |
| | Theodore Stoner 9405 NW 41st Street Miami, FL 33178 | Theodore Stoner +1 (513) 608- 9405 NW 41st 0308 Street |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace existing single-channel antenna with wideband antenna, allowing operation on both pre- and post- cutover channels. Install new mask filter and main/auxiliary transmitters. Details are provided in the attached Implementation Plan. |

Transmitters

| S Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Operation during main transmitter maintenance, failure, or when reduced power is needed. |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DHD30P1 |
| | Year | 2005 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 7.25 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | THU9-5evo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 8.2 kW |
| | Justification for New Transmitter | Amplifiers of existing transmitter are incapable of operation above channel 26, have been discontinued by the manufacturer, and replacements are otherwise unavailable. |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | | , |

| | Rigid Conduit and Wiring | No |
|---|--|-----|
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|--|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | CTT-U- DCX-2 |
| | Year | 2003 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9-24evo |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 37 kW |
| | Justification for New Transmitter | Channel change of existing IOT transmitter not supported. See attached replacement analysis document and R&S quote. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |

| | Size | N/A |
|---|--|--|
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | Installation of 480: 400V transformer, distribution apparatus, and conduit /wiring to provide primary power to transmitter and ancillaries |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmittor

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|-----------------------------|
| Model | TFU- 22DSC-R 3S200 DC |
| Year | 2006 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 650.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | SBBEP- 24C170 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing antenna is incapable of operation on post- repack channel. There is no available aperture on the tower for a new antenna. Only a wideband antenna will permit continuity of operation across the cutover to the new channel. |

Other Antenna Costs

| sponse |
|--------|
| |
| |
| Ą |
| Ą |
| A |
| A |
| |
| 4 |

| | Broadband or Single Channel? | N/A |
|--------------------------|---|-----|
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 4 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 800.00 MHz |
| | Design power capacity in use | 85.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 300.0 kW |
| | Manufacturer | |
| | Model | PHP-4 |
| | Year | 1999 |

| Justification for New Antenna | Continuity of operation during replacement of main antenna - this request is for a new feed harness to distribute power to 4 existing panels stored at a sister |
|-------------------------------|---|
| | |
| | |
| | station. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Interim Antenna

Other Antenna Cost Not Listed

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 325 feet per run |

Other Transmission Line Expenses Not Listed

Primary

Transmission loinetion not provided.

Interim

New Transmission Line

| Transmissio | n Section | Question | Response |
|-------------|-----------------------|---|---|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 3 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 175 feet per run |
| | | Justification for New Transmission Line | Feed temporary antenna to maintain service during replacement of KRMA- TV and KTFD-DT main antennas |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1023484 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 39° 40' 17.4" N- |
| | Longitude (NAD83) | 105° 13' 08.0" W- |
| | Overall Structure Height | 273.95 feet |
| | Support Structure Height | 271.98 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 7685.60 feet |
|--|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Bear Creek Development Corporation |
| Date Constructed | 11/08/1988 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 37101 | KETD | DTV |
| 83535 | KVOD | FM |
| 35574 | KQKS | FM |
| 26929 | KQMT | FM |
| 14040 | KRMA-TV | DTV |
| 67844 | KOSI | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 520 |
| | Explanation | Univision stations are only staffed for daily station operations and minor equipment changes, major projects are contracted out externally. The large volume of work associated with repack schedule requires using external project management resources. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|---------------------------------------|--|-----|
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | |

| RF exposure measurements | Yes |
|--------------------------------------|-----|
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------------------|---|
| Station Coordination | Coordinate proposed operation with Table Mountain |

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter THU9-24evo | \$1,507,000.00 | \$1,014,650.00 | | \$0.00 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$980,650.00 | R&S quote plus 7.65% sales/use tax on equipment | N/A | N/A |
| Other Electrical Service: Installation of 480:400V transformer, distribution apparatus, and conduit /wiring to provide primary power to transmitter and ancillaries | \$34,000.00 | \$34,000.00 | See attached Electrical Distribution Cost document | N/A | N/A |
| Auxiliary Transmitter THU9-5evo | \$494,500.00 | \$350,000.00 | | \$0.00 | |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$350,000.00 | N/A | N/A | N/A |
| Sub-total | \$2,001,500.00 | \$1,364,650.00 | N/A | \$0.00 | N/A |

Total for all \$3,140,100.60 \$1,848,167.89 N/A \$25,765.00 N/A **systems**

Components

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost |
|--|--------------------------------|-------------------|---|----------------|-------------|
| Interim Antenna PHP-4 | \$189,500.00 | \$16,612.55 | | \$0.00 | |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$16,612.55 | Radio Frequency Systems Quote #20058056 and Invoice #16465504 | N/A | N/A |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 300 horizontally polarized | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Primary Antenna SBBEP- 24C170 | \$202,525.60 | \$197,905.60 | | \$0.00 | |
| UHF - High Power, Side Mount, basic slot antenna, 650 kW input, directional,, elliptically or circularly polarized | \$172,645.60 | \$172,645.60 | RFS Quote 20062711 | N/A | N/A |

| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
|--|----------------|----------------|---------------------------------------|-------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$18,860.00 | Includes 7.65% sales/use tax | N/A | N/A |
| Sub-total | \$392,025.60 | \$214,518.15 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,140,100.60 | \$1,848,167.89 | N/A | \$25,765.00 | N/A |

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$10,325.00 | \$10,422.24 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$10,325.00 | \$10,422.24 | Per RFS Invoice 16465503 | N/A | N/A |
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$10,325.00 | \$10,422.24 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,140,100.60 | \$1,848,167.89 | N/A | \$25,765.00 | N/A |

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$591,600.00 | \$141,000.00 | | \$0.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$60,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$6,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$75,000.00 | N/A | N/A | N/A |
| Sub-total | \$591,600.00 | \$141,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,140,100.60 | \$1,848,167.89 | N/A | \$25,765.00 | N/A |

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Outside Professional Services | \$131,820.00 | \$109,312.50 | | \$25,265.00 | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$1,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$3,562.50 | Broadcast Transmission Services #7B | \$3,562.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$6,500.00 | du Treil, Lundin & Rackley invoices #242884 & others | \$4,000.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|-------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$1,000.00 | N/A |
| Project management of the transition | \$82,160.00 | \$78,000.00 | N/A | \$16,702.50 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$10,000.00 | N/A | \$0.00 | N/A |
| Sub-total | \$131,820.00 | \$109,312.50 | N/A | \$25,265.00 | N/A |
| Total for all systems | \$3,140,100.60 | \$1,848,167.89 | N/A | \$25,765.00 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |

Perform engineering study for new channel assignment and antenna development

Component Description: Transmission

facility analysis & design- antenna optimization

Amount: \$2,750.00

Component Description: Advise

measurements on

temp antenna

Amount: \$62.50

Component Description: Antenna & ERP

optimization analysis - STA preparation support

Amount: \$500.00

Component Description: KCEC-DT-590-

Outside RF consulting Engineering Services

Amount: \$250.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Engineering study

work for new channel assignment

including antenna development (Custom Antenna) and preparation of the engineering section of FCC Form 2100 (90 day construction permit application).

Amount: \$1,750.00

Component Description: Professional Services \$875.00 Amount: **Component Description:** Prepare an amendment to KCEC-DT's repack application (proposal 7/6 /2018) to protect the Table Mountain facility \$250.00 **Amount: Component Description:** RF Eng -Construction Permit Application (Main) Amount: \$250.00 **Component Description:** Prepare an amendment to KCEC-DT's repack application (proposal 7/6 /2018) to protect the Table Mountain facility Amount: \$875.00 Information not provided. Information not provided.

Prepare engineering

Prepare and or review reimbursement form

Attorney Fees -Prepare

and File FCC Form 2100 (main), License to Cover

Information not provided.

Application

Application

section of FCC Form 2100 (main), License to Cover

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|---|---------------------------|---------------------------------|
| Prepare request for Special Temporary Authorization | Component Description: | KCEC-DT-530-RF Eng - Special |
| | | Temporary Authorization |

| Project management of the ransition | Component Description: | Project |
|-------------------------------------|---------------------------|-------------|
| | | Management |
| | Amount: | \$2,769.35 |
| | Component Description: | Project mgt |
| | Amount: | \$2,343.80 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$2,087.35 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$2,705.55 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$2,536.95 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$2,857.20 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$1,402.30 |
| RF Exposure Measurements | Information not provided. | |

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$12,830.00 | \$8,265.00 | | \$500.00 | |
| Station Coordination | \$750.00 | \$750.00 | N/A | \$500.00 | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$7,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Sub-total | \$12,830.00 | \$8,265.00 | N/A | \$500.00 | N/A |
| Total for all systems | \$3,140,100.60 | \$1,848,167.89 | N/A | \$25,765.00 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|------------------------|-------------------------------------|
| Station Coordination | Component Description: | Coordinate |
| | | proposed KTFS- DT operation with |
| | | Table Mountain |
| | Amount: | \$500.00 |
| | | |

| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
|---|---------------------------|
| DTV Medical Facility Notification | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$3,140,100.60 | \$1,848,167.89 | \$25,765.00 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Marcello Enriquez Senior Finance Analyst

05/03/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Marcello Enriquez Senior Finance Analyst

05/03/2019

Attachments