

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 71586 Service: DTV Call KCNS Channel: 39 (UHF)

Sign:

ID:

File **0000028449** 

Number:

FRN: **0029023009** Date **11/15** 

Submitted: /2018

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant                          | Address  | Phone                    | Email                   | Applicant<br>Type               |
|------------------------------------|--|--------------------------|-------------------------|---------------------------------|
| NRJ TV SAN FRAN<br>LICENSE CO, LLC | Robert Andrews 722 S DENTON TAP ROAD STE 130 COPPELL, TX 75019 United States | +1 (972)<br>947-<br>3391 | bob@nrjventures.<br>com | Limited<br>Liability<br>Company |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
|           |         |       |       |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes   |
|--|---|
| Briefly describe transition plan   | Tower Mgt Co will manage all aspects of combiner and antenna installation. KCNS will install new transmitter and coordinate the transition with tower owner and other stations. |

#### **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                                    | Question   | Response                 |
|--|--|--------------------------|
| Existing Transmitter Description           | Type of change   | Purchase<br>New          |
|  | Use  | Primary<br>(Main)        |
|  | Description of Use   | N/A                      |
|  | Ownership  | Owned                    |
|  | Owner  | N/A                      |
|  | Site   | N/A                      |
|  | Is this transmitter currently shared with another station? | No                       |
|  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter Manufacturer and Type | Manufacturer   |                          |
|  | Model  | Paragon<br>DCXP-2        |
|  | Year   | 2007                     |
|  | Туре   | Inductive<br>Output Tube |
|  | IOT Power Type   | Two                      |
|  | Power Capacity   | 40 kW                    |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-72   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid<br>Cooled   |
|                 | Solid State Power capacity                | 47 kW  |
|                 | Justification for New Transmitter         | Cost of retuning (including interim transmitter) exceeds replacement cost. Proposed solid state replacement less expensive than IOT replacement. See attached statement. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Question                              | Response                              |
|---------------------------------------|---------------------------------------|
| Service Entrance (3 phases 800A 208V) | No                                    |
| Switchgear (industrial 800 amp)       | No                                    |
|                                       | Service Entrance (3 phases 800A 208V) |

|   | Transformer (480V)   | No   |
|---|--|--|
|   | Power  | N/A  |
|   | Rigid Conduit and Wiring   | Yes  |
|   | Size   | 3 inches   |
|   | Length   | 120.0 feet   |
|   | Other Electrical Service   | Yes  |
|   | Description  | Install additional 400A service disconnect, LV transformer, Surge suppressor |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No   |
|   | Туре   | N/A  |
|   | Size   | N/A  |
|   | Other Size   | N/A  |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No   |
|   | Size   | N/A  |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                       | Description                                     |
|----------------------------|---|
| Installation Crew Expenses | Travel, Per Diem, Lodging for installation crew |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Retune<br>Existing |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Leased             |
|                              | Owner  | Sutro<br>Tower Inc |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | Yes                |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Moun           |
|                              | Antenna position in stack  | Тор                |
|                              | Polarization   | Elliptical         |
|                              | Туре   | Broadband<br>Panel |
|                              | Number of Stations Supported                                     | 4                  |
|                              | Number of Panels   | 14                 |
|                              | Design power capacity in use                                     | 100.0 %            |

| Lower Limit                     | 518.00 MHz                      |
|---------------------------------|---------------------------------|
| Upper Limit                     | 698.00 MHz                      |
| Other Antenna Type              | N/A                             |
| ERP: (Effective Radiated Power) | 1000.0 kW                       |
| Manufacturer                    | Dielectric                      |
| Model                           | TUM20-<br>C5SP-14<br>/60H-2_R-T |
| Year                            | 2007                            |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 35500       | KQED      |

#### Primary Antenna

#### **Adjustment to Existing Antenna**

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

#### Primary Antenna

#### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 2          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

## Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 30                |
| 32                |

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

#### Auxiliary Antenna

#### **Add Antenna Information**

| Section                      | Question  | Response              |
|------------------------------|---|-----------------------|
| Existing Antenna Description | Type of change  | Retune<br>Existing    |
|                              | Antenna Use   | Auxiliary<br>(Backup) |
|                              | Description of Use  | Aux Backup            |
|                              | Ownership   | Leased                |
|                              | Owner   | Sutro<br>Tower Inc    |
|                              | Site  | N/A                   |
|                              | Is this antenna currently shared with any other stations?       | Yes                   |
|                              | Is this antenna directional?                                    | Yes                   |
|                              | Is antenna in operating condition?                              | Yes                   |
|                              | Is antenna located on or in close proximity to an antenna farm? | Yes                   |
| Existing Antenna             | Class   | Full Power            |
| Manufacturer and Type        | Mounting  | Top Mount             |
|                              | Antenna position in stack                                       | Bottom                |
|                              | Polarization  | Horizontal            |

| Туре                            | Broadband<br>Panel      |
|---------------------------------|-------------------------|
| Number of Stations Supported    | 5                       |
| Number of Panels                | 12                      |
| Design power capacity in use    | 100.0 %                 |
| Lower Limit                     | 470.00 MHz              |
| Upper Limit                     | 860.00 MHz              |
| Other Antenna Type              | N/A                     |
| ERP: (Effective Radiated Power) | 500.0 kW                |
| Manufacturer                    | Dielectric              |
| Model                           | TUA-C4SP-<br>12/40U-1-S |
| Year                            | 2007                    |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 51429       | KFSF-DT   |
| 35500       | KQED      |
| 43095       | KMTP-TV   |
| 58912       | KCSM-TV   |
| 69619       | KBCW      |

#### Auxiliary Antenna

#### **Adjustment to Existing Antenna**

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

#### Auxiliary Antenna

#### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 4          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |

## Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 28                |
| 30                |
| 32                |
| 34                |

#### Auxiliary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

| Transmission Seffien                  | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

#### Primary Transmission

#### **Existing Transmission Line**

| Section  | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Leased              |
|  | Owner  | Sutro<br>Tower Inc  |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | Yes                 |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric          |
|  | Туре   | Rigid               |
|  | Diameter   | 6 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | Broadband           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 950 feet<br>per run |

#### Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 58912       | KCSM-TV   |
| 35500       | KQED      |
| 43095       | KMTP-TV   |

### Primary

#### Other Transmission Line Expenses Not Listed

| Transmission | Name                 | Description  |
|--------------|----------------------|--|
|              | Retune Existing Line | Retune line, Install additional components and test as necessary for new CH. |

#### **Auxiliary** Transmission

#### **Add Transmission Line**

| n Line<br>Section                                | Question   | Response              |
|--|--|-----------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing   |
|  | Use  | Auxiliary<br>(Backup) |
|  | Description of Use   | Aux Backup            |
|  | Ownership  | Leased                |
|  | Owner  | Sutro<br>Tower Inc    |
|  | Site   | N/A                   |
|  | Is this transmission currently shared with any other stations? | Yes                   |
|  | Is Transmission Line in operating condition?                   | Yes                   |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric            |
|  | Туре   | Rigid                 |
|  | Diameter   | 6 1/8 inches          |
|  |  |                       |

| Other Diameter          | N/A                 |
|-------------------------|---------------------|
| Segment Length          | Broadband           |
| Other Segment Length    | N/A                 |
| Number of parallel runs | 1                   |
| Length                  | 750 feet<br>per run |

#### Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| SM-TV |
|-------|
| ED    |
| CW    |
| TP-TV |
|       |

#### Other Transmission Line Expenses Not Listed

#### **Auxiliary** Transmission Line Description **Retune Existing Line** Retune, install additional components and test lines for new channel

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                          | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Leased               |
|   | Is this tower consider Complex?                         | Candelabra           |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | No                   |
|   | Is tower documented for structural analysis?            | Yes                  |
|   | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes                  |
|   | ASR Number  | 1001289              |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 37° 45'<br>19.0" N-  |
|   | Longitude (NAD83)                                       | 122° 27'<br>10.0" W- |
|   | Overall Structure Height                                | 976.69 fee           |
|   | Support Structure Height                                | 779.85 fee           |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 833.98 fee           |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | SUTRO<br>TOWER<br>INC                                |
| Date Constructed | 03/27/1998   |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 35500       | KQED      | DTV     |
| 35703       | KTVU      | DTV     |
| 43095       | KMTP-TV   | DTV     |
| 51429       | KFSF-DT   | DTV     |
| 65526       | KRON-TV   | DTV     |
| 54770       | KFOG      | FM      |
| 69619       | KBCW      | DTV     |
| 25452       | KPIX-TV   | DTV     |
| 34470       | KGO-TV    | DTV     |
| 59964       | KISQ      | FM      |
| 6380        | KOIT      | FM      |
| 65484       | KOSF      | FM      |
| 70032       | KSOL      | FM      |

#### Primary Tower

#### **Tower Modification Costs**

| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for tower with candelabra |
|----------------------|--|--|
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed         |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response   |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs             | Complex Tower                     | Candelabra |
| Helicopter Services<br>Required | Are helicopter services required? | No         |

#### Primary Tower

#### **Other Tower Expenses Not Listed**

Information not provided.

Outside Professional

| Section  | Question   | Response   |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes  |
|  | Number of Hours  | 700  |
|  | Explanation  | Complex tower and transition require substantial coordination with vendors, governments, and other tenants on Sutro tower. Transmitter installation logistics and planning. 125hr rate |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare request for Special Temporary Authority                              | Yes  |
|  | Quantity   | 1  |
|  | Do you have Distributed Transmission System engineering services?            | N/A  |
|  | Critical Facility  | N/A  |
|  | Terrain-Shielded Facility  | N/A  |

|                                       | · ·  |     |
|---------------------------------------|--|-----|
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility Yes   | Yes |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | Yes |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 1   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | No  |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | Yes |
|                                       | RF exposure measurements   | Yes |
|                                       | Additional Field Engineering Service   | No  |
|                                       | Number of Days   | N/A |
|                                       | Justification  | N/A |

#### Outside Professional

#### Other Professional Services Expenses Not Listed

| Services Costs  | Description   |
|---|---|
| Alternate Site Study  | Engineering, antenna designs, architectural budgeting etc   |
| Neighborhood RF Survey                                      | Local RF Survey required by planning commision  |
| Outside Consultant Expenses                                 | Travel, Per Diem, Lodging etc for outside consultant on-site visits   |
| Post Assignment Antenna Studies                             | Antenna design, application data, vertical sketches for structural eng, cost estimates  |
| Schedule 387 quarterly reports                              | Legal fees for preparation and review of quarterly Schedule 387 progress reports  |
| Architectural Engineering: Transmission<br>Space Alteration | Detailed site layout planning for installation of transmitter, trans lines, and other equipment, including calculation of resultant floor and ceiling loads. Includes preparation of 3D construction drawings for local permitting process. |

## Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | Yes      |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

## Other Expenses

#### Other Expenses Not Listed

| Name      | Description   |
|-----------|---|
| Sales Tax | Sales tax on items pertaining to transmission lines, combiners, antennas and lines. |

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost Justification   | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-72   | \$1,519,290.00                 | \$1,297,197.00    |  | \$379,960.25 |                              |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>35 - 50 kW                                  | \$1,473,000.00                 | \$1,251,267.00    | N/A  | \$376,615.76 | N/A                          |
| 3" Rigid<br>Conduit<br>and Wiring<br>(Cost per<br>foot)  | \$6,240.00                     | \$5,880.00        | N/A  | N/A          | N/A                          |
| Other Electrical Service: Install additional 400A service disconnect, LV transformer, Surge suppressor | \$35,000.00                    | \$35,000.00       | Estimated cost for adding additional equipment for new transmitter. Required for proper pre-air testing. | \$3,344.49   | N/A                          |
| Installation<br>Crew<br>Expenses   | \$5,050.00                     | \$5,050.00        | On-site for<br>transmitter<br>installation<br>crew. Not<br>included on<br>transmitter<br>quote.          | N/A          | N/A                          |
| Sub-total  | \$1,519,290.00                 | \$1,297,197.00    | N/A  | \$379,960.25 | N/A                          |
| Total for all systems  | \$4,380,024.78                 | \$2,775,609.18    | N/A  | \$675,542.15 | N/A                          |

#### Components

| Actual Information Description   | File Name                       |   |
|--|---------------------------------|---|
| UHF - Liquid Cooled Solid<br>State Transmitter 35 - 50 kW  | Component Description:  Amount: | Down payment of<br>33% of items A,<br>B, D and E on<br>Quote Q-78277<br>for GatesAir<br>Transmitter<br>\$376,615.76 |
| 3" Rigid Conduit and Wiring (Cost per foot)  | Information not provided.       |   |
| Other Electrical Service:<br>Install additional 400A<br>service disconnect, LV<br>transformer, Surge<br>suppressor | Component Description:  Amount: | Down payment of<br>33% of item C<br>(Electrical) for<br>GatesAir<br>Transmitter, per<br>Quote Q-78277<br>\$3,344.49 |
| Installation Crew Expenses   | Information not provided.       |   |

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|-----------------------------|-------------------|--|-------------|------------------------------|
| Primary<br>Antenna<br>TUM20-<br>C5SP-14<br>/60H-2_R-T   | \$1,180,930.00              | \$107,210.00      |  | \$6,487.51  |                              |
| New combiner, cost per channel (without antenna)  | \$84,200.00                 | \$100,970.00      | Very complex system as required by Sutro Tower. Incl design, purchase, install and remove old unit. Entire cost triggered by KCNS channel change because other user is not changing channel. | \$6,487.51  | N/A                          |
| Sweep test of existing antenna  | \$6,730.00                  | \$6,240.00        | N/A  | N/A         | N/A                          |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), Four<br>Station<br>broadband<br>panel<br>antenna,<br>elliptically | \$1,090,000.00              | \$0.00            | N/A  | N/A         | N/A                          |

or circularly polarized

| Auxiliary<br>Antenna<br>TUA-C4SP-<br>12/40U-1-S  | \$90,930.00    | \$72,600.00    |               | \$0.00       |     |
|--|----------------|----------------|---------------|--------------|-----|
| New combiner, cost per channel (without antenna)   | \$84,200.00    | \$66,360.00    | KCNS<br>Share | N/A          | N/A |
| Sweep test of existing antenna   | \$6,730.00     | \$6,240.00     | N/A           | N/A          | N/A |
| UHF - High<br>Power Top<br>Mount Five<br>Station<br>broadband<br>panel<br>antenna<br>horizontally<br>polarized | \$0.00         | \$0.00         | N/A           | N/A          | N/A |
| Sub-total  | \$1,271,860.00 | \$179,810.00   | N/A           | \$6,487.51   | N/A |
| Total for all systems  | \$4,380,024.78 | \$2,775,609.18 | N/A           | \$675,542.15 | N/A |

#### Components

| Actual Information Description                   | File Name |
|--|-----------|
| New combiner, cost per channel (without antenna) |           |

|  | Component Description:  Amount: | Preliminary TL parts list, reconfiguration of combiners. See cover letter for explanation of why request is \$217.50 lower than invoice \$4,024.41 |
|--|---------------------------------|--|
|  | Component Description:          | Preliminary TL   |
|  | Amount:                         | parts list, reconfiguration of combiners \$2,463.10  |
| Sweep test of existing antenna   | Information not provided.       |  |
| UHF - High Power Top<br>Mount (200-1000 kW), Four<br>Station broadband panel<br>antenna, elliptically or<br>circularly polarized | Information not provided.       |  |
| New combiner, cost per channel (without antenna)   | Information not provided.       |  |
| Sweep test of existing antenna   | Information not provided.       |  |
| UHF - High Power Top<br>Mount Five Station<br>broadband panel antenna<br>horizontally polarized                                  | Information not provided.       |  |

## **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|-----------------------------------|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Transmission<br>Line   | \$259,102.00                   | \$259,102.00      |   | \$0.00       |                              |
| Retune<br>Existing Line           | \$259,102.00                   | \$259,102.00      | KCNS Share. Retune of lines required by Sutro system for new channel. See Sutro Cost Estimate attachment.             | N/A          | N/A                          |
| Auxiliary<br>Transmission<br>Line | \$128,574.00                   | \$128,574.00      |   | \$0.00       |                              |
| Retune<br>Existing Line           | \$128,574.00                   | \$128,574.00      | KCNS Share. Retune of existing lines as required by Sutro system for new channel. See Sutro Cost Estimate attachment. | N/A          | N/A                          |
| Sub-total                         | \$387,676.00                   | \$387,676.00      | N/A   | \$0.00       | N/A                          |
| Total for all systems             | \$4,380,024.78                 | \$2,775,609.18    | N/A   | \$675,542.15 | N/A                          |

#### Components

Information not provided.

## **Cost** Information

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                                     | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Tower<br>TOWER   | \$441,000.00                   | \$167,165.00      |  | \$68,174.09  |                              |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                   | \$152,165.00      | N/A  | \$53,213.47  | N/A                          |
| Structural engineering tower load study for a documented tower with candelabra        | \$20,000.00                    | \$15,000.00       | revised upwards Nov 15, 2018 based on actual expenses incurred to date | \$14,960.62  | N/A                          |
| Sub-total   | \$441,000.00                   | \$167,165.00      | N/A  | \$68,174.09  | N/A                          |
| Total for all systems   | \$4,380,024.78                 | \$2,775,609.18    | N/A  | \$675,542.15 | N/A                          |

#### Components

| Actual Information Description  | File Name |
|---|-----------|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) |           |

Component Description: Architectural

Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

**Amount:** \$1,744.63

Component Description: VSWR Monitoring,

Tower Worker Antenna Lockout,

Replaces Symphony \$1,464.16

**Amount:** 

**Component Description:** 

Architectural
Plans, Building
Mapping, TL
locations, hole
locations,outdoor
cooling equipment
location, plan
submissions

**Amount:** \$6,107.75

Component Description: VSWR Monitoring,

Tower Worker Antenna Lockout,

Replaces Symphony

**Amount:** \$4,183.54

Component Description: VSWR Monitoring,

Tower Worker Antenna Lockout,

Replaces Symphony

**Amount:** \$1,822.11

Component Description: Architectural

Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

**Amount:** \$612.05

Component Description: VSWR Monitoring,

Tower Worker
Antenna Lockout,

Replaces Symphony \$2,091,66

**Amount:** \$2,091.66

Component Description: Architectural

Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

**Amount:** \$471.91

Component Description: VSWR Monitoring,

Tower Worker Antenna Lockout,

Replaces Symphony \$1,569,09

**Amount:** \$1,569.09

Component Description: Architectural

Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

**Amount:** \$854.73

Component Description: Architectural

Plans, Building
Mapping, TL
locations, hole
locations, outdoor
cooling equipment
location, plan
submissions

**Amount:** \$2,285.23

Component Description: Architectural

Plans, Building
Mapping, TL
locations, hole
locations, outdoor
cooling equipment
location, plan
submissions

**Amount:** \$10,460.43

Component Description: Architectural

Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

**Amount:** \$8,439.89

**Component Description:** 

Architectural Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

Amount:

\$1,038.80

**Component Description:** 

Architectural Plans, Building Mapping, TL locations, hole locations, outdoor cooling equipment location, plan submissions

**Amount:** 

\$10,067.49

Structural engineering tower load study for a documented tower with candelabra

**Component Description:** 

**Amount:** 

**Tower Mapping** 

\$118.82

**Component Description:** 

Amount:

**Tower Mapping** \$2,670.83

**Component Description:** 

Amount:

**Tower Mapping** \$1,481.09

**Component Description:** 

**Amount:** 

**Tower Mapping** \$2,888.88

**Component Description:** 

**Amount:** 

**Tower Mapping** \$4,184.71

**Component Description:** 

**Amount:** 

**Tower Mapping** 

\$113.66

Component Description: Tower Mapping

**Amount:** \$268.66

Component Description: Tower Mapping

**Amount:** \$152.41

Component Description: Tower Mapping

**Amount:** \$3,081.56

## **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification   |
|--|-----------------------------|----------------|--|--------------|--|
| Outside<br>Professional<br>Services  | \$416,513.78                | \$404,013.18   |  | \$177,175.04 |  |
| Alternate Site<br>Study  | \$77,607.78                 | \$77,607.78    | Required by Sutro Tower Inc. Very complex system. Updated with actual final cost per Sutro Tower Inc invoice 7960 (attached) | \$77,607.78  | Actual costs higher than original estimate because of cost of obtaining an option to procure an alternate site for repack facilities in the event San Francisco permitting for Sutro Tower modifications is not successful |
| Project<br>management of<br>the transition   | \$110,600.00                | \$86,500.00    | Includes Sutro Costs and KCNS costs for 40 hrs PM @ \$100 hr   | \$20,932.80  | N/A  |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations | \$4,210.00                  | \$23,000.00    | Complex tower situation requires extensive legal work with tower company (Sutro Tower Inc.)                                  | \$22,747.07  | N/A  |

| Revised     |
|-------------|
| estimate    |
| upwards     |
| Nov 15,     |
| 2018 based  |
| on actual   |
| expenses    |
| incurred to |
| date.       |

|  |             |             | expenses incurred to date.  |             |     |
|--|-------------|-------------|---|-------------|-----|
| Architectural Engineering: Transmission Space Alteration | \$54,500.00 | \$54,500.00 | Tower landlord requires detailed engineering of alterations required for installation of transmitter and associated electrical, plumbing, etc. including calculations of floor and ceiling loading and 3D construction drawings suitable for use in permitting. | \$22,547.61 | N/A |
| Schedule 387<br>quarterly<br>reports                     | \$3,125.00  | \$3,125.00  | \$312.50 per<br>quarter (1/2<br>hour legal<br>time) times<br>10 quarters<br>to end of<br>Phase 8  | \$125.00    | N/A |
| Post<br>Assignment<br>Antenna<br>Studies                 | \$15,563.00 | \$15,563.00 | Required<br>by Sutro<br>Tower Inc.  | \$4,786.65  | N/A |

|  |             |             | Very<br>complex<br>system.                 |          |     |
|--|-------------|-------------|--|----------|-----|
| Outside<br>Consultant<br>Expenses  | \$3,720.00  | \$3,720.00  | Project<br>Manager<br>on-site<br>expenses. | N/A      | N/A |
| Neighborhood<br>RF Survey  | \$3,333.00  | \$3,333.00  | Required<br>by local<br>planning<br>board  | N/A      | N/A |
| RF Exposure<br>Measurements  | \$21,050.00 | \$7,844.29  | N/A  | \$0.00   | N/A |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed                         | \$84,200.00 | \$75,000.00 | N/A  | N/A      | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization                       | \$3,680.00  | \$3,500.00  | N/A  | N/A      | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                | \$2,365.00  | \$2,250.00  | N/A  | \$0.00   | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00  | \$4,000.00  | N/A  | \$759.00 | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction                    | \$5,260.00  | \$5,000.00  | N/A  | \$937.50 | N/A |

| Permit<br>Application   |            |             |   |             |     |
|---|------------|-------------|---|-------------|-----|
| Prepare request for Special Temporary Authorization   | \$2,050.00 | \$1,500.00  | N/A   | N/A         | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | \$1,580.00 | \$1,500.00  | N/A   | N/A         | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00 | \$1,500.00  | N/A   | N/A         | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00  | N/A   | \$1,750.00  | N/A |
| Perform engineering study for new channel assignment and antenna development  | \$7,360.00 | \$24,570.11 | KCNS Share. Very complex situation at Mt. Sutro. Requires extensive | \$24,481.63 | N/A |

outside
work using
prime
contractor
Sutro
Tower Inc.

Updated with actual figure from invoice

| Total for all systems        | \$4,380,024.78 | \$2,775,609.18    | N/A     | \$675,542.15 | N/A  |
|------------------------------|----------------|-------------------|---------|--------------|------|
| Sub-total                    | \$416,513.78   | \$404,013.18      | N/A     | \$177,175.04 | N/A  |
| Permit<br>Application        |                |                   |         |              |      |
| (main),<br>Construction      |                |                   |         |              |      |
| Form 2100                    |                |                   |         |              |      |
| section of FCC               |                |                   |         |              |      |
| Prepare engineering          | \$3,155.00     | \$3,000.00        | N/A     | \$0.00       | N/A  |
| wireless                     |                |                   |         |              |      |
| stations and                 |                |                   |         |              |      |
| coordination issues w/ other |                |                   |         |              |      |
| timing and                   |                |                   |         |              |      |
| transition                   | Ψ2,000.00      | <b>42</b> ,000.00 | 1 4/7 1 | . 4/. 1      | 14,1 |
| Address                      | \$2,630.00     | \$2,500.00        | N/A     | N/A          | N/A  |
| reimbursement<br>form        |                |                   |         |              |      |
| review                       |                |                   |         |              |      |
| Prepare and or               | \$2,630.00     | \$2,500.00        | N/A     | \$500.00     | N/A  |

### Components

| Actual Information Description | File Name              |                      |
|--------------------------------|------------------------|----------------------|
| Alternate Site Study           |                        |                      |
|                                | Component Description: | Alternate Site Study |
|                                |                        | engineering, antenna |
|                                |                        | designs,             |
|                                |                        | architectural,       |
|                                |                        | budgeting, etc.      |
|                                | Amount:                | \$5,849.86           |
|                                |                        |                      |
|                                |                        |                      |
|                                |                        |                      |
|                                |                        |                      |

Component Description: Alternate Site Study--

engineering, antenna designs, architectural

,budgeting, etc.

**Amount:** \$44,903.11

Component Description: Alternate Site Study--

engineering, antenna designs, architectural

,budgeting, etc.

**Amount:** \$12,916.66

Component Description: Alternate Site Study--

engineering, antenna

designs, architectural,

budgeting, etc.

**Amount:** \$7,882.05

Component Description: Alternate Site Study--

engineering, antenna

designs,

architectural,

budgeting, etc.

**Amount:** \$6,056.10

Project management of the transition

**Component Description:** 

Amount:

**Project Management** 

\$2,885.90

**Component Description:** 

**Amount:** 

**Project Management** 

\$938.74

**Component Description:** 

**Amount:** 

**Project Management** 

\$944.58

**Component Description:** 

Amount:

**Project Management** 

\$956.25

**Component Description:** 

Amount:

**Project Management** 

\$1,188.75

**Component Description:** 

Amount:

**Project Management** 

\$1,203.74

**Component Description:** 

**Amount:** 

**Project Management** 

\$812.07

**Component Description:** 

Amount:

**Project Management** 

\$5,329.08

**Component Description:** 

Amount:

**Project Management** 

\$1,396.39

**Component Description:** 

Amount:

**Project Management** 

\$2,051.38

**Component Description:** 

Amount:

**Project Management** 

\$146.87

**Component Description:** 

Amount:

**Project Management** 

\$293.75

**Component Description:** 

Amount:

**Project Management** 

\$125.00

**Component Description:** 

Amount:

**Project Management** 

\$889.58

**Component Description:** 

Amount:

**Project Management** 

\$1,032.50

**Component Description:** 

Amount:

**Project Management** 

\$738.22

Attorney Fees -Negotiation of lease and other matters for shared

locations

**Component Description:** 

Legal Fees - Multi-

Station Project

Control

Amount:

\$537.93

**Component Description:** 

Legal Fees-Multi-

Station Project Control

**Amount:** \$655.57

**Component Description:** 

Legal Fees - Multi-

Station Project

Control

**Amount:** \$509.43

**Component Description:** 

Legal Fees - Multi-

Station Project

Control

**Amount:** \$1,276.56

**Component Description:** 

Legal Fees - Multi-

Station Project

Control

**Amount:** \$634.20

Component Description: Legal Fees - Multi-

Station Project

Control

**Amount:** \$274.07

**Component Description:** 

Legal Fees - Multi-

Station Project

Control

**Amount:** \$238.05

**Component Description:**Legal Fees-MultiStation Project

Control

**Amount:** \$12,651.89

Component Description: Legal Fees - Multi-

Station Project

Control

**Amount:** \$283.49

Component Description: Legal Fees - Multi-

Station Project

Control

**Amount:** \$2,001.96

Component Description: Legal Fees - Multi-

Station Project

Control

**Amount:** \$2,281.73

Component Description: Legal Fees- Multi-

Station Project

Control

**Amount:** \$934.48

Component Description: Legal Fees - Multi-

Station Project

Control

**Amount:** \$100.54

Component Description: Legal Fees-Multi-

Station Project

Control

**Amount:** \$367.17

Architectural Engineering: Transmission Space Alteration Component Description: Architectural

engineering services for alteration of

existing space to accommodate new

transmission equipment

**Amount:** \$15,135.11

Component Description: Architectural

engineering services

for alteration of existing space to accommodate new

transmission equipment

**Amount:** \$2,784.00

Component Description: Architectural

engineering services for alteration of existing space to accommodate new

transmission equipment

**Amount:** \$4,628.50

Schedule 387 quarterly

reports

**Component Description:** 0.2 hrs at \$625 to

review quarterly 387

report

**Amount:** \$125.00

Post Assignment Antenna Studies

Component Description: Post Assignment

Antenna Studies

**Amount:** \$233.33

Component Description: Post Assignment

Antenna Studies-antenna design, application data, vertical sketches for

structural

engineering, cost

estimates

**Amount:** \$91.66

Component Description: RF Eng - Post

Assignment Antenna

Studies

**Amount:** \$570.83

Component Description: Removed component

per revised invoices from Sutro; this cost was reallocated to other stations at Sutro

Amount: N/A

Component Description: Post

AssignmentAntenna Studies--antenna design,application

data,

verticalsketches for

structural engineering, costestimates

**Amount:** \$3,890.83

Outside Consultant Information not provided. Expenses

Neighborhood RF Survey Information not provided.

RF Exposure Measurements Information not provided.

Comprehensive coverage verification via field study, if needed

Information not provided.

| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization   | Information not provided.      |  |
|---|--------------------------------|--|
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application   | Information not provided.      |  |
| Attorney Fees - Aux<br>Antenna, prepare and<br>File Form 2100<br>Construction Permit or<br>License Application                      | Component Description: Amount: | Professional Services<br>\$759.00                              |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application                                     | Component Description:         | Legal fees for initial post-auction CP application             |
|   | Amount:                        | \$375.00   |
|   | Component Description:         | 0.9 hrs at \$625 Legal for initial post-auction CP application |
|   | Amount:                        | \$562.50   |
| Prepare request for<br>Special Temporary<br>Authorization   | Information not provided.      |  |
| RF Consulting Engineer<br>Fees- Aux Antenna:<br>Prepare engineering<br>section of FCC Form<br>2100, License to Cover<br>Application | Information not provided.      |  |
| Prepare engineering<br>section of FCC Form<br>2100 (main), License to<br>Cover Application  | Information not provided.      |  |
| RF Consulting Engineer Fees- Aux Antenna:   |                                |  |

|  | Component Description:  Amount: | Prep of engineering portion of KCNS-DT FCC App for Construction Permit for auxiliary facility \$1,750.00     |
|--|---------------------------------|--|
| Perform engineering<br>study for new channel<br>assignment and antenna<br>development            | Component Description:  Amount: | Preliminary Repacking Study engineering,studies, antenna designs, budgeting, architectural, etc. \$24,481.63 |
| Prepare and or review reimbursement form   | Component Description:  Amount: | 0.8 hrs at \$625 legal<br>fees to assist with<br>399 reimbursement<br>form<br>\$500.00                       |
| Address transition timing and coordination issues w/ other stations and wireless                 | Information not provided.       |  |
| Prepare engineering<br>section of FCC Form<br>2100 (main),<br>Construction Permit<br>Application | Information not provided.       |  |

### **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other<br>Expenses                                       | \$343,685.00                   | \$339,748.00      |  | \$43,745.26 |                              |
| Local Zoning  | \$202,108.00                   | \$202,108.00      | Super complex project requires extensive zoning work. KCNS portion. See Sutro Cost Estimate attachment | \$32,781.12 | N/A                          |
| Equipment Delivery and Handling Charges                 | \$78,469.00                    | \$78,469.00       | Complex site requires substantial handling equipment and charges. KCNS Portion                         | \$7,467.15  | N/A                          |
| Sales Tax   | \$26,776.00                    | \$26,776.00       | N/A  | N/A         | N/A                          |
| MVPD Notification of Channel Change                     | \$5,000.00                     | \$5,000.00        | N/A  | N/A         | N/A                          |
| Develop and air announcement of upcoming channel change | \$500.00                       | \$500.00          | N/A  | N/A         | N/A                          |

| Equipment<br>Storage   | \$1,200.00     | \$1,200.00     | Storage for<br>KCNS only<br>equipment | N/A          | N/A |
|--|----------------|----------------|---------------------------------------|--------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$16,442.00    | \$16,442.00    | N/A                                   | \$2,426.99   | N/A |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00       | \$190.00       | N/A                                   | N/A          | N/A |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00       | \$325.00       | N/A                                   | N/A          | N/A |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00     | \$1,070.00     | N/A                                   | \$1,070.00   | N/A |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00    | \$7,668.00     | N/A                                   | N/A          | N/A |
| Sub-total  | \$343,685.00   | \$339,748.00   | N/A                                   | \$43,745.26  | N/A |
| Total for all systems  | \$4,380,024.78 | \$2,775,609.18 | N/A                                   | \$675,542.15 | N/A |

### Components

| Actual Information Description | File Name |  |
|--------------------------------|-----------|--|
| Local Zoning                   |           |  |

Serious

modifications--SF

Planning--Environmental ImpactReport, etc. and Permit Public

Relations

**Amount:** \$714.32

Component Description: Building Permits--

Serious

modifications--SF

Planning--Environmental Impact Report, etc. and Permit Public

Relations

**Amount:** \$292.68

Component Description: Permit Public

Relations

**Amount:** \$337.50

Component Description: Permit Public

Relations

**Amount:** \$512.50

Component Description: Permit Public

Relations

**Amount:** \$150.00

Component Description: Permit Public

Relations

**Amount:** \$525.00

Serious

modifications--SF

Planning--Environmental Impact Report, etc. and Permit Public

Relations

**Amount:** \$704.66

Component Description: Permit Public

Relations

**Amount:** \$387.50

Component Description: Permit Public

Relations

**Amount:** \$312.50

Component Description: Building Permits--

Serious

modifications--SF

Planning--Environmental Impact Report, etc. and Permit Public

Relations

**Amount:** \$407.31

Component Description: Building Permits--

Serious

modifications--SF

Planning--Environmental Impact Report, etc.

**Amount:** \$7,529.19

Serious

modifications--SF

Planning--Environmental Impact Report, etc.

**Amount:** \$966.15

Component Description: Building Permits--

Serious

modifications--SF

Planning--Environmental ImpactReport, etc. and Permit Public

Relations

**Amount:** \$5,379.43

Component Description: Building Permits--

Serious

modifications--SF

Planning--Environmental Impact Report, etc.

**Amount:** \$10,478.13

Component Description: Permit Public

Relations

**Amount:** \$62.50

Component Description: Permit Public

Relations

**Amount:** \$705.37

Serious

modifications--SF

Planning-Environmental
ImpactReport, etc.
and Permit Public

Relations

**Amount:** \$2,266.79

Component Description: Permit Public

Relations

**Amount:** \$237.50

Component Description: Building Permits--

Serious

modifications--SF

Planning--Environmental Impact Report, etc. and Permit Public

Relations

**Amount:** \$812.09

Equipment Delivery and Handling Charges

Component Description: Equipment

Delivery and Handling

**Amount:** \$89.58

Component Description: Fork Lift Rental

**Amount:** \$858.33

Component Description: Equipment

Delivery and

Handling (incl Fork

Lift Rental)

**Amount:** \$858.33

Component Description: Equipment

Delivery and

Handling (incl Fork

Lift Rental)

**Amount:** \$1,113.64

Component Description: Shipping/Storage

/Equipment

Delivery/Handling

**Amount:** \$149.15

Component Description: Equipment

Delivery and

Handling (incl Fork

Lift Rental)

**Amount:** \$1,146.78

Component Description: Equipment

Delivery and

Handling (incl Fork

Lift Rental)

**Amount:** \$1,534.68

**Component Description:** 

Amount:

Fork Lift Rental

\$858.33

Component Description: Equipment

Delivery and

Handling Charges (Forklift Rental)

**Amount:** \$858.33

Sales Tax

Information not provided.

MVPD Notification of Channel Change

Develop and air announcement of upcoming channel change

Information not provided.

Equipment Storage Information not provided.

| Disposal Costs (for equipment and other waste,                 | Component Description:          | Disposal Cost   |
|--|---------------------------------|---|
| net of any salvage value)                                      | Amount:                         | \$2,218.66  |
|  | Component Description:  Amount: | Disposal, remove old line hardware, wall patch, painting, vinyl floor patch, patch roof holes, debris disposal, etc. \$208.33 |
| FCC Filing Fees - Special Femporary Authorization equest       | Information not provided.       |   |
| FCC Filing Fees - Form<br>2100 license to cover<br>application | Information not provided.       |   |
| FCC Filing Fees - Form<br>2100 minor change CP<br>application  | Component Description:          | Filing fee for CP to modify auxiliary transmission facility to post-  |
|  | Amount:                         | repack channel 32.<br>\$1,070.00  |
| DTV Medical Facility Notification                              | Information not provided.       |   |

## Cost Information

### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$4,380,024.78                 | \$2,775,609.18 | \$675,542.15 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the

signal of a broadcaster that changes channels (MVPD).

- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeff Hazelrigg CFO

11/15/2018

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 4. The above-named entity acknowledges the submission of the information herein

- creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeff Hazelrigg CFO

11/15/2018

#### **Attachments**