



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **35380** | Service: **DTV** | Call **KOIN** | Channel: **25 (UHF)** |  
ID: | Sign:  
File **0000028763**  
Number:  
FRN: **0009961889** | Date **03/19**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NEXSTAR BROADCASTING, INC.</b>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Elizabeth Ryder</b> <i>General Counsel</i> <i>Nexstar Broadcasting, Inc.</i>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See attached Transition Plan.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	75 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTED-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Existing transmitter cannot be converted to repacked channel per manufacturer and is no longer supported. We will upgrade to an SS at one step up from required TPO.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	150.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary**

**Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9EVO-4
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.5 kW
	Justification for New Transmitter	A new interim transmitter is required at an alternate site because the existing site does not have the capacity to install a new transmitter until the old transmitter is taken off air.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	150.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes



## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	80
	Design power capacity in use	100.0 %
	Lower Limit	580.00 MHz
	Upper Limit	700.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	3000.0 kW

	Manufacturer	
	Model	PHP80E
	Year	2005

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
10192	KRCW-TV
21649	KATU

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	64
	Lower Limit	470.00 MHz
	Upper Limit	630.00 MHz
	Design power capacity in use	85.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	3000.0 kW
	Manufacturer	

Model	TUM25-O4-16/64H-2-R-T
Year	2017
Justification for New Antenna	Current antenna does not achieve omni pattern and was not designed for the lower frequency range needed by two of the stations. Parts are unavailable and manufacturer no longer supports the product.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband

	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
33
24
25

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	8
	Lower Limit	539.00 MHz
	Upper Limit	587.00 MHz
	Design power capacity in use	15.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	50.0 kW
	Manufacturer	
	Model	TUM-O4-8 /32H-1-R-T
	Year	2018

Justification for New Antenna	Station must build interim facilities to be able to be on air by the transition date and to remain on air while the main site is rigged.
-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
33
24
25

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	4
	Length	1000 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
21649	KATU
10192	KRCW-TV

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1010 feet per run
	Justification for New Transmission Line	Line is no longer manufactured and will not support new antenna.

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	900 feet per run
	Justification for New Transmission Line	Required for interim facility.

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1207367
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	45° 30' 57.8" N-
	Longitude (NAD83)	122° 44' 03.1" W-
	Overall Structure Height	989.82 feet
	Support Structure Height	920.92 feet

	Ground Elevation Above Mean Sea Level (AMSL)	1059.04 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Sylvan Tower Co., LLC
	Date Constructed	02/09/2000

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
10192	KRCW-TV	DTV
21649	KATU	DTV

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained

<b>Helicopter Services Required</b>	Are helicopter services required?	No
---	-----------------------------------	----

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	750
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes



	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

	Number of Days	15
	Justification	Complexity of tower site and shared systems will require additional time on site.

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter THU9EVO-4</b>	<b>\$333,900.00</b>	<b>\$324,700.00</b>		<b>\$283,605.00</b>	
3" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	\$5,100.78	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$37,150.00	N/A	\$25,191.64	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$14,050.00	N/A	\$9,507.58	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$266,000.00	N/A	\$243,805.00	N/A
<b>Primary Transmitter ULXTED-72</b>	<b>\$1,533,400.00</b>	<b>\$1,418,775.00</b>		<b>\$1,302,455.00</b>	
Switchgear - industrial 800 amp	\$38,200.00	\$37,150.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,360,075.00	See attached quotes. The SS quote is less than the \$1,388,470 for a 2 tube IOT. So we have used the cost of the SS as the reimbursable estimate.	\$1,302,455.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$14,050.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$1,867,300.00	\$1,743,475.00	N/A	\$1,586,060.00	N/A
<b>Total for all systems</b>	\$4,693,319.00	\$3,989,255.22	N/A	\$3,160,012.52	N/A

## Components

Actual Information	
Description	File Name
3" Rigid Conduit and Wiring (Cost per foot)	<p><b>Component Description:</b> Electrical services related to Interim transmitter</p> <p><b>Amount:</b> \$5,100.78</p>

Switchgear - industrial 800 amp	<b>Component Description:</b> Electrical services related to Interim transmitter <b>Amount:</b> \$25,191.64
Service entrance 3 phase /800 amp/208 volt	<b>Component Description:</b> Electrical services related to Interim transmitter <b>Amount:</b> \$9,507.58
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<b>Component Description:</b> Aux Transmitter 75% balance due <b>Amount:</b> \$182,853.75  <b>Component Description:</b> Downpayment 25% Aux Transmitter <b>Amount:</b> \$60,951.25
Switchgear - industrial 800 amp	Information not provided.

<p>UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW</p>	<table> <tr> <td data-bbox="710 174 1013 212"><b>Component Description:</b></td><td data-bbox="1150 174 1380 488">Remaining cost is net of \$210,000 not to be reimbursed by FCC. Net cost of Rohde and Schwarz invoices agrees to quote attached.</td></tr> <tr> <td data-bbox="710 499 821 537"><b>Amount:</b></td><td data-bbox="1150 499 1300 537">\$143,238.75</td></tr> <tr> <td data-bbox="710 633 1013 672"><b>Component Description:</b></td><td data-bbox="1150 633 1380 716">Electrical services for main transmitter</td></tr> <tr> <td data-bbox="710 716 821 754"><b>Amount:</b></td><td data-bbox="1150 716 1284 754">\$99,500.00</td></tr> <tr> <td data-bbox="710 851 1013 889"><b>Component Description:</b></td><td data-bbox="1150 851 1380 1046">50% downpayment; see also quote from Rohde and Schwarz</td></tr> <tr> <td data-bbox="710 1046 821 1084"><b>Amount:</b></td><td data-bbox="1150 1046 1300 1084">\$706,477.50</td></tr> <tr> <td data-bbox="710 1187 1013 1225"><b>Component Description:</b></td><td data-bbox="1150 1187 1380 1426">25% down payment on transmitter; see also quote from Rohde and Schwarz</td></tr> <tr> <td data-bbox="710 1426 821 1464"><b>Amount:</b></td><td data-bbox="1150 1426 1300 1464">\$353,238.75</td></tr> </table>	<b>Component Description:</b>	Remaining cost is net of \$210,000 not to be reimbursed by FCC. Net cost of Rohde and Schwarz invoices agrees to quote attached.	<b>Amount:</b>	\$143,238.75	<b>Component Description:</b>	Electrical services for main transmitter	<b>Amount:</b>	\$99,500.00	<b>Component Description:</b>	50% downpayment; see also quote from Rohde and Schwarz	<b>Amount:</b>	\$706,477.50	<b>Component Description:</b>	25% down payment on transmitter; see also quote from Rohde and Schwarz	<b>Amount:</b>	\$353,238.75
<b>Component Description:</b>	Remaining cost is net of \$210,000 not to be reimbursed by FCC. Net cost of Rohde and Schwarz invoices agrees to quote attached.																
<b>Amount:</b>	\$143,238.75																
<b>Component Description:</b>	Electrical services for main transmitter																
<b>Amount:</b>	\$99,500.00																
<b>Component Description:</b>	50% downpayment; see also quote from Rohde and Schwarz																
<b>Amount:</b>	\$706,477.50																
<b>Component Description:</b>	25% down payment on transmitter; see also quote from Rohde and Schwarz																
<b>Amount:</b>	\$353,238.75																
<p>Service entrance 3 phase /800 amp/208 volt</p>	<p>Information not provided.</p>																
<p>3" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>																



**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TUM-O4-8 /32H-1-R-T	\$104,630.00	\$0.00		\$0.00	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$0.00	Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Plan was approved by FCC.	N/A	N/A

UHF - High Power Top Mount Three Station broadband panel antenna horizontally polarized	<b><i>\$0.00</i></b>	\$0.00	Sinclair is purchasing the interim antenna and line and shall be reimbursed for 100% of the interim antenna and line. Nexstar is purchasing the main antenna and line and shall be reimbursed for 100% of the main antenna and line. Plan was approved by FCC.	N/A	N/A
---	----------------------	--------	--	-----	-----

---

New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Plan was approved by FCC.	N/A	N/A
---	-------------	--------	--	-----	-----

---

Sweep test of existing antenna	\$6,730.00	\$0.00	Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Plan was approved by FCC.	N/A	N/A
<b>Primary Antenna TUM25-O4-16/64H-2-R-T</b>	<b>\$859,519.00</b>	<b>\$923,781.22</b>		<b>\$917,381.22</b>	

---

Sweep test of existing antenna	\$6,730.00	\$6,400.00	Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Plan was approved by FCC.	\$0.00	N/A
--------------------------------------	------------	------------	--	--------	-----

---

---

Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$258,222.22	Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Plan was approved by FCC.	\$258,222.22	N/A
---	--------------	--------------	--	--------------	-----

---

Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$35,520.00	Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Plan was approved by FCC.	\$35,520.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	See "Combiner output splitting /switching for dual feed lines" component.	N/A	N/A

UHF - High Power Top Mount Three Station broadband panel antenna elliptically or circularly polarized	<b>\$623,639.00</b>	\$623,639.00	Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Plan was approved by FCC.	\$623,639.00	N/A
<b>Sub-total</b>	\$964,149.00	\$923,781.22	N/A	\$917,381.22	N/A
<b>Total for all systems</b>	\$4,693,319.00	\$3,989,255.22	N/A	\$3,160,012.52	N/A

## Components

Actual Information Description	File Name
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
UHF - High Power Top Mount Three Station broadband panel antenna horizontally polarized	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.



Sweep test of existing antenna	Information not provided.	
Sweep test of existing antenna	<b>Component Description:</b>  <b>Amount:</b>	Sweep test was not performed by Dielectric, credit against amounts previously submitted; see cover letter. (\$5,760.00)
	<b>Component Description:</b>  <b>Amount:</b>	Sweep test, installment #2, line 23 of invoice \$2,880.00
	<b>Component Description:</b>  <b>Amount:</b>	Sweep test, installment #1, line 23 of invoice \$2,880.00
Combiner output splitting /switching for dual feed lines, if applicable	<b>Component Description:</b>  <b>Amount:</b>	Combiner, balance due from change order; see cover letter (\$36,455.78)
	<b>Component Description:</b>  <b>Amount:</b>	Combiners, installment #2, line 26 of invoice \$147,339.00
	<b>Component Description:</b>  <b>Amount:</b>	Combiners, installment #1, line 26 of invoice \$147,339.00

<p>Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="715 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1347 286">Elbow complex, installment #2, line 3 of invoice</td></tr> <tr> <td data-bbox="715 297 831 333"><b>Amount:</b></td><td data-bbox="1161 297 1294 333">\$15,984.00</td></tr> <tr> <td data-bbox="715 434 1027 470"><b>Component Description:</b></td><td data-bbox="1161 434 1362 546">Elbow complex, balance due; see cover letter</td></tr> <tr> <td data-bbox="715 557 831 593"><b>Amount:</b></td><td data-bbox="1161 557 1278 593">\$3,552.00</td></tr> <tr> <td data-bbox="715 694 1027 730"><b>Component Description:</b></td><td data-bbox="1161 694 1347 806">Elbow complex, installment #1, line 3 of invoice</td></tr> <tr> <td data-bbox="715 817 831 853"><b>Amount:</b></td><td data-bbox="1161 817 1294 853">\$15,984.00</td></tr> </table>	<b>Component Description:</b>	Elbow complex, installment #2, line 3 of invoice	<b>Amount:</b>	\$15,984.00	<b>Component Description:</b>	Elbow complex, balance due; see cover letter	<b>Amount:</b>	\$3,552.00	<b>Component Description:</b>	Elbow complex, installment #1, line 3 of invoice	<b>Amount:</b>	\$15,984.00				
<b>Component Description:</b>	Elbow complex, installment #2, line 3 of invoice																
<b>Amount:</b>	\$15,984.00																
<b>Component Description:</b>	Elbow complex, balance due; see cover letter																
<b>Amount:</b>	\$3,552.00																
<b>Component Description:</b>	Elbow complex, installment #1, line 3 of invoice																
<b>Amount:</b>	\$15,984.00																
<p>New combiner, cost per channel (without antenna)</p>	<p>Information not provided.</p>																
<p>UHF - High Power Top Mount Three Station broadband panel antenna elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="715 1088 1027 1124"><b>Component Description:</b></td><td data-bbox="1161 1088 1362 1169">Antenna, change order</td></tr> <tr> <td data-bbox="715 1180 831 1216"><b>Amount:</b></td><td data-bbox="1161 1180 1294 1216">\$31,854.00</td></tr> <tr> <td data-bbox="715 1317 1027 1352"><b>Component Description:</b></td><td data-bbox="1161 1317 1318 1429">Balance due, Antenna; see cover letter.</td></tr> <tr> <td data-bbox="715 1440 831 1476"><b>Amount:</b></td><td data-bbox="1161 1440 1294 1476">\$59,178.50</td></tr> <tr> <td data-bbox="715 1576 1027 1612"><b>Component Description:</b></td><td data-bbox="1161 1576 1347 1688">Main antenna, installment #2, line 1 of invoice</td></tr> <tr> <td data-bbox="715 1700 831 1736"><b>Amount:</b></td><td data-bbox="1161 1700 1310 1736">\$266,303.25</td></tr> <tr> <td data-bbox="715 1836 1027 1872"><b>Component Description:</b></td><td data-bbox="1161 1836 1347 1948">Main antenna, installment #1, line 1 of invoice</td></tr> <tr> <td data-bbox="715 1960 831 1995"><b>Amount:</b></td><td data-bbox="1161 1960 1310 1995">\$266,303.25</td></tr> </table>	<b>Component Description:</b>	Antenna, change order	<b>Amount:</b>	\$31,854.00	<b>Component Description:</b>	Balance due, Antenna; see cover letter.	<b>Amount:</b>	\$59,178.50	<b>Component Description:</b>	Main antenna, installment #2, line 1 of invoice	<b>Amount:</b>	\$266,303.25	<b>Component Description:</b>	Main antenna, installment #1, line 1 of invoice	<b>Amount:</b>	\$266,303.25
<b>Component Description:</b>	Antenna, change order																
<b>Amount:</b>	\$31,854.00																
<b>Component Description:</b>	Balance due, Antenna; see cover letter.																
<b>Amount:</b>	\$59,178.50																
<b>Component Description:</b>	Main antenna, installment #2, line 1 of invoice																
<b>Amount:</b>	\$266,303.25																
<b>Component Description:</b>	Main antenna, installment #1, line 1 of invoice																
<b>Amount:</b>	\$266,303.25																

**Cost  
Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$208,800.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$208,800.00	\$0.00	Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Plan was approved by FCC.	N/A	N/A
<b>Primary Transmission Line</b>	<b>\$805,980.00</b>	<b>\$532,491.00</b>		<b>\$532,491.00</b>	

Rigid Transmission Line - copper, 8 3/16" broadband	\$805,980.00	\$532,491.00	Nexstar is purchasing the main antenna system and shall be reimbursed for 100% of the main antenna system. Sinclair is purchasing the interim antenna system and shall be reimbursed for 100% of the interim antenna system. Plan was approved by FCC.	\$532,491.00	N/A
<b>Sub-total</b>	\$1,014,780.00	\$532,491.00	N/A	\$532,491.00	N/A
<b>Total for all systems</b>	\$4,693,319.00	\$3,989,255.22	N/A	\$3,160,012.52	N/A

## Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	Information not provided.

Rigid Transmission Line -  
copper, 8 3/16" broadband

**Component Description:**

Transmission line,  
installment #2, line  
4 of invoice

**Amount:**

\$239,620.95

**Component Description:**

Transmission line,  
balance due; see  
cover letter

**Amount:**

\$53,249.10

**Component Description:**

Transmission line,  
installment #1, line  
4 of invoice

**Amount:**

\$239,620.95

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$433,600.00</b>	<b>\$382,700.00</b>		<b>\$68,705.00</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,300.00	N/A	\$8,705.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$370,400.00	Nexstar is paying for and being 100% reimbursed for the main antenna system installation on the Primary Tower and Sinclair is paying for and being 100% reimbursed for the interim antenna system installation on the Interim Tower. Plan approved by FCC.	\$60,000.00	N/A

<b>Sub-total</b>	\$433,600.00	\$382,700.00	N/A	\$68,705.00	N/A
<b>Total for all systems</b>	\$4,693,319.00	\$3,989,255.22	N/A	\$3,160,012.52	N/A

## Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	<p><b>Component Description:</b> Structural analysis required for permit</p> <p><b>Amount:</b> \$8,705.00</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<p><b>Component Description:</b> Antenna removal and aux antenna installation</p> <p><b>Amount:</b> \$60,000.00</p>

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$258,570.00	\$253,100.00		\$20,686.50	
Additional Field Engineering Service, 15 Days	<i>\$81,000.00</i>	\$81,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,500.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,050.00	N/A	\$550.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,050.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,170.00	N/A	\$2,362.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	N/A	N/A



Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,070.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,535.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,070.00	N/A	\$1,000.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,120.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,305.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,170.00	N/A	N/A	N/A
Project management of the transition	\$118,500.00	\$115,500.00	N/A	\$16,774.00	N/A

<b>Sub-total</b>	\$258,570.00	\$253,100.00	N/A	\$20,686.50	N/A
<b>Total for all systems</b>	\$4,693,319.00	\$3,989,255.22	N/A	\$3,160,012.52	N/A

## Components

<b>Actual Information</b>	
<b>Description</b>	<b>File Name</b>
Additional Field Engineering Service, 15 Days	Information not provided.
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<div> <div><b>Component Description:</b></div> <div>Prepare FAA filing, item 4 from invoice summary</div> <div><b>Amount:</b></div> <div>\$550.00</div> </div>
ASR modification (prepare FCC Form 854)	Information not provided.

Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> Engineering study for new channel assignment <b>Amount:</b> \$787.50
	<b>Component Description:</b> Engineering study for new channel assignment <b>Amount:</b> \$1,050.00
	<b>Component Description:</b> Engineering study for new channel assignment <b>Amount:</b> \$175.00
	<b>Component Description:</b> Engineering study for new channel assignment <b>Amount:</b> \$525.00
Prepare and or review reimbursement form	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	<b>Component Description:</b> Prepare STA filing, item 6 from invoice summary <b>Amount:</b> \$1,000.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Project management of the transition	<b>Component Description:</b>  <b>Amount:</b>	Project management services 6/30/18 through 7/27/18 \$300.00
	<b>Component Description:</b>  <b>Amount:</b>	Project management services 5/26/18 through 6/29/18 \$675.00
	<b>Component Description:</b>  <b>Amount:</b>	Project management services 10.27.18 through 1.31.19 \$525.00
	<b>Component Description:</b>  <b>Amount:</b>	Project management services 9.29.18 through 10.26.18 \$675.00
	<b>Component Description:</b>  <b>Amount:</b>	Prepare FCC Schedule 387, item 3 from invoice summary \$150.00

<b>Component Description:</b>	Prepare FCC schedule 387 Progress Report, item 2 from invoice summary
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	Project management services, item 5 from invoice summary
<b>Amount:</b>	\$6,424.00

<b>Component Description:</b>	Project management, item 1 from invoice summary
<b>Amount:</b>	\$6,825.00

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from January 27, 2018 through February 23, 2018.
<b>Amount:</b>	\$900.00

<b>Component Description:</b>	FCC Study Transition and Design
<b>Amount:</b>	\$3,051.31

<b>Component Description:</b>	FCC Transition Study and Design
<b>Amount:</b>	\$1,650.00

<b>Component Description:</b>	FCC Transition Study and Design
<b>Amount:</b>	\$1,387.50

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$151,020.00</b>	<b>\$149,958.00</b>		<b>\$34,688.80</b>	
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	\$11,175.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	See Radio Tower proposal attached.	\$18,621.00	N/A
AM Pattern Disturbance -- Remedy	\$21,050.00	\$20,500.00	N/A	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$7,680.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,250.00	N/A	\$4,892.80	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$333.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	N/A	N/A	N/A
Local Zoning	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A

Non-zoning permits	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
Equipment Storage	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<b>\$6,500.00</b>	\$6,500.00	Develop and produce spots and crawls for viewer notification.	N/A	N/A
MVPD Notification of Channel Change	<b>\$2,500.00</b>	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$151,020.00	\$149,958.00	N/A	\$34,688.80	N/A
<b>Total for all systems</b>	\$4,693,319.00	\$3,989,255.22	N/A	\$3,160,012.52	N/A

## Components

Actual Information	
Description	File Name
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Freight cost allocation; see cover letter</p> <p><b>Amount:</b> \$11,175.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	<p><b>Component Description:</b> Transmitter removal</p> <p><b>Amount:</b> \$18,621.00</p>
AM Pattern Disturbance -- Remedy	Information not provided.
AM Pattern Disturbance -- Impact study	Information not provided.



DTV Medical Facility Notification	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Notification of Medical Facilities</p> <p>\$4,892.80</p>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
Local Zoning	Information not provided.	
Non-zoning permits	Information not provided.	
Equipment Storage	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$4,693,319.00	\$3,989,255.22
			\$3,160,012.52

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth  
Ryder**  
*General  
Counsel*

03/19/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Elizabeth Ryder</b> <i>General Counsel</i></p> <p>03/19/2019</p>

## Attachments