

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	77515 000002	Service: DTV 6584	Call Sign:	WYCI	Channel: 34 (UHF)
FRN: 001	8223693	Date Submitted:	11/26 /2018		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
CROSS HILL COMMUNICATIONS, LLC Doing Business As: CROSS HILL COMMUNICATIONS, LLC	Daniel N. Carbonara 31 Pleasant Street Suite 202 Claremont, NH 03743 United States	+1 (603) 504- 6692	dcarbonara@ycnnow. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Daniel Carbonara Cross Hill Communications, Ilc	31 Pleasant Street Claremont, NH 03743 United States	+1 (603) 504- 6692	dcarbonara@ycnnow. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	To build according to Post Repack, as authorized. The city of license for WYCI is Saranac Lake, NY and was authored as the original repack facility to replicate the current one, therefore is fully reimbursable. WYCI is now part of an authorized DTS CP.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	LPTV-8000- 1500U			
		Year	2013			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	1.5 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	TRN-5X-U- 28-C			
		Transmitter Type	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power capacity	2.2 kW			
		Justification for New Transmitter	This is an Anywave replacement model (TRN- 5X-U-28- CB) for the Comark Transmitter needing retune. The cost of retuning the old transmitter (LPTV-8000- 1500U) is far higher than the cost of replacing it.			

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes			

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission ^{Se}	ftien	Question	Response
	ransmission Line elated Expenses	Do you have transmission line related expenses?	No

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	22
		Explanation	We rely on outside professional contractors to assist us in engineering and legal preparation of applications
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes

	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed

Professional Services Costsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-U-28- C	\$140,400.00	\$133,800.00		\$35,625.15	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,100.00	N/A	\$35,625.15	The actual invoiced cost of the transmitter was far lower than the catalog cost estimate.
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$0.00	N/A
Sub-total	\$140,400.00	\$133,800.00	N/A	\$35,625.15	N/A
Total for all systems	\$178,906.00	\$164,950.00	N/A	\$38,875.15	N/A

Components

Actual Information Description	File Name	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount:	Full payment for transmitter, installation and shipping \$35,625.15
Service entrance 3 phase /800 amp/208 volt	Information not provided.	

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$36,346.00	\$29,000.00		\$3,250.00	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,500.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	\$0.00	N/A
Project management of the transition	\$3,476.00	\$3,000.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$1,750.00	***System Notice: Estimate adjusted and locked because line has been superseded.	\$1,750.00	N/A
Sub-total	\$36,346.00	\$29,000.00	N/A	\$3,250.00	N/A
Total for all	\$178,906.00	\$164,950.00	N/A	\$38,875.15	N/A

Components

File Name	
Information not provided.	
Component Description: Amount:	Prepared engineering section of FCC Form 2100 for WYCI 90 day checklist application. \$1,500.00
Information not provided.	
Component Description: Amount:	Engineering work for new channel and study for Mt. Mansfield location. \$1,750.00
	Information not provided. Component Description: Amount: Information not provided. Information not provided.

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$2,160.00	\$2,150.00		\$0.00	
Develop and air announcement of upcoming channel change	\$1,000.00	\$1,000.00	N/A	\$0.00	N/A
MVPD Notification of Channel Change	\$200.00	\$200.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
Equipment Delivery and Handling Charges	\$625.00	\$625.00	N/A	\$0.00	N/A
Sub-total	\$2,160.00	\$2,150.00	N/A	\$0.00	N/A
Total for all systems	\$178,906.00	\$164,950.00	N/A	\$38,875.15	N/A

Components

Information not provided.

Cost Information	Grand Total						
		Predetermined Cost Estimate	Estimated Cost	Actual Cost			
	Total for all systems	\$178,906.00	\$164,950.00	\$38,875.15			

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Attachments