

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	10802	Service: DTV	Call Sign:	WTTW	Channel: 47 (UHF)
File Number:	000002	8360			
FRN: 000	2860179	Date Submitted:	03/22 /2019		

Applicant Name, Type, and Contact Information

Applicant Information

n					Applicant
	Applicant	Address	Phone	Email	Туре
		Eshed	+1	ehalpern@wttw.	Not-for- Profit
	COMMUNICATIONS, INC. Doing Business As: WINDOW	Halpern 5400	(773) 509-	com	PIOII
	TO THE WORLD	NORTH ST.	5412		
	COMMUNICATIONS, INC.	LOUIS AVE CHICAGO,			
		IL 60625			
		United States			

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Ontact Name and Information

Contact Information	pplicant	Address	Phone	Email
M W	like Tompary Vindow to the World Communications, Inc.	5400 N. St. Louis Ave Chicago, IL 60625 United States	+1 (773) 509- 2460	mtompary@wttw. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Replace aux transmitter with new transmitter and place on air. Replace main transmitter and antenna and place on air at end of phase six. Reconfigure aux and antenna and place into standby.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Auxiliary (Backup)			
		Description of Use	For backup if main transmitter fails			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	Sigma CD Diamond Drive			
		Year	2001			
		Туре	Inductive Output Tube			
		IOT Power Type	Single			
		Power Capacity	24 kW			

Existing Transmitter Information

Auxiliary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Auxiliary (Backup)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	ULXTED-20			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	10.8 kW			
		Justification for New Transmitter	Due to channel reassignment need lower power transmitter and new exciters.			

Auxiliary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Power	N/A		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
		Other Electrical Service	No		
			,		

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

AuxiliaryOther Transmitter CoTransmitterInformation not provided.

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Sigma CD Diamond Drive		
		Year	2001		
		Туре	Inductive Output Tube		
		IOT Power Type	Single		
		Power Capacity	24 kW		

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTED-20			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	10.8 kW			
		Justification for New Transmitter	Due to channel reassignment need lower power transmitter and new exciters.			

Primary	Other Transmitter Costs		
Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	Yes
			,

	Description	Electricans to remove old equipment and install new equipment. Relocate or remove and reinstall all electric work. To remove existing and hang new transmission line. To remove offsite all old equipment.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Great Lakes Plumbing	GL Plumbing to connect cooling system to building water	

S and H	Shipping and Handling

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Auxiliary Existing Antenna Information

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Auxiliary (Backup)
		Description of Use	Used as backup if main antenna fails
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	Yes
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	Yes
	Existing Antenna Manufacturer and Type	Class	Full Power
		Mounting	Side Mount
		Antenna position in stack	Middle
		Polarization	Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	7
		Number of Panels	8

Design power capacity in use	100.0 %
Lower Limit	470.00 MHz
Upper Limit	700.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	300.0 kW
Manufacturer	RFS
Model	PHP24C
Year	2004

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
10981	WCPX-TV
22211	WFLD
32334	WJYS
47905	WMAQ-TV
71428	WCIU-TV
72115	WGN-TV

Auxiliary Antenna

Adjustment to Existing Antenna

а	Section	Question	Response
	Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Auxiliary Antenna	Other Antenna Costs			
	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No	

Туре	
Number of channels supported	
Frequencies of channels supported	N/A
Frequency	

Auxiliary Other Antenna Cost Not Listed

Antenna Information not provided.

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Middle	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	300.0 kW	

Manufacturer	
Model	ATW13H4 - HSC1 - 47S
Year	2001

Primary Antenna	Section	Question	Response
	New Antenna Description	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	Yes
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	Yes
	New Antenna	Class	Full Power
	Manufacturer and Types	Mounting	Side Mount
		Antenna position in stack	Middle
		Polarization	Elliptical
		Туре	Broadband Panel
		Number of Stations Supported	2
		Number of Panels/Bays	24
		Lower Limit	488.00 MHz
		Upper Limit	608.00 MHz
		Design power capacity in use	100.0 %
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	193.0 kW
		Manufacturer	
		Model	PEPL24C

Year	2017
Justification for New Antenna	Channel reassignment from repack

Primary Antenna	Other Antenna Costs			
	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes	
		Туре	New	
		Number of channels supported	2	
		Frequencies of channels supported	Upper and lower frequency	
		Frequency	488.0 MHz - 608.0 MHz	
		Do you need a combiner output splitter /switcher for dual feed lines?	No	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No	
		Broadband or Single Channel?	N/A	
		Feed Line Size	N/A	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

Other Antenna Cost Not Listed

Primary Antenna

Name	Description
Outside Project Management	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Combiner Room Construction	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Structional Engineering	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Combiner Module	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Transmission Line Mounts	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Combiner Delivery to Willis	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Internal Transmission Line	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Combiner Freight	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Transmission Line	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Tower Modifications	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Combiner Installation and Commissioning	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Radome Modifications	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System

Permitting	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
RFR Measurements	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
RF Safety Coordination	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Antenna Installation and Commissioning	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Antenna Mounts	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Equipment Storage	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Combiner Spine	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Antenna Delivery to Willis	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Transmission Line Installation	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System
Antenna Freight	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Auxiliary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Auxiliary (Backup)	
		Description of Use	Use if main line fails	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Rigid	
		Diameter	4 1/16 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	100 feet per run	

Auxiliary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Auxiliary (Backup)	
		Description of Use	Use if main fails	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	100 feet per run	
		Justification for New Transmission Line	Additional power to antenna. See exhibit attached page 6	

Auxiliary Other Transmission Line Expenses Not Listed Transmission

Name	Description
Electrican Hanging	Electrician to hang and remove old transmission lines.

ransmissio	Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	
		Туре	Rigid
		Diameter	4 1/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	100 feet per run

Primary Existing Transmission Line

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	100 feet per run	
		Justification for New Transmission Line	Additional power to antenna. See exhibit attached page 6	

Other Transmission Line Expenses Not Listed Primary Transmission, Line Description

5101	Name	Description
	Electrican Hanging	Electrician to hang and remove old transmission line

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

ciliary	Existing	Tower

Auxiliary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Auxiliary (Backup)	
		Description of Use	Use if main tower fails	
		Ownership	Leased	
	-	Is this tower consider Complex?	Located on Building	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	Yes	
	Existing Tower Structure Registration Coordinates (NAD83 (North American Datum of 1983))	Do you have a tower registration number?	Yes	
		ASR Number	1032960	
		Latitude (NAD83)	41° 52' 44.0" N-	
		Longitude (NAD83)	087° 38' 08.0" W-	
		Overall Structure Height	1722.09 feet	
		Support Structure Height	1435.35 feet	

Ground Elevation Above Mean Sea Level (AMSL)	595.14 feet
Structure Type	BMAST - Building with Mast
Tower Owner	233 Broadcast, LLC
Date Constructed	09/30/2012

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
71425	WWME-CD	DTV
73228	WLS-FM	FM
10981	WCPX-TV	DTV
72115	WGN-TV	DTV
71283	WCFS-FM	FM
70119	WSNS-TV	DTV
51165	WGCI-FM	FM
32334	WJYS	DTV
70042	WLIT-FM	FM
66978	WEDE-CD	DTV
6377	WTMX	FM
73226	WLS-TV	DTV
53971	WEBG	FM
9617	WBBM-TV	DTV
9613	WBBM-FM	FM
168662	WMEU-CD	DTV

10801	WFMT	FM
22211	WFLD	DTV
47906	KNBC	DTV
48772	WPWR-TV	DTV
71428	WCIU-TV	DTV
28621	WBMX	FM
10802	WTTW	DTV
74178	WKSC-FM	FM

Auxiliary Tower Section Qu

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Auxiliary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	Located on Building
	Helicopter Services Required	Are helicopter services required?	No

Auxiliary Other Tower Expenses Not Listed

AuxiliaryOther Tower ExpenseTowerInformation not provided.

	tion sting Tower scription	Question Type of change Tower Use Description of Use Ownership Is this tower consider Complex?	ResponseModify ExistingPrimary (Main)N/ALeased
	-	Tower Use Description of Use Ownership	Existing Primary (Main) N/A Leased
		Description of Use Ownership	(Main) N/A Leased
		Ownership	Leased
		Is this tower consider Complex?	_
			Located on Building
		Is this tower currently shared with any other stations?	Yes
		One or more FM, AM or TV radio broadcaster(s)	Yes
		Others Types of Users	No
		Is tower documented for structural analysis?	Yes
		Is tower compliant with Rev G?	Yes
	sting Tower Structure	Do you have a tower registration number?	Yes
Reg	Registration	ASR Number	1032959
Nort	ordinates (NAD83 (rth American Datum of	Latitude (NAD83)	41° 52' 44.1" N-
1983	1983))	Longitude (NAD83)	087° 38' 10.2" W-
		Overall Structure Height	1729.97 feet
		Support Structure Height	1435.35 feet
		Ground Elevation Above Mean Sea Level (AMSL)	595.14 feet
		Structure Type	BTWR - Building with Tower

Tower Owner	233 Broadcast, LLC
Date Constructed	01/01/2002

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
70119	WSNS-TV	DTV
168662	WMEU-CD	DTV
10981	WCPX-TV	DTV
22211	WFLD	DTV
51165	WGCI-FM	FM
53971	WEBG	FM
48772	WPWR-TV	DTV
6377	WTMX	FM
66978	WEDE-CD	DTV
9613	WBBM-FM	FM
9617	WBBM-TV	DTV
10801	WFMT	FM
28621	WBMX	FM
10802	WTTW	DTV
74178	WKSC-FM	FM
71428	WCIU-TV	DTV
71283	WCFS-FM	FM
72115	WGN-TV	DTV
47906	KNBC	DTV

32334	WJYS	DTV
73228	WLS-FM	FM
71425	WWME-CD	DTV
73226	WLS-TV	DTV
70042	WLIT-FM	FM

Tower Modification Costs

Primary Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Tower Rigging Costs Primarv

•		J	
I	ower		

Section	Question	Response
Tower Rigging Costs	Complex Tower	Located on Building
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower	Other Tower Expenses Not Listed			
	Name	Description		
	SW Pole Material Removal and Disposal	Removal and disposal of remaining SW pole material		
	WTTW Antenna Removal RF Safety Coordination	Antenna Removal RF Safety Coordination		
	WTTW Antenna Removal	Helicopter not required. Estimated 4 nights.		
	WTTW Transmission Line Removal to Smoke Shaft	Estimated 5 nights of work to complete.		

WTTW T L Removal RF Safety Coordination	RF safety coordination during line removal to shaft
Willis Tower Project Management	Willis Tower Project Management
WTTW T L Removal to 100 in smoke shaft	Removal of line in shaft from 109 to 100.
SW Pole Decommission Prep. Work RF Safety Coord.	RF safety coordination for SW pole decom. prep work
SW Pole Decommission Engineering	Pole Decommission Engineering
WTTW Antenna Removal Engineering	Antenna Removal Engineering
SW Pole Decommission Preparation Work	Estimated 10 nights of work for preparation

Outside Professional	Section	Question	Response
	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	500
		Explanation	Outside services, such as legal, engineering, consultant.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
		Prepare engineering section of Form FCC Construction Permit Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare engineering section of Form FCC License to Cover Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	No
	Services	For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed Professional Services roopstsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	No

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTED-20	\$715,700.00	\$501,785.15		\$0.00	
S and H	\$11,800.00	\$11,800.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$280,585.15	N/A	N/A	N/A
Other Electrical Service: Electricans to remove old equipment and install new equipment. Relocate or remove and reinstall all electric work. To remove existing and hang new transmission line. To remove offsite all old equipment.	\$174,400.00	\$174,400.00	N/A	N/A	N/A
Great Lakes Plumbing	\$35,000.00	\$35,000.00	N/A	N/A	N/A
Auxiliary Transmitter ULXTED-20	\$494,500.00	\$280,585.15		\$0.00	

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$280,585.15	N/A	N/A	N/A
Sub-total	\$1,210,200.00	\$782,370.30	N/A	\$0.00	N/A
Total for all systems	\$4,926,920.60	\$2,670,920.90	N/A	\$333,206.56	N/A

Components

Information not provided.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PEPL24C	\$1,339,570.60	\$1,220,230.60		\$330,060.06	
Antenna Freight	\$12,500.00	\$12,500.00	N/A	N/A	N/A
Transmission Line Installation	\$75,000.00	\$75,000.00	N/A	N/A	N/A
Antenna Delivery to Willis	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Combiner Spine	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Equipment Storage	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Antenna Mounts	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Antenna Installation and Commissioning	\$16,482.50	\$16,482.50	N/A	N/A	N/A
RF Safety Coordination	\$75,000.00	\$75,000.00	N/A	N/A	N/A
RFR Measurements	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Permitting	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Radome Modifications	\$50,000.00	\$50,000.00	N/A	N/A	N/A

Combiner Installation and Commissioning	\$9,062.50	\$9,062.50	N/A	N/A	N/A
Tower Modifications	\$200,000.00	\$200,000.00	N/A	N/A	N/A
Transmission Line	\$111,298.10	\$111,298.10	N/A	\$111,298.10	N/A
Combiner Freight	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Internal Transmission Line	\$75,000.00	\$75,000.00	N/A	N/A	N/A
Combiner Delivery to Willis	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Combiner Module	\$60,980.00	\$60,980.00	N/A	\$60,980.00	Price increase since th cost estimate were entered
Structional Engineering	\$150,000.00	\$150,000.00	N/A	\$10,019.00	N/A
Combiner Room Construction	\$45,000.00	\$45,000.00	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System	N/A	N/A
Outside Project Management	\$92,500.00	\$92,500.00	N/A	\$1,355.46	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	N/A	N/A	N/A
ep test of ting nna	\$6,730.00	\$0.00	N/A	N/A	N/A
UHF - High Power, Side Mount, broadband panel, 24 bay,, 193 kW input, directional,, elliptically or circularly polarized	\$120,862.50	\$120,862.50	See Willis Tower Preliminary Budget Overview WEST Tower RFS Antenna /Combiner System	\$120,862.50	N/A
Transmission Line Mounts	\$15,000.00	\$15,000.00	N/A	N/A	N/A

-	\$6,730.00 \$5,260.00	\$0.00	N/A N/A	N/A N/A	N/A N/A
antenna	\$6,730.00	\$0.00	N/A	N/A	N/A
Sweep test of existing					
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 300 horizontally polarized	\$0.00	\$0.00	N/A	N/A	N/A
Auxiliary Antenna PHP24C	\$11,990.00	\$0.00		\$0.00	
Antenna Commissioning	\$16,482.50	\$16,482.50	***System Notice: Estimate adjusted and locked because line has been superseded.	\$16,482.50	N/A
Combiner Commissioning	\$9,062.50	\$9,062.50	***System Notice: Estimate adjusted and locked because line has been superseded.	\$9,062.50	N/A

Total for all	\$4,926,920.60	\$2,670,920.90	N/A	\$333,206.56	N/A
systems					

Components

Actual Information Description	File Name	
Antenna Freight	Information not provided.	
Transmission Line	Information not provided.	
Antenna Delivery to Willis	Information not provided.	
Combiner Spine	Information not provided.	
Equipment Storage	Information not provided.	
Antenna Mounts	Information not provided.	
Antenna Installation and Commissioning	Information not provided.	
RF Safety Coordination	Information not provided.	
RFR Measurements	Information not provided.	
Permitting	Information not provided.	
Radome Modifications	Information not provided.	
Combiner Installation and Commissioning	Information not provided.	
Tower Modifications	Information not provided.	
Transmission Line		
	Component Description:	50% of various Transmission Line costs as indicated by line number on quotation #20061310
	Amount:	\$111,298.10
Combiner Freight	Information not provided.	
Internal Transmission Line	Information not provided.	

Combiner Delivery to Willis	Information not provided.	
Combiner Module	Component Description:	50% Combiner, Module from manufacturer quotation
	Amount:	#20061310 \$60,980.00
Structional Engineering	Component Description:	WTTW share of WEST RFS Antenna/Combiner
	Amount:	System \$10,019.00
Combiner Room Construction	Information not provided.	
Outside Project Management	Component Description: Amount:	Shared cost EAST RFS System \$65.29
	Component Description: Amount:	Share of West RFS Antenna/Combiner System \$1,290.17
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
New combiner, cost per channel (without antenna)	Information not provided.	

UHF - High Power, Side Mount, broadband panel, 24 bay,, 193 kW input, directional,, elliptically or circularly polarized	Component Description:	50% UHF High Power, Side Mount, Broadband panel, 24Bay 193kW input, Directional, Elliptically or circular polarized. Quotation #20061310 \$120,862.50
Transmission Line Mounts	Information not provided.	
Combiner Commissioning	Component Description: Amount:	50% Combiner Commissioning \$9,062.50
Antenna Commissioning	Component Description: Amount:	50% Antenna Commissioning \$16,482.50
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 300 horizontally polarized	Information not provided.	
Sweep test of existing antenna	Information not provided.	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$30,200.00	\$29,000.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$20,200.00	\$19,000.00	N/A	N/A	N/A
Electrican Hanging	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Auxiliary Transmission Line	\$30,200.00	\$29,000.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$20,200.00	\$19,000.00	N/A	N/A	N/A
Electrican Hanging	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$60,400.00	\$58,000.00	N/A	\$0.00	N/A
Total for all systems	\$4,926,920.60	\$2,670,920.90	N/A	\$333,206.56	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$1,349,500.00	\$507,500.00		\$0.00	
WTTW T L Removal RF Safety Coordination	\$12,500.00	\$12,500.00	N/A	N/A	N/A
WTTW Transmission Line Removal to Smoke Shaft	\$50,000.00	\$50,000.00	N/A	N/A	N/A
SW Pole Decommission Preparation Work	\$50,000.00	\$50,000.00	N/A	N/A	N/A
SW Pole Material Removal and Disposal	\$25,000.00	\$25,000.00	N/A	N/A	N/A
SW Pole Decommission Prep. Work RF Safety Coord.	\$12,500.00	\$12,500.00	N/A	N/A	N/A
WTTW T L Removal to 100 in smoke shaft	\$40,000.00	\$40,000.00	N/A	N/A	N/A
WTTW Antenna Removal Engineering	\$30,000.00	\$30,000.00	N/A	N/A	N/A

SW Pole Decommission Engineering	\$32,500.00	\$32,500.00	N/A	N/A	N/A
Willis Tower Project Management	\$27,500.00	\$27,500.00	N/A	N/A	N/A
WTTW Antenna Removal	\$40,000.00	\$40,000.00	N/A	N/A	N/A
WTTW Antenna Removal RF Safety Coordination	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Tower Helicopter Lift	\$177,500.00	\$177,500.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$0.00	N/A	N/A	N/A
Auxiliary Tower BMAST	\$842,000.00	\$0.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	N/A	N/A	N/A
Major tower	\$421,000.00	\$0.00	N/A	N/A	N/A

Sub-total	\$2,191,500.00	\$507,500.00	N/A	\$0.00	N/A
Total for all systems	\$4,926,920.60	\$2,670,920.90	N/A	\$333,206.56	N/A

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$107,150.00	\$96,750.00		\$3,146.50	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$274.50	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$2,000.00	N/A	\$576.00	N/A
Project management of the transition	\$79,000.00	\$70,000.00	N/A	\$1,747.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$549.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$107,150.00	\$96,750.00	N/A	\$3,146.50	N/A
Total for all systems	\$4,926,920.60	\$2,670,920.90	N/A	\$333,206.56	N/A

Components

Actual Information Description	File Name	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	repack process and timing \$168.00
	Component Description:	regarding repack transition report and form 2100 schedule 387 availability
	Amount:	\$56.00
	Component Description: Amount:	ungranted repack applications \$50.50
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Component Description:	preparation of construction permit application and
Αρρισαιοπ	Amount:	form 399 application \$498.00
	Component Description:	review construction permit application
	Amount:	\$78.00

Project management of the transition	Component Description: Amount:	Preparation of 2100 CP application and maximization application \$1,657.50
	Component Description: Amount:	Email regarding auction closing and channel reassignment \$50.50
	Component Description: Amount:	email on FCC post- auction transition procedures and payments \$50.50
	Component Description: Amount:	Analysis and review of FCC online databases, etc. \$39.00

Prepare and or review reimbursement form	Component Description: Amount:	Email regarding form 1876 \$101.00
	Component Description: Amount:	Analysis of reimbursement form \$78.00
	Component Description: Amount:	Prepare & review reimbursement form \$112.00
	Component Description:	Analysis and research for
	Amount:	reimbursement form \$156.00
	Component Description:	Review form 399 estimates
	Amount:	\$336.00
RF Exposure Measurements	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$6,110.00	\$6,070.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	\$0.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Equipment Storage	\$0.00	\$0.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$6,110.00	\$6,070.00	N/A	\$0.00	N/A
Total for all systems	\$4,926,920.60	\$2,670,920.90	N/A	\$333,206.56	N/A

Components

Information not provided.

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$4,926,920.60	\$2,670,920.90	\$333,206.56	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

 The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Paul Gosiewski Director of Finance 03/22/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an aut name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Paul Gosiewski Director of Finance
		03/22/2019

Attachments