



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **30601** | Service: **DTV** | Call **KHRR** | Channel: **16 (UHF)** |
ID: | Sign:
File **0000028472**
Number:
FRN: **0019509470** | Date **04/12**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC	Margaret Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Margaret L Tobey <i>NBCUniversal, LLC</i>	300 New Jersey Ave. NW Suite 700 Washington, DC 20001 United States	+1 (202) 524- 6401	Margaret.Tobey@nbcuni. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	A broadband interim panel antenna will be installed to allow the current DTV antenna to be removed and replaced with one for the new channel. A new interim facility will maintain coverage while the main antenna is replaced and transmitter retuned.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Rohde & Schwarz

Model	NV-8610V
Year	2011
Type	Solid State
Solid State Cooling	Liquid Cooled
Solid State Power capacity	7.55 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Transformer - 75 KVA K13 480 /400Y-230

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Interim Transmitter **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9-8
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	11.9 kW

	Justification for New Transmitter	New Transmitter required to maintain coverage while work is done on main antenna and transmitter
--	-----------------------------------	--

Interim Transmitter **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A

	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim
Transmitter

Other Transmitter Cost Not Listed

Name		Description
System Installation		Interim Transmitter Installation including cooling & electrical work

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	366.0 kW

Manufacturer	
Model	ATW25H5- HTCX-40S
Year	1985

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	235.0 kW
	Manufacturer	

Model	TFU-14ETT /VP-R 4C230
Year	2018
Justification for New Antenna	New antenna is required because the current antenna is designed for our current channel (40)

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Antenna Input Adapter		Input Adapter
Paint Blue		Due to local restrictions, all equipment must be painted a specific blue color.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	5
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	300.0 kW
	Manufacturer	
	Model	TUA-C2-5 /10H-1-S
	Year	2018

	Justification for New Antenna	New interim antenna required to maintain coverage while main antenna is replaced
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	260 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	475 feet per run
	Justification for New Transmission Line	New line required to feed new interim antenna

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Name	Description
Paint Blue	Due to local restrictions, all equipment must be painted a specific blue color.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Used during transition to maintain coverage
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1218276
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 14' 57.0" N-
	Longitude (NAD83)	111° 07' 00.9" W-
	Overall Structure Height	210.96 feet
	Support Structure Height	152.89 feet

	Ground Elevation Above Mean Sea Level (AMSL)	4351.98 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Towers, LLC.
	Date Constructed	01/26/1998

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
56053	KHYT	FM
36022	KZLZ	FM

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
---------	----------	----------

Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Auxiliary
Tower**

Other Tower Expenses Not Listed

Name	Description
Interim License Fee	Temporary Site License fee for use of tower for interim antenna during repack transition
Tower Permit Drawing Package	Ground & Building A&E Permit Drawing Package (Cost per customer)
Structural engineering tower load study for documented tower	Conduct structural analysis for tower reinforcements

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 14' 55.8" N-
	Longitude (NAD83)	111° 06' 59.1" W-
	Overall Structure Height	196.90 feet
	Support Structure Height	159.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4375.00 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Tower, LLC

	Date Constructed	01/26/1998
--	------------------	------------

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
36022	KZLZ	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Permit Drawling Package	Ground & Building A&E Permit Drawing Package (Cost per customer)

Structural engineering tower load study for documented tower	Conduct structural analysis for tower reinforcements
---	--

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	30

	Justification	Ground Level RF design for primary and interim systems
--	---------------	---

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
If none are provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter THU9-8	\$764,859.71	\$501,317.73		\$466,778.16	
System Installation	<i>\$122,859.71</i>	\$122,859.71	See 2nd item of Marsand quote, plus added cost from invoice for interim filter install	\$112,423.74	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$354,354.42	See item 1 of attached quote "KHRR Transmitter Quote Updated 9-11", plus 7.56% sales tax	\$354,354.42	N/A
UHF inside RF system including switching	\$147,500.00	\$24,103.60	6,962.00 switching	N/A	N/A
Primary Transmitter NV-8610V	\$118,397.00	\$57,296.89		\$4,887.00	
Other Electrical Service: Transformer - 75 KVA K13 480 /400Y-230	<i>\$4,887.00</i>	\$4,887.00	See attached invoice.	\$4,887.00	N/A

10 kW mask filter	\$8,310.00	\$0.00	included in transmitter install	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$52,409.89	N/A	N/A	N/A
Sub-total	\$883,256.71	\$558,614.62	N/A	\$471,665.16	N/A
Total for all systems	\$3,230,976.16	\$1,949,060.22	N/A	\$1,288,156.72	N/A

Components

Actual Information	
Description	File Name
System Installation	Component Description: See 2nd item of invoice. Amount: \$10,435.97 Component Description: See 2nd line of invoice. Amount: \$41,743.88 Component Description: Invoice sent as an addition to work outlined in existing PO Amount: \$18,500.00 Component Description: See 2nd item of invoice Amount: \$52,179.86

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description: Updated invoice with cover letter explaining why amount asked for reimbursement is less than the total. See first item of invoice plus a portion of the tax. See attached explanation of variance for line 2. Amount: \$354,354.42
UHF inside RF system including switching	Information not provided.
Other Electrical Service: Transformer - 75 KVA K13 480/400Y-230	Component Description: Transformer Amount: \$4,887.00
10 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TUA-C2-5 /10H-1-S	\$273,907.85	\$255,122.85		\$18,832.50	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	N/A	\$14,782.50	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$0.00	N/A	\$0.00	N/A

UHF â€” Broadband Panel, Side Mount Auxiliary /Interim, 300 horizontally polarized	\$229,197.85	\$229,197.85	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$4,500.00	See 3rd item of Marsand quote.	\$4,050.00	N/A
Primary Antenna TFU-14ETT /VP-R 4C230	\$334,871.25	\$217,916.25		\$176,999.64	
Paint Blue	\$23,600.00	\$23,600.00	See attachment "KHRR Primary Antenna Paint Blue Cost". See attachment "KHRR Paint Requirement Tucson Mountain" for justification.	\$21,240.00	N/A
Antenna Input Adapter	\$2,741.25	\$2,741.25	Estimate includes lines 4 and 5 of attached proposal.	\$2,467.12	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,297.50	N/A	\$9,267.76	N/A

Sweep test of existing antenna	\$6,730.00	\$4,500.00	N/A	\$4,050.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$176,777.50	Cost above reflects Antenna cost and line sweep from attached antenna proposal	\$139,974.76	N/A
Sub-total	\$608,779.10	\$473,039.10	N/A	\$195,832.14	N/A
Total for all systems	\$3,230,976.16	\$1,949,060.22	N/A	\$1,288,156.72	N/A

Components

Actual Information	
Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: See line 2 of invoice. Amount: \$7,391.25 Component Description: See line 2 of invoice. Amount: \$7,391.25
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.

UHF 16" Broadband Panel, Side Mount Auxiliary/Interim, 300 horizontally polarized	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	See 3rd item of invoice. \$450.00 See 3rd item of invoice \$2,250.00 See 3rd item of invoice \$1,800.00
Paint Blue	Component Description: Amount:	45% of order. \$10,620.00 Second 45% of order. \$10,620.00
Antenna Input Adapter	Component Description: Amount:	See lines 4 and 5 of invoice. \$1,233.56 See lines 4 and 5 of invoice. \$1,233.56

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<table> <tr> <td data-bbox="710 87 1093 257"> Component Description: Amount: </td><td data-bbox="1093 87 1426 257"> 10% remaining of line 3 \$1,029.74 </td></tr> <tr> <td data-bbox="710 257 1093 526"> Component Description: Amount: </td><td data-bbox="1093 257 1426 526"> See line 3 of invoice. \$4,633.88 </td></tr> <tr> <td data-bbox="710 526 1093 784"> Component Description: Amount: </td><td data-bbox="1093 526 1426 784"> See line 3 of invoice. \$4,633.88 </td></tr> </table>	Component Description: Amount:	10% remaining of line 3 \$1,029.74	Component Description: Amount:	See line 3 of invoice. \$4,633.88	Component Description: Amount:	See line 3 of invoice. \$4,633.88
Component Description: Amount:	10% remaining of line 3 \$1,029.74						
Component Description: Amount:	See line 3 of invoice. \$4,633.88						
Component Description: Amount:	See line 3 of invoice. \$4,633.88						
Sweep test of existing antenna	<table> <tr> <td data-bbox="710 784 1093 996"> Component Description: Amount: </td><td data-bbox="1093 784 1426 996"> See 4th item of invoice. \$450.00 </td></tr> <tr> <td data-bbox="710 996 1093 1220"> Component Description: Amount: </td><td data-bbox="1093 996 1426 1220"> See 4th item of invoice \$2,250.00 </td></tr> <tr> <td data-bbox="710 1220 1093 1469"> Component Description: Amount: </td><td data-bbox="1093 1220 1426 1469"> See 4th item of invoice. \$1,800.00 </td></tr> </table>	Component Description: Amount:	See 4th item of invoice. \$450.00	Component Description: Amount:	See 4th item of invoice \$2,250.00	Component Description: Amount:	See 4th item of invoice. \$1,800.00
Component Description: Amount:	See 4th item of invoice. \$450.00						
Component Description: Amount:	See 4th item of invoice \$2,250.00						
Component Description: Amount:	See 4th item of invoice. \$1,800.00						

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized		
	Component Description:	See line 1 of invoice.
	Amount:	\$69,987.38
	Component Description:	See line 1 of invoice.
	Amount:	\$69,987.38
	Component Description:	10% remaining balance on line 1
	Amount:	\$15,552.74

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$29,225.00	\$31,493.65		\$28,344.28	
Paint Blue	<i>\$1,200.00</i>	\$1,200.00	See lines 23 and 24 on attachment "KHRR Interim Antenna Additional Items". See attachment "KHRR Paint Requirement Tucson Mountain" for justification.	\$1,080.00	N/A
Flexible Air Transmission Line - dielectric, 3"	\$28,025.00	\$30,293.65	See attached quote named "KHRR Interim Antenna Additional Proposal". Includes all items except painting.	\$27,264.28	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$29,225.00	\$31,493.65	N/A	\$28,344.28	N/A
Total for all systems	\$3,230,976.16	\$1,949,060.22	N/A	\$1,288,156.72	N/A

Components

Actual Information	
Description	File Name
Paint Blue	Component Description: See lines 24 and 25 of invoice.
	Amount: \$540.00
	Component Description: See lines 24 and 25 of invoice.
	Amount: \$540.00
Flexible Air Transmission Line - dielectric, 3"	Component Description: All lines except 24 and 25.
	Amount: \$13,632.14
	Component Description: All lines except 24 and 25.
	Amount: \$13,632.14

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower GTOWER	\$634,534.00	\$208,036.05		\$186,398.77	
Interim License Fee	<i>\$19,296.00</i>	\$19,296.00	See supporting documentation from American Tower attached to invoice. This fee is for temporary use of tower space during the repack transition.	\$19,296.00	N/A
Structural engineering tower load study for documented tower	<i>\$5,238.00</i>	\$5,238.00	N/A	\$5,238.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$169,372.80	Interim Antenna Install, old line removal, new line install	\$152,435.52	N/A
Tower Permit Drawing Package	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A

Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$8,173.00	See line 5 of attached quote.	\$8,173.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$1,256.25	Full amount in proposal not invoiced because structural study deemed tower not needing modification.	\$1,256.25	N/A
Primary Tower GTOWER	\$615,238.00	\$282,064.25		\$251,307.25	
Minor tower reinforcement /modifications	\$158,000.00	\$1,256.25	Full amount in proposal not invoiced because structural study deemed tower not needing modification.	\$1,256.25	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$10,300.00	N/A	\$10,300.00	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$260,570.00	New Main antenna install including helicopter	\$234,513.00	N/A
Structural engineering tower load study for documented tower	\$5,238.00	\$5,238.00	N/A	\$5,238.00	N/A
Tower Permit Drawling Package	\$4,700.00	\$4,700.00	N/A	N/A	N/A
Tower Helicopter Lift	\$0.00	\$0.00	included in above install cost	N/A	N/A
Sub-total	\$1,249,772.00	\$490,100.30	N/A	\$437,706.02	N/A
Total for all systems	\$3,230,976.16	\$1,949,060.22	N/A	\$1,288,156.72	N/A

Components

Actual Information	
Description	File Name
Interim License Fee	Component Description: License fee for temporary use of tower for interim antenna during transition Amount: \$19,296.00
Structural engineering tower load study for documented tower	Component Description: Broadcast Structural Amount: \$5,238.00

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<table> <tr> <td data-bbox="713 100 1023 526">Component Description:</td><td data-bbox="1023 100 1428 526">See 5th item of invoice, plus the two lines "Tower crew to cut, remove, install, and route..."</td></tr> <tr> <td data-bbox="713 526 1023 593">Amount:</td><td data-bbox="1023 526 1428 593">\$16,937.28</td></tr> <tr> <td data-bbox="713 593 1023 929">Component Description:</td><td data-bbox="1023 593 1428 929">See 5th item of invoice, plus the two lines "Tower crew to cut, remove, install, and route..."</td></tr> <tr> <td data-bbox="713 929 1023 996">Amount:</td><td data-bbox="1023 929 1428 996">\$67,749.12</td></tr> <tr> <td data-bbox="713 996 1023 1220">Component Description:</td><td data-bbox="1023 996 1428 1220">See 5th item of invoice, plus 2 lines at bottom labeled "Tower crew to cut..."</td></tr> <tr> <td data-bbox="713 1220 1023 1288">Amount:</td><td data-bbox="1023 1220 1428 1288">\$84,686.40</td></tr> </table>	Component Description:	See 5th item of invoice, plus the two lines "Tower crew to cut, remove, install, and route..."	Amount:	\$16,937.28	Component Description:	See 5th item of invoice, plus the two lines "Tower crew to cut, remove, install, and route..."	Amount:	\$67,749.12	Component Description:	See 5th item of invoice, plus 2 lines at bottom labeled "Tower crew to cut..."	Amount:	\$84,686.40
Component Description:	See 5th item of invoice, plus the two lines "Tower crew to cut, remove, install, and route..."												
Amount:	\$16,937.28												
Component Description:	See 5th item of invoice, plus the two lines "Tower crew to cut, remove, install, and route..."												
Amount:	\$67,749.12												
Component Description:	See 5th item of invoice, plus 2 lines at bottom labeled "Tower crew to cut..."												
Amount:	\$84,686.40												
Tower Permit Drawing Package	Information not provided.												
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<table> <tr> <td data-bbox="713 1332 1023 1489">Component Description:</td><td data-bbox="1023 1332 1428 1489">Broadcast Tower Mapping</td></tr> <tr> <td data-bbox="713 1489 1023 1556">Amount:</td><td data-bbox="1023 1489 1428 1556">\$8,173.00</td></tr> </table>	Component Description:	Broadcast Tower Mapping	Amount:	\$8,173.00								
Component Description:	Broadcast Tower Mapping												
Amount:	\$8,173.00												
Minor tower reinforcement /modifications	<table> <tr> <td data-bbox="713 1601 1023 1848">Component Description:</td><td data-bbox="1023 1601 1428 1848">Capital contribution to tower modifications</td></tr> <tr> <td data-bbox="713 1848 1023 1937">Amount:</td><td data-bbox="1023 1848 1428 1937">\$1,256.25</td></tr> </table>	Component Description:	Capital contribution to tower modifications	Amount:	\$1,256.25								
Component Description:	Capital contribution to tower modifications												
Amount:	\$1,256.25												

Minor tower reinforcement /modifications	Component Description: Amount:	Capital contribution RF assessment \$1,256.25
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	Broadcast Tower Mapping \$10,300.00
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: Amount:	See 6th item of invoice \$26,057.00
	Component Description: Amount:	See 6th item of invoice \$130,285.00
	Component Description: Amount:	See 6th item of invoice. \$104,228.00
Structural engineering tower load study for documented tower	Component Description: Amount:	Broadcast Structural \$5,238.00
Tower Permit Drawling Package	Information not provided.	
Tower Helicopter Lift	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$351,124.89	\$294,809.09		\$114,324.51	
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$102,896.75	N/A
Additional Field Engineering Service, 30 Days	\$62,409.89	\$62,409.89	See "post-repack" quote, plus invoice for site survey	\$10,000.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$681.66	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$349.20	N/A	\$349.20	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$396.90	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,050.00	N/A	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$40,000.00	N/A	N/A	N/A
Sub-total	\$351,124.89	\$294,809.09	N/A	\$114,324.51	N/A
Total for all systems	\$3,230,976.16	\$1,949,060.22	N/A	\$1,288,156.72	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	Component Description: Project Management Services Amount: \$10,050.00

Component Description:	Project Management Services
Amount:	\$3,510.00

Component Description:	Project Management Services
Amount:	\$2,145.00

Component Description:	Project Management Services
Amount:	\$2,145.00

Component Description:	NTP Project Management. Updated invoice to have service period and project manager name.
Amount:	\$18,960.00

Component Description:	See breakdown of project management charges on invoice.
Amount:	\$4,249.20

Component Description:	October 2018 Project Management
Amount:	\$2,700.00

Component Description:	See "Project Management" on invoice, itemized with work that has been completed.
Amount:	\$21,246.00

	Component Description:	Project Management Services
	Amount:	\$348.95
	Component Description:	Jan 2018 Project Management
	Amount:	\$13,875.00
	Component Description:	See invoice for breakdown of project management costs incurred in July-December 2017.
	Amount:	\$16,996.80
	Component Description:	Project Management Services
	Amount:	\$4,290.00
	Component Description:	Project Management Services
	Amount:	\$6,630.00
	Component Description:	Engineering site visit, inspection, measurements, drawing and planning for repack transmitter and RF installation, budgeting and planning.
	Amount:	\$10,000.00
Additional Field Engineering Service, 30 Days		
RF Exposure Measurements	Information not provided.	

Prepare and or review reimbursement form	Component Description:		Review of Form 399
	Amount:		\$87.30
	Component Description:		See half of line 1, less 10% vendor discount.
	Amount:		\$94.50
	Component Description:		Lines 3-5 of invoice, less 10% discount.
	Amount:		\$499.86
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.		
Prepare request for Special Temporary Authorization	Component Description:		Preparation of STA for interim facility
	Amount:		\$349.20
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:		See lines 1-2 of invoice, less 10% vendor discount.
	Amount:		\$226.80
	Component Description:		See line 2 and half of line 1, less 10% vendor discount.
	Amount:		\$170.10
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.		

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$108,818.46	\$101,003.46		\$40,284.61	
MVPD Notification of Channel Change	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$40,338.46</i>	\$40,338.46	removal of old transmitter and loose /broken tile found underneath	\$36,534.61	N/A
Non-zoning permits	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
Local Zoning	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,750.00	N/A	\$3,750.00	N/A
Sub-total	\$108,818.46	\$101,003.46	N/A	\$40,284.61	N/A
Total for all systems	\$3,230,976.16	\$1,949,060.22	N/A	\$1,288,156.72	N/A

Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: See 1st line of invoice Amount: \$3,803.85
	Component Description: See 1st line of invoice Amount: \$19,019.23
	Component Description: See 1st line of invoice. Amount: \$15,215.38
	Component Description: Additional disposal work to remove tile in transmitter room to clear space for new transmitter. Amount: \$2,300.00
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Component Description: Medical Notification Mailing Amount: \$3,750.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,230,976.16	\$1,949,060.22	\$1,288,156.72

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Margaret L Tobey <i>Assistant Secretary</i> 04/12/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Margaret L Tobey <i>Assistant Secretary</i> 04/12/2019

Attachments