

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Channel: 27 (UHF) 23302 Service: DTV Call KGMC Facility Sign:

ID:

File 0000028681

Number:

FRN: 0019509470 Date 02/20

> Submitted: /2019

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
Cocola Broadcasting Companies, LLC Doing Business As: Cocola Broadcasting Companies, LLC	Gary M. Cocola 706 W. Herndon Ave. Fresno, CA 93650 United States	+1 (559) 435- 7000	garyc@cocolatv. com	Limited Liability Company

## Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer Contact** Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Greg Best Consulting Engineer Greg Best Consulting, Inc.	16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Station will install a temporary transmitter and antenna for operation on the new repack channel by the transition date with operation authorized via STA. New xmtr and antenna will be delivered after the Phase transition date and will be installed ASAP.

### **Transmitters**

s	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

## Primary Transmitter

## **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Innovator
	Year	1996
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	10 kW

## Primary Transmitter

### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO-
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	9.8 kW
	Justification for New Transmitter	Existing transmitter cannot be modified and mfgr. is no longer in business. See attachment for description of transmitter and reason for upgrade selection.

## Primary Transmitter

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No

	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	50.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A

Primary
Transmitter Unformation not provided.

**Other Transmitter Cost Not Listed** 

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	283.0 kW

Manufacturer	
Model	ALP24HSOC
Year	1996

### **New Antenna Costs**

Description of Use Change Type s this a request for upgraded equipment? Dwnership Dwner s antenna shared?	Primary (Main)  N/A  Purchase New  Yes  Owned
Change Type  s this a request for upgraded equipment?  Dwnership  Dwner	Purchase New Yes
s this a request for upgraded equipment?  Dwnership  Dwner	New
Dwnership Dwner	
Dwner	Owned
s antenna shared?	N/A
3 antonna Sharea:	No
s antenna directional?	Yes
Vill antenna be located on or in close proximity to an antenna farm?	No
Class	Full Power
Mounting	Side Mount
Antenna position in stack	Not in Stack
Polarization	Elliptical
<sup>-</sup> уре	Slotted Coaxial
Number of Stations Supported	N/A
Number of Panels/Bays	N/A
ower Limit	N/A
Jpper Limit	N/A
Design power capacity in use	N/A
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	205.0 kW
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	ntenna position in stack  olarization  ype  umber of Stations Supported  umber of Panels/Bays  ower Limit  pper Limit  esign power capacity in use  ther Antenna Type

Model	TFU-24DSB- N-R
Year	2018
Justification for New Antenna	Existing antenna is a slot design and will not function on post repack channel. Applicant understands that it will be responsible for the upgrade costs for Vpol operation.

### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Information not provided.

Transmission	effien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

### Primary Tower

## **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure	Do you have a tower registration number?	No
Registration	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	36° 44' 45.8" N-
	Longitude (NAD83)	119° 17' 00.4" W-

Overall Structure Height	160.00 feet
Support Structure Height	135.00 feet
Ground Elevation Above Mean Sea Level (AMSL)	1024.00 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Cocola Broadcasting
Date Constructed	09/11/1992

## Primary Tower

### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## Primary Tower

## **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

## Other Tower Expenses Not Listed

Information not provided.

### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	600
	Explanation	Station personnel to do not have time or expertise to address all technical and logistic issues.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

## Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

## **Cost Information**

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO-6	\$1,248,550.00	\$708,550.00		\$319,850.00	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$319,850.00	New KGMC (DT) channel 27 transmitter.	\$319,850.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$37,150.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,450.00	N/A	N/A	N/A
Other HVAC Service Type: H Size:5 (Other)	\$19,250.00	\$19,250.00	N/A	N/A	N/A
Other Building Addition Size: 100.0	\$10,000.00	\$10,000.00	N/A	N/A	N/A

UHF -	\$684,000.00	\$319,850.00	***System	\$0.00	N/A
Liquid			Notice:		
Cooled			Estimate		
Solid State			adjusted		
Transmitter			and locked		
14.2 - 20			because		
kW			line has		
			been		
			superseded.		
			***		
Sub-total	\$1,248,550.00	\$708,550.00	N/A	\$319,850.00	N/A
Total for all systems	\$1,929,330.00	\$1,308,473.20	N/A	\$468,009.43	N/A

## Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description: Amount:	Invoice for the new KGMC(DT) R&S transmitter \$319,850.00
Switchgear - industrial 800 amp	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Other HVAC Service Type: H Size:5 (Other)	Information not provided.	
Other Building Addition Size: 100.0	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	Component Description:  Amount:	New transmitter for the KGMC(DT) transition to channel 27. \$319,850.00
	Amount.	ψ <b>υ Ι 3,000.00</b>

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU- 24DSB-N-R	\$271,710.00	\$210,588.20		\$126,582.30	
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	Cost is included as part of custom mounts.	N/A	N/A
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$180,000.00	Applicant acknowledges it will be responsible for the upgrade cost to add eliptically polarized signal capability. Cost indicated here is for Hpol antenna only. See attached quotes and antenna cover letter.	\$97,524.00	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	This sweep is for existing line with new antenna.	\$5,760.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if	\$9,570.00	\$8,899.00	See Attached quote.	\$8,009.10	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$15,289.20	See attached antenna quotes. The quotes include the cost of the scattering analysis.	\$15,289.20	The Custom Mount Kit for the KGMC(DT) antenna was higher than anticipated to comply with Rev G standards as engineered by Dielectric; this cost also includes the scatter analysis.
Sub-total	\$271,710.00	\$210,588.20	N/A	\$126,582.30	N/A
Total for all systems	\$1,929,330.00	\$1,308,473.20	N/A	\$468,009.43	N/A

## Components

Actual Information	
Description	File Name

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	Component Description:	New UHF antenna for the KGMC(DT) transition to rf
	Amount:	channel 27. \$48,762.00
	Component Description:	KGMC(DT) Antenna - final invoice
	Amount:	\$48,762.00
Sweep test of existing antenna	Component Description:	Sweep / testing of the UHF antenna for KGMC(DT) rf channel 27
	Amount:	transition. \$2,880.00
	Component Description:	KGMC(DT)
		Antenna sweep - final invoice

Elbow complex, single channel, at antenna input, **Component Description:** Elbow Complex per 4 1/16. feedline (if Kit for the UHF needed) Antenna for KGMC(DT) rf transition to channel 27 \$4,004.55 Amount: **Component Description:** KGMC(DT) Antenna Elbow Kit - final invoice Amount: \$4,004.55 Side mount brackets for high power antennas (if not **Component Description:** KGMC(DT) included in antenna base antenna cost) mounting kit final invoice Amount: \$7,644.60 **Component Description:** Custom mounting kit for the UHF antenna for KGMC(DT) transition to rf channel 27. Amount: \$7,644.60

## Cost Transmission Line

**Information** Information not provided.

## Cost Information

## **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$268,500.00	\$255,000.00		\$0.00	
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$268,500.00	\$255,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,929,330.00	\$1,308,473.20	N/A	\$468,009.43	N/A

#### Components

Information not provided.

## **Cost Information**

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$122,880.00	\$121,250.00		\$19,805.50	
Project management of the transition	\$94,800.00	\$90,000.00	N/A	\$10,875.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,225.00	N/A

Prepare and or review	\$2,630.00	\$7,500.00	Increased expense to	\$2,512.50	The coordination
reimbursement			coordinate		upload and
form			vendor		processing
			invoices /		of 399
			work		invoices
			associated		from variou
			with the STA		entities for
			transition		the KGMC
			and CP Ext		(DT)
			and		transition
			reconciliation		has
			of same.		exceeded
					the pre-
					determined
					cost
					estimate fo
					this project
Prepare	\$1,580.00	\$1,500.00	N/A	N/A	N/A
engineering					
section of FCC					
Form 2100					
(main),					
License to					
Cover					
Application					
Prepare	\$2,050.00	\$1,500.00	N/A	\$1,976.00	N/A
request for					
Special					
Temporary					
Authorization					
	\$5,260.00	\$5,000.00	N/A	\$217.00	N/A
Attorney Fees					
Attorney Fees - Prepare and					
Attorney Fees - Prepare and File FCC Form					
- Prepare and					
- Prepare and File FCC Form					
- Prepare and File FCC Form 2100 (main),					
- Prepare and File FCC Form 2100 (main), Construction					
- Prepare and File FCC Form 2100 (main), Construction Permit Application		\$2,250.00	N/A	N/A	N/A
- Prepare and File FCC Form 2100 (main), Construction Permit Application  Attorney Fees -	\$2,365.00	\$2,250.00	N/A	N/A	N/A
- Prepare and File FCC Form 2100 (main), Construction Permit Application  Attorney Fees - Prepare and		\$2,250.00	N/A	N/A	N/A
- Prepare and File FCC Form 2100 (main), Construction Permit Application  Attorney Fees - Prepare and File FCC Form		\$2,250.00	N/A	N/A	N/A
- Prepare and File FCC Form 2100 (main), Construction Permit Application  Attorney Fees - Prepare and		\$2,250.00	N/A	N/A	N/A
- Prepare and File FCC Form 2100 (main), Construction Permit Application  Attorney Fees - Prepare and File FCC Form 2100 (main),		\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Sub-total	\$122,880.00	\$121,250.00	N/A	\$19,805.50	N/A
Total for all systems	\$1,929,330.00	\$1,308,473.20	N/A	\$468,009.43	N/A

#### Components

Components			
Actual Information Description	File Name		
Project management of the transition			
	Component Description:	Q4 Progress Report	
	Amount:	\$87.50	
	Component Description:	Engineering services for the transition to rf channel 27 under the STA granted	
	Amount:	by the FCC \$2,500.00	
	Component Description:	Project  Management work  for the KGMC	
	Amount:	transition project. \$1,950.00	
	Component Description:	Work on progress	
	Amount:	report \$175.00	

Component Description: Project

management for the KGMC(DT) digital transition to rf channel 27.

**Amount:** \$1,450.00

Component Description: Project

management for the KGMC(DT) displacement, including

equipment orders and coordination

**Amount:** \$1,125.00

Component Description: Project

Management support for the KGMC(DT) displacement transition.

**Amount:** \$2,625.00

Component Description: Project

management and accounting work

for the

displacement transition.

**Amount:** \$116.25

Component Description: Various project

management costs for the KGMC(DT) displacement transition; CP extended to May 29, 2019. Working

to finalize permanent

facilities.

**Amount:** \$700.00

Component Description: Project

management work for the KGMC transition

**Amount:** \$175.00

Component Description: Q1 2018 Progress

Report

**Amount:** \$87.50

Perform engineering study for new channel assignment and antenna development

Component Description: KGMC(DT)

Displacement engineering;

antenna

**Amount:** \$525.00

Component Description: KGMC(DT) repack

engineering

**Amount:** \$200.00

**Component Description:** Engineering for

new channel assignment.

**Amount:** \$525.00

Component Description: Engineering for

new channel assignment

**Amount:** \$1,225.00

Component Description: Engineering work

for the KGMC(DT)

displacement

**Amount:** \$1,050.00

Component Description: Engineering for

KGMC(DT) displacement channel

**Amount:** \$875.00

Component Description: Revised

engineering for displacement transition.

**Amount:** \$875.00

Component Description: New channel

engineering work

**Amount:** \$525.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Engineering for

Form 2100 CP for

KGMC

displacement

**Amount:** \$700.00

Component Description: Engineering for CP

Application.

**Amount:** \$175.00

Component Description: Engineering Form

2100 CP for

KGMC

displacement work

**Amount:** \$1,050.00

Prepare and or review reimbursement form

Component Description: Prepare 399

invoices for the KGMC(DT) digital

transition.

**Amount:** \$1,025.00

**Component Description:** Prepare / update

399 to reflect new

equipment engineering.

**Amount:** \$525.00

Component Description: Update 399 with

new engineering /

equipment

information for the

transition.

**Amount:** \$962.50

**Component Description:** Expense / invoice

coordination for the KGMC(DT) transition by way of the 399 process.

**Amount:** \$500.00

Component Description: Prepare / review

399

**Amount:** \$87.50

Component Description: Prepare / review

399 for updates submitted for the displacement

project

**Amount:** \$900.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description:	Prepare / review STA filing
	Amount:	\$576.00
	Component Description:	Engineering for KGMC STA
	Amount:	\$525.00
	Component Description:	Engineering and file STA for the KGMC(DT) displacement
	Amount:	transition \$875.00
Attorney Fees - Prepare and File FCC Form 2100 main), Construction Permit	Component Description:	Attorney Fees for
Application	Amount:	CP application / extension. \$217.00
	Component Description:	Attorney Fees to prepare and file
		FCC Form 2100 for the CP application
	Amount:	\$477.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File request for Special Temporary Authorization

Component Description: Attorney Fees for

preparation and filing of STA for the KGMC displacement.

**Amount:** \$576.00

## **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$17,690.00	\$13,085.00		\$1,771.63	
DTV Medical Facility Notification	\$11,550.00	\$7,000.00	N/A	\$335.63	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	\$96.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$190.00	N/A
Local Zoning	\$500.00	\$500.00	Building permits, licenses, etc.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Equipment Storage	\$500.00	\$500.00	N/A	N/A	N/A

MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	N/A	\$1,150.00	N/A
Sub-total	\$17,690.00	\$13,085.00	N/A	\$1,771.63	N/A
Total for all systems	\$1,929,330.00	\$1,308,473.20	N/A	\$468,009.43	N/A

## Components

Actual Information Description	File Name	
DTV Medical Facility Notification	Component Description:  Amount:	Prepare displacement medical notice for the KGMC(DT) Public File per FCC rules
	Amount:	\$100.00
	Component Description:	Medical notifications for the KGMC(DT) displacement transitions.
	Amount:	\$235.63
FCC Filing Fees - Form 2100 minor change CP application	Component Description: Amount:	FCC Filing Fee for CP Application \$96.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Component Description: Amount:	KGMC(DT) STA Filing Fee \$190.00

Local Zoning	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Equipment Storage	Information not provided.	
MVPD Notification of		
Channel Change	Component Description:	KGMC(DT) repace MVPD viewer notifications.
	Amount:	\$150.00
	Component Description:	MVPD
		communications and updates
	Amount:	\$200.00
	Component Description:	Follow-up MVPD
		communications of around
	Amount:	displacement date \$300.00
	Component Description:	MVPD notification for KGMC(DT)
		displacement transition
	Amount:	\$650.00

## Cost Information

### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,929,330.00	\$1,308,473.20	\$468,009.43

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

## Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Gary M Cocola Managing Member

02/20/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Gary M Cocola Managing Member

02/20/2019

#### **Attachments**