

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Service: DTV Call **KNVA** Channel: 23 (UHF) Facility Sign:

File 0000028705

Number:

ID:

FRN: 0006564959 Date 03/05

> Submitted: /2019

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
54 BROADCASTING, INC.	Thomas J. Vaughan 901 W. MARTIN LUTHER KING BOULEVARD AUSTIN, TX 78701 United States	+1 (512) 478- 5400	glenn. richards@pillsburylaw. com	Corporation

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Jessica Nyman , Esq . FCC Counsel Pillsbury Winthrop Shaw Pittman LLP	Jessica Nyman 1200 Seventeenth Street, NW Washington, DC 20036 United States	+1 (202) 663-8810	jessica. nyman@pillsburylaw. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace transmitter, antenna, and transmission line. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See updated transition plan.

#### **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

#### Primary Transmitter

#### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CTT-U-40 DCX-2H
	Year	2000
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-36
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.1 kW
	Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. A new Comark Paragon MSDC IOT transmitter is the basis for the replacement cost, but the SS is less expensive. See attached quotes.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW

Manufacturer	
Model	TFU- 30GTH 04
Year	2000

#### **New Antenna Costs**

Section	Question	Response
New Antenna	Use	Primary (Main)
Description	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW
	Manufacturer	
	Model	TFU-22GTH /VP-R O6 TC

Year	2019
Justification for New Antenna	Existing antenna is a single channel, top- of-stack, slot which can't accommodate assigned channel. Bottom stack (old analog) can't support new antenna, thus, a 57.4 ft support pole is required below new antenna to maintain radiation center and FAA height.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband

	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Name	Description
FEED THROUGH COMPONENTS	FEED THROUGH COMPONENTS TO CONNECT ANTENNA INPUT TO ELBOW COMPLEX INSIDE CANDELABRA ARM
ANTENNA SUPPORT POLE	ANTENNA SUPPORT POLE, 57.4 FT. MAINTAINS EXISTING OVERALL STRUCTURE HEIGHT ON TOWER.
ANTENNA MOUNTING WEDDING CAKE	ANTENNA MOUNTING WEDDING CAKE ADAPTER, 3 FT. ALLOWS ANTENNA TO MOUNT ON NEW SUPPORT POLE

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	512.00 MHz
	Upper Limit	686.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	950.0 kW
	Manufacturer	
	Model	TFU-WB-24 C160
	Year	2019

Justification for New Antenna	An interim
oddinodion for New America	antenna is
	necessary
	to keep
	stations on
	the air
	during
	primary
	antenna
	replacement
	and for the
	duration of
	the
	assigned
	phase.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	Upper and lower frequency
	Frequency	512.0 MHz - 686.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep Test	Do you require the sweep testing of	Yes
	transmission line and antenna?	

Interim Antenna **Other Antenna Cost Not Listed** 

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

#### **Existing Transmission Line**

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1260 feet per run

# Primary Transmission Line

#### **New Transmission Line**

New Transmission Line
Costs

Question	Response
Use	Primary (Main)
Description of Use	N/A
Change Type	Purchase New
Is this a request for upgraded equipment?	No
Туре	Rigid
Diameter	8 3/16 inches
Other Diameter	N/A
Segment Length	19 3/4 inches
Other Segment Length	N/A
Number of parallel runs	1
Length	1300 feet per run

Justification for New Transmission Line	

The line might be compatible with the assigned channel, but a new line is budgeted in case the performance unacceptable on the assigned channel. The station will utilize the existing line if the sweep tests confirm acceptable performance.

**Primary** Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

#### **New Transmission Line**

Interim
<b>Transm</b>

ssion Line Section	Question	Response
New Transmission Lir	<b>ne</b> Use	Interim
Costs	Description of Use	N/A
	Change Type	Purchase New
	Туре	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ¾ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1075 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep stations on the air during primary antenna replacement and for the duration of the assigned phase.

Interim Other Transmission Line Expenses Not Listed

**Transmission**nioinetion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1050398
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	30° 19' 34.0" N-
	Longitude (NAD83)	097° 47' 59.0" W-
	Overall Structure Height	1197.49 fee
	Support Structure Height	1079.38 fee
	Ground Elevation Above Mean Sea Level (AMSL)	849.73 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	LIN Television of Texas, L. P.
Date Constructed	09/22/1965

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
35918	KBVO-CD	DTV
35920	KXAN-TV	DTV
35882	KTFO-CD	DTV

#### Other Types of Users

Users
2 RPU licenses
15 mwave licens

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower

Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements
	are riceded.	needed

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

#### Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1000
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	20
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Decembrition	Predetermined	Estimated	Estimated Cost	Astrol Cost	Actual Cost
Description Primary Transmitter	\$1,167,200.00	\$1,043,600.00	Justification	\$889,486.50	Justification
THU9evo-36					
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	\$63,886.50	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$37,150.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,850.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$825,600.00	Quoted cost is lower than the IOT equivalent. Cost revised from 788,930 to 825,600 per Rohde & Schwarz quote 132940.2 attached.	\$825,600.00	N/A
Sub-total	\$1,167,200.00	\$1,043,600.00	N/A	\$889,486.50	N/A

Total for all	\$4,522,502.00	\$4,026,455.30	N/A	\$1,930,706.20	N/A
systems					

#### Components

Actual Information Description	File Name	
Additional Interior RF System	Component Description:  Amount:	Three channel combiner, installment #1 \$31,943.25
	Component Description:  Amount:	Three channel combiner, installment #2 \$31,943.25
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW

**Component Description:** Transmitter,

installment #1, less upgrade cost

**Amount:** \$206,400.00

**Component Description:** Transmitter,

installment #3,

less upgrade cost

**Amount:** \$206,400.00

Component Description: Transmitter,

installment #2,

less upgrade cost **Amount:** \$412,800.00

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Interim Antenna TFU- WB-24 C160	\$282,090.00	\$273,855.00		\$135,405.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See attached Dielectric quote (Quote No. DMS127- 3).	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$12,000.00	N/A	N/A	N/A

UHF - High	\$150,450.00	\$150,450.00	See	\$135,405.00	N/A
Power, Side			Dielectric	•	
Mount, basic			Quote		
slot antenna,			Number		
24 bay,, 950			DMS127-3.		
kW input,			KNVA will		
directional,,			share interim		
horizontally			antenna with		
polarized			KXAN;		
			however,		
			KXAN is a		
			"Non-		
			Repack"		
			station;		
			therefore,		
			expenses are		
			not shared.		
			Interim		
			antenna is		
			required for		
			stations to		
			remain on-air		
			while main		
			facility is built-		
			out.		
New combiner,	\$84,200.00	\$77,385.00	See attached	N/A	N/A
cost per			Dielectric		
channel			quote (Quote		
(without			No.		
antenna)			800047CMZ).		
			NOTE: See		
			updated		
			repack		
			transition		
			plan.		
Side mount brackets for high power	\$23,150.00	\$22,500.00	N/A	N/A	N/A
antennas (if not included in antenna base					

Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,120.00	N/A	N/A	N/A
Primary Antenna TFU- 22GTH/VP-R O6 TC	\$473,112.00	\$375,817.00		\$332,475.30	
ANTENNA MOUNTING WEDDING CAKE	\$18,300.00	\$18,300.00	See attached Dielectric Quote (Quote No. DMS095- 2). NOTE: See updated repack transition plan.	\$16,470.00	N/A
ANTENNA SUPPORT POLE	\$119,044.00	\$119,044.00	See attached Dielectric Quote (Quote No. DMS095- 2). NOTE: See updated repack transition plan.	\$107,139.60	N/A
FEED THROUGH COMPONENTS	\$20,588.00	\$20,588.00	See attached Dielectric Quote (Quote No. DMS095- 2). NOTE: See updated repack transition plan.	\$18,529.20	N/A

UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized  Sweep test of existing antenna  Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if	\$289,500.00 \$6,730.00	\$194,835.00 \$6,400.00	See attached Dielectric Quote (Quote No. DMS095- 2). NOTE: Costs for V- pol fill have been removed. NOTE: See updated repack transition plan. See attached Dielectric	\$175,351.50	N/A
existing antenna  Elbow complex, broadband, at antenna input, per 8 3/16.	\$6,730.00	\$6,400.00		N/A	N/A
complex, broadband, at antenna input, per 8 3/16.			Quote (Quote No. DMS095- 2).		
needed)	\$18,950.00	\$16,650.00	See attached Dielectric Quote (Quote No. DMS095- 2). NOTE: See updated repack transition plan.	\$14,985.00	N/A
Sub-total	\$755,202.00	\$649,672.00	N/A	\$467,880.30	N/A
Total for all systems	\$4,522,502.00	\$4,026,455.30	N/A	\$1,930,706.20	

#### Components

Actual Information Description	File Name
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 950 kW input, directional,, horizontally polarized	Component Description:	Antenna component, line 1 of invoice,
	Amount:	installment #1 \$67,702.50
	Component Description:	Antenna component, line 1 of invoice,
	Amount:	installment #2 \$67,702.50
New combiner, cost per channel (without antenna)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
ANTENNA MOUNTING WEDDING CAKE	Component Description:	Antenna Mounting component, line 3 of invoice,
	Amount:	installment #2 \$8,235.00
	Component Description:	Antenna mounting component, line 3 of invoice, installment #1
	Amount:	\$8,235.00

ANTENNA SUPPORT POLE		
	Component Description:	Antenna support pole, line 4 of invoice,
	Amount:	installment #2 \$53,569.80
	Component Description:	Antenna support
		pole component, line 4 of invoice, installment #1
	Amount:	\$53,569.80
FEED THROUGH COMPONENTS	Component Description:	Feed through
		components, line 5 of invoice, installment #1
	Amount:	\$9,264.60
	Component Description:	Feed through component, line 5
		of invoice, installment #2
	Amount:	\$9,264.60
UHF - High Power Top Mount (200-1000 kW), One	Component Description:	UHF High Power
station antenna, elliptically or circularly polarized		Top Mount, line 1 of invoice, installment #1
	Amount:	\$87,675.75
	Component Description:	UHF High Power
		Top Mount, line 1 of invoice, installment #2
	Amount:	\$87,675.75

Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)

Component Description: Digitline elbow

complex, line 6 of

invoice,

installment #1

**Amount:** \$7,492.50

Component Description: Digitline elbow

complex, line 6 of

invoice,

installment #2

**Amount:** \$7,492.50

## **Cost Information**

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$217,150.00	\$147,251.30		\$132,526.18	
Rigid Transmission Line - copper, 6 1/8"	\$217,150.00	\$147,251.30	See Dielectric Quote Number DMS127-3. KNVA will share Interim transmission line with KXAN; however, KXAN is a "Non- Repack" station; therefore, expenses are not shared. Interim line is required for stations to remain on-air while main facility is built-out	\$132,526.18	N/A
Primary Transmission Line	\$451,100.00	\$300,729.00		\$270,656.10	

Rigid Transmission Line - copper, 8 3 /16"	\$451,100.00	\$300,729.00	See attached Dielectric Quote (Quote No. DMS095-2). NOTE: See updated repack transition plan.	\$270,656.10	N/A
Sub-total	\$668,250.00	\$447,980.30	N/A	\$403,182.28	N/A
Total for all systems	\$4,522,502.00	\$4,026,455.30	N/A	\$1,930,706.20	N/A

### Components

Actual Information Description	File Name	
Rigid Transmission Line - copper, 6 1/8"	Component Description:  Amount:	Rigid transmission line, line 2 of invoice, installment #2 \$66,263.09
	Component Description:  Amount:	Rigid transmission line, line 2 of invoice, installment #1 \$66,263.09

Rigid Transmission Line - copper, 8 3/16"	Component Description:	Rigid transmission line, line 7 of invoice, installment #2
	Amount:	\$135,328.05
	Component Description:	Rigid transmission line component, line 7 of invoice, installment #1

\$135,328.05

Amount:

## **Cost** Information

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower TOWER	Predetermined Cost Estimate \$1,499,300.00	Estimated Cost \$1,459,100.00	Estimated Cost Justification	Actual Cost \$141,367.00	Actual Cost Justification
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$409,500.00	NOTE: See updated repack transition plan.	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,024,000.00	NOTE: See updated repack transition plan.	\$123,867.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	N/A	\$17,500.00	N/A
Sub-total	\$1,499,300.00	\$1,459,100.00	N/A	\$141,367.00	N/A
Total for all systems	\$4,522,502.00	\$4,026,455.30	N/A	\$1,930,706.20	N/A

### Components

Actual Information			
Description	File Name		

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.	
Serious tower reinforcement /modifications	Component Description:	Deposit for Tower services
	Amount:	\$10,000.00
	Component Description:	Deposit for Tower Modification Services
	Amount:	\$82,127.00
	Component Description:	Deposit for Antenna replacement
	Amount:	services \$31,740.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary	Component Description: Amount:	Structural report \$6,000.00
for tower load study	Component Description: Amount:	Structural mapping \$6,500.00
	Component Description:	Design structural modifications
	Amount:	\$5,000.00

## **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Dosovintion	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cast	Actual Cost Justification
Outside Professional Services	\$310,860.00	\$304,755.00	Justinication	\$28,790.12	Justinication
Additional Field Engineering Service, 20 Days	\$108,000.00	\$108,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,050.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,050.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,170.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,095.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,305.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,120.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,535.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,070.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,170.00	N/A	\$7,000.00	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,070.00	N/A	N/A	N/A

Address \$2,630.00 transition timing and coordination issues w/ other stations and wireless  Prepare and or review reimbursement form  Project \$158,000.00 management of the transition  Sub-total \$310,860.00 Total for all systems				
or review reimbursement form  Project \$158,000. management of the transition  Sub-total \$310,860. Total for all \$4,522,502	0 \$2,5	60.00 N/A	N/A	N/A
management of the transition  Sub-total \$310,860.  Total for all \$4,522,502	0 \$2,5	60.00 N/A	\$2,500.00	N/A
<b>Total for all</b> \$4,522,502	00 \$154,	000.00 N/A	\$16,290.12	N/A
	00 \$304,	755.00 N/A	\$28,790.12	N/A
systems	2.00 \$4,026	5,455.30 N/A	\$1,930,706.20	N/A

### Components

Actual Information Description	File Name
Additional Field Engineering Service, 20 Days	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	Prepare engineering section of Form 2100, item 4 from invoice summary \$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description:  Amount:	Perform engineering study for new channel assignment, item 3 from invoice summary \$7,000.00
Prepare request for Special Temporary Authorization	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:  Amount:	Prepare reimbursement form, item 2 from invoice summary \$2,500.00
Project management of the		

Component Description: Project

management and progress report preparation services.

**Amount:** \$300.00

Component Description: Project

management services 7.28.18 through 9.28.18

**Amount:** \$1,500.00

Component Description: Project

management services various, item 1 from invoice

summary

**Amount:** \$9,245.00

Component Description: Reimbursable

expense meals

**Amount:** \$120.12

**Component Description:** Project

management services 10.27.18 through 11.30.18

**Amount:** \$3,700.00

Component Description: Prepare FCC

Schedule 387, item 7 from invoice summary \$150.00

**Amount:** \$150.00

Component Description: Project

management services 9.29.18

through 10.26.18

**Amount:** \$150.00

Component Description: Prepare FCC

Schedule 387, item

8 from invoice

summary

**Amount:** \$150.00

Component Description: Project

management services 5.26.18 through 6.29.18

**Amount:** \$375.00

Component Description: Project

management services 12.1.18 through 12.31.18

**Amount:** \$300.00

Component Description: Prepare FCC

Schedule 387, item

5 from invoice

summary

**Amount:** \$300.00

# **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$121,690.00	\$121,348.00		\$0.00	
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$6,500.00	\$6,500.00	Production time to produce spots and crawls for viewer notification.	\$0.00	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	N/A	N/A	N/A

Total for all systems	\$4,522,502.00	\$4,026,455.30	N/A	\$1,930,706.20	N/A
Sub-total	\$121,690.00	\$121,348.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$333.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,250.00	N/A	N/A	N/A

### Components

Information not provided.

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,522,502.00	\$4,026,455.30	\$1,930,706.20

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas J. Vaughan President

03/05/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas J. Vaughan President

03/05/2019

#### **Attachments**