

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	<b>29712</b>	Service:	<b>DTV</b>	Call	<b>WCWJ</b>	Channel:	<b>20 (UHF)</b>
ID:		Sign:					
File	<b>0000027958</b>						
Number:							
FRN:	<b>0002161107</b>	Date	<b>05/01</b>				
		Submitted:	<b>/2019</b>				

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAHAM MEDIA GROUP, FLORIDA. INC.</b>	James Lowery 4 BROADCAST PLACE JACKSONVILLE, FL 32207 United States	+1 (904) 393- 9871	jlowery@wjxt. com	Corporation
Doing Business As:				
GRAHAM MEDIA GROUP, FLORIDA. INC.				

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>William T Godfrey , Jr. .</b> <i>Consulting Engineers Kessler and Gehman Associates, Inc.</i>	William T. Godfrey, Jr. Kessler and Gehman Associates, Inc. 507-D NW 60th Street Gainesville, FL 32607 United States	+1 (352) 332-3157	jeff@kesslerandgehman. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		The WCWJ tower must be replaced due to the repack. Instead of building a new tower, it will be dismantled & WCWJ will collocate with WJXT. An interim antenna, transmitter & line are required to operate at alternate site during dismantle of WCWJ tower.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma CD3140P2CF
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	34.0 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO- 48
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	73.5 kW
	Justification for New Transmitter	ERP: 1000 kW (1st Priority Station) RMS Gain: 18.9 Azimuth Gain: 1.39 TX Line Loss: 0.812 Mask Filter Loss: 0.931 Combiner Loss: 0.933 H-pol Only TPO: 54.0 kW (THU9EVO- 36) 1 Step Up: THU9EVO- 40 Upgrade: THU9EVO- 48

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	900.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>8-Pole Mask Filter</b>	WCWJ-D20 is located less than 1 km from WJAX-D19 (1st adjacent stations).

<b>Switch</b>	Switch to Combiner Interconnect 8-3/16" 75 ohm.
<b>Standby Exciter and Switch</b>	Standby Exciter with Automatic Change Over Switch.
<b>Electrical</b>	Electrical for new WCWJ Main Transmitter installation & operation

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9EVO-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37.0 kW
	Justification for New Transmitter	A new transmitter for an interim facility at an alternate site is required to keep station on air while WCWJ tower is dismantled and for duration of the assigned phase. H-pol only TPO: 30.4 kW Required TX: THU9EVO-20 Upgrade TX: THU9EVO-24

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only



	Size	10 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	450.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Additional RF Components</b>	Required to split cabinets in order to meet spacing requirements in transmitter building.
<b>Back-up Generator</b>	A temporary generator is required at the interim site while the WCWJ tower is being dismantled.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	863.0 kW

Manufacturer	
Model	TFU- 28GTH-R 6T170
Year	2008

---

## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	497.00 MHz
	Upper Limit	509.00 MHz
	Design power capacity in use	60.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	
	Model	TFU-24GTH /VP-R TC O6SP

Year	2018
Justification for New Antenna	The existing main antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. The antenna is an upgrade; however, it will result in an overall system savings for the FCC since it will be shared with WJXT.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
20
18

Primary  
Antenna

Other Antenna Cost Not Listed

Name	Description
Shipping	Shipping Cost: \$9,800
Extension Pole	MOUNTING POLE FOR TOP MOUNTING ANTENNA IN ORDER TO MAINTAIN FAA HEIGHT.
Antenna adapter	ANTENNA WEDDING CAKE MOUNTING ADAPTER.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	863.0 kW
	Manufacturer	
	Model	TFU- 25ETT-R O6T170



Year	2018
Justification for New Antenna	An interim antenna is necessary to keep station on the air at an alternate site while the WCWJ tower is being dismantled and while the primary antenna is built-out and throughout duration of assigned phase.

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Interim  
Antenna

Other Antenna Cost Not Listed

Name	Description
Shipping	Shipping Cost: \$9,800

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1005 feet per run

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1155 feet per run

	Justification for New Transmission Line	The power rating for 7-3/16" line is not capable of handling the power required for WJXT and WCWJ shared operation. The line is considered an upgrade; however, it will result in an overall system savings since WCWJ and WJXT stations will share the costs.
--	---	--

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Shipping	Shipping Cost: \$9,800

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	Interim transmission line is necessary in order to keep WCWJ on the air during primary antenna replacement and for the duration of the assigned phase. This will be at an alternate site since the tower has to be dismantled.

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Name		Description
Shipping		Shipping Cost: \$5,400



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary  
Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim Tower (InSite)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1016457
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	30° 16' 36.0" N-
	Longitude (NAD83)	081° 33' 57.0" W-
	Overall Structure Height	1001.63 feet
	Support Structure Height	950.78 feet

	Ground Elevation Above Mean Sea Level (AMSL)	25.92 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	IWG Towers Assets II, LLC
	Date Constructed	07/01/1988

### Auxiliary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Auxiliary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Auxiliary Tower

#### Other Tower Expenses Not Listed

Name	Description
------	-------------

<b>Remove Interim Equipment</b>	Interim tower must be rigged a second time after assigned phase is complete to have the interim antenna, interim line, STL dish and waveguide removed from tower and disposed. Old pre-auction top-mount antenna reinstalled for FAA height.
<b>Interim Tower Lease</b>	Monthly lease expenses at alternate site (InSite Tower) to support the top-mount interim antenna, TX line and STL for up to 21 months (see attached quote).

## Primary Tower

### Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1025608
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 16' 37.0" N-
	Longitude (NAD83)	081° 33' 46.0" W-
	Overall Structure Height	1013.77 feet
	Support Structure Height	944.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	32.81 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	Graham Media Group, Florida, Inc.
	Date Constructed	11/15/1967

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	Yes

## Primary Tower

### Other Tower Expenses Not Listed

Name	Description
Helicopter Site Staging Requirement	Erickson Incorporated requires a 200 x 200 ft staging area for the helicopter lift. See attached quote to clear the site.
Foundation Expansion	In order to support the loading for WCWJ to collocate with WJXT on the WJXT tower, the guy wire anchor foundations must be reinforced (expanded).



## Primary Tower

### Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1025608
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 16' 37.0" N-
	Longitude (NAD83)	081° 33' 46.0" W-
	Overall Structure Height	1013.77 feet
	Support Structure Height	944.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	32.81 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	Graham Media Group, Florida, Inc.
Date Constructed	11/15/1967

---



**Primary  
Tower**

**Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	945.00 feet
	Justification for New Tower	A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G, such as required for this repack. The analysis states that tower cannot be upgraded to comply with the standards (see attached structural analysis).

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Other
<b>Helicopter Services Required</b>	Are helicopter services required?	Yes

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Tower Mapping	Tower mapping cost shared with WJXT related to WCWJ moving to the WJXT tower
Helicopter Site Staging Requirement	See attached quotes. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear-cut and also requires a Strong Plank Steel Mat.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	850
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

	Number of Days	45
	Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Environmental Impact Study</b>	Study conducted due to presence of visible mold in existing interim building. Building determined to be uninhabitable (shared cost with WJXT).
<b>Geotechnical Report</b>	Required for new interim transmitter building container (shared cost with WJXT).
<b>Intermod Study at Interim Site</b>	Tower owner requires an intermod study (see attached quote from InSite Towers, LLC)
<b>Osborn Engineering Examination of Interim Site</b>	Professional Services - review existing drawings, design interim transmitter building, prepare conceptual site plan layout, prepare construction documents, provide construction administration services (shared cost with WJXT).

<b>Osborn Engineering Main Transmitter Facility</b>	Professional Services - main transmitter facility site assessment consisting of on-site laser scanning of both the interior and exterior of the WJXT main transmitter facility (shared costs with WJXT).
<b>Other Engineering Services</b>	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.
<b>Other Legal Services</b>	Other Legal Services related to the DTV Repack
<b>Topographic Survey</b>	Required for new interim transmitter building container (shared cost with WJXT).
<b>First Priority Filing Window Engineering Study for New Channel Assignment and Antenna Development</b>	Prepare Engineering Portion of a First Priority Filing Window Construction Permit Application (Unable to Construct)

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
STL System	Microwave dish required for interim studio to transmitter link (STL) to be operated up to 21 months. Receiver, waveguide, licensing, etc. required for interim STL. See attached STL quotes.
Sales Tax	Sales Tax



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter THU9EVO-24	\$2,096,958.69	\$1,576,270.67		\$1,576,270.67	
Other -- Building Addition Size: 450.0	<i>\$350,307.59</i>	\$350,307.59	Attached letter from InSite Tower (interim tower) states that new building must be provided.	\$350,307.59	N/A
Back-up Generator	<i>\$59,530.00</i>	\$59,530.00	Back-up generator to be shared at interim site with WCWJ and WJXT. Cost of back-up generator is \$265,00; however, shared cost is \$132,500 (see attached back-up generator quote from Olympian Generators)	\$59,530.00	N/A
Additional RF Components	<i>\$567.10</i>	\$567.10	N/A	\$567.10	N/A
10 Ton system	\$38,900.00	\$36,935.00	N/A	\$36,935.00	N/A

Other Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.	<b>\$88,054.00</b>	\$88,054.00	Jacksonville Electric Authority (JEA) services must be retained in order to modify on-site transformer to provide required service to new interim building (container). Also see attached quotes.	\$88,054.00	N/A
Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$5,559.50	N/A	\$5,559.50	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$29,700.00	N/A	\$29,700.00	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,005,617.48	Total cost minus non-reimbursable upgrade cost and non-reimbursable portion of taxes related to the upgrade.	\$1,005,617.48	N/A

<b>Primary Transmitter THU9EVO-48</b>	<b>\$2,462,900.00</b>	<b>\$1,944,500.00</b>		<b>\$1,306,510.00</b>	
Other -- Building Addition Size: 900.0	<b>\$50,000.00</b>	\$50,000.00	N/A	\$14,890.00	N/A
Standby Exciter and Switch	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
Switch	<b>\$30,000.00</b>	\$30,000.00	N/A	N/A	N/A
8-Pole Mask Filter	<b>\$177,200.00</b>	\$177,200.00	8-pol mask filter required due to 1st-adjacent station issue. See attached Rohde & Schwarz quote.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$1,480,600.00	N/A	\$1,110,450.00	N/A
Electrical	<b>\$181,700.00</b>	\$181,700.00	N/A	\$181,170.00	N/A
<b>Sub-total</b>	\$4,559,858.69	\$3,520,770.67	N/A	\$2,882,780.67	N/A
<b>Total for all systems</b>	\$9,646,072.53	\$7,479,289.21	N/A	\$4,373,801.36	N/A

## Components

Actual Information	
Description	File Name
Other -- Building Addition Size: 450.0	

<b>Component Description:</b>	Osborn inv #29010 Interim TX Facility prof svcs UL20190214jgv1
<b>Amount:</b>	\$6,897.24

<b>Component Description:</b>	Osborn inv #29391 Interim TX Facility prof svcs UL20190214jgv1
<b>Amount:</b>	\$10,089.27

<b>Component Description:</b>	WCWJ INT Container Scherer Const 90% Invoice (Shared)
<b>Amount:</b>	\$46,512.00

<b>Component Description:</b>	WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices)
<b>Amount:</b>	\$5,075.00

<b>Component Description:</b>	WCWJ Interim Building (Container) Construction (NET30 Payment)
<b>Amount:</b>	\$211,797.10

<b>Component Description:</b>	WCWJ INT Container Scherer Const 10% & CO Invoice (Shared)
<b>Amount:</b>	\$12,377.50

<b>Component Description:</b>	WCWJ INT Container (Change Order)
<b>Amount:</b>	\$2,680.00

<b>Component Description:</b>	Osborn inv #30282 Interim TX Facility prof srvcs UL20190214jgv1
<b>Amount:</b>	\$6,900.00

<b>Component Description:</b>	Osborn inv #28314 Prof srvcs 180224 - 180330 UL20190205jgv1
<b>Amount:</b>	\$9,247.48

<b>Component Description:</b>	Osborn inv #27953 Interim TX Facility prof srvcs UL20190214jgv1
<b>Amount:</b>	\$6,558.50

<b>Component Description:</b>	WCWJ Interim Container (NET30)
<b>Amount:</b>	\$32,173.50

---

Back-up Generator	<div data-bbox="699 174 1340 409"> <p><b>Component Description:</b> WCWJ R&amp;S inv #9500083890 Interim Electrical temporary generator UL20180731jgv1</p> <p><b>Amount:</b> \$9,155.00</p> </div> <div data-bbox="699 555 1372 824"> <p><b>Component Description:</b> Diesel Serv-Supp inv #110000051 Backup Generator UL20180905jgv1 50% to WCWJ 50% to WJXT</p> <p><b>Amount:</b> \$50,375.00</p> </div>
Additional RF Components	<div data-bbox="699 965 1340 1160"> <p><b>Component Description:</b> WCWJ R&amp;S inv #9500083873 Interim Elbow UL20180725jgv1</p> <p><b>Amount:</b> \$567.10</p> </div>
10 Ton system	<div data-bbox="699 1299 1316 1451"> <p><b>Component Description:</b> WCWJ Interim HVAC (NET30 Payment)</p> <p><b>Amount:</b> \$36,935.00</p> </div>

<p>Other Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg &amp; elec quotes.</p>	<table> <tr> <td data-bbox="699 174 1007 208"><b>Component Description:</b></td><td data-bbox="1139 174 1337 365">WCWJ R&amp;S inv #9500083890 Interim Electrical installation UL20180731jgv1</td></tr> <tr> <td data-bbox="699 376 807 409"><b>Amount:</b></td><td data-bbox="1139 376 1273 409">\$78,570.00</td></tr> <tr> <td data-bbox="699 517 1007 551"><b>Component Description:</b></td><td data-bbox="1139 517 1361 667">WCWJ R&amp;S inv #9500083847 Interim Main Panel UL20180725jgv1</td></tr> <tr> <td data-bbox="699 678 807 712"><b>Amount:</b></td><td data-bbox="1139 678 1257 712">\$9,484.00</td></tr> </table>	<b>Component Description:</b>	WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731jgv1	<b>Amount:</b>	\$78,570.00	<b>Component Description:</b>	WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1	<b>Amount:</b>	\$9,484.00
<b>Component Description:</b>	WCWJ R&S inv #9500083890 Interim Electrical installation UL20180731jgv1								
<b>Amount:</b>	\$78,570.00								
<b>Component Description:</b>	WCWJ R&S inv #9500083847 Interim Main Panel UL20180725jgv1								
<b>Amount:</b>	\$9,484.00								
<p>Transformer 3 phase/480v - 500 KVA</p>	<table> <tr> <td data-bbox="699 846 1007 880"><b>Component Description:</b></td><td data-bbox="1139 846 1369 1115">Coffman Elec inv #131850E Automatic Transfer Switch UL20180905jgv1 50% to WCWJ 50% to WJXT</td></tr> <tr> <td data-bbox="699 1126 807 1160"><b>Amount:</b></td><td data-bbox="1139 1126 1257 1160">\$5,559.50</td></tr> </table>	<b>Component Description:</b>	Coffman Elec inv #131850E Automatic Transfer Switch UL20180905jgv1 50% to WCWJ 50% to WJXT	<b>Amount:</b>	\$5,559.50				
<b>Component Description:</b>	Coffman Elec inv #131850E Automatic Transfer Switch UL20180905jgv1 50% to WCWJ 50% to WJXT								
<b>Amount:</b>	\$5,559.50								
<p>Switchgear - industrial 800 amp</p>	<table> <tr> <td data-bbox="699 1294 1007 1328"><b>Component Description:</b></td><td data-bbox="1139 1294 1337 1485">WCWJ R&amp;S inv #9500083890 Interim Electrical switchgear UL20180731jgv1</td></tr> <tr> <td data-bbox="699 1496 807 1529"><b>Amount:</b></td><td data-bbox="1139 1496 1273 1529">\$29,700.00</td></tr> </table>	<b>Component Description:</b>	WCWJ R&S inv #9500083890 Interim Electrical switchgear UL20180731jgv1	<b>Amount:</b>	\$29,700.00				
<b>Component Description:</b>	WCWJ R&S inv #9500083890 Interim Electrical switchgear UL20180731jgv1								
<b>Amount:</b>	\$29,700.00								

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<b>Component Description:</b>	WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices) v2
	<b>Amount:</b>	\$875.00
	<b>Component Description:</b>	WCWJ Interim Transmitter (NET30 Final Payment)
	<b>Amount:</b>	\$285,753.31
	<b>Component Description:</b>	WCWJ Interim Transmitter (NET30 Partial Payment)
	<b>Amount:</b>	\$718,989.17
Other -- Building Addition Size: 900.0	<b>Component Description:</b>	WCWJ Main TX Bldg Demo & Disposal (NET30 Payment)
	<b>Amount:</b>	\$14,890.00
Standby Exciter and Switch	Information not provided.	
Switch	Information not provided.	
8-Pole Mask Filter	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	<b>Component Description:</b>	WCWJ Main Transmitter (Initial 25% Down Payment)
	<b>Amount:</b>	\$370,150.00
	<b>Component Description:</b>	WCWJ Main Transmitter (50% Down Payment)
	<b>Amount:</b>	\$740,300.00



Electrical	<table><tr><td data-bbox="699 174 1007 210"><b>Component Description:</b></td><td data-bbox="1139 174 1334 288">WCWJ Main Electrical 100% Invoice (Shared)</td></tr><tr><td data-bbox="699 297 807 327"><b>Amount:</b></td><td data-bbox="1139 297 1286 327">\$181,170.00</td></tr></table>	<b>Component Description:</b>	WCWJ Main Electrical 100% Invoice (Shared)	<b>Amount:</b>	\$181,170.00
<b>Component Description:</b>	WCWJ Main Electrical 100% Invoice (Shared)				
<b>Amount:</b>	\$181,170.00				

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-25ETT-R O6T170</b>	<b>\$275,830.00</b>	<b>\$221,912.00</b>		<b>\$190,900.80</b>	
Shipping	<i>\$9,800.00</i>	\$9,800.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$194,728.00	See attached Dielectric Quote.	\$175,255.20	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	See attached Dielectric Quote.	\$9,885.60	N/A
<b>Primary Antenna TFU-24GTH /VP-R TC O6SP</b>	<b>\$385,393.50</b>	<b>\$327,593.50</b>		<b>\$224,925.96</b>	

Antenna adapter	<b>\$19,252.00</b>	\$19,252.00	Cost: \$21,472; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$10,736. See attached Dielectric Quote. A 2nd adapter is required at a total price of \$17,032 which is \$8,516 to WCWJ and \$8,516 to WJXT	\$13,494.60	N/A
Extension Pole	<b>\$76,315.00</b>	\$76,315.00	Cost: \$152,630; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$76,315. See attached Dielectric Quote.	\$55,437.52	N/A
Shipping	<b>\$4,900.00</b>	\$4,900.00	Cost: \$9,800; however, it is shared cost with WJXT therefore, cost for WCWJ is \$4,900. See attached Dielectric Quote.	N/A	N/A

Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$8,880.00	Cost: \$17,760; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$8,880. See attached Dielectric Quote.	\$7,992.00	N/A
Sweep test of existing antenna	\$6,730.00	\$3,200.00	Shared cost with WJXT	\$2,880.00	N/A
UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	<b>\$175,046.50</b>	\$175,046.50	Cost: \$350,093; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$175,046.50. See attached Dielectric Quote.	\$145,121.84	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$40,000.00	Shared cost with WJXT	N/A	N/A
<b>Sub-total</b>	\$661,223.50	\$549,505.50	N/A	\$415,826.76	N/A
<b>Total for all systems</b>	\$9,646,072.53	\$7,479,289.21	N/A	\$4,373,801.36	N/A

## Components

Actual Information	
Description	File Name
Shipping	Information not provided.

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<div> <b>Component Description:</b> Die inv #MAN00154 Interim TX antenna UL20181119jgv1         </div> <div> <b>Amount:</b> \$87,627.60         </div>
	<div> <b>Component Description:</b> Inv MAN00266 WCWJ Interim TX antenna 45% down payment UL20180503jgv1         </div> <div> <b>Amount:</b> \$87,627.60         </div>
Sweep test of existing antenna	<div> <b>Component Description:</b> Die inv #MAN00154 Interim TX antenna sweep UL20181119jgv1         </div> <div> <b>Amount:</b> \$2,880.00         </div>
	<div> <b>Component Description:</b> Inv MAN00266 WCWJ Interim sweep test 45% down payment UL20180503jgv1         </div> <div> <b>Amount:</b> \$2,880.00         </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> Die inv #MAN00154 Interim TX antenna elbow complex UL20181119jgv1         </div> <div> <b>Amount:</b> \$4,942.80         </div>
	<div> <b>Component Description:</b> Inv MAN00266 WCWJ Interim elbow complex 45% down payment UL20180503jgv1         </div> <div> <b>Amount:</b> \$4,942.80         </div>

Antenna adapter	<div data-bbox="703 174 1378 327"> <p><b>Component Description:</b> Die inv #MAN00299 Primary ant adapter UL20181106jgv1</p> <p><b>Amount:</b> \$3,832.20</p> </div> <div data-bbox="703 434 1378 627"> <p><b>Component Description:</b> Inv MAN00214 WCWJ WJXT Primary ant adapter UL20180718jgv2</p> <p><b>Amount:</b> \$4,831.20</p> </div> <div data-bbox="703 734 1378 887"> <p><b>Component Description:</b> Die inv #MAN00299 Primary ant adapter UL20181106jgv1</p> <p><b>Amount:</b> \$4,831.20</p> </div>
Extension Pole	<div data-bbox="703 1025 1378 1178"> <p><b>Component Description:</b> Die inv #MAN00299 Prim ant ext pole UL20181106jgv1</p> <p><b>Amount:</b> \$21,095.77</p> </div> <div data-bbox="703 1285 1378 1478"> <p><b>Component Description:</b> Inv MAN00214 WCWJ WJXT Prim ant ext pole UL20180718jgv2</p> <p><b>Amount:</b> \$34,341.75</p> </div>
Shipping	Information not provided.

<p>Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="699 100 1114 324"><b>Component Description:</b></td><td data-bbox="1141 100 1426 324"> Inv MAN00214 WCWJ WJXT Elbow complex UL20180718jgv2 </td></tr> <tr> <td data-bbox="699 324 1114 414"><b>Amount:</b></td><td data-bbox="1141 324 1426 414">\$3,996.00</td></tr> <tr> <td data-bbox="699 459 1114 593"><b>Component Description:</b></td><td data-bbox="1141 459 1426 593"> Die inv #MAN00299 Elbow complex UL20181106jgv1 </td></tr> <tr> <td data-bbox="699 593 1114 683"><b>Amount:</b></td><td data-bbox="1141 593 1426 683">\$3,996.00</td></tr> </table>	<b>Component Description:</b>	Inv MAN00214 WCWJ WJXT Elbow complex UL20180718jgv2	<b>Amount:</b>	\$3,996.00	<b>Component Description:</b>	Die inv #MAN00299 Elbow complex UL20181106jgv1	<b>Amount:</b>	\$3,996.00
<b>Component Description:</b>	Inv MAN00214 WCWJ WJXT Elbow complex UL20180718jgv2								
<b>Amount:</b>	\$3,996.00								
<b>Component Description:</b>	Die inv #MAN00299 Elbow complex UL20181106jgv1								
<b>Amount:</b>	\$3,996.00								
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="699 694 1114 884"><b>Component Description:</b></td><td data-bbox="1141 694 1426 884"> Die inv #MAN00299 Sweep UL20181106jgv1 </td></tr> <tr> <td data-bbox="699 884 1114 974"><b>Amount:</b></td><td data-bbox="1141 884 1426 974">\$1,440.00</td></tr> <tr> <td data-bbox="699 1019 1114 1176"><b>Component Description:</b></td><td data-bbox="1141 1019 1426 1176"> Inv MAN00214 WCWJ WJXT Sweep UL20180718jgv2 </td></tr> <tr> <td data-bbox="699 1176 1114 1265"><b>Amount:</b></td><td data-bbox="1141 1176 1426 1265">\$1,440.00</td></tr> </table>	<b>Component Description:</b>	Die inv #MAN00299 Sweep UL20181106jgv1	<b>Amount:</b>	\$1,440.00	<b>Component Description:</b>	Inv MAN00214 WCWJ WJXT Sweep UL20180718jgv2	<b>Amount:</b>	\$1,440.00
<b>Component Description:</b>	Die inv #MAN00299 Sweep UL20181106jgv1								
<b>Amount:</b>	\$1,440.00								
<b>Component Description:</b>	Inv MAN00214 WCWJ WJXT Sweep UL20180718jgv2								
<b>Amount:</b>	\$1,440.00								
<p>UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="699 1276 1114 1512"><b>Component Description:</b></td><td data-bbox="1141 1276 1426 1512"> Die inv #MAN00299 Primary antenna UL20181106jgv1 </td></tr> <tr> <td data-bbox="699 1512 1114 1601"><b>Amount:</b></td><td data-bbox="1141 1512 1426 1601">\$72,560.92</td></tr> <tr> <td data-bbox="699 1646 1114 1780"><b>Component Description:</b></td><td data-bbox="1141 1646 1426 1780"> Inv MAN00214 WCWJ WJXT Primary antenna UL20180718jgv2 </td></tr> <tr> <td data-bbox="699 1780 1114 1859"><b>Amount:</b></td><td data-bbox="1141 1780 1426 1859">\$72,560.92</td></tr> </table>	<b>Component Description:</b>	Die inv #MAN00299 Primary antenna UL20181106jgv1	<b>Amount:</b>	\$72,560.92	<b>Component Description:</b>	Inv MAN00214 WCWJ WJXT Primary antenna UL20180718jgv2	<b>Amount:</b>	\$72,560.92
<b>Component Description:</b>	Die inv #MAN00299 Primary antenna UL20181106jgv1								
<b>Amount:</b>	\$72,560.92								
<b>Component Description:</b>	Inv MAN00214 WCWJ WJXT Primary antenna UL20180718jgv2								
<b>Amount:</b>	\$72,560.92								
<p>New combiner, cost per channel (without antenna)</p>	<p>Information not provided.</p>								

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$227,600.00</b>	<b>\$167,515.50</b>		<b>\$145,903.96</b>	
Shipping	<i>\$5,400.00</i>	\$5,400.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 6 1/8"	\$222,200.00	\$162,115.50	See Dielectric quote for WCWJ interim facility.	\$145,903.96	N/A
<b>Primary Transmission Line</b>	<b>\$465,745.00</b>	<b>\$161,956.20</b>		<b>\$137,893.01</b>	
Shipping	<i>\$4,900.00</i>	\$4,900.00	Shipping Cost is \$9,800; however, it is a shared expense with WJXT; therefore, WCWJ shipping cost is	N/A	N/A



Rigid Transmission Line - copper, 8 3 /16" broadband	\$460,845.00	\$157,056.20	Cost: \$291,274.40; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$145,637.20. See attached Dielectric Quote. The \$22,838.00 Feed Through was erroneously omitted, so the total has been increased by 50% (\$11,419.00) to \$157,056.20	\$137,893.01	N/A
<b>Sub-total</b>	\$693,345.00	\$329,471.70	N/A	\$283,796.97	N/A
<b>Total for all systems</b>	\$9,646,072.53	\$7,479,289.21	N/A	\$4,373,801.36	N/A

## Components

Actual Information	
Description	File Name
Shipping	Information not provided.

Rigid Transmission Line - copper, 6 1/8"	<div data-bbox="703 174 1378 367"> <p><b>Component Description:</b> Inv MAN00266 WCWJ Interim line 45% down payment UL20180503jgv1</p> <p><b>Amount:</b> \$72,951.98</p> </div> <div data-bbox="703 474 1378 667"> <p><b>Component Description:</b> Die inv #MAN00154 Interim TX antenna TLSCRs UL20181119jgv1</p> <p><b>Amount:</b> \$2,485.69</p> </div> <div data-bbox="703 775 1378 927"> <p><b>Component Description:</b> Die inv #MAN00154 Interim TX line UL20181119jgv1</p> <p><b>Amount:</b> \$70,466.29</p> </div>
Shipping	Information not provided.

Rigid Transmission Line -  
copper, 8 3/16" broadband

**Component Description:** Die inv #MAN00299  
TLSCRs  
UL20181106jgv1  
**Amount:** \$1,792.80

**Component Description:** Inv MAN00214  
WCWJ WJXT Feed  
thru  
UL20180718jgv2  
**Amount:** \$5,138.55

**Component Description:** Die inv #MAN00299  
Feed thru  
UL20181106jgv1  
**Amount:** \$4,128.75

**Component Description:** Inv MAN00214  
WCWJ WJXT  
TLSCRs  
UL20180718jgv2  
**Amount:** \$1,792.80

**Component Description:** Inv MAN00214  
WCWJ WJXT  
Transmission line  
UL20180718jgv2  
**Amount:** \$63,743.94

**Component Description:** Die inv #MAN00299  
Transmission line  
UL20181106jgv1  
**Amount:** \$61,296.17

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$1,033,792.00</b>	<b>\$674,315.00</b>		<b>\$43,751.46</b>	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$283,823.00	Actual costs: \$477,646 for main antenna install minus \$73,300 for helicopter lift equates to \$404,346. Since main antenna is shared with WJXT, the main antenna install cost for WCWJ is \$202,173 (50% of \$404,346). See ERI Proposal No. 20180123-851 Rev B.	N/A	N/A

Tower Helicopter Lift	<b>\$36,350.00</b>	\$36,350.00	See attached ERI Proposal (Proposal No. 20180123-851 Rev B). The WJXT tower has history of using helicopter lifts since it is a complex candelabra. Shared expense with WJXT; therefore cost is \$73,500.	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Foundation Expansion	<b>\$91,642.00</b>	\$91,642.00	Quote is for \$183,284. Shared expense with WJXT; therefore WCWJ cost is \$91642.	\$43,751.46	N/A

Helicopter Site Staging Requirement	\$37,500.00	\$37,500.00	See attached clearing quote for \$75,000. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear-cut and also requires a Strong Plank Steel Mat. Shared expense with WJXT is \$37,500.	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$200,000.00	Costs for WCWJ tower mods are a shared expense with WJXT.	N/A	N/A
<b>Auxiliary Tower TOWER</b>	<b>\$775,400.00</b>	<b>\$557,500.00</b>		<b>\$5,925.88</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,000.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$2,000.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$100,000.00	Shared expense with WJXT	\$3,925.88	N/A

Remove Interim Equipment	\$200,000.00	\$200,000.00	Interim tower must be rigged after assigned phase is complete in order to have interim antenna, line, STL & waveguide removed from tower and disposed. Old pre-auction top-mount antenna belonging to tower owner must be reinstalled to maintain FAA height.	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$75,000.00	Shared cost with WJXT	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,500.00	Shared cost with WJXT	N/A	N/A

Interim Tower Lease	<b>\$168,000.00</b>	\$168,000.00	See attached InSite Tower LLC quote. Costs are based on leasing space on the interim tower for 21 months at \$8,000 per month.	N/A	N/A
<b>Primary Tower</b>	<b>\$1,176,826.71</b>	<b>\$1,126,874.71</b>		<b>\$661,045.46</b>	
Tower Helicopter Lift	<b>\$655,826.71</b>	\$655,826.71	Instead of building a new tower, the WCWJ tower was dismantled. It was originally planned to dismantle the tower via helicopter for safety reasons; however, a gin pole was used and pricing requests such (See attached ERI quote).	\$655,826.71	N/A
Tower Mapping	<b>\$25,000.00</b>	\$25,000.00	N/A	\$5,218.75	N/A
Helicopter Site Staging Requirement	<b>\$75,000.00</b>	\$75,000.00	Clearing required in preparation to dismantlement of the WCWJ tower (instead of building a new tower).	N/A	N/A



New tower	\$0.00	\$0.00	Cost of new replacement tower for WCWJ is \$2,586,115.00 (see ERI quote). WCWJ tower will be dismantled and WCWJ will collocate with WJXT providing significant cost-savings to the FCC.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$371,048.00	A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G. The analysis states that tower cannot be upgraded to comply with the standards. Instead of building a new tower, it will be dismantled. See ERI quote.	N/A	N/A
<b>Sub-total</b>	\$2,986,018.71	\$2,358,689.71	N/A	\$710,722.80	N/A
<b>Total for all systems</b>	\$9,646,072.53	\$7,479,289.21	N/A	\$4,373,801.36	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.																
Tower Helicopter Lift	Information not provided.																
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.																
Foundation Expansion	<table> <tr> <td><b>Component Description:</b></td><td>Osborn inv #28225 Twr found eng 180127 - 180223 UL20181114jgv1</td></tr> <tr> <td><b>Amount:</b></td><td>\$4,167.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Osborn inv #29009 Twr found eng 180331 - 180427 UL20181114jgv1</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,529.20</td></tr> <tr> <td><b>Component Description:</b></td><td>Osborn inv #29390 Twr found eng 180428 - 180525 UL20181114jgv1</td></tr> <tr> <td><b>Amount:</b></td><td>\$69.80</td></tr> <tr> <td><b>Component Description:</b></td><td>Osborn inv #27213 Twr found eng 171028 - 171125 UL20181114jgv1</td></tr> <tr> <td><b>Amount:</b></td><td>\$6,201.75</td></tr> </table>	<b>Component Description:</b>	Osborn inv #28225 Twr found eng 180127 - 180223 UL20181114jgv1	<b>Amount:</b>	\$4,167.00	<b>Component Description:</b>	Osborn inv #29009 Twr found eng 180331 - 180427 UL20181114jgv1	<b>Amount:</b>	\$2,529.20	<b>Component Description:</b>	Osborn inv #29390 Twr found eng 180428 - 180525 UL20181114jgv1	<b>Amount:</b>	\$69.80	<b>Component Description:</b>	Osborn inv #27213 Twr found eng 171028 - 171125 UL20181114jgv1	<b>Amount:</b>	\$6,201.75
<b>Component Description:</b>	Osborn inv #28225 Twr found eng 180127 - 180223 UL20181114jgv1																
<b>Amount:</b>	\$4,167.00																
<b>Component Description:</b>	Osborn inv #29009 Twr found eng 180331 - 180427 UL20181114jgv1																
<b>Amount:</b>	\$2,529.20																
<b>Component Description:</b>	Osborn inv #29390 Twr found eng 180428 - 180525 UL20181114jgv1																
<b>Amount:</b>	\$69.80																
<b>Component Description:</b>	Osborn inv #27213 Twr found eng 171028 - 171125 UL20181114jgv1																
<b>Amount:</b>	\$6,201.75																

<b>Component Description:</b>	Osborn inv #28313 Twr found eng 180224 - 180330 UL20181114jgv1
<b>Amount:</b>	\$2,159.35

<b>Component Description:</b>	Osborn inv #26528R Twr found eng 170701 - 170929 UL20181114jgv1
<b>Amount:</b>	\$14,449.65

<b>Component Description:</b>	Osborn inv #26797R Twr found eng 170930 - 171027 UL20181114jgv1
<b>Amount:</b>	\$10,372.60

<b>Component Description:</b>	Osborn inv #27832 Twr found eng 180101 - 180126 UL20181114jgv1
<b>Amount:</b>	\$109.95

<b>Component Description:</b>	Osborn inv #27338 Twr found eng 171125 - 171231 UL20181114jgv1
<b>Amount:</b>	\$2,702.68

<b>Component Description:</b>	Osborn inv #28313 Twr found eng 180224 - 180330 UL20190213jgv1
<b>Amount:</b>	\$2,159.35

<b>Component Description:</b>	Matrax inv #2041 Mud mat rental UL20181112jgv1
<b>Amount:</b>	\$989.48

Helicopter Site Staging Requirement	Information not provided.
Major tower reinforcement /modifications	Information not provided.
Structural engineering tower load study for well documented tower	<p><b>Component Description:</b> Inv FL952GRARADIO WJXT Structural Analysis UL20180521jgv2 50% to WJXT 50% to WCWJ</p> <p><b>Amount:</b> \$2,000.00</p>
Tall Tower (greater than 500')	<p><b>Component Description:</b> ERI inv #WCWJ-004 Spring Hanger Ext Hardware UL20181127jgv1</p> <p><b>Amount:</b> \$3,925.88</p>
Remove Interim Equipment	Information not provided.
Minor tower reinforcement /modifications	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Interim Tower Lease	Information not provided.

Tower Helicopter Lift	<b>Component Description:</b>	WCWJ ERI inv #WCWJ-007 Tower removal final 10 pct pmt 3 UL20180910jgv1
	<b>Amount:</b>	\$64,926.71
	<b>Component Description:</b>	WCWJ ERI inv #WCWJ-002 Tower removal UL20180913jgv3
	<b>Amount:</b>	\$325,350.00
	<b>Component Description:</b>	WCWJ ERI inv #WCWJ-003 Tower removal 40 pct pmt 2 UL20180910jgv1
	<b>Amount:</b>	\$265,550.00
Tower Mapping	<b>Component Description:</b>	Inv 947-05 Tower mapping UL20180712jgv2 50% to WCWJ 50% to WJXT
	<b>Amount:</b>	\$3,687.50
	<b>Component Description:</b>	Inv FL952GRA1422873 WCWJ Climbing Inspection UL20180605jgv2 50% to WCWJ 50% to WJXT
	<b>Amount:</b>	\$1,531.25
Helicopter Site Staging Requirement	Information not provided.	
New tower	Information not provided.	

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
--	---------------------------

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$545,095.00	\$520,875.00		\$63,831.81	
First Priority Filing Window Engineering Study for New Channel Assignment and Antenna Development	<i>\$7,000.00</i>	\$7,000.00	Required for Unable to Construct Stations	N/A	N/A
Topographic Survey	<i>\$870.00</i>	\$870.00	Shared cost with WJXT	N/A	N/A
Other Legal Services	<i>\$10,000.00</i>	\$10,000.00	Other Legal Services related to the DTV Repack	\$5,599.31	N/A

Other Engineering Services	<b>\$97,500.00</b>	\$97,500.00	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.	\$54,625.00	N/A
Osborn Engineering Main Transmitter Facility	<b>\$8,590.00</b>	\$8,590.00	Shared cost with WJXT.	N/A	N/A
Osborn Engineering Examination of Interim Site	<b>\$51,710.00</b>	\$51,710.00	Shared cost with WJXT. See attached Osborn Engineering quote.	N/A	N/A
Intermod Study at Interim Site	<b>\$500.00</b>	\$500.00	See attached InSite Tower LLC quote for required study. Shared cost with WJXT.	N/A	N/A
Geotechnical Report	<b>\$2,035.00</b>	\$2,035.00	Shared cost with WJXT	N/A	N/A



Environmental Impact Study	<b>\$2,420.00</b>	\$2,420.00	Shared cost with WJXT	N/A	N/A
Additional Field Engineering Service, 45 Days	<b>\$90,000.00</b>	\$90,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$10,000.00	Shared expense with WJXT	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$750.00	N/A

Project management of the transition	\$134,300.00	\$127,500.00	Fewer Project Management "PM" tasks are required & Outside Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.	\$2,857.50	N/A
<b>Sub-total</b>	\$545,095.00	\$520,875.00	N/A	\$63,831.81	N/A
<b>Total for all systems</b>	\$9,646,072.53	\$7,479,289.21	N/A	\$4,373,801.36	N/A

## Components

Actual Information	
Description	File Name
First Priority Filing Window Engineering Study for New Channel Assignment and Antenna Development	Information not provided.
Topographic Survey	Information not provided.
Other Legal Services	<p><b>Component Description:</b> Covington inv #60780136 Various Legal UL20190221jgv2</p> <p><b>Amount:</b> \$135.00</p>

<b>Component Description:</b>	Covington inv #60793199 Various Legal UL20181023jgv1
<b>Amount:</b>	\$149.47

<b>Component Description:</b>	Covington inv #60780135 Various Legal UL20181019jgv1
<b>Amount:</b>	\$1,872.22

<b>Component Description:</b>	Covington inv #60812706 Various Legal UL20181024jgv1
<b>Amount:</b>	\$309.70

<b>Component Description:</b>	Covington inv #60774445 Various Legal UL20181022jgv1
<b>Amount:</b>	\$1,246.26

<b>Component Description:</b>	Covington inv #60780136 Various Legal UL20181022jgv1
<b>Amount:</b>	\$247.50

<b>Component Description:</b>	Covington inv #60790156 Various Legal UL20181023jgv1
<b>Amount:</b>	\$62.10

	<p><b>Component Description:</b> Covington inv #60836456 Various Legal thru 190131 UL20181030jgv1</p> <p><b>Amount:</b> \$1,694.06</p>
	<p><b>Component Description:</b> Covington inv #60816783 Various Legal UL20181030jgv1</p> <p><b>Amount:</b> \$130.50</p>
Other Engineering Services	<p><b>Component Description:</b> KGA inv #947-77 Actual Cost Invs UL20181109jgv1</p> <p><b>Amount:</b> \$750.00</p> <p><b>Component Description:</b> KGA inv #947-112 Other Eng Srvcs UL20181113jgv1</p> <p><b>Amount:</b> \$54,625.00</p>
Osborn Engineering Main Transmitter Facility	Information not provided.
Osborn Engineering Examination of Interim Site	Information not provided.
Intermod Study at Interim Site	Information not provided.
Geotechnical Report	Information not provided.
Environmental Impact Study	Information not provided.
Additional Field Engineering Service, 45 Days	Information not provided.
RF Exposure Measurements	Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review reimbursement form	<div> <div> <b>Component Description:</b> </div> <div> KGA inv #947-77 Actual Cost Invs UL20190329jgv2 </div> </div> <div> <b>Amount:</b> </div> <div> \$750.00 </div>
Project management of the transition	<div> <div> <b>Component Description:</b> </div> <div> KGA inv #947-108 Form 387 2018 Q3 UL20181109jgv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$300.00 </div> <div> <div> <b>Component Description:</b> </div> <div> KGA inv #947-23 Project Management UL20180726jgv1 50% to WCWJ 50% to WJXT </div> </div> <div> <b>Amount:</b> </div> <div> \$2,257.50 </div> <div> <div> <b>Component Description:</b> </div> <div> Inv 947-31 WCWJ PM 387 2017 Q4 UL20180621jgv1 </div> </div> <div> <b>Amount:</b> </div> <div> \$300.00 </div>

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual C Justifica
<b>Other Expenses</b>	<b>\$200,531.63</b>	<b>\$199,976.63</b>		<b>\$16,842.35</b>	
Sales Tax	<i>\$8,023.75</i>	\$8,023.75	Sales tax on any purchases where it is charged will be added to this component, with the cost adjusted upward accordingly.	\$8,023.75	N/A
STL System	<i>\$43,762.88</i>	\$43,762.88	STL required at interim site. See attached STL quotes from Vernick Technology, Inc. and Data Flow Communications. Costs are \$87,525.75 (\$51,930.75 + \$35,595 - see attached quotes). Shared cost for WCWJ and WJXT is \$43,762.75.	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A



Equipment Storage	<b>\$25,000.00</b>	\$25,000.00	N/A	\$6,645.10	N/A
Equipment Delivery and Handling Charges	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$25,000.00</b>	\$25,000.00	N/A	\$2,173.50	N/A
Non-zoning permits	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
Local Zoning	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$200,531.63	\$199,976.63	N/A	\$16,842.35	N/A
<b>Total for all systems</b>	\$9,646,072.53	\$7,479,289.21	N/A	\$4,373,801.36	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Sales Tax	<b>Component Description:</b>		WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices)
	<b>Amount:</b>		\$878.25
	<b>Component Description:</b>		WCWJ R&S inv #9500083890 Interim Electrical sales tax UL20180731jgv1
	<b>Amount:</b>		\$7,145.50
STL System	Information not provided.		
MVPD Notification of Channel Change	Information not provided.		
Develop and air announcement of upcoming channel change	Information not provided.		
Equipment Storage	<b>Component Description:</b>		WCWJ R&S inv #9500083842 Storage container UL20180723jgv1
	<b>Amount:</b>		\$995.10
	<b>Component Description:</b>		WCWJ Interim Dumpster, Storage, Plywood & Parallel RC Interface (Quote & Invoices)
	<b>Amount:</b>		\$5,650.00
Equipment Delivery and Handling Charges	Information not provided.		

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="694 100 1101 313"> <p><b>Component Description:</b></p> </td><td data-bbox="1101 100 1428 313"> <p>WCWJ R&amp;S inv #9500083843 Dumpster UL20180725jgv1</p> </td></tr> <tr> <td data-bbox="694 313 1101 403"> <p><b>Amount:</b></p> </td><td data-bbox="1101 313 1428 403"> <p>\$1,123.50</p> </td></tr> <tr> <td data-bbox="694 403 1101 649"> <p><b>Component Description:</b></p> </td><td data-bbox="1101 403 1428 649"> <p>WCWJ Interim Dumpster, Storage, Plywood &amp; Parallel RC Interface (Quote &amp; Invoices)</p> </td></tr> <tr> <td data-bbox="694 649 1101 761"> <p><b>Amount:</b></p> </td><td data-bbox="1101 649 1428 761"> <p>\$1,050.00</p> </td></tr> </table>	<p><b>Component Description:</b></p>	<p>WCWJ R&amp;S inv #9500083843 Dumpster UL20180725jgv1</p>	<p><b>Amount:</b></p>	<p>\$1,123.50</p>	<p><b>Component Description:</b></p>	<p>WCWJ Interim Dumpster, Storage, Plywood &amp; Parallel RC Interface (Quote &amp; Invoices)</p>	<p><b>Amount:</b></p>	<p>\$1,050.00</p>
<p><b>Component Description:</b></p>	<p>WCWJ R&amp;S inv #9500083843 Dumpster UL20180725jgv1</p>								
<p><b>Amount:</b></p>	<p>\$1,123.50</p>								
<p><b>Component Description:</b></p>	<p>WCWJ Interim Dumpster, Storage, Plywood &amp; Parallel RC Interface (Quote &amp; Invoices)</p>								
<p><b>Amount:</b></p>	<p>\$1,050.00</p>								
<p>Non-zoning permits</p>	<p>Information not provided.</p>								
<p>Local Zoning</p>	<p>Information not provided.</p>								
<p>FCC Filing Fees - Special Temporary Authorization request</p>	<p>Information not provided.</p>								
<p>DTV Medical Facility Notification</p>	<p>Information not provided.</p>								

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$9,646,072.53	\$7,479,289.21	\$4,373,801.36

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>William T. Godfrey , Jr. .</b>  <i>Consulting Engineers</i></p> <p>05/01/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	



4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>William T. Godfrey , Jr. .</b>  <i>Consulting Engineers</i></p> <p>05/01/2019</p>

## Attachments