



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **32326** | Service: **DTV** | Call **WCNC-TV** | Channel: **24 (UHF)** |  
ID:  
File **0000028031**  
Number:  
FRN: **0003594918** | Date **06/14**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant            | Address  | Phone                 | Email                 | Applicant Type |
|----------------------|--|-----------------------|-----------------------|----------------|
| <b>WCNC-TV, INC.</b> | TEGNA, Inc.<br>7950 Jones<br>Branch Drive<br>McLean, VA 22107<br>United States | +1 (703) 873-<br>6600 | LAWDEPT@TEGNA.<br>com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address  | Phone                 | Email                   |
|--|--|-----------------------|-------------------------|
| <b>Jeffrey Johnson</b><br><i>Vice President</i><br><i>Projects</i><br><i>TEGNA</i> | Jeffrey Johnson<br>7950 Jones Branch<br>Drive<br>McLean, VA 22102<br>United States | +1 (703) 873-<br>6736 | jsjohnson@tegna.<br>com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response  |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No  |
| Briefly describe transition plan   | WCNC will be moving from channel 22 to channel 24. This will require a new antenna, transmission line and transmitter. An interim facility will be required while these modifications take place and throughout assigned phase. |

**Transmitters**

| Section                             | Question                                  | Response |
|-------------------------------------|---|----------|
| <b>Transmitter Related Expenses</b> | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response                 |
|---|--|--------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New          |
|   | Use  | Primary<br>(Main)        |
|   | Description of Use   | N/A                      |
|   | Ownership  | Owned                    |
|   | Owner  | N/A                      |
|   | Site   | N/A                      |
|   | Is this transmitter currently shared with another station? | No                       |
|   | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                          |
|   | Model  | CD3200 P2<br>Sigma       |
|   | Year   | 2003                     |
|   | Type   | Inductive<br>Output Tube |
|   | IOT Power Type   | Two                      |
|   | Power Capacity   | 50 kW                    |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary (Main)  |
|                 | Change Type                               | Purchase New  |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-72  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 47.2 kW   |
|                 | Justification for New Transmitter         | Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 36.0 kW based on initial 90-day filing CP. This would require a ULXTE-60. A 1-Step-Up is the ULXTE-72 and is therefore reimbursable. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    |                                       |          |

|  |   |  |
|--|---|--|
|  | Switchgear (industrial 800 amp)   | No   |
|  | Transformer (480V)  | No   |
|  | Power   | N/A  |
|  | Rigid Conduit and Wiring  | Yes  |
|  | Size  | 3 inches   |
|  | Length  | 100.0 feet   |
|  | Other Electrical Service  | Yes  |
|  | Description   | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | Yes  |
|  | Type  | Cooling Only   |
|  | Size  | 10 tons  |
|  | Other Size  | N/A  |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes  |
|  | Size  | 100.0 square feet  |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A  |
|  | Is a channel 14 Mask Filer needed?  | N/A  |
|  | Is additional field engineering time needed?  | N/A  |
|  | Number of Days  | N/A  |

|                    |  |
|--------------------|--|
| <b>Primary</b>     | <b>Other Transmitter Cost Not Listed</b> |
| <b>Transmitter</b> | Information not provided.                |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Existing Antenna Information**

| Section   | Question   | Response           |
|---|--|--------------------|
| <b>Existing Antenna<br/>Description</b>           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| <b>Existing Antenna<br/>Manufacturer and Type</b> | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 791.0 kW           |
|   |  |                    |

|              |                         |
|--------------|-------------------------|
| Manufacturer |                         |
| Model        | TFU-<br>22DSC-R<br>C170 |
| Year         | 2017                    |

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Top Mount       |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Horizontal      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 828.0 kW        |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | TFU-24JTH-R 4C170 (SP)   |
| Year                          | 2018   |
| Justification for New Antenna | Station's licensed top-mount antenna cannot be re-tuned and must be replaced for new channel assignment. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response             |
|------------------------------------|---|----------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No                   |
|                                    | Type  |                      |
|                                    | Number of channels supported  | N/A                  |
|                                    | Frequencies of channels supported   | N/A                  |
|                                    | Frequency   | N/A                  |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                  |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | Yes                  |
|                                    | Broadband or Single Channel?  | Single Channel       |
|                                    | Feed Line Size  | 7 3/16 inches inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | No                   |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name                 |  | Description   |
|----------------------|--|---|
| <b>New Top Plate</b> |  | Existing top-plate and/or bolt pattern may not work for new top-mount antenna |
| <b>Shipping</b>      |  | \$6,800   |

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response            |
|--|--|---------------------|
| <b>New Antenna Description</b>               | Use  | Interim             |
|  | Description of Use   | N/A                 |
|  | Change Type  | Purchase<br>New     |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Is antenna shared?   | No                  |
|  | Is antenna directional?  | Yes                 |
|  | Will antenna be located on or in close proximity to an antenna farm? | No                  |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Full Power          |
|  | Mounting   | Side Mount          |
|  | Antenna position in stack  | Not in Stack        |
|  | Polarization   | Horizontal          |
|  | Type   | Broadband<br>Slot   |
|  | Number of Stations Supported   | 24                  |
|  | Number of Panels/Bays  | 24                  |
|  | Lower Limit  | 518.00 MHz          |
|  | Upper Limit  | 524.00 MHz          |
|  | Design power capacity in use   | 100.0 %             |
|  | Other Antenna Type   | N/A                 |
|  | ERP: (Effective Radiated Power)<br>.....                             | 791.0 kW            |
|  | Manufacturer   |                     |
|  | Model  | TFU-24WB-<br>R C160 |
|  | Year   | 2018                |

|                               |  |
|-------------------------------|--|
| Justification for New Antenna | An interim antenna is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. TFU-24WB cost is equivalent to a single-channel slot interim antenna. A TFU-24WB is required to replicate existing coverage. |
|-------------------------------|--|

## Interim Antenna

### Other Antenna Costs

| Section                         | Question  | Response     |
|---------------------------------|---|--------------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?  | Yes          |
|                                 | Broadband or Single Channel?  | B            |
|                                 | Feed Line Size  | 6 1/8 inches |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes          |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes          |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes          |

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

| Name     | Description |
|----------|-------------|
| Shipping | \$5,400     |

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section  | Question   | Response          |
|--|--|-------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing  |
|  | Use  | Primary (Main)    |
|  | Description of Use   | N/A               |
|  | Ownership  | Owned             |
|  | Owner  | N/A               |
|  | Site   | N/A               |
|  | Is the existing transmission line shared with another station or stations? | No                |
|  | Is Transmission Line in operating condition?                               | Yes               |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric        |
|  | Type   | Rigid             |
|  | Diameter   | 7 3/16 inches     |
|  | Other Diameter   | N/A               |
|  | Segment Length   | 20 inches         |
|  | Other Segment Length   | N/A               |
|  | Number of parallel runs  | 1                 |
|  | Length   | 2100 feet per run |

Primary Transmission Line

Other Transmission Line Expenses Not Listed

| Name          | Description  |
|---------------|--|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

Interim Transmission Line

New Transmission Line

| Section                     | Question                | Response          |
|-----------------------------|-------------------------|-------------------|
| New Transmission Line Costs | Use                     | Interim           |
|                             | Description of Use      | N/A               |
|                             | Change Type             | Purchase New      |
|                             | Type                    | Rigid             |
|                             | Diameter                | 6 1/8 inches      |
|                             | Segment Length          | 20'               |
|                             | Other Segment Length    |                   |
|                             | Number of parallel runs | 1                 |
|                             | Length                  | 1950 feet per run |

|  |   |  |
|--|---|--|
|  | Justification for New Transmission Line | Interim transmission line is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. 6-1/8" rigid line is required to provide required power rating for replication ERP. |
|--|---|--|

**Interim Transmission Line**      **Other Transmission Line Expenses Not Listed**

| Name          | Description  |
|---------------|--|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response          |
|---|---|-------------------|
| Existing Tower Description                          | Type of change  | Modify Existing   |
|   | Tower Use   | Primary (Main)    |
|   | Description of Use                                      | N/A               |
|   | Ownership   | Owned             |
|   | Is this tower consider Complex?                         | No                |
|   | Is this tower currently shared with any other stations? | No                |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A               |
|   | Others Types of Users                                   | N/A               |
|   | Is tower documented for structural analysis?            | No                |
|   | Is tower compliant with Rev G?                          | Yes               |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|   | ASR Number  | 1001294           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 35° 20' 49.4" N-  |
|   | Longitude (NAD83)                                       | 081° 10' 14.2" W- |
|   | Overall Structure Height                                | 1968.48 feet      |
|   | Support Structure Height                                | 1915.99 feet      |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 786.08 feet       |

|  |                  |  |
|--|------------------|--|
|  | Structure Type   | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner      | WCNC-TV, Inc                             |
|  | Date Constructed | 08/27/1992                               |

**Primary Tower**

**Tower Modification Costs**

| Section              | Question   | Response   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major Reinforcements needed                            |

**Primary Tower**

**Tower Rigging Costs**

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response   |
|---|--|--|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes  |
|   | Number of Hours  | 845  |
|   | Explanation  | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes  |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|   | For Auxiliary Facility   | No   |
|   | For Main Facility  | Yes  |
|   | Prepare request for Special Temporary Authority                              | Yes  |
|   | Quantity   | 2  |

|   |  |     |
|---|--|-----|
|   | Do you have Distributed Transmission System engineering services?                          | N/A |
|   | Critical Facility  | N/A |
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | Yes |
|   | Quantity   | 2   |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | Yes |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b>                  | Comprehensive coverage verification via field study  | Yes |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | Yes |
|   | Number of Days   | 20  |

|  |               |  |
|--|---------------|--|
|  | Justification | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |
|--|---------------|--|

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

| Name                              | Description  |
|-----------------------------------|--|
| <b>Other Engineering Services</b> | Other Engineering Services related to the DTV Repack |
| <b>Other Legal Services</b>       | Other Legal Services related to the DTV Repack       |
| <b>Pre filing site review</b>     | Outside engineering fir review of each facility      |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | Yes      |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

**Other  
Expenses**

**Other Expenses Not Listed**

| Name                     | Description               |
|--------------------------|---------------------------|
| Generator Load Bank test | Generator Load Bank test  |
| Internal labor           | Local and Corporate labor |

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification   | Actual Cost         | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|---------------------|---------------------------|
| <b>Primary Transmitter ULXTE-72</b>  | <b>\$1,567,100.00</b>       | <b>\$1,494,777.00</b> |  | <b>\$679,182.14</b> |                           |
| Other -- Building Addition<br>Size: 100.0  | <i>\$25,000.00</i>          | \$25,000.00           | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded.                                   | \$12,077.28         | N/A                       |
| 10 Ton system  | \$38,900.00                 | \$39,877.00           | The station obtained the quote included in the attached file titled "WCNC HVAC Justification Letter.pdf"                           | N/A                 | N/A                       |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | <i>\$25,000.00</i>          | \$25,000.00           | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | N/A                 | N/A                       |

|  |                |                |     |              |     |
|--|----------------|----------------|-----|--------------|-----|
| 3" Rigid<br>Conduit and<br>Wiring (Cost<br>per foot)               | \$5,200.00     | \$4,900.00     | N/A | N/A          | N/A |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | \$667,104.86 | N/A |
| <b>Sub-total</b>   | \$1,567,100.00 | \$1,494,777.00 | N/A | \$679,182.14 | N/A |
| <b>Total for all<br/>systems</b>                                   | \$3,667,841.75 | \$3,367,052.05 | N/A | \$935,820.33 | N/A |

## Components

| Actual Information   |   |
|--|---|
| Description  | File Name   |
| Other -- Building Addition<br>Size: 100.0  | <p><b>Component Description:</b> Osborn 32617<br/>v190507jgv1</p> <p><b>Amount:</b> \$3,849.28</p> <p><b>Component Description:</b> Osborn 32963<br/>v190613pmv1</p> <p><b>Amount:</b> \$8,228.00</p> |
| 10 Ton system  | Information not provided.   |
| Other Electrical Service:<br>Additional electrical<br>services required for<br>transmitter installation,<br>including heat exchangers,<br>transformers, cooling<br>pumps, etc. | Information not provided.   |
| 3" Rigid Conduit and<br>Wiring (Cost per foot)   | Information not provided.   |

|  |                               |  |                     |
|--|-------------------------------|--|---------------------|
| UHF - Liquid Cooled Solid<br>State Transmitter 35 - 50<br>kW | <b>Component Description:</b> |  | Gates inv           |
|  |                               |  | #JW30004447-1A      |
|  |                               |  | Primary Transmitter |
|  |                               |  | pmt 2               |
|  | <b>Amount:</b>                |  | UL20190327jgv2      |
|  |                               |  | \$222,368.29        |
|  | <b>Component Description:</b> |  | Inv JW30004447-1    |
|  |                               |  | WCNC Primary        |
|  |                               |  | Transmitter 1 3rd   |
|  |                               |  | dp UL20180719jg     |
|  |                               |  | v1                  |
|  | <b>Amount:</b>                |  | \$444,736.57        |

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim<br>Antenna<br>TFU-24WB-<br>R C160  | \$214,720.00                   | \$212,280.00      |                                    | \$6,527.24  |                              |
| Pattern<br>scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$5,260.00                     | \$5,000.00        | Per<br>Widelity<br>estimate        | N/A         | N/A                          |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                           | \$23,150.00                    | \$22,000.00       | N/A                                | N/A         | N/A                          |
| Elbow<br>complex,<br>broadband,<br>at antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)                                     | \$13,700.00                    | \$13,000.00       | N/A                                | N/A         | N/A                          |
| Sweep test<br>of existing<br>antenna   | \$6,730.00                     | \$6,400.00        | Per<br>Dielectric                  | N/A         | N/A                          |

|   |                     |                     |                      |                   |     |
|---|---------------------|---------------------|----------------------|-------------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 791 kW input, directional,, horizontally polarized | <b>\$160,480.00</b> | \$160,480.00        | N/A                  | \$6,527.24        | N/A |
| Shipping  | <b>\$5,400.00</b>   | \$5,400.00          | N/A                  | N/A               | N/A |
| <b>Primary Antenna TFU-24JTH-R 4C170 (SP)</b>   | <b>\$299,430.00</b> | <b>\$218,680.00</b> |                      | <b>\$6,527.25</b> |     |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized                         | \$247,000.00        | \$172,425.00        | Per Dielectric quote | \$6,527.25        | N/A |
| Sweep test of existing antenna  | \$6,730.00          | \$6,400.00          | Per Dielectric       | N/A               | N/A |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)                             | \$13,900.00         | \$8,055.00          | Per Dielectric       | N/A               | N/A |

|                              |                    |                |   |              |     |
|------------------------------|--------------------|----------------|---|--------------|-----|
| New Top Plate                | <b>\$25,000.00</b> | \$25,000.00    | Existing top-plate and/or bolt pattern may not work for new top-mount antenna | N/A          | N/A |
| Shipping                     | <b>\$6,800.00</b>  | \$6,800.00     | N/A   | N/A          | N/A |
| <b>Sub-total</b>             | \$514,150.00       | \$430,960.00   | N/A   | \$13,054.49  | N/A |
| <b>Total for all systems</b> | \$3,667,841.75     | \$3,367,052.05 | N/A   | \$935,820.33 | N/A |

## Components

| Actual Information  |   |
|---|---|
| Description   | File Name   |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)        | Information not provided.   |
| Side mount brackets for high power antennas (if not included in antenna base cost)                            | Information not provided.   |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)                                   | Information not provided.   |
| Sweep test of existing antenna  | Information not provided.   |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 791 kW input, directional,, horizontally polarized | <p><b>Component Description:</b> On Site inv #24540<br/>Nitro generator<br/>Interim Ant<br/>UL20190314jgv1</p> <p><b>Amount:</b> \$6,527.24</p> |

|   |   |
|---|---|
| Shipping  | Information not provided.   |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | <div> <div> <b>Component Description:</b> </div> <div> On Site inv #24540<br/> Nitro generator Prim<br/> Ant<br/> UL20190314jgv1 </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$6,527.25 </div> </div> |
| Sweep test of existing antenna  | Information not provided.   |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)     | Information not provided.   |
| New Top Plate   | Information not provided.   |
| Shipping  | Information not provided.   |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim<br>Transmission<br>Line                   | \$400,300.00                   | \$292,048.30      |                                    | \$0.00       |                              |
| TX Line<br>Sweep                                  | <i>\$6,400.00</i>              | \$6,400.00        | N/A                                | N/A          | N/A                          |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8" | \$393,900.00                   | \$285,648.30      | N/A                                | N/A          | N/A                          |
| Primary<br>Transmission<br>Line                   | \$6,400.00                     | \$6,400.00        |                                    | \$0.00       |                              |
| TX Line<br>Sweep                                  | <i>\$6,400.00</i>              | \$6,400.00        | N/A                                | N/A          | N/A                          |
| Sub-total   | \$406,700.00                   | \$298,448.30      | N/A                                | \$0.00       | N/A                          |
| Total for all<br>systems                          | \$3,667,841.75                 | \$3,367,052.05    | N/A                                | \$935,820.33 | N/A                          |

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost  | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Primary Tower<br>TOWER   | \$657,800.00                | \$625,000.00   |                              | \$205,860.00 |                           |
| Tall Tower<br>(greater than 500')  | \$210,500.00                | \$200,000.00   | per Widely estimate          | \$188,980.00 | N/A                       |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                 | \$25,000.00    | N/A                          | \$16,880.00  | N/A                       |
| Major tower reinforcement /modifications   | \$421,000.00                | \$400,000.00   | N/A                          | N/A          | N/A                       |
| Sub-total  | \$657,800.00                | \$625,000.00   | N/A                          | \$205,860.00 | N/A                       |
| Total for all systems  | \$3,667,841.75              | \$3,367,052.05 | N/A                          | \$935,820.33 | N/A                       |

Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|   |  |
|---|--|
| Tall Tower (greater than 500')  | <div> <div> <b>Component Description:</b><br/>           FDH E-162634<br/>           v190528jgv2<br/> <b>Amount:</b><br/>           \$94,490.00         </div> <div> <b>Component Description:</b><br/>           FDH E-162563<br/>           v190528jgv2<br/> <b>Amount:</b><br/>           \$94,490.00         </div> </div>   |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | <div> <div> <b>Component Description:</b><br/>           TCI inv #8079<br/>           Struct Analysis<br/>           UL20190313jgv1<br/> <b>Amount:</b><br/>           \$8,620.00         </div> <div> <b>Component Description:</b><br/>           TCI inv #8626<br/>           Feasibility Structural Analysis<br/>           UL20190313jgv1<br/> <b>Amount:</b><br/>           \$8,260.00         </div> </div> |
| Major tower reinforcement /modifications  | Information not provided.  |

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                          | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification   | Actual Cost        | Actual Cost Justification |
|--------------------------------------|-----------------------------|---------------------|--|--------------------|---------------------------|
| <b>Outside Professional Services</b> | <b>\$374,410.00</b>         | <b>\$370,750.00</b> |  | <b>\$32,816.60</b> |                           |
| Other Legal Services                 | <i>\$10,000.00</i>          | \$10,000.00         | Other Legal Services related to the DTV Repack   | \$747.57           | N/A                       |
| Project management of the transition | \$133,510.00                | \$126,750.00        | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$27,106.53        | N/A                       |
| Pre filing site review               | <i>\$23,000.00</i>          | \$23,000.00         | N/A  | N/A                | N/A                       |

|   |                    |             |  |            |     |
|---|--------------------|-------------|--|------------|-----|
| Other Engineering Services                    | <b>\$12,000.00</b> | \$12,000.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$1,762.50 | N/A |
| Additional Field Engineering Service, 20 Days | <b>\$50,000.00</b> | \$50,000.00 | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.       | N/A        | N/A |
| RF Exposure Measurements                      | <b>\$21,050.00</b> | \$20,000.00 | Per Widality estimate  | N/A        | N/A |

|  |             |             |                       |     |     |
|--|-------------|-------------|-----------------------|-----|-----|
| Comprehensive coverage verification via field study, if needed   | \$84,200.00 | \$80,000.00 | Per Widelity Estimate | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00  | \$2,000.00  | N/A                   | N/A | N/A |
| ASR modification (prepare FCC Form 854)  | \$2,105.00  | \$2,000.00  | N/A                   | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$7,360.00  | \$7,000.00  | Per Widelity estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application  | \$2,365.00  | \$2,250.00  | Per Widelity estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | \$5,260.00  | \$5,000.00  | per Widelity estimate | N/A | N/A |
| Prepare request for Special Temporary Authorization  | \$4,100.00  | \$3,000.00  | Per Widelity estimate | N/A | N/A |

|  |            |            |                       |     |     |
|--|------------|------------|-----------------------|-----|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,580.00 | \$1,500.00 | per Widelity estimate | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | Per Widelity estimate | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless     | \$2,630.00 | \$2,500.00 | N/A                   | N/A | N/A |

|   |                |                |  |              |     |
|---|----------------|----------------|--|--------------|-----|
| Prepare and or<br>review<br>reimbursement<br>form | \$2,630.00     | \$13,750.00    | Fewer PM<br>tasks are<br>needed &<br>OES & 399<br>work are<br>needed, so the<br>PM total has<br>been reduced<br>to \$150x845hrs<br>(\$126750), a<br>new OES<br>component<br>has been<br>created &<br>funded with<br>part of the \$<br>removed from<br>PM,& "Prepare<br>& or review<br>reimbursement<br>form" has<br>been increased | \$3,200.00   | N/A |
| <b>Sub-total</b>                                  | \$374,410.00   | \$370,750.00   | N/A  | \$32,816.60  | N/A |
| <b>Total for all<br/>systems</b>                  | \$3,667,841.75 | \$3,367,052.05 | N/A  | \$935,820.33 | N/A |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

Other Legal Services

|                               |   |
|-------------------------------|---|
| <b>Component Description:</b> | Covington<br>60805585<br>v190513pmv1                          |
| <b>Amount:</b>                | \$34.53   |
| <b>Component Description:</b> | Covington inv<br>#60796723 Various<br>Legal<br>UL20181024jgv1 |
| <b>Amount:</b>                | \$174.42  |
| <b>Component Description:</b> | Covington<br>60801032<br>v190528jgv2                          |
| <b>Amount:</b>                | \$70.43   |
| <b>Component Description:</b> | Covington<br>60801029<br>v190513pmv1                          |
| <b>Amount:</b>                | \$468.19  |

|                                      |  |
|--------------------------------------|--|
| Project management of the transition | <b>Component Description:</b> Osborn 32825<br>v190613pmv1<br><b>Amount:</b> \$1,800.60   |
|                                      | <b>Component Description:</b> Osborn inv #29835<br>Proj mgt 180526-180629<br>UL20190325jgv1<br><b>Amount:</b> \$2,137.50       |
|                                      | <b>Component Description:</b> Osborn inv #26021<br>Prof srvcs 170605 - 170728<br>UL20181107jg v1<br><b>Amount:</b> \$18,893.43 |
|                                      | <b>Component Description:</b> Osborn inv #28992<br>Proj mgt 180331-180427<br>UL20190325jgv1<br><b>Amount:</b> \$1,725.00       |
|                                      | <b>Component Description:</b> Osborn inv #28582<br>Proj mgt thru 180330<br>UL20190325jgv1<br><b>Amount:</b> \$600.00           |
|                                      | <b>Component Description:</b> Inv 29208 WCNC<br>Proj Mgt 180428-180525<br>UL20180706jg v1<br><b>Amount:</b> \$1,950.00         |
| Pre filing site review               | Information not provided.  |

|  |  |
|--|--|
| Other Engineering Services   | <p><b>Component Description:</b> Osborn inv #29835<br/>Other Eng Srvcs<br/>UL20190325jgv1</p> <p><b>Amount:</b> \$1,762.50</p> |
| Additional Field Engineering Service, 20 Days  | Information not provided.  |
| RF Exposure Measurements   | Information not provided.  |
| Comprehensive coverage verification via field study, if needed   | Information not provided.  |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided.  |
| ASR modification (prepare FCC Form 854)  | Information not provided.  |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | Information not provided.  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application   | Information not provided.  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | Information not provided.  |
| Prepare request for Special Temporary Authorization  | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application  | Information not provided.  |

|  |   |
|--|---|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided.   |
| Perform engineering study for new channel assignment and antenna development         | Information not provided.   |
| Address transition timing and coordination issues w/ other stations and wireless     | Information not provided.   |
| Prepare and or review reimbursement form   | <div> <div> <b>Component Description:</b> </div> <div> Osborn inv #28992<br/> Amend 399 Form<br/> UL20190325jgv1 </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$3,200.00 </div> </div> |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification   | Actual Cost       | Actual Cost Justification |
|---|-----------------------------|---------------------|--|-------------------|---------------------------|
| <b>Other Expenses</b>                                   | <b>\$147,681.75</b>         | <b>\$147,116.75</b> |  | <b>\$4,907.10</b> |                           |
| Internal labor  | <i>\$23,405.00</i>          | \$23,405.00         | N/A  | N/A               | N/A                       |
| Generator Load Bank test                                | <i>\$4,696.75</i>           | \$4,696.75          | Generator Load Bank test estimate. See the uploaded file titled Gen Load Bank test estimate UL20190412jgv1.pdf | N/A               | N/A                       |
| MVPD Notification of Channel Change                     | <i>\$6,000.00</i>           | \$6,000.00          | Hire third party to notify all MVPD's of upcoming changes.   | N/A               | N/A                       |
| Develop and air announcement of upcoming channel change | <i>\$6,000.00</i>           | \$6,000.00          | 150 per hour t for 40 hours to write, shoot and produce audience information.                                  | \$3,270.00        | N/A                       |
| Equipment Storage                                       | <i>\$20,000.00</i>          | \$20,000.00         | 6 months at \$240 per week for antenna and and line on 2 flat bed storage. 10K each                            | \$1,637.10        | N/A                       |
| Equipment Delivery and Handling Charges                 | <i>\$25,000.00</i>          | \$25,000.00         | N/A  | N/A               | N/A                       |

|  |                    |                |                           |              |     |
|--|--------------------|----------------|---------------------------|--------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | <b>\$25,000.00</b> | \$25,000.00    | N/A                       | N/A          | N/A |
| Non-zoning permits   | <b>\$25,000.00</b> | \$25,000.00    | N/A                       | N/A          | N/A |
| Local Zoning   | <b>\$500.00</b>    | \$500.00       | Local permitting estimate | N/A          | N/A |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00           | \$190.00       | Per Widely Estimate       | N/A          | N/A |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00           | \$325.00       | Per Widely Estimate       | N/A          | N/A |
| DTV Medical Facility Notification  | \$11,550.00        | \$11,000.00    | Per Widely estimate       | N/A          | N/A |
| <b>Sub-total</b>   | \$147,681.75       | \$147,116.75   | N/A                       | \$4,907.10   | N/A |
| <b>Total for all systems</b>   | \$3,667,841.75     | \$3,367,052.05 | N/A                       | \$935,820.33 | N/A |

## Components

| Actual Information                  |                           |
|-------------------------------------|---------------------------|
| Description                         | File Name                 |
| Internal labor                      | Information not provided. |
| Generator Load Bank test            | Information not provided. |
| MVPD Notification of Channel Change | Information not provided. |

|  |   |
|--|---|
| Develop and air announcement of upcoming channel change                  | <p><b>Component Description:</b> 2C Media inv #203806 Creation of channel change announcement<br/>UL20181016jgv1</p> <p><b>Amount:</b> \$3,270.00</p> |
| Equipment Storage  | <p><b>Component Description:</b> 321 Eq Co inv #001 0412507 T<br/>Container rental<br/>UL20190318jgv1</p> <p><b>Amount:</b> \$1,637.10</p>            |
| Equipment Delivery and Handling Charges                                  | Information not provided.   |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.   |
| Non-zoning permits   | Information not provided.   |
| Local Zoning   | Information not provided.   |
| FCC Filing Fees - Special Temporary Authorization request                | Information not provided.   |
| FCC Filing Fees - Form 2100 license to cover application                 | Information not provided.   |
| DTV Medical Facility Notification  | Information not provided.   |

|                         |                              |                                    |                       |
|-------------------------|------------------------------|------------------------------------|-----------------------|
| <b>Cost Information</b> | <b>Grand Total</b>           |                                    |                       |
|                         |                              | <b>Predetermined Cost Estimate</b> | <b>Estimated Cost</b> |
|                         |                              |                                    | <b>Actual Cost</b>    |
|                         | <b>Total for all systems</b> | \$3,667,841.75                     | \$3,367,052.05        |
|                         |                              |                                    | \$935,820.33          |

|                             |  |                 |
|-----------------------------|--|-----------------|
| <b>Reimbursement Status</b> | <b>Question</b>  | <b>Response</b> |
|                             | The facility has ceased operating on its pre-auction channel.  | No              |
|                             | Construction of final facilities or all necessary modifications are complete.  | No              |
|                             | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>06/14/2019</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).  |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>06/14/2019</p> |

## Attachments