

Federal (REFERENCE COPY - Not for submission) Communications Transmission

Transition Plan Progress Report

 File Number:
 0000080052
 Submit Date:
 08/06/2019
 Call Sign:
 WLWT
 Facility ID:
 46979
 FRN:
 0001587609
 State:

 Ohio
 City:
 CINCINNATI

 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 08/06/2019
 Filing Status:

 Active
 Ketive
 Ketive
 Ketive
 Ketive
 Ketive
 Ketive

General Information

Section	Question	Response
Filing Information	Filing Type	10 weeks before the end of the assigned construction deadline for the station
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
OHIO/OKLAHOMA HEARST TELEVISION INC.	C/O BROOKS, PIERCE, ET. AL P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (1)	Stephen Hartzell Brooks, Pierce et al.	150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 839- 0300	shartzell@brookspierce.com	Legal Representative

Permits and Tower Studies	Section	Question	Response
	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	Yes
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	Yes
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
		RF studies have been started	
		RF studies have been completed	
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	Yes

Station Equipment	Section	Question	Response
	Station Equipment	The Station has placed orders for the following equipment, if required:	
		Main Facility Antenna	Yes
		Main Facility Transmitter	Yes
		Main Facility Transmission line	Not Applicable
		Main Facility Mask Filter and/or RF Combiner	Yes
		Auxiliary antenna and related equipment	Yes
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	Yes

Towers and	Section	Question	Response		
Antenna	Towers Construction and Antenna Installation	Does the Station's post-auction facility require tower construction/modification work?	Yes		
		Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower?	Yes		
		Has all necessary tower work been scheduled?	Yes		
		Has all necessary tower work been completed?	No		
		Please Explain: Tower mods and interim antenna installation began Q3 2018. Weather prevented completion. Tower crew to complete all work on next mobilization scheduled several months ago and is currently delayed at least 4 weeks jeopardizing completion by phase deadline.			
		Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?	Yes		
	Auxiliary Antenna	Does the Station require use of a new auxiliary antenna system?	Yes		
		Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	No		
		Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?			
		Has the Station started testing on its new auxiliary antenna system?			
		Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?			
	Post-auction Facility	Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?	No		
		Has the Station completed all tower work?	No		
		Has the Station completed all in-building (equipment) work?	No		
		Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?	Yes		
		Please Explain: The weather delays in completing the tower work is a concern. The tower vendor is projecting additional delays as other projects take longer than planned. Completion by phase 6 deadline is now in question.			
		Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?	No		
-	Pre-auction Channel	Has the Station ceased broadcasting on its pre-auction channel?	No		

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Douglas Durkee Hearst Television Manager of Spectrum Repack
			08/06/2019

Information not provided.

Attachments