

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

62136 Service: DTV Channel: 26 (UHF) Facility Call **WPBS-DT**

Sign:

0000027455 Number:

ID:

File

FRN: 0003432978 Date 08/15

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-------------------------|---------------|-------|----------------|-------------------|
| ST. LAWRENCE VALLEY | LYNN BROWN | +1 | lbrown@wpbstv. | Not-for- |
| EDUCATIONAL TV | 1056 | (315) | org | Profit |
| COUNCIL, INC | ARSENAL | 782- | | |
| Doing Business As: ST. | STREET | 3142 | | |
| LAWRENCE VALLEY | WATERTOWN, | | | |
| EDUCATIONAL TV COUNCIL, | NY 13601 | | | |
| INC | United States | | | |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|--------------------------|------------------------------|
| Robert Gehman ConsultingEngineer ST. LAWRENCE VALLEY EDUCATIONAL TV COUNCIL, INC | Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United | +1 (352) 332- 3157 | bob@kesslerandgehman. com |
| | States | | |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Ultimate |
| | Year | 2007 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 8 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | MPTV-PRLX- U4 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 6.5 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |
| Installation | Installation |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 40.0 kW |

| Manufacturer | |
|--------------|----------|
| Model | TLP-32 A |
| Year | 2007 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------|--|--------------------|
| New Antenna | Use | Primary (Main) |
| Description | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 29.4 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Justification for New Antenna | The existing |
|-------------------------------|---------------|
| | primary |
| | antenna is a |
| | single |
| | channel |
| | slotted |
| | coaxial which |
| | cannot |
| | accommodate |
| | the assigned |
| | channel. |
| | |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Primary
Antenna Other Antenna Cost
Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 40.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |
| | | |

| Justification for New Antenna | An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of |
|-------------------------------|---|
| | the assigned phase. Station will attempt to rent if renting is available at time of acquisition. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Settion | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 950 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | Naine | Description |
|--------------|-------------|---|
| | Sweep Tests | Sweep line to ensure acceptable performance on assigned channel |

Interim Transmi

New Transmission Line

| nission | Section | Question | Response |
|---------|-----------------------------|-------------------------|-----------------|
| | New Transmission Line Costs | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 5 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 680 feet per |

Justification for New Transmission Line An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at

time of acquisition.

Other Transmission Line Expenses Not Listed Interim Transmission Line Expenses Not Listed Interim Interior Not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1016461 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 43° 51' 46.0" N- |
| | Longitude (NAD83) | 075° 43' 38.0" W- |
| | Overall Structure Height | 950.12 feet |
| | Support Structure Height | 950.12 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1562.97 fee |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | ST LAWRENCE VALLEY ETV COUNCIL INC |
| Date Constructed | 08/01/1971 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 50 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 5 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| l Services Costs | Description |
|----------------------------|--|
| Other Legal Services | Legal services related to repack not otherwise included in OPS |
| Other Engineering Services | Engineering services related to repack not otherwise included in OPS |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter | Predetermined Cost Estimate \$511,684.00 | Estimated Cost \$511,868.00 | Estimated Cost Justification | Actual Cost \$267,511.30 | Actual Cost Justification |
|---|--|-----------------------------------|--|-----------------------------|------------------------------|
| MPTV-PRLX- U4 | | | | | |
| Installation | \$4,234.00 | \$4,234.00 | N/A | \$4,234.00 | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$277,134.00 | The actual cost of the transmitter is \$260,000, which is less than the predetermined cost, but the total quote amount includes shipping, handling, glycol, and RF switch. | \$263,277.30 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |

| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | N/A | N/A |
|-------------------------------------|----------------|----------------|-----|--------------|-----|
| Sub-total | \$511,684.00 | \$511,868.00 | N/A | \$267,511.30 | N/A |
| Total for all systems | \$2,003,409.32 | \$1,953,088.32 | N/A | \$308,037.87 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Installation | Component Description: Amount: | Alpine 201304 8204 v190709jgv1 \$4,234.00 |
| Standby Exciter and Switch | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | Component Description: Amount: | Comark S10416- 1A v190627jgv1 \$263,277.30 |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Additional Interior RF System | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna TBD | \$227,440.00 | \$225,100.00 | | \$0.00 | |
| UHF - High Power, Side Mount, basic slot antenna, 40 kW input, horizontally polarized | \$180,000.00 | \$180,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |

| Pattern scatter | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|-------------------|--------------|--------------|------------------|------------|-----|
| analysis for | | | | | |
| side mount | | | | | |
| high/med | | | | | |
| power | | | | | |
| antennas | | | | | |
| (if not | | | | | |
| included in | | | | | |
| antenna | | | | | |
| base cost) | | | | | |
| Primary | \$266,030.00 | \$256,225.00 | | \$9,525.00 | |
| Antenna | | | | | |
| TBD | | | | | |
| UHF - High | \$247,000.00 | \$235,000.00 | N/A | N/A | N/A |
| Power Top | | | | | |
| Mount | | | | | |
| (200-1000 | | | | | |
| kW), One | | | | | |
| station | | | | | |
| antenna, | | | | | |
| horizontally | | | | | |
| polarized | | | | | |
| Elbow | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| complex, | | | | | |
| single | | | | | |
| channel, at | | | | | |
| antenna | | | | | |
| input, per 6 | | | | | |
| 1/8. feedline (if | | | | | |
| needed) | | | | | |
| | | | | | |
| Sweep test | \$6,730.00 | \$9,525.00 | Two | \$9,525.00 | N/A |
| of existing | | | sweeps | | |
| antenna | | | have been | | |
| | | | required. See | | |
| | | | proposal in | | |
| | | | attached | | |
| | | | ERI invoice | | |
| | | | 50087 and | | |
| | | | proposal in | | |
| | | | attached | | |
| | | | Dielectric | | |
| | | | | | |
| | | | invoice | | |

| Sub-total | \$493,470.00 | \$481,325.00 | N/A | \$9,525.00 | N/A |
|-----------------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$2,003,409.32 | \$1,953,088.32 | N/A | \$308,037.87 | N/A |

Components

| Actual Information | |
|--|---------------------------|
| Description | File Name |
| UHF - High Power, Side Mount, basic slot antenna, 40 kW input, horizontally polarized | Information not provided. |
| Sweep test of existing antenna | Information not provided. |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Information not provided. |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

| Sweep test of existing | |
|------------------------|--|
| antenna | |

Component Description: Die 567033

v190809jgv1

Amount: \$6,400.00

Component Description: Final installment

for sweep tests

Amount: \$3,125.00

Component Description: Installment for

Sweep tests

Amount: \$3,125.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$71,400.00 | \$68,000.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 5" | \$71,400.00 | \$68,000.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$77,800.00 | \$74,400.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,003,409.32 | \$1,953,088.32 | N/A | \$308,037.87 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower | Predetermined Cost Estimate \$657,800.00 | Estimated Cost \$625,000.00 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|--|--|-----------------------------|------------------------------------|-----------------------|------------------------------|
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Sub-total | \$657,800.00 | \$625,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,003,409.32 | \$1,953,088.32 | N/A | \$308,037.87 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$189,105.32 | \$187,495.32 | | \$26,696.57 | |
| Other Engineering Services | \$35,000.00 | \$35,000.00 | N/A | \$5,177.00 | N/A |
| Other Legal Services | \$22,000.00 | \$22,000.00 | N/A | \$659.25 | N/A |
| Additional Field Engineering Service, 5 Days | \$3,685.32 | \$3,685.32 | N/A | \$3,685.32 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$7,900.00 | \$7,700.00 | N/A | \$2,310.00 | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$10,000.00 | The Estimated Cost is based on the current invoicing as well as a reasonable estimate for completing submission of the remaining Actual Cost invoices for this Phase 4 station. | \$3,005.00 | N/A |
|--|------------|-------------|---|------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$4,500.00 | See attached invoices and quotes. | \$4,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Engineering Service, 20 Days | \$2,105.00 \$1,400.00 \$189,105.32 | \$1,400.00 \$187,495.32 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** N/A | \$1,400.00 \$26,696.57 | N/A |
|--|--|----------------------------|--|---------------------------|-----|
| Service, 20 | | . , | Notice: Estimate adjusted and locked because line has been superseded. | \$1,400.00 | N/A |
| Additional Field | \$2,105.00 | _ ,000.00 | | | |
| ASR modification (prepare FCC Form 854) | ФО 40 <u>Г</u> 00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$960.00 | N/A | \$960.00 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$1,500.00 | N/A |

Components

| Actual Information | | |
|--------------------------------|-------------------------|-----------------------------------|
| Actual Information Description | File Name | |
| - | | |
| Other Engineering Services | | |
| | Component Description: | KGA 954-20 |
| | | v190626jgv1 |
| | Amount: | \$125.00 |
| | | |
| | | |
| | Component Description: | KGA 954-23 |
| | | v190626jgv1 |
| | Amount: | \$200.00 |
| | | |
| | | |
| | Component Description: | Repack |
| | | Specifications for Purchase of |
| | | equipment |
| | Amount: | \$1,350.00 |
| | | |
| | | |
| | Component Description: | KGA 954-13 |
| | | v190626jgv1 |
| | Amount: | \$79.50 |
| | | |
| | | |
| | Component Description: | KGA 954-15 |
| | | v190626jgv1 |
| | Amount: | \$1,275.00 |
| | | |
| | | |
| | Component Description: | KGA 954-12 |
| | Amazounti | v190626jgv1 |
| | Amount: | \$397.50 |
| | | |
| | Common and Docarindian. | VCA 054 46 |
| | Component Description: | KGA 954-16 v190626jgv1 |
| | Amount: | \$1,350.00 |
| | | , |
| | | |
| | Component Description: | RF Calculations |
| | Amount: | \$1,275.00 |
| | | ÷ · ,= · · · · · · |

| | Component Description: | KGA 954-19 |
|---|-----------------------------|---------------------|
| | | v190626jgv1 |
| | Amount: | \$600.00 |
| | | |
| | Component Description: | KGA 954-25 |
| | A | v190626jgv1 |
| | Amount: | \$1,150.00 |
| Other Legal Services | | |
| | Component Description: | Other Legal |
| | i i | Services related to |
| | | quarterly progress |
| | | report |
| | Amount: | \$209.25 |
| | | |
| | Component Description: | GSB 720210 |
| | | v190815jgv1 |
| | Amount: | \$300.00 |
| | | |
| | Component Description: | GSB 720582 |
| | | v190815jgv1 |
| | Amount: | \$150.00 |
| Additional Field | | |
| Engineering Service, 5 | Component Description: | KGA 954-11 |
| Days | Component Description. | v190626jgv1 |
| | Amount: | \$3,685.32 |
| | Allount | ψ0,000.02 |
| Comprehensive coverage | Information not provided. | |
| verification via field study, if needed | | |
| | Information and accepted to | |
| FAA consultant, including | Information not provided. | |
| cost of preparing FAA Form 7460 (Notice of Proposed | | |
| Construction), if needed for | | |
| height increase | | |
| Project management of the | | |
| transition | | |
| | | |
| | | |

Component Description: Prepare and file

Form 387 4Q2017

WPBS

Amount: \$225.00

Component Description: KGA 954-21

v190626jgv1

Amount: \$150.00

Component Description: KGA 954-24

v190626jgv1

Amount: \$300.00

Component Description: Prepare and file

Form 387 3Q2017

WPBS

Amount: \$300.00

Component Description: Legal review of

Form 387 3Q2017

WPBS

Amount: \$209.25

Component Description: Form 387 4Q18

Progress Report

Amount: \$150.00

Component Description: Review of original

Form 399 WPBS

Amount: \$420.00

Component Description: KGA 954-10

v190626jgv1b

Amount: \$150.00

| | Component Description: Amount: | KGA 954-14 v190626jgv1 \$150.00 |
|---|---------------------------------|---|
| | Component Description: Amount: | Prepare and file Form 399 invoices for reimbursement \$615.00 |
| Prepare and or review reimbursement form | Component Description: Amount: | KGA 954-22 v190626jgv1 \$475.00 |
| | Component Description: Amount: | KGA 954-26 v190626jgv1 \$30.00 |
| | Component Description: Amount: | Prepare Form 399 budget for reimbursement for WPBS \$2,500.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Engineering for new channel and Antenna development for |
| | Amount: | main facility WPBS \$3,500.00 |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | KGA 954-27 v190626jgv1 |
|---|--|--|
| | Amount: | \$2,500.00 |
| | Component Description: | Engineering for CP application, Main facility WPBS |
| | Amount: | \$2,000.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | On the second of | VOA 054 00 |
| | Component Description: | KGA 954-30 v190809jgv1 |
| | Amount: | \$1,500.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Legal services for Form 2100 (main) |
| | Amount: | CP application \$960.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Additional Field | | |
| Engineering Service 20 | Component Description: | Additional Field |
| Engineering Service, 20 Days | | service, RF system design, for WPBS |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other Expenses | \$73,550.00 | \$73,000.00 | | \$4,305.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,725.00 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$40,000.00 | \$40,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | \$1,580.00 | N/A |
| Sub-total | \$73,550.00 | \$73,000.00 | N/A | \$4,305.00 | N/A |
| Total for all systems | \$2,003,409.32 | \$1,953,088.32 | N/A | \$308,037.87 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|---|
| DTV Medical Facility Notification | Component Description: Amount: | KGA 954-17 v190626jgv1 \$2,725.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| MVPD Notification of Channel Change | Component Description: | KGA 954-18 v190626jgv1 |
| | Amount: | \$1,580.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$2,003,409.32 | \$1,953,088.32 | \$308,037.87 |

| Reimbursem | enrestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

08/15/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

08/15/2019

Attachments