

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

71325 Service: DTV Channel: 14 (UHF) Facility Call **WDBB** Sign:

File 0000028866

Number:

ID:

FRN: 0004999660 Date 10/16

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WDBB-TV, INC. Doing Business As: WDBB- TV, INC.	Lisa Asher 2000 W. 41ST STREET BALTIMORE, MD 21211 United States	+1 (410) 662- 9688	LAsher@cunninghambroadcasting.com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

Transmitters

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses	? Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WTTO, Inc.
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Quantum
	Year	2002
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	10

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Equipment	Additional Transmitter Parts
Ice Bridge	Ice Bridge

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW

Manufacturer	
Model	TFU- 26ETT-R CT160 DC
Year	2004

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	675.0 kW
	Manufacturer	

Model	TFU-30DSC /VP-R CT160
Year	2017
Justification for New Antenna	Old antenna is a single channel antenna that cannot be used for the new post- auction channel.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB- 1-R
	Year	2017

Justification for New Antenna	Interim
	antenna to
	be used to
	stay on the
	air while the
	main
	antenna
	undergoes
	construction
	for the post-
	auction
	channel
	change.
	211011901

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WTTO, Inc.
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	Other
	Other Diameter	9 3/16 inches
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2040 feet per run

Primary

New Transmission Line

Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	2050 feet per run
		Justification for New Transmission Line	The section sizes are frequency-specific and the current transmission line cannot be used with the post-repack channel.

Primary
Other Transmission Line Expenses Not Listed
Transmission Line tion not provided.

Interim

New Transmission Line

Transmissio	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	4 1/16 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
		Length	600 feet per run
		Justification for New Transmission Line	NEED

Interim

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1035175
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	33° 28' 51.0" N-
1983))	Longitude (NAD83)	087° 24' 03.0" W-
	Overall Structure Height	1999.98 fe
	Support Structure Height	1937.97 fe
	Ground Elevation Above Mean Sea Level (AMSL)	674.86 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WTTO, INC
Date Constructed	03/01/1986

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description	
Road Repairs	Road Repairs	

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description	
Sinclair Internal Costs	Internal Employee Time Costs	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-24	\$1,883,137.09	\$909,739.43		\$598,439.43	
Additional Equipment	\$15,252.09	\$15,252.09	N/A	\$15,252.09	N/A
Additional field engineering time, 10-30 days	\$63,100.00	\$60,000.00	N/A	N/A	N/A
Channel 14 Mask Filter	\$189,500.00	\$180,000.00	N/A	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$5,000.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$40,950.00	See K and W Electric quote.	\$40,950.00	N/A
Ice Bridge	\$41,225.00	\$41,225.00	N/A	\$41,225.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$496,012.34	N/A	\$496,012.34	N/A
Sub-total	\$1,883,137.09	\$909,739.43	N/A	\$598,439.43	N/A
Total for all systems	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

A . (. 11 . (
Actual Information Description	File Name	
Description	THE Name	
Additional Equipment		
	Component Description:	Transmitter parts.
		#9500112135
	Amount:	\$3,094.47
	Component Description:	Transmitter
		related cost.
		#200882
	Amount:	\$3,325.72
	Component Decemention	Transmitter monte
	Component Description:	Transmitter parts. #9500113098
	Amount:	#9500115096 \$8,831.90
	Amount	ψο,οο 1.30
Additional field engineering	Information not provided.	
time, 10-30 days		
Channel 14 Mask Filter	Information not provided.	
RF Consulting Engineer		
	Component Description:	RF consulting
		engineer cost.
		#1099 \$5,000.00
	Amount:	

2" Rigid Conduit and Wiring (Cost per foot)	Component Description:	Transmitter related cost. #004
	Amount:	\$12,600.00
	Component Description:	Transmitter
	Amount:	related cost. #005 \$9,450.00
	Component Description:	Transmitter
	Amount:	related cost. #001 \$18,900.00
Ice Bridge		
	Component Description:	Ice bridge cost. #34270
	Amount:	\$41,225.00
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW		
Otate Transmitter 60 60 kW	Component Description:	Transmitter related cost 75%.
	Amount:	#9500112146 \$382,715.47
	Component Description:	Transmitter cost,
		25% down. #9500092537
	Amount:	\$113,296.87

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-1- R	\$143,930.00	\$90,464.00		\$44,612.84	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	\$3,291.98	Second item should be removed.
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$51,664.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$41,320.86	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna TFU-30DSC /VP-R CT160	\$185,184.04	\$177,179.54		\$161,053.94	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,225.50	N/A	\$16,225.50	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,774.40	N/A

UHF - High Power, Side Mount, basic slot antenna, 675 kW input, directional,, elliptically or circularly	\$140,054.04	\$140,054.04	N/A	\$140,054.04	N/A
polarized Sub-total	\$329,114.04	\$267,643.54	N/A	\$205,666.78	N/A
Total for all systems	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

Actual Information Description	File Name	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Component Description: Amount:	Elbow complex. \$4,116.00
	Component Description:	Antenna cost reduced by 20.02%, #25006
	Amount:	\$3,291.98
Sweep test of existing antenna	Information not provided.	
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	Component Description: Amount:	Credit Memo - 2019-01-02-WDBB (\$10,343.14)
	Component Description: Amount:	Antennas cost \$51,664.00

Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Total invoice amount reduced by 25.40%. #587004 \$16,225.50
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Component Description: Amount:	Antenna related cost reduced by 25.40%. #633012 \$7,682.30
Sweep test of existing antenna	Component Description: Amount:	Antenna related cost reduced by 25.40%. #671022 \$4,774.40
UHF - High Power, Side Mount, basic slot antenna, 675 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	Total invoice amount reduced by 25.40%. #587004 \$140,054.04

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$97,800.00	\$93,000.00		\$62,970.81	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$97,800.00	\$93,000.00	See Response to August 28 Inquiry.	\$62,970.81	Second item should be removed.
Primary Transmission Line	\$414,100.00	\$193,321.57		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$414,100.00	\$193,321.57	N/A	\$0.00	N/A
Sub-total	\$511,900.00	\$286,321.57	N/A	\$62,970.81	N/A
Total for all systems	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

Actual Information		
Description	File Name	

Rigid Transmission Line - copper, 4 1/16" broadband		
soppor, i ii io sicadband	Component Description:	Transmission line
		cost reduced by
		20.02%. #25006
	Amount:	\$62,970.81
	Component Description:	Rigid transmission
		line.
	Amount:	\$78,733.20
Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	Transmission line
		related cost
		reduced by
		25.40%. #652016
	Amount:	\$1,282.00
	Component Description:	Transmission Line
		related cost
		reduced by
		25.40%. #633012
	Amount:	\$190,757.57
	Component Description:	Transmission line
	,	related cost
		reduced by
		25.40%. #649031
		_3 3 / 0. // 3 10 00 1

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower TOWER	Predetermined Cost Estimate \$669,486.00	Estimated Cost \$636,686.00	Estimated Cost Justification	Actual Cost \$304,519.00	Actual Cost Justification
Road Repairs	\$11,686.00	\$11,686.00	N/A	\$11,686.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$130,473.40	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$162,359.60	Invoice #34660 can be removed. It has been resubmitted under Road Repairs
Sub-total	\$669,486.00	\$636,686.00	N/A	\$304,519.00	N/A
Total for all systems	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

Actual Information			
Description	File Name		

Road Repairs		
	Component Description:	Tower related
		cost. #34660
	Amount:	\$11,686.00
Major tower reinforcement		
/modifications	Component Description:	Tower related
		cost. #SIN000613
	Amount:	\$17,593.70
	Component Description:	Tower related
		cost. #SIN000457
	Amount:	\$107,879.70
	Component Description:	Site development
		for tower related
	Amount:	cost. #1016 \$5,000.00
	Amount.	\$3,000.00
Tower mapping for an	Information not provided.	
undocumented/poorly documented tower and		
undocumented/poorly		

Tall Tower (greater than 500')

Component Description: Tower related

cost. #SIN000613

Amount: \$11,189.60

Component Description: Antenna and line

installation on tall tower. #E182379

Amount: \$84,032.40

Component Description: Tower related

cost. #SIN000457

Amount: \$67,137.60

Component Description: Tower cost.

#34660

Amount: \$11,686.00

Component Description: Tower cost.

#648000101-1

Amount: \$5,040.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$220,432.18	\$195,660.35		\$56,416.09	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$3,776.25	Please see Carl T. Jones invoices.	\$3,776.25	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$5,880.00	See Carl T. Jones invoice	\$5,880.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,640.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,447.79	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$41,167.95	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$0.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$221.92	N/A	\$221.92	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$0.00	See Response to August 28 Inquiry.	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$0.00	N/A	N/A	N/A
Sinclair Internal Costs	\$282.18	\$282.18	N/A	\$282.18	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$220,432.18	\$195,660.35	N/A	\$56,416.09	N/A
Total for all systems	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

Components

Actual Information Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	Consulting engineering cost. #868-05-0022
	Amount:	\$2,137.50
	Component Description:	Consulting engineering cost. #868-05-0023
	Amount:	\$1,638.75
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. #858-05-0020R \$3,832.50
	Component Description:	Consulting engineering cost.
	Amount:	\$2,047.50
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Consulting engineering cost. \$2,640.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$869.30

Component Description: Legal services cost.

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$152.01

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$1,311.48

Project management of the transition

Component Description: Legal services

cost. #460955

Amount: \$288.10

Component Description: Legal services

cost. #457860

Amount: \$373.80

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475744

Amount: \$305.99

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$716.28

Component Description: Legal services

cost. #478808

Amount: \$2,234.85

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #478780

Amount: \$271.41

repack matter invoice attributable to this station divided by 40 stations. #141

Amount: \$1,800.46

Component Description: Legal Service Cost.

#480195

Amount: \$127.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467378

Amount: \$576.96

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$384.08

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Component Description: \$207.48 credit to

be split across 52 Sinclair stations reimbursed

\$269.71 for invoice

1093 (correct reimbursement amount is

\$265.72). #1093

Amount: (\$3.99)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal services

cost. #473580

Amount: \$466.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$322.83

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$377.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #478288

Amount: \$194.86

Portion of general **Component Description:**

> repack matter invoice attributable to this station divided by 100 stations. #1145

\$369.98 Amount:

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations. #1141

\$406.17 Amount:

Component Description: Legal services

cost. #471566

Amount: \$163.75

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

Component Description: \$26,919.78 credit

> to be split across 93 Sinclair stations

reimbursed

\$999.20 for Invoice 461759 (correct reimbursement amount is

\$709.74). #CM-11-21-2019-461759

Amount: (\$289.46) Component Description: Legal service cost.

#478304

Amount: \$205.00

Component Description: Legal Service Cost.

#466735

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #118

Amount: \$468.97

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$43.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Legal Service Cost.

#465220

Amount: \$240.00

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$836.44

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$91.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470237

Amount: \$436.37

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #1086

Amount: \$275.35

repack matter invoice attributable to this station divided by 100 stations. #1167

Amount: \$313.41

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$943.95

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467861

Amount: \$470.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$86.88

Component Description: Legal Service Cost.

#474852

Amount: \$166.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463026

Amount: \$801.57

Component Description: Legal services

cost. #461825

Amount: \$630.20

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1045

Amount: \$185.10

Component Description: Legal services

cost. #477854

Amount: \$1,686.25

Component Description: Legal services

cost. #464344

Amount: \$177.90

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #468718

Amount: \$349.51

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1161

Amount: \$267.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473506

Amount: \$421.40

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1058

Amount: \$187.24

repack matter invoice attributable to this station divided by 98 stations.

Amount: \$30.47

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474809

Amount: \$395.77

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1093

Amount: \$269.71

Component Description: Legal Service Cost.

#467888

Amount: \$50.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1079

Amount: \$177.14

repack matter invoice attributable to this station divided by 100 stations. #107

Amount: \$602.28

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$818.59

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Component Description: Legal services

cost. #476408

Amount: \$292.50

Component Description: Legal services

cost. #477339

Amount: \$115.00

Component Description: Legal services

cost. #472205

Amount: \$163.75

repack matter invoice attributable to this station divided by 98 stations. #1063

Amount: \$262.29

Component Description: Legal Service Cost.

#469524

Amount: \$1,532.50

Component Description: Legal services

cost. #464686

Amount: \$172.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #466690

Amount: \$446.87

Component Description: Legal services

cost. #476920

Amount: \$2,422.00

Component Description: Legal services

cost, maximization

work \$57.5

excluded. #467423

Amount: \$182.50

Component Description: Legal services

cost. #472620

Amount: \$157.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472173

Amount: \$311.78

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1051

Amount: \$105.97

Component Description: Legal services

cost. #475786

Amount: \$366.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463567

Amount: \$566.48

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.91

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #132

Amount: \$589.44

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$999.04

Component Description: Legal services

cost. #479319

Amount: \$2,073.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #464321

Amount: \$683.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$32.35

Component Description: Legal services

cost. #470266

Amount: \$177.50

repack matter invoice attributable to this station divided by 100 stations. #477305

Amount: \$393.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1055

Amount: \$243.38

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

Component Description: Legal Service Cost.

#469620

Amount: \$163.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #477820

Amount: \$320.19

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit	Component Description:	Portion of general
Application		repack matter invoice attributable
		to this station -
		divided by 93
		stations. #461289
	Amount:	\$122.00
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98
		stations. #461759
	Amount:	\$99.92
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Sinclair Internal Costs		
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations.
	Amount:	\$17.02
	Component Description:	Portion of general repack matter
		invoice attributable to this station -
		divided by 100
		stations.

> repack matter invoice attributable to this station divided by 100 stations.

\$7.96 **Amount:**

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations.

Amount: \$23.96

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations.

Amount: \$25.53

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100

stations.

Amount: \$15.08

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100

stations.

Amount: \$9.47

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$1.69

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$7.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$16.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$6.09

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$32.09

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$26.93

Component Description: Portion of general

repack matter internal time card attributable to this station - divided by

100.

Amount: \$66.55

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 100 stations.

stations.

Amount: \$11.39

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$8.66

Prepare request for Special Temporary Authorization

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Other Expenses	\$120,757.44	\$120,192.44		\$32,469.10	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,275.00	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 28 Inquiry.	\$20.00	N/A
Equipment Storage	\$6,064.20	\$6,064.20	N/A	\$6,064.20	N/A
Equipment Delivery and Handling Charges	\$20,997.24	\$20,997.24	See Exhibit J.	\$20,997.24	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 28 Inquiry.	\$2,112.66	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Total for all systems	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A
Sub-total	\$120,757.44	\$120,192.44	N/A	\$32,469.10	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

Components

Actual Information Description	File Name	
DTV Medical Facility Notification	Component Description: Amount:	Medical notification cost. #1213 \$3,275.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Component Description: Amount:	Air announcement cost. #1907-2080c \$20.00
	Component Description: Amount:	Repack announcement cost. #1907-2080c \$20.00
	Component Description: Amount:	Air announcement cost. #1907-2080b N/A
	Component Description: Amount:	Air announcement cost. #1907-2080b N/A

Fo	uinm	ent	Stora	nρ
\perp	luibii	ICI II	Sillia	ч

Component Description: Equipment storage

cost. #11330

Amount: \$800.00

Component Description: Equipment storage

cost. #10208

Amount: \$500.00

Component Description: Equipment Storage

cost. #10842

Amount: \$500.00

Component Description: Total invoice

amount reduced by

25.40%. #655006

Amount: \$2,014.20

Component Description: Equipment storage

cost. #10034

Amount: \$500.00

Component Description: Equipment storage

cost. #11324

Amount: \$700.00

Component Description: Equipment storage

cost. #10331

Amount: \$500.00

Component Description: Equipment storage

cost. #10532

Amount: \$550.00

Equipment Delivery and Handling Charges

Component Description: Equipment delivery

and handling cost.

#10208

Amount: \$600.00

Component Description: Equipment delivery

and handling cost.

#351008

Amount: \$6,158.46

Component Description: Total invoice

amount reduced by

25.40%. #654007

Amount: \$2,383.03

Component Description: Equipment delivery

and handling cost.

#11499

Amount: \$2,300.00

Component Description: Total invoice

amount reduced by

25.40%. #650034

Amount: \$2,206.66

Component Description: Total invoice

amount reduced by

25.40%. #655006

Amount: \$6,649.09

Component Description: Equipment

handling cost.

#10935

Amount: \$700.00

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal cost. #5917710 \$649.36
	Component Description:	Disposal cost. #5959550
	Amount:	\$473.30
	Component Description:	Disposal cost.
	Amount:	#5938797 \$990.00
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,734,826.75	\$2,416,243.33	\$1,260,481.21

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lisa Asher Secretary

10/16/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lisa Asher Secretary

10/16/2020

Attachments