



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **86534** | Service: **DTV** | Call **KMYA-DT** | Channel: **18 (UHF)** |
ID: | Sign:
File **0000028682**
Number:
FRN: **0027379551** | Date **10/16**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
LR Telecasting, LLC	William H. Pollack 855 Ridge Lake Blvd Suite 304 Memphis, TN 38120 United States	+1 (901) 685- 3993	whpollack@gmail. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Harold Stanton <i>Consulting Engineer MSBC</i>	Harold Stanton PO Box 500 Sumrall, MS 39482 United States	+1 (601) 336- 0130	hastanton2017@yahoo. om

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Plan is to replace transmitter, backup transmitter,main filter, antenna, and transmission line on existing tower. Adding a interim antenna and line for use while transition tower work is performed.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup to mail
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	800
	Year	2000
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	CTX706A
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.0 kW
	Justification for New Transmitter	Parts not available to re-tune existing equipment.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	HP50SAW
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	CTX724
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	20 kW
	Justification for New Transmitter	Old transmitter cannot be re-tuned and an IOT transmitter isn't currently available at this power level. The current CP application requires a TPO of 17kW.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Auxiliary convenience power for transmitter and monitoring equipment.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Electrical Installation	Installation of panel board, circuit breakers, wiring and fuse disconnects, installation of monitoring equipment, power connections, relocation of lights to allow for new transmitters to clear overhead space

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATC320
Year	1999

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	530.0 kW
	Manufacturer	

Model	SWCDS20OM /18
Year	2018
Justification for New Antenna	Existing antenna not re-tuneable to re-pack channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	400.0 kW
	Manufacturer	
	Model	SWEDM16OI /49
	Year	2018

	Justification for New Antenna	Interim antenna necessary to allow continued operation on existing channel while removal and replacement of new antenna and line is performed.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Temporary lease of tower space for interim antenna	Leasing of additional space for interim antenna will be necessary for work to be performed.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	580 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	580 feet per run
	Justification for New Transmission Line	Existing line length not compatible with new channel.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	Line will be used to feed interim antenna while existing line and antenna are removed and replaced with new channel equipment.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1037622
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 16' 15.2" N-
	Longitude (NAD83)	092° 42' 14.2" W-
	Overall Structure Height	598.09 feet
	Support Structure Height	595.79 feet
	Ground Elevation Above Mean Sea Level (AMSL)	213.91 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	07/01/1981

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
4217	KBSA	FM

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Structural engineering tower load study for documented tower	Tower load study
Install inerim antenna and line	Installation of interim antenna and line.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1100
	Explanation	No existing Director of engineering, station owned by a small group with no available personnel competent to achieve tasks necessary to complete repack requirements.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	10
	Justification	Testing and commissioning oversight.

Outside Other Professional Services Expenses Not Listed
Professional Services Costs Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter CTX724	\$898,892.60	\$856,892.60		\$626,747.05	
Electrical Installation	<i>\$39,592.60</i>	\$39,592.60	N/A	\$39,592.60	N/A
10 Ton system	\$60,500.00	\$57,500.00	N/A	\$29,654.45	N/A
Other Electrical Service: Auxiliary convenience power for transmitter and monitoring equipment.	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$650,000.00	N/A	\$557,500.00	N/A
Auxiliary Transmitter CTX706A	\$126,000.00	\$120,000.00		\$120,000.00	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$120,000.00	N/A
Sub-total	\$1,024,892.60	\$976,892.60	N/A	\$746,747.05	N/A
Total for all systems	\$2,314,819.11	\$2,165,837.94	N/A	\$1,384,318.82	N/A

Components

Actual Information	
Description	File Name
Electrical Installation	<p>Component Description: Installation of panel board, circuit breakers, wiring and fuse disconnects, installation of monitoring equipment, power connections, relocation of lights to allow for new transmitters to clear overhead space</p> <p>Amount: \$39,592.60</p>
10 Ton system	<p>Component Description: HVAC Expansion</p> <p>Amount: \$29,654.45</p>

Other Electrical Service: Auxiliary convenience power for transmitter and monitoring equipment.	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
Switchgear - industrial 800 amp	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Service entrance 3 phase /800 amp/208 volt	Information not provided.

UHF - Liquid Cooled Solid
State Transmitter 14.2 - 20
kW

Component Description:

This is a combined
quote and invoice
for final payment
on the main
transmitter.

Amount:

\$128,600.00

Component Description:

Parts needed for
installation of main
transmitter

Amount:

\$14,500.00

Component Description:

New Attachment
includes cover
letter requested by
reviewer. \$414,400
is 80% down
payment, NOT
INCLUDING
estimated
installation and
proof of
performance
charges of
\$25,000 which are
not reimbursable
at this time. Ref:
MSG1892346

Amount:

\$414,400.00

UHF - Air Cooled Solid
State Transmitter 1 - 2.5 kW

Component Description:

New Attachment includes cover letter requested by reviewer. \$84000 is 80% down payment, NOT INCLUDING estimated installation and proof of performance charges of \$15,000 which are not reimbursable at this time. Ref: MSG1892346

Amount:

\$84,000.00

Component Description:

This is a combined quote and invoice for final payment on the auxiliary transmitter.

Amount:

\$36,000.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna SWEDM16OI /49	\$257,780.00	\$246,800.00		\$78,390.00	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Temporary lease of tower space for interim antenna	<i>\$38,400.00</i>	\$38,400.00	There was not a Predetermined Cost with respect to the lease for the interim antenna. \$38,400 is the actual cost negotiated with the tower owner. It is a one-time payment.	\$38,400.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$180,000.00	N/A	\$39,990.00	N/A

Primary Antenna SWCDS200M /18	\$282,440.00	\$280,100.00		\$186,150.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$10,250.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 530 kW input, horizontally polarized	\$235,000.00	\$235,000.00	N/A	\$175,900.00	N/A
Sub-total	\$540,220.00	\$526,900.00	N/A	\$264,540.00	N/A
Total for all systems	\$2,314,819.11	\$2,165,837.94	N/A	\$1,384,318.82	N/A

Components

Actual Information	
Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	Information not provided.
Temporary lease of tower space for interim antenna	<div> <div>Component Description:</div> <div>Rent for interim antenna tower space - one-time fee.</div> <div>Amount:</div> <div>\$38,400.00</div> </div>
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<div> <div>Component Description:</div> <div>The Invoice due dates are on page 2 of Invoice 18254 at the end of the Description column. 50% was due 8-3 (not paid). Full amount (\$39990) due by 9-14.</div> <div>Amount:</div> <div>\$39,990.00</div> </div>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Component Description:</p> <p>The Invoice due dates are on page 4 of Invoice 18253 at the end of the Description column. 50% was due 8-3 (not paid). Full amount (\$10250) due by 9-14.</p> <p>Amount:</p> <p>\$10,250.00</p>
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>
<p>UHF - High Power, Side Mount, basic slot antenna, 530 kW input, horizontally polarized</p>	<p>Component Description:</p> <p>The Invoice due dates are on page 4 of Invoice 18253 at the end of the Description column. 50% was due 8-3 (not paid). Full amount (\$175900) due by 9-14.</p> <p>Amount:</p> <p>\$175,900.00</p>

**Cost
Information**

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$35,400.00	\$35,253.83		\$35,253.83	
Flexible Air Transmission Line - dielectric, 3"	\$35,400.00	\$35,253.83	We are revising this Estimated Cost in September 2018. When we originally stated our Estimate, 14 months ago, it was below the Predetermined Cost Estimate. \$35,253.83 is the current pricing by this Vendor. We believe it is fair and representative.	\$35,253.83	The difference between the 'Estimate' and the 'Actual' is \$1,653.83. We are not certain of the cause o the variance. We note that the Actual is significantly lower than the cost amount posited in the Catalog of Potential Expenses and Estimated Costs.
Primary Transmission Line	\$117,160.00	\$115,495.00		\$115,495.00	

Rigid Transmission Line - copper, 6 1/8"	\$117,160.00	\$115,495.00	We are revising this Estimated Cost in September 2018. When we originally stated our Estimate, 14 months ago, it was below the Predetermined Cost Estimate. \$115,495.00 is the current pricing by this Vendor. We believe it is fair and representative.	\$115,495.00	The Sub-Total of \$115,495.00 includes spare parts having a total cost of \$5,768.00. These were inadvertently omitted from the original Estimated Cost.
Sub-total	\$152,560.00	\$150,748.83	N/A	\$150,748.83	N/A
Total for all systems	\$2,314,819.11	\$2,165,837.94	N/A	\$1,384,318.82	N/A

Components

Actual Information
Description

File Name

Flexible Air Transmission Line - dielectric, 3"	<p>Component Description:</p>	<p>In the Invoice the costs are itemized under "coax and coax accessories." The sum of those costs is \$35,253.83. The Invoice due dates are on page 2 at the end of the Description column. 50% was due 8-3 (not paid). Full amount (\$35253.83) due by 9-14.</p>
	<p>Amount:</p>	<p>\$35,253.83</p>
Rigid Transmission Line - copper, 6 1/8"	<p>Component Description:</p>	<p>New attachment includes Cover Letter requested by reviewer. Sum of transmission line costs is \$115,495. Due dates are on page 4 of 18253 at the end of Description column. 50% due 8-3 (not paid). Full amount (\$115495) due 9-14.</p>
	<p>Amount:</p>	<p>\$115,495.00</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$253,975.00	\$180,465.00		\$180,465.00	
Install interim antenna and line	<i>\$33,000.00</i>	\$33,000.00	The more recent, current actual cost for the work (per the vendor's invoice) is \$33000. According to the Catalog of Potential Expenses, the reasonable cost range is \$36,000 - \$112,500. Thus, the \$33,000 expense is justified.	\$33,000.00	The rigging work was done in late November on a rushed schedule to meet the November 30 deadline to vacate our pre-auction channel. See Engineering STA, File No. 0000063608, granted 11/27/18. The cost for this was higher than originally projected.
Structural engineering tower load study for documented tower	<i>\$10,475.00</i>	\$10,475.00	N/A	\$10,475.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$136,990.00	N/A	\$136,990.00	Please see Cover Letter for explanation.

Sub-total	\$253,975.00	\$180,465.00	N/A	\$180,465.00	N/A
Total for all systems	\$2,314,819.11	\$2,165,837.94	N/A	\$1,384,318.82	N/A

Components

Actual Information		File Name	
Description			
Install inerim antenna and line	Component Description: Amount:	Rigging services for temporary antenna. \$33,000.00	
Structural engineering tower load study for documented tower	Component Description: Amount:	Estimate for services and Invoice 460201860 for: Structural engineering - tower load study for documented tower \$10,475.00	
Tall Tower (greater than 500')	Component Description: Amount: Component Description: Amount:	Tower rigging costs relating to installation of permanent antenna and related equipment \$111,200.00 Tower rigging services \$136,990.00	

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$239,985.00	\$228,250.00		\$11,980.00	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Additional Field Engineering Service, 10 Days	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$173,800.00	\$165,000.00	N/A	\$9,480.00	N/A
Sub-total	\$239,985.00	\$228,250.00	N/A	\$11,980.00	N/A
Total for all systems	\$2,314,819.11	\$2,165,837.94	N/A	\$1,384,318.82	N/A

Components

Actual Information	
Description	File Name
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	<div> <div> Component Description: </div> <div> Estimate and Invoice for transition timing and coordination issues - coordinating power reductions with other stations on tower </div> </div> <div> Amount: </div> <div> \$2,500.00 </div>
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Additional Field Engineering Service, 10 Days	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	<div> <div> Component Description: </div> <div> Estimate for services, Purchase Order, and Invoice 336956 - project management relating to transition </div> </div> <div> <div> Amount: </div> <div> \$9,480.00 </div> </div>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$103,186.51	\$102,581.51		\$29,837.94	
MVPD Notification of Channel Change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$29,996.51</i>	\$29,996.51	This cost is for ongoing rental of equipment storage space necessary because of delays beyond licensee's control in construction of the post-transition facility. See May 20, 2020 Media Bureau grant of tolling request, LMS File No. 0000113814.	\$28,231.44	N/A

Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$22,000.00	\$22,000.00	N/A	\$1,606.50	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$103,186.51	\$102,581.51	N/A	\$29,837.94	N/A
Total for all systems	\$2,314,819.11	\$2,165,837.94	N/A	\$1,384,318.82	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	<table> <tr> <td data-bbox="726 168 1037 224">Component Description:</td><td data-bbox="1165 168 1412 324">Rental fees for equipment storage 4/8/2020-5/5/2020</td></tr> <tr> <td data-bbox="726 324 1037 380">Amount:</td><td data-bbox="1165 324 1412 380">\$1,765.08</td></tr> <tr> <td data-bbox="726 470 1037 526">Component Description:</td><td data-bbox="1165 470 1412 627">Rental fees for equipment storage 12/18/2019 - 4/7/2020</td></tr> <tr> <td data-bbox="726 627 1037 683">Amount:</td><td data-bbox="1165 627 1412 683">\$7,060.30</td></tr> <tr> <td data-bbox="726 772 1037 828">Component Description:</td><td data-bbox="1165 772 1412 929">Rental Fees for Equipment Storage - 10/23/2019-12/17/2019</td></tr> <tr> <td data-bbox="726 929 1037 985">Amount:</td><td data-bbox="1165 929 1412 985">\$3,530.16</td></tr> <tr> <td data-bbox="726 1075 1037 1131">Component Description:</td><td data-bbox="1165 1075 1412 1265">This is the fixed amount due for rental of equipment storage facilities.</td></tr> <tr> <td data-bbox="726 1265 1037 1321">Amount:</td><td data-bbox="1165 1265 1412 1321">\$14,110.82</td></tr> <tr> <td data-bbox="726 1411 1037 1467">Component Description:</td><td data-bbox="1165 1411 1412 1568">Invoice for continued equipment storage fees</td></tr> <tr> <td data-bbox="726 1568 1037 1624">Amount:</td><td data-bbox="1165 1568 1412 1624">\$1,765.08</td></tr> </table>	Component Description:	Rental fees for equipment storage 4/8/2020-5/5/2020	Amount:	\$1,765.08	Component Description:	Rental fees for equipment storage 12/18/2019 - 4/7/2020	Amount:	\$7,060.30	Component Description:	Rental Fees for Equipment Storage - 10/23/2019-12/17/2019	Amount:	\$3,530.16	Component Description:	This is the fixed amount due for rental of equipment storage facilities.	Amount:	\$14,110.82	Component Description:	Invoice for continued equipment storage fees	Amount:	\$1,765.08
Component Description:	Rental fees for equipment storage 4/8/2020-5/5/2020																				
Amount:	\$1,765.08																				
Component Description:	Rental fees for equipment storage 12/18/2019 - 4/7/2020																				
Amount:	\$7,060.30																				
Component Description:	Rental Fees for Equipment Storage - 10/23/2019-12/17/2019																				
Amount:	\$3,530.16																				
Component Description:	This is the fixed amount due for rental of equipment storage facilities.																				
Amount:	\$14,110.82																				
Component Description:	Invoice for continued equipment storage fees																				
Amount:	\$1,765.08																				
Equipment Delivery and Handling Charges	Information not provided.																				
Disposal Costs (for equipment and other waste, net of any salvage value)	<table> <tr> <td data-bbox="726 1848 1037 1904">Component Description:</td><td data-bbox="1165 1848 1412 1971">Removal and demolition of equipment</td></tr> <tr> <td data-bbox="726 1971 1037 2027">Amount:</td><td data-bbox="1165 1971 1412 2027">\$1,606.50</td></tr> </table>	Component Description:	Removal and demolition of equipment	Amount:	\$1,606.50																
Component Description:	Removal and demolition of equipment																				
Amount:	\$1,606.50																				

FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,314,819.11	\$2,165,837.94	\$1,384,318.82

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>William H Pollack <i>Manager,</i> <i>LLC</i></p> <p>10/16/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>William H Pollack <i>Manager,</i> <i>LLC</i></p> <p>10/16/2020</p>

Attachments