

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	55379	Service: DTV	Call	KDLT-TV	Channel: 21 (UHF)
ID:	1		Sign:		
File	000002	7436			
Number:					
FRN: <b>00</b> '	18223693	Date	11/30		
		Submitted:	/2020		

# Applicant Name, Type, and Contact Information

## Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC Doing Business As: GRAY TELEVISION LICENSEE, LLC	4370 PEACHTREE ROAD, NE ATLANTA, GA 30319 United States	+1 (404) 504- 9829	robert. folliard@gray. t∨	Limited Liability Company

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information	Preparer Contact Name and Information				
	Applicant	Address	Phone	Email	
	Samuel Hariton Widelity	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com	

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Transition to CH 21 from current CH 47

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary	Add Transmitter Information				
ransmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Auxiliary (Backup)		
		Description of Use	Replace current Aux unit		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Affinity		
		Year	2006		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	2 kW		

Add Transmitter Information

Auxiliary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Auxiliary (Backup)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Manufacturer			
		Model	EC703HP- BB		
		Transmitter Type	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power capacity	2.5 kW		
		Justification for New Transmitter	Replace current backup transmitter		

# Auxiliary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp) Transformer (480V)	Yes	
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary	Other Transmitter Cost Not Listed			
Transmitter	Name	Description		
	State and Local Taxes	State and local sales taxes		

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	DCX1M		
		Year	2006		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	60 kW		

## **Existing Transmitter Information**

Primary Transmitter	New Transmitter Costs			
	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Manufacturer		
		Model	HPTV- PRLX-U48	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	75.0 kW	
		Justification for New Transmitter	Comark has sent notification that the DCX Millennium series has reached end of life status. See attached letter titled "Comark EOL" for additional details.	

Primary Transmitter	Other Transmitter Costs		
	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	No

	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Other Transmitter Cost Not Listed Transmitter Name

nitter	Name	Description
	UHF Interior RF system	Combining system to match tr
	Site Survey	Layout and design of installation includes sweep of old feedline
	State and Local Taxes	Sales Tax State and Local

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	TFU- 36GTH-R04
Year	2006

Primary	New Antenna Costs				
Antenna	Section	Question	Response		
	New Antenna Description	Use	Primary (Main)		
		Description of Use	N/A		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Ownership	Owned		
		Owner	N/A		
		Is antenna shared?	No		
		Is antenna directional?	No		
		Will antenna be located on or in close proximity to an antenna farm?	No		
	New Antenna Manufacturer and Types	Class	Full Power		
		Mounting	Top Mount		
		Antenna position in stack	Тор		
		Polarization	Elliptical		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels/Bays	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Design power capacity in use	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	589.0 kW		
		Manufacturer			
			1		

Model	TFU-27JTH /VP-R04
Year	2017
Justification for New Antenna	Current Antenna will not work on the new freq.

Primary	Other Antenna Costs			
Antenna	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No	
		Туре		
		Number of channels supported	N/A	
		Frequencies of channels supported	N/A	
		Frequency	N/A	
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	Single Channel	
		Feed Line Size	7 3/16 inches inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

#### **Other Antenna Costs**

Primary Antenna	Other Antenna Cost Not Listed		
	Name	Description	
	Top Plate Adaptor	New antenna mounting	
	State and Local Taxes	State and local sales tax of 6.5%	
	Support pole	To maintain center of radiation	

Interim Antenna	New Antenna Costs				
	Section	Question	Response		
	New Antenna Description	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase New		
		Ownership	Owned		
		Owner	N/A		
		Is antenna shared?	No		
		Is antenna directional?	Yes		
		Will antenna be located on or in close proximity to an antenna farm?	No		
	New Antenna Manufacturer and Type	Class	Full Power		
		Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Elliptical		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels/Bays	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Design power capacity in use	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	321.0 kW		
		Manufacturer			
		Model	TFU- 24DSC-V/P- R-03		

Year	2018
Justification for New Antenna	Side mount gives ability to reach translators during primary top mount installation

# Interim Other Antenna Costs

		-	-		-	-	
A	n	t	e	n		n	а

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	7 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Interim Other Antenna Cost Not Listed

Name	Description
State and Local Taxes	State and Local sales tax of 6.5%
Ice Shield	To prevent Ice damage to interim/aux antenna

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	2000 feet per run	

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	7 3/16 inches
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	2200 feet per run
		Justification for New Transmission Line	Old line cannot be used for new channel frequency

# Other Transmission Line Expenses Not Listed Transmission Line Description

1133101	'Name	Description
	State and Local Taxes	State and local sales tax of 6.5%

Interim	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Interim	
	COSIS	Description of Use	N/A	
	-	Change Type	Purchase New	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Segment Length	19 ½ '	
		Other Segment Length		
		Number of parallel runs	1	
		Length	1600 feet per run	
		Justification for New Transmission Line	Interim line for temporary transmitter and will be transferred to the new backup once the transition is complete. Phase dates require that we change over mid winter so we need to have the work done in the summer prior.	

Interim	Other Transmission Line Expenses Not Listed		
Transmissio	n Line	Description	

State and Local Taxes	State and local sales tax of 6.5%
-----------------------	-----------------------------------

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# **Existing Tower**

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Modify Existing		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	Candelabra		
		Is this tower currently shared with any other stations?	No		
		One or more FM, AM or TV radio broadcaster(s)	N/A		
		Others Types of Users	N/A		
		Is tower documented for structural analysis?	Unknown		
		Is tower compliant with Rev G?	Unknown		
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes		
		ASR Number	1042104		
	Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	43° 30' 18.0" N-		
		Longitude (NAD83)	096° 33' 23.0" W-		
		Overall Structure Height	1998.66 feet		
		Support Structure Height	1882.52 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	1426.82 feet		

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	RED RIVER BROADCAST CO., LLC
Date Constructed	08/19/1998

#### **Tower Modification Costs** Primary

-	-					,
Т	C	)\	N	e	r	

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

# **Tower Rigging Costs** Primary Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower	Other Tower Expenses Not Listed		
	Name	Description	
	State and Local Taxes	State and local sales tax of 6.5%	

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	595
		Explanation	KDLT-TV does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy- chain monitoring et al.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes

Do you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Main FacilityNoFor Auxiliary FacilityNoQuantity1NEPA Section 106 environmental reviewNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		Quantity	1
Image: Terrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		-	N/A
Attorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Main FacilityNoFor Main FacilityNoFor Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoAddress transition timing and coordinationYes		Critical Facility	N/A
Outside Consulting ServicesPermit ApplicationNoFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		Terrain-Shielded Facility	N/A
For Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes	Outside Consulting		Yes
Prepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes	Services	For Auxiliary Facility	No
Cover ApplicationNoFor Auxiliary FacilityNoFor Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		For Main Facility	Yes
For Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes			Yes
Prepare request for Special Temporary AuthorityYesQuantity1Quantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		For Auxiliary Facility	No
Authority1Quantity1NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		For Main Facility	Yes
NEPA Section 106 environmental reviewNoEnvironmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes			Yes
Environmental AssessmentNoASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		Quantity	1
ASR ModificationNoFAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		NEPA Section 106 environmental review	No
FAA Consultation (including preparation of FAA Form 7460)YesNegotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		Environmental Assessment	No
FAA Form 7460)Negotiation of Lease and other Matter for Shared LocationsNoPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes		ASR Modification	No
Shared LocationsPrepare or Review FCC Form 399 for ReimbursementYesAddress transition timing and coordinationYes			Yes
Reimbursement       Address transition timing and coordination       Yes			No
5			Yes
issues w/ other stations and wireless providers		issues w/ other stations and wireless	Yes
<b>RF Field Engineering</b> ServicesComprehensive coverage verification viaYes			Yes
RF exposure measurements Yes		RF exposure measurements	Yes
Additional Field Engineering Service Yes		Additional Field Engineering Service	Yes

Number of Days	2
Justification	site survey to sweep line and determine the ability to reuse any components.

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

#### **Other Expenses Not Listed**

Other Expenses	Other Expenses Not Listed			
	Name	Description		
	Employee time	recover salary expenses on time spent on repack project.		
	Modify Recieve antenna	to increase signal strength reception of the translator sites		
	State and Local Taxes	State and Local Sales Tax 6.5%		
	Internal Labor	Internal Labor		

### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV- PRLX-U48	\$2,357,264.00	\$2,254,664.00		\$2,072,842.50	
State and Local Taxes	\$129,064.00	\$129,064.00	N/A	\$124,566.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$10,531.50	N/A
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$1,900,000.00	N/A	\$1,900,000.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$21,345.00	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$20,200.00	\$19,200.00	N/A	\$0.00	N/A
Site Survey	\$16,400.00	\$16,400.00	N/A	\$16,400.00	N/A
UHF Interior RF system	\$140,000.00	\$140,000.00	N/A	\$0.00	N/A

Auxiliary Transmitter EC703HP- BB	\$189,650.00	\$181,050.00		\$159,015.50	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	Please see Hitachi Comark proposal P4047R4- KDLT- 171218	\$120,000.00	N/A
State and Local Taxes	\$11,050.00	\$11,050.00	N/A	\$7,800.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$20,684.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$10,531.50	N/A
Sub-total	\$2,546,914.00	\$2,435,714.00	N/A	\$2,231,858.00	N/A
Total for all systems	\$5,522,851.89	\$5,410,529.34	N/A	\$4,202,041.42	N/A

#### Components

Actual Information	
Description	File Name

State and Local Taxes	Component Description:	KDLT-TV-110-1st Primary Transmitter - State
	Amount:	and Local Taxes \$12,350.00
	Component Description:	State taxes 30% Primary Transmitter
	Amount:	\$37,050.00
	Component Description: Amount:	State Tax \$1,066.00
	Component Description:	Sales Tax 60% Primary Transmitter
	Amount:	\$74,100.00
Service entrance 3 phase		
/800 amp/208 volt	Component Description:	Service Main Transmitter
	Amount:	\$10,531.50
UHF - Liquid Cooled Solid		
State Transmitter 68.5 - 75 kW	Component Description:	Primary Transmitter
	Amount:	\$190,000.00
	Component Description:	Primary Transmitter 30%
	Amount:	down \$570,000.00
	Component Description:	Primary
	Amount:	Transmitter 60% \$1,140,000.00

Switchgear - industrial 800 amp	Component Description: Amount:	Switchgear Main Transmitter \$21,345.00
4" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Site Survey	Component Description: Amount:	Site Survey \$16,400.00
UHF Interior RF system	Information not provided.	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount:	KDLT-TV-150-1st Auxiliary Transmitter - UHF Air Cooled Solid State, 1-2.5 kW \$12,000.00
	Component Description: Amount:	Aux Transmitter 60% \$72,000.00
	Component Description:	Auxillary Transmitter 30% down
	Amount:	\$36,000.00

State and Local Taxes		
	Component Description:	KDLT-TV-150-1st Auxiliary Transmitter - State and Local Taxes
	Amount:	\$780.00
	Component Description:	Sales Tax on 60% of the Aux Transmitter @
	Amount:	6.5% \$4,680.00
	Component Description:	State taxes Auxillary Transmitter 30% down
	Amount:	\$2,340.00
Switchgear - industrial 800		
amp	Component Description:	Switch Gear Aux Transmitter
	Amount:	\$20,684.00
Service entrance 3 phase		
/800 amp/208 volt	Component Description:	Service Aux transmitter
	Amount:	\$10,531.50

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU- 24DSC-V /P-R-03	\$297,839.00	\$264,859.00		\$215,204.69	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$15,960.00	Per current quote	\$13,566.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$193,800.00	N/A	\$164,730.00	N/A
State and Local Taxes	\$15,799.00	\$15,799.00	Based on 6.5% of estimated cost	\$11,893.69	N/A

Ice Shield	\$6,000.00	\$6,000.00	Shield interim antenna from falling ice from top of tower	\$0.00	N/A
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,900.00	N/A	\$18,615.00	N/A
Primary Antenna TFU-27JTH /VP-R04	\$511,706.00	\$473,836.00		\$390,593.49	
Support pole	\$145,883.00	\$145,883.00	Necessary to maintain antenna center of radiation per license application	\$115,885.60	N/A
State and Local Taxes	\$31,293.00	\$31,293.00	6.5% State sales tax	\$21,586.89	N/A

Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$19,080.00	Per current quote	\$16,218.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$246,780.00	N/A	\$209,763.00	N/A
Sub-total	\$809,545.00	\$738,695.00	N/A	\$605,798.18	N/A
Total for all systems	\$5,522,851.89	\$5,410,529.34	N/A	\$4,202,041.42	N/A

# Components

Actual Information	
Description	File Name

Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description: Amount:	Line 33 45% before shipping \$6,104.70
	Component Description:	KDLT-TV-280- Interim Antenna - Elbow Complex, 7
	Amount:	3/16" \$1,356.60
	Component Description:	Line # 33 45% with order
	Amount:	\$6,104.70
Sweep test of existing		
antenna	Component Description:	KDLT-TV-280- Interim Antenna - Sweep Test
	Amount:	\$640.00
	Component Description:	Line #55 45%
	Amount:	before shipping \$2,880.00
	Component Description:	Line # 55 45%

UHF - Lower Power Side		
Mount, One station antenna 200-500 kW, elliptically or circularly polarized	Component Description:	KDLT-TV-280- Interim Antenna - UHF Lower Power Side Mount, E- POL
	Amount:	\$16,473.00
	Component Description:	Invoice Horizontal costs only 2nd invoice line 30, 45% prior to shipping
	Amount:	\$74,128.50
	Component Description:	Invoice interim antenna Horizontal Only Cost Line #30,
	Amount:	45% with order \$74,128.50
State and Local Taxes		
	Component Description:	State and local tax 6.5% of purchase. Spreadsheet attached to invoice pdf for component details.
	Amount:	\$11,893.69
Ice Shield	Information not provided.	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	KDLT-TV-280- Interim Antenna - Side Mount
	Amount:	Brackets \$1,861.50
	Component Description: Amount:	Line 32 45% before shipping \$8,376.75
	Component Description: Amount:	Line #32 invoice, 45% due with order \$8,376.75
Quanartaala		
Support pole	Component Description:	KDLT-TV-210- Primary Antenna -
	Amount:	Support Pole \$11,588.56
	Component Description:	Line # 58, 45% with order
	Amount:	\$52,148.52
	Component Description:	Line #58 45% before shipping
	Amount:	\$52,148.52
State and Local Taxes	Component Description:	State and local tax 6.5% of cost.
		Spreadsheet attached to invoice pdf for component detail.
	Amount:	\$21,586.89

Top Plate Adaptor		
	Component Description:	KDLT-TV-210-
		Primary Antenna -
	Amount:	Top Plate Adaptor \$2,074.00
	Component Description:	Line #57 45%
		before shipping
	Amount:	\$9,333.00
	Component Description:	Line # 57 45%
		with order
	Amount:	\$9,333.00
Elbow complex, single		
channel, at antenna input, per 7 3/16. feedline (if	Component Description:	KDLT-TV-210-
needed)		Primary Antenna -
		Elbow Complex, 7 3/16"
	Amount:	\$1,621.80
	Component Description:	Line # 4, 45% with
		order
	Amount:	\$7,298.10
	Component Description:	Line # 4 45% prior
		to shipping
	Amount:	\$7,298.10

Sweep test of existing antenna		
ancilla	Component Description:	KDLT-TV-210- Primary Antenna -
		Sweep Test
	Amount:	\$640.00
	<b>Component Description:</b>	Line # 29 45%
		before shipping
	Amount:	\$2,880.00
	Component Description:	Line # 29, 45%
		with order
	Amount:	\$2,880.00
UHF - High Power Top		
Mount (200-1000 kW), One station antenna , elliptically	<b>Component Description:</b>	WEDDING CAKE
or circularly polarized		ADAPTER KDLT
	Amount:	\$20,976.30
	Component Description:	Line # 1
		Horizontal
		component of
		antenna. Due
		upon ordering
	Amount:	\$94,393.35
	Component Description:	Line #1 Horizontal
		component of
		antenna 45% prior
		to shipping
	Amount:	\$94,393.35

### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$341,832.00	\$305,271.00		\$244,849.63	
State and Local Taxes	\$18,632.00	\$18,632.00	6.5% of estimated cost	\$14,253.12	N/A
Rigid Transmission Line - copper, 6 1/8"	\$323,200.00	\$286,639.00	N/A	\$230,596.51	N/A
Primary Transmission Line	\$667,064.00	\$476,197.00		\$402,296.74	
State and Local Taxes	\$29,064.00	\$29,064.00	6.5% of estimated cost	\$22,233.69	N/A
Rigid Transmission Line - copper, 7 3 /16"	\$638,000.00	\$447,133.00	N/A	\$380,063.05	N/A
Sub-total	\$1,008,896.00	\$781,468.00	N/A	\$647,146.37	N/A
Total for all systems	\$5,522,851.89	\$5,410,529.34	N/A	\$4,202,041.42	N/A

#### Components

Actual Information	
Description	File Name

State and Local Taxes		
	Component Description:	State and local tax 6.5% of cost.
		Spreadsheet
		attached to invoice
		pdf for component
		detail.
	Amount:	\$14,253.12
Rigid Transmission Line -		
copper, 6 1/8"	<b>Component Description:</b>	KDLT-TV-380-
		Interim
		Transmission Line
		- Rigid Transmission Line,
		6 1/8"
	Amount:	\$11,317.67
	Component Description:	Line #34 and #38,
		45% prior to
		shipping
	Amount:	\$109,639.42
	Component Description:	Line # 34 and line
		#38, 45% with
		order
	Amount:	\$109,639.42
State and Local Taxes		
	Component Description:	State and local tax
		6.5% of cost.
		Spreadsheet
		attached to invoice
		pdf for component
	Amount	
	Amount:	detail. \$22,233.69

Rigid Transmission Line - copper, 7 3/16"	Component Description:	KDLT-TV-310- Primary Transmission Line - Rigid Transmission Line, 7 3/16"
	Amount:	\$38,006.31
	Component Description: Amount:	Line # 5 and #9, 45% with order \$171,028.37
	Component Description:	Line # 5 and #9 45% prior to
	Amount:	shipping \$171,028.37

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Primary Tower TOWER	\$651,926.00	\$1,021,794.00		\$543,802.61	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,000.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$791,468.00	Stacked top mount and interim side mount, plus removal of old run \$358,400 + \$151300 + \$71000. This is a stack at 2000', very difficult and dangerous work. Updated inclusive of helicopter due to weather /wind delays. +210,738. Dielectric Ch Order 1 attach	\$515,454.09	N/A

Tower Helicopter Lift	\$179,800.00	\$179,800.00	Please see Dielectric Order Confirmation 795002	N/A	N/A
State and Local Taxes	\$38,526.00	\$38,526.00	6.5% of estimated cost	\$22,348.52	N/A
Sub-total	\$651,926.00	\$1,021,794.00	N/A	\$543,802.61	N/A
Total for all systems	\$5,522,851.89	\$5,410,529.34	N/A	\$4,202,041.42	N/A

# Components

Actual Information Description	File Name	
Structural engineering tower load study for well documented tower	Component Description:	50% down at the initial payment for structural analysis proposal/quote
	Amount:	P18_3650_001 \$3,000.00
	Component Description:	Final payment infrastructure
	Amount:	\$3,000.00

Complex Tower (includes, for example, those with		
candelabras and/or	Component Description:	Ice Shield for
stacked antennas)		interim antenna
		Quote # 2091 KDLT-TV
	Amount:	\$5,116.34
	Amount.	ψ <b>3</b> , 110.34
	Component Description:	INSTALLATION O
		TFU 27JTH AND
		2,004 FEET OF 7
		INCH LINE
	Amount:	\$36,558.50
	Component Description:	Invoice on quote
		1980, work
	Amount:	completed to date \$47,124.00
	Amount.	ψτι, 124.00
	Component Description:	Line # 1 & 2
	Amount:	\$164,513.25
	Component Description	Line 1.8.2 Lober
	Component Description:	Line 1 & 2 Labor 45% prior to arriva
	Amount:	\$164,513.25
		\$101,0101 <u>2</u> 0
	Component Description:	2nd invoice
		National tower
		quote #1980
	Amount:	\$97,628.75
Tower Helicopter Lift	Information not provided.	

<b>Component Description:</b>	State and local tax
	6.5% of cost.
	Spreadsheet
	attached to invoice
	pdf for component
	detail.
Amount:	\$21,386.72
Component Description:	Taxes for
	completed work on
	quote 1980
Amount:	\$961.80

# **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificat
Outside Professional Services	\$242,075.00	\$169,927.45		\$37,691.45	
Additional Field Engineering Service, 2 Days	\$10,000.00	\$10,000.00	N/A	\$0.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$940.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,994.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,579.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A

Project management of the transition	\$94,010.00	\$29,177.45	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$29,177.45	Please se submitte invoices
Sub-total	\$242,075.00	\$169,927.45	N/A	\$37,691.45	N/A
Total for all systems	\$5,522,851.89	\$5,410,529.34	N/A	\$4,202,041.42	N/A

# Components

Actual Information Description	File Name	
Additional Field Engineering Service, 2 Days	Information not provided.	
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	Legal Expenses allowed by repack for KDLT \$940.50
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Legal expense repack KDLT \$4,994.50
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Legal Expense repack KDLT \$2,579.00
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Project management of the transition	Component Description: Amount:	Project Management \$2,480.90
	Component Description: Amount:	Project Management \$2,422.15
	Component Description: Amount:	Project management \$31.25

Component Description: Amount:	Project Management \$1,872.50
Component Description: Amount:	Project Management \$3,000.15
Component Description: Amount:	Project Management \$3,083.30
Component Description: Amount:	Project Management \$4,468.25
Component Description: Amount:	Project Management \$1,704.40
Component Description: Amount:	Project Management \$551.25
Component Description: Amount:	Project Management \$2,317.40
Component Description: Amount:	Project management \$4,692.85
Component Description: Amount:	Project Management \$2,553.05

# **Other Expenses**

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$263,495.89	\$262,930.89		\$135,744.81	
Internal Labor	\$16,418.32	\$16,418.32	Please see KDLT-TV Internal Labor Budget Revision Justification Letter	\$0.00	N/A
State and Local Taxes	\$12,668.00	\$12,668.00	6.5% of estimated cost	\$6,048.18	N/A
Modify Recieve antenna	\$5,027.35	\$5,027.35	Allows cable head ends to continue to receive translators.	\$1,836.74	N/A
Employee time	\$20,000.00	\$20,000.00	N/A	\$19,352.57	N/A
MVPD Notification of Channel Change	\$3,000.00	\$3,000.00	N/A	\$1,633.70	N/A
Equipment Delivery and Handling Charges	\$99,548.10	\$99,548.10	per Estimated Cost Justification KDLT-TV- 610- Equipment Delivery and Handling v0	\$73,049.00	N/A

\$20,281.23	\$20,281.23	see Estimated Cost Justification KDLT-TV- 610- Disposal Costs v0	\$20,281.23	N/A
\$45,000.00	\$45,000.00	N/A	\$0.00	N/A
\$195.00	\$190.00	N/A	\$0.00	N/A
\$335.00	\$325.00	N/A	\$0.00	N/A
\$11,550.00	\$11,000.00	N/A	\$2,150.50	N/A
\$29,472.89	\$29,472.89	please see Estimated Cost Justification KDLT-TV- 610- Equipment Storage v0	\$11,392.89	N/A
\$263,495.89	\$262,930.89	N/A	\$135,744.81	N/A
		N/A	\$4,202,041.42	N/A
	\$45,000.00 \$195.00 \$335.00 \$11,550.00 \$29,472.89	\$45,000.00       \$45,000.00         \$45,000.00       \$45,000.00         \$195.00       \$190.00         \$335.00       \$325.00         \$11,550.00       \$11,000.00         \$11,550.00       \$129,472.89         \$29,472.89       \$29,472.89	Estimated Cost Justification KDLT-TV- 610- Disposal Costs v0\$45,000.00\$45,000.00N/A\$195.00\$190.00N/A\$335.00\$325.00N/A\$11,550.00\$11,000.00N/A\$29,472.89\$29,472.89please see Estimated Cost Justification KDLT-TV- 610- Equipment Storage v0	Estimated Cost Justification KDLT-TV- 610- Disposal Costs v0So.00\$45,000.00N/A\$0.00\$195.00\$190.00N/A\$0.00\$195.00\$190.00N/A\$0.00\$335.00\$325.00N/A\$0.00\$11,550.00\$11,000.00N/A\$2,150.50\$29,472.89please see Estimated Cost Justification KDLT-TV- 610- Equipment Storage v0\$11,392.89

# Components

Actual Information
Description

File Name

Internal Labor	Information not provided.			
State and Local Taxes				
	Component Description:	KDLT-TV-610- State and Local Taxes		
	Amount:	\$294.76		
	Component Description:	State and local tax 6.5% of cost. Spreadsheet attached to invoice pdf for component detail.		
	Amount:	\$3,100.50		
	Component Description:	State taxes on delivery and handling of primary and aux transmitters		
	Amount:	\$988.61		
	Component Description:	State taxes on disposal of primary and aux transmitters 60%		
	Amount:	\$780.00		
	Component Description:	State taxes on disposal costs of Primary & Auxillary Transmitters 30%		
	Amount:	\$390.00		
	Component Description:	State taxes on Delivery & Handling of Primary & Auxillary Transmitters 30%		
	Amount:	\$494.31		

Modify Recieve antenna		
	Component Description:	Invoice for raise of receive antenna for KDLT-TV. See Attached quote 2064 from National tower. It reduced the original cost quote from
	Amount:	Diamond tower. \$1,836.74
Employee time		
	Component Description:	Employee labor reimbursement repack KDLT-TV
	Amount:	\$16,418.32
	Component Description: Amount:	Internal Labor \$2,934.25
	Component Description:	Invoice to be resubmitted with correct totals.
	Amount:	N/A
MVPD Notification of Channel Change	Component Description:	MVPD Notification
	Semperent Besonption.	per quote DTVnotification 001253
	Amount:	\$1,633.70

Equipment Delivery and Handling Charges		
	Component Description:	KDLT-TV-610- Equipment Delivery and Handling
	Amount:	\$2,534.90
	Component Description:	Line #'s 28 &54,
	Amount:	45% with order \$23,850.00
	Component Description:	Delivery and
		Handling of primar and aux transmitte 60%
	Amount:	\$15,209.40
	Component Description:	Delivery &
		Handling of Primary & Auxillary
		transmitters 30% down
	Amount:	\$7,604.70
	Component Description:	Line # 28 & Line 54
		45% due prior to shipping
	Amount:	\$23,850.00

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Roll off for construction materials KDLT \$281.23
	Component Description: Amount:	KDLT-TV-610- Disposal Costs \$2,000.00
	Component Description:	Disposal costs Primary and Aux Transmitters
	Amount:	\$12,000.00
	Component Description:	Disposal costs of Primary & Auxillar transmitters 30% down
	Amount:	\$6,000.00
Develop and air announcement of upcoming channel change	Component Description:	Invoice Septembe Billing Notification to Viewers
	Amount:	\$15,910.00
	Component Description:	Invoice bill for notification to viewers
	Amount:	\$28,770.00
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

DTV Medical Facility Notification	Component Description: Amount:	Invoice Medical Facilities Notification per quote 001252 \$2,150.50
Equipment Storage		
	Component Description:	Invoice 5447, storage transmission line KDLT
	Amount:	\$887.76
	Component Description:	Invoice for ice shield to protect main ant KDLT on site storage for the winter added date of work done. \$4,000.00
		¢ 1,000100
	Component Description: Amount:	Storage costs for transmission line and connectors. \$887.76
	Component Description:	Invoice 5482 Storage Transmission Line on site KDLT
	Amount:	\$887.76
	Component Description:	3rd month winter storage KDLT main Antenna
	Amount:	\$887.76

Component Description: Amount:	Invoice storage KDLT-TV main antenna and transmission line \$887.76
Component Description: Amount:	On site storage for KDLT-TV Main ant and transmission line \$1,178.57
Component Description: Amount:	Storage of transmission line \$887.76
Component Description: Amount:	Invoice for storage transmission line KDLT \$887.76
	Amount: Component Description: Amount: Component Description: Amount:

Cost	Grand Total			
Information		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$5,522,851.89	\$5,410,529.34	\$4,202,041.42

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I a an authorized representative of the above- named applicant for the Authorization(s) specified above.	

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	Robert J. Folliard , III Assistant Secretary 11/30/2020

#### Attachments

.....