



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **66536** | Service: **DTV** | Call **WTIU** | Channel: **33 (UHF)** |  
ID: | Sign:  
File **0000028550**  
Number:  
FRN: **0005268222** | Date **04/06**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>TRUSTEES OF INDIANA UNIVERSITY</b> Doing Business As: TRUSTEES OF INDIANA UNIVERSITY	Deborah A. Lemon, Secretary of the Board of Trustees FRANKLIN HALL 200 601 E. KIRKWOOD AVE. BLOOMINGTON, IN 47405 United States	+1 (812) 856- 3731	DALEMON@IU. EDU	Private Not- for-Profit Educational Institution

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>George C. Hopstetter</b> <i>Director Operation and Engineering Indiana University</i>	George C. Hopstetter WTIU, Indiana University 1229 E. 7th Street Bloomington, IN 47405 United States	+1 (812) 855- 3177	GHOPSTET@INDIANA. EDU

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WTIU will need to replace the current transmitter, exciter with backup, mask filter, combiner, dehydrator and top mount antenna to re-locate to digital Ch. 33. Current transmission line was sweep to verify acceptable RF/VSWR to operate on Ch.33.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Diamond DHD45P2
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	10.5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Existing transmitter can not be re-channelled to meet the new FCC Ch. assignment. WTIU is upgrading to maximize TPO for Ch. 33 from a Like-for-like Transmitter ULXTE-30 to -72, see attached "Indiana_Univ_JW30004503V.1_WTIU_TV_TV_(002)"

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	New electrical breaker panel is required to facilitate Ch. 33 transmitter and supporting equipment. See attached Quote "20170384-BL800A Sare Rd Transmitter-New Transmitter"
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
------	-------------

<b>Core Concret wall</b>	Hire Professional Concrete coring provider to core 1- 10" hole and 8-3" diameter holes in 8"concrete wall for TX coolant lines and transmission line
<b>Electrical Cable trays</b>	Required Electrical cabling trays to install Gates Air ULXTE-72 liquid cooled transmitter
<b>Coolant water for Liquid cooled transmitter</b>	Distilled water for Liquid cooled transmitter purchased local
<b>Transmitter unloading</b>	Unload transmitter from semi, Transmitter, heat-exchangers, associated gear.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	32
	Design power capacity in use	35.0 %
	Lower Limit	470.00 MHz
	Upper Limit	806.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	224.0 kW



Manufacturer	
Model	TUA-SP4A-8/32H-1-TR
Year	2002

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	797.0 kW
	Manufacturer	

Model	ATW18H3-ETTX-33H
Year	2019
Justification for New Antenna	Current broadband antenna is not efficient single channel operations and limited capabilities. Antenna sweep indicated that power divider had a high than desired reflection on assigned channel. Initial Report when installed had a higher than desired VSWR

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A

	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Primary Antenna

### Other Antenna Cost Not Listed

Name	Description
<b>Main Antenna Sweep Test</b>	TV Sweep test of New MAIN Ch. 33 antenna.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	95.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	132.43 kW
	Manufacturer	
	Model	i230ECW- 16-14/33
	Year	2019

Justification for New Antenna	Interim antenna, side mount broadband operation on Ch. 14 during transition of primary top mount antenna to single CH. 33. Dielectric /ERI does not rent or lease interim antennas or transmission line.
-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Name	Description
------	-------------

---

<b>Interim Antenna and line Sweep test</b>	Interim antenna and 5-inch transmission line TV sweep test
--	---

---

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



# Auxiliary Transmission Line

## Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Interim Transmission line currently exist
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	No
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	530 feet per run

**Auxiliary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Pre/Post-transition 5" transmission Line
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	530 feet per run
	Justification for New Transmission Line	Flex 5 inch Andrew HJ9-50 for interim side mount antenna feed. To service while primary top mount antenna is removed and replace by new single Ch. 33 antenna.

Auxiliary	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Primary Transmission Line

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	No
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	0
	Length	710 feet per run

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	0
	Length	710 feet per run

Justification for New Transmission Line	"Main" Dielectric 6 1 /8" Dielectric DigiTLine transmission line fialed 2- months after transitioning over from UHF Ch. 14 to UHF Ch. 33 repack. Current 18- year old line is now non- operational and need replaced as soon as possible. Main antenna off air
---	--

**Primary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      Information not provided.

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	650 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	0
	Length	0 feet per run
	Justification for New Transmission Line	Primary 6 1 /8 DigiLine transmission line does not need to be changed out. Disregard this entry

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Interim Aux</b>	New 5 inch flexible transmission line is for the Interim AUX antenna not the Primary Main



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1234684
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 08' 31.0" N-
	Longitude (NAD83)	086° 29' 42.9" W-
	Overall Structure Height	645.99 feet
	Support Structure Height	610.23 feet
	Ground Elevation Above Mean Sea Level (AMSL)	806.09 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Trustees of Indiana University
Date Constructed	12/28/2015

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
68269	WFIU	FM

#### Other Types of Users

Users
Sprint
New Cingular
T-Mobile
Verizon

#### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
MAIn Transmission Line installation	Main 6 1/8" Dielectric DigiTLine failed 2-months after transition date from Ch. 14 to Ch. 33.
Antenna replacement	Costs to remove existing top mounted antenna and install new Ch. 33 top mount antenna
Interim Antenna installation	Cost to install Aux antenna and 500ft of 4" transmission line for Ch. 14 while Primary antenna is removed and replaced.
Lower Guy support upgrade	Lower Guy supports upgraded to handle the added "AUX" Interim antenna loading on tower

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless is not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Endeavor Communications	New Ch. 33 receive element for provided PR-450 receive antenna feed local cable system programming. Change Ch. 14 element to CH. 33 element on Receive tower

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-72</b>	<b>\$1,651,904.20</b>	<b>\$843,356.62</b>		<b>\$735,947.84</b>	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$650,351.92	Requesting reimbursement for Like-for-like transmitter Gates Air ULXTE-30 Only. WTIU will be responsible for the Maximization cost to upgrade to a Gates Air ULXTE-72.	\$642,651.92	N/A
Core Concret wall	<i>\$430.00</i>	\$430.00	Core concrete waal for 8-3" TX coolant hoses and 1-10" transmission line trough 8" concrete wall for installation of Gate Air transmitter.	\$429.47	N/A



5 Ton system	\$20,250.00	\$34,350.50	Upload Technical operating data showing the room heat dissipation of the Gate Air transmitter. New transmitter is to be installed in a separate room with limited HVAC service. See 20170384_CO Proposal #03_HVAC. rev.1	\$0.00	N/A
Coolant water for Liquid cooled transmitter	<b>\$330.00</b>	\$330.00	Transmitter manufacture requires that all distilled water to be purchased local to the transmitter site for water cooled transmitters.	\$329.18	N/A
Electrical Cable trays	<b>\$2,250.00</b>	\$2,250.00	Gates Air required electrical cable trays to be installed with Gates Air ULXTE-72 transmitter	\$2,250.00	Gates Air required electrical cable trays /elbows to be installed with Gates Air ULXTE-72 transmitter

Transmitter unloading	<b>\$466.00</b>	\$466.00	Cost to rent a Telehandler (Forklift) to unload transmitter from semi to ground. Gates air required on-site unloading semi.	\$466.00	N/A
Other Electrical Service: New electrical breaker panel is required to facilitate Ch. 33 transmitter and supporting equipment. See attached Quote "20170384-BL800A Sare Rd Transmitter-New Transmitter"	<b>\$155,178.20</b>	\$155,178.20	Electrical contractor bid and university Physical plant charges for Transfer switch, electrical distribution panel for new transmitter. See Attachment: "20170384-BL800A Sare Rd Transmitter-new Transmitter"	\$89,821.27	N/A
<b>Sub-total</b>	\$1,651,904.20	\$843,356.62	N/A	\$735,947.84	N/A
<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62	N/A	\$1,499,703.27	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	

<b>Component Description:</b>	Gates Air Installation & Proof "Like-for-Like" equivalent cost
<b>Amount:</b>	\$31,616.00

<b>Component Description:</b>	30% down payment for the Like-for-like ULXTE-30 transmitter. WTIU will be responsible for the Maximization ULXTE-72 Down PMT \$251,696.83 difference. See Invoice Attachment: "Indiana Univ JW30004503V.1 WTIU-TV-TV (002)"
<b>Amount:</b>	\$214,217.31

<b>Component Description:</b>	Shipment due payment for transmitter ship to site for installation of Like-for-like reimburse expense of transmitter.
<b>Amount:</b>	\$396,818.61

<b>Component Description:</b>	Gates Air requires client to core/drill all holes in customers wall for coolant lines and transmission line.
<b>Amount:</b>	N/A

**Component Description:** Telehandler  
(Forklift) rental to  
unload Transmitter  
components from  
semi.

**Amount:** N/A

**Component Description:** Gates Air requires  
customer to  
provide distilled  
water for water  
cooled transmitter  
to be purchased  
locally.

**Amount:** N/A

**Component Description:** Gates Air requires  
purchasing distilled  
water locally for the  
install of their  
transmitter, had to  
go to 2 location to  
gain enough water.

**Amount:** N/A

**Component Description:** Gates Air Install &  
Proof "Like-for-  
Like" equivalent  
cost.

**Amount:** \$31,616.00

**Component Description:** Cable tray to  
support coolant  
hoses from  
transmitter over  
head.

**Amount:** N/A

Core Concret wall	<div> <b>Component Description:</b> <p>Gates Air requires client to core/drill all holes in clients walls for coolant and transmission through lines.</p> </div> <div> <b>Amount:</b> <p>\$429.47</p> </div>
	<div> <b>Component Description:</b> <p>Core 1-10" hole for transmission line through wall and 8-3" holes for transmitter coolant hoses through 8" concrete wall. Quote attached.</p> </div> <div> <b>Amount:</b> <p>\$429.47</p> </div>
5 Ton system	<div> <b>Component Description:</b> <p>Payment for purchase and installation of 5-ton HVAC unit to support WTIU Gates Air Transmitter CH. 33 installation.</p> </div> <div> <b>Amount:</b> <p>\$30,018.38</p> </div>
Coolant water for Liquid cooled transmitter	<div> <b>Component Description:</b> <p>Distilled water for transmitter coolant, 228 1-gallon containers</p> </div> <div> <b>Amount:</b> <p>\$215.26</p> </div> <div> <b>Component Description:</b> <p>Distilled water for Transmitter coolant purchased local, 128 1-gallon containers.</p> </div> <div> <b>Amount:</b> <p>\$113.92</p> </div>

Electrical Cable trays	<div data-bbox="710 174 1013 208"><b>Component Description:</b></div> <div data-bbox="1150 174 1377 405">Gates Air required electrical cable trays to be installed with Gates Air ULXTE-72 transmitter</div> <div data-bbox="710 416 818 450"><b>Amount:</b></div> <div data-bbox="1150 416 1268 450">\$2,250.00</div>
Transmitter unloading	<div data-bbox="710 586 1013 620"><b>Component Description:</b></div> <div data-bbox="1150 586 1361 736">Telehandler, (Forklift) to unload transmitter from semi</div> <div data-bbox="710 748 818 781"><b>Amount:</b></div> <div data-bbox="1150 748 1246 781">\$466.00</div>

Other Electrical Service:  
New electrical breaker  
panel is required to  
facilitate Ch. 33 transmitter  
and supporting equipment.  
See attached Quote  
"20170384-BL800A Sare  
Rd Transmitter-New  
Transmitter"

**Component Description:**

1st payment for  
completed-to-date  
based on invoice  
date electrical work  
completed for  
electrical  
installation of Ch.  
33 transmitter.  
\$19,475.00

**Amount:**

**Component Description:**

4th Payment-to-  
date for Electrical  
installation of  
WTIU Ch. 33  
transmitter repack.  
\$10,655.31

**Amount:**

**Component Description:**

2nd Payment-to-  
date of completion  
for electrical  
installation for  
repack transmitter  
WTIU Ch. 33  
\$44,673.66

**Amount:**

**Component Description:**

5th Payment-to-  
date for electrical  
installation for  
WTIU Ch. 33  
transmitter repack.  
\$15,017.30

**Amount:**

**Component Description:**

3rd Payment-to-  
date for electrical  
installation of  
WTIU Ch. 33  
repack installation.  
\$49,109.78

**Amount:**

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Ac Ju:
Interim Antenna i230ECW- 16-14/33	\$128,380.00	\$182,231.00		\$175,981.00	
Interim Antenna and line Sweep test	<i>\$6,250.00</i>	\$6,250.00	Interim Antenna and 5- inch TV sweep test	\$6,250.00	I su i e t  ini re:  s
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$5,168.00	6 1/8" 90 degree miter elbow and hardware,	\$5,168.00	re  in is  a  su .  co be



UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$170,813.00	Change in interim antenna, ERI does not rent or lease interim antenna. Requires purchase of new interim antenna. Includes side mounts \$9,800 increasing the cost of the interim antenna system	\$164,563.00	Co In r i iz 1 ne cu ma n as i
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	\$0.00	
<b>Primary Antenna ATW18H3- ETTX-33H</b>	<b>\$314,780.00</b>	<b>\$235,478.00</b>		<b>\$199,614.00</b>	
Main Antenna Sweep Test	<b>\$6,250.00</b>	\$6,250.00	Main Antenna TV Sweep test after installation	\$6,250.00	I su is e u  in
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$18,016.00	Replace failed 6 1/8" Dielectric line with ERI MACXLine, will need to replace existing elbow complex with ERI to match inner conductors	\$6,452.00	I su f In i ar  re
Sweep test of existing antenna	\$6,730.00	\$12,500.00	Re-sweep replacement 6 1 /8" transmission line after failed line has been replace to fine match tune to antenna. (See attachment	\$3,700.00	

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$198,712.00	ERI Cost is Hpol - Vpol cost of \$15,500.00, See ERI quote: "ERI- Main_AUX_antenna_quote. pdf"	\$183,212.00	St is ed up   int Re re
<b>Sub-total</b>	\$443,160.00	\$417,709.00	N/A	\$375,595.00	
<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62	N/A	\$1,499,703.27	

## Components

Actual Information	
Description	File Name
Interim Antenna and line Sweep test	<div> <div>Component Description:</div> <div>ERI 2nd payment for Interim Transmission Line &amp; Antenna TV Sweep test.</div> </div> <div> <div>Amount:</div> <div>\$4,227.36</div> </div> <div> <div>Component Description:</div> <div>ERI 1/3 down payment with order for TV interim antenna transmission Sweep test.</div> </div> <div> <div>Amount:</div> <div>\$2,022.64</div> </div>

	<b>Component Description:</b>  <b>Amount:</b>	Interim Antenna & Transmission TV Line Sweep, 2nd payment due \$4,227.36
	<b>Component Description:</b>  <b>Amount:</b>	Interim Antenna and 5-in transmission line TV Sweep down payment. \$2,022.64
	<b>Component Description:</b>  <b>Amount:</b>	Interim Antenna & Transmission TV Line sweep , down payment \$2,022.64
	<b>Component Description:</b>  <b>Amount:</b>	ERI 1/3rd down payment for Interim Antenna and 5in transmission system Sweep Test. \$2,022.64
	<b>Component Description:</b>  <b>Amount:</b>	Interim Antenna and transmission line TV sweep test 2nd payment due reimbursement. \$4,227.36
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<b>Component Description:</b>  <b>Amount:</b>	2nd ERI payment prior to shipment of Interim Transmission line Elbow-Complex \$3,495.52

<b>Component Description:</b>	1/3 down payment for Interim transmission line Elbow-complex.
<b>Amount:</b>	\$1,672.48

<b>Component Description:</b>	Interim Antenna Elbow Complex 2nd payment. Quote Line item # 26 ERI Proposal 20190323-51.
<b>Amount:</b>	\$3,495.52

<b>Component Description:</b>	Interim TV transmission line elbow complex breakout, down payment
<b>Amount:</b>	\$1,672.48

<b>Component Description:</b>	ERI 1/3 down payment of Interim Elbow Complex transmission system
<b>Amount:</b>	\$1,672.48

<b>Component Description:</b>	2nd payment upon shipping material for interim antenna elbow complex
<b>Amount:</b>	\$3,305.76

<b>Component Description:</b>	down payment of Interim antenna "AUX" elbow complex cost.
<b>Amount:</b>	\$1,862.24

	<b>Component Description:</b>	Revised Invoiced Down Payment for ERI RF system for interim antenna elbow complex: See attached invoice with notes.
	<b>Amount:</b>	\$1,672.48
	<b>Component Description:</b>	Interim Transmission TV line break out of Elbow complex, 2nd Payment due Hardware shipment.
	<b>Amount:</b>	\$3,495.52
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	<b>Component Description:</b>	2nd payment prior to shipment of Interim Antenna and Mounting Hardware
	<b>Amount:</b>	\$111,306.67
	<b>Component Description:</b>	1/3 Down Payment for Interim Antenna and Mounting hardware
	<b>Amount:</b>	\$53,256.33
	<b>Component Description:</b>	Down payment of Interim Antenna "AUX" cost.
	<b>Amount:</b>	\$67,811.30
	<b>Component Description:</b>	2nd payment for shipping material for interim antenna.
	<b>Amount:</b>	\$103,001.70

<b>Component Description:</b>	Interim antenna 2nd payment due for reimbursement.
<b>Amount:</b>	\$111,306.68

<b>Component Description:</b>	Down Payment for Interim antenna: See attached invoice and Note of breakdown of payment.
<b>Amount:</b>	\$53,256.32

<b>Component Description:</b>	ERI 1/3rd down payment for Interim Antenna and mounting system.
<b>Amount:</b>	\$53,256.32

<b>Component Description:</b>	Interim Antenna and mounting, 2nd payment due at hardware shipment.
<b>Amount:</b>	\$111,306.68

<b>Component Description:</b>	Down Payment for Interim antenna: See attached invoice and Note of breakdown of payment. Also see attached (ERI Letter - WTIU) for additional information
<b>Amount:</b>	\$53,256.32

---

Sweep test of existing antenna	<div data-bbox="710 174 1013 212"><b>Component Description:</b></div> <div data-bbox="1149 174 1372 291">No existing interim "AUX" antenna exist to sweep test.</div> <div data-bbox="710 297 821 336"><b>Amount:</b></div> <div data-bbox="1149 297 1197 336">N/A</div>
--------------------------------	--

Main Antenna Sweep Test		
	<b>Component Description:</b>	ERI, 2nd payment for Main Antenna TV-Sweep test.
	<b>Amount:</b>	\$4,227.36
	<b>Component Description:</b>	ERI, 1/3 down payment with order for Main Antenna TV Sweep test.
	<b>Amount:</b>	\$2,022.64
	<b>Component Description:</b>	MAIN Antenna TV Sweep 2nd payment due reimbursement.
	<b>Amount:</b>	\$4,227.36
	<b>Component Description:</b>	ERI 1/3rd down payment for MAIN WTIU Antenna TV sweep test
	<b>Amount:</b>	\$2,022.64
	<b>Component Description:</b>	MAIN Antenna TV Sweep test down payment due.
	<b>Amount:</b>	\$2,022.64
	<b>Component Description:</b>	MAIN Antenna Sweep test Ch. 33, 2nd payment due
	<b>Amount:</b>	\$4,227.36
	<b>Component Description:</b>	Main Antenna TV sweep test Ch. 33, down payment
	<b>Amount:</b>	\$2,022.64
Elbow complex, single		



channel, at antenna input,  
per 6 1/8. feedline (if  
needed)

<b>Component Description:</b>	ERI, 2nd payment prior to shipping for MAIN Antenna Transmission Elbow-Complex.
<b>Amount:</b>	\$4,363.99

<b>Component Description:</b>	ERI, 1/3 down payment with order for MAIN Antenna transmission line Elbow-complex.
<b>Amount:</b>	\$2,088.01

<b>Component Description:</b>	2nd payment for shipping material for MAIN antenna elbow complex
<b>Amount:</b>	\$4,127.09

<b>Component Description:</b>	ERI 1/3rd down payment for MAIN TV transmission system Elbow Complex.
<b>Amount:</b>	\$2,088.01

<b>Component Description:</b>	Down payment for Main antenna elbow Complex: See attached invoice and note for details.
<b>Amount:</b>	\$2,088.01

<b>Component Description:</b>	MAIN Antenna Elbow complex 2nd payment due for reimbursement.
<b>Amount:</b>	\$4,363.99

<b>Component Description:</b>	Down payment of Elbow complex for Main antenna system.
<b>Amount:</b>	\$2,324.91

<b>Component Description:</b>	Main Antenna Ch. 33 Transmission TV line Elbow complex breakout, Down payment
<b>Amount:</b>	\$2,088.01

<b>Component Description:</b>	Main Antenna Ch. 33 Transmission TV Line elbow Complex, 2nd payment due at hardware shipment.
<b>Amount:</b>	\$4,363.99

Sweep test of existing antenna	<div data-bbox="707 174 1426 533"> <p><b>Component Description:</b> 50% down payment, Remaining 50% payment was prior entry only showed total marked out and \$1850 remaining.</p> <p><b>Amount:</b> \$1,850.00</p> </div> <div data-bbox="707 633 1426 1193"> <p><b>Component Description:</b> System Sweep of existing 6.125" line and antenna operating on Ch.14 to determine use on Ch.33. 50% down with order and 50% due NET-30. See attachment: Note-ERI invoice PO 1998688 WTIU Line Sweep</p> <p><b>Amount:</b> \$1,850.00</p> </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div data-bbox="707 1323 1426 1518"> <p><b>Component Description:</b> ERI, 1/3 down payment with order for MAIN Antenna and hardware.</p> <p><b>Amount:</b> \$59,291.56</p> </div> <div data-bbox="707 1619 1426 1814"> <p><b>Component Description:</b> ERI, 2nd payment prior to shipping MAIN Antenna &amp; Hardware.</p> <p><b>Amount:</b> \$123,920.44</p> </div>

**Component Description:** Down payment of  
ERI ATW18H3-16-  
14/33 "MAIN"  
antenna top mount  
Ch. 33

**Amount:** \$68,273.99

**Component Description:** ERI 1/3 down  
payment for MAIN  
antenna and  
mounting hardware

**Amount:** \$59,291.56

**Component Description:** Requesting Down  
payment for Main  
Antenna less V-pol  
cost. See note  
attached to invoice.

**Amount:** \$59,291.56

**Component Description:** MAIN Antenna 2nd  
payment due for  
reimbursement.

**Amount:** \$123,920.44

**Component Description:** 2nd payment upon  
shipping material  
for MAIN antenna

**Amount:** \$121,188.01

**Component Description:** WTIU Main  
antenna Ch. 33,  
down payment.

**Amount:** \$59,291.56

**Component Description:**

WTIU MAIN  
Antenna, Ch. 33,  
2nd payment due  
at hardware  
shipment.

**Amount:**

\$123,920.44

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$106,482.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$0.00	\$106,482.00	Main transmission line failure 2- months after repack from UHF Ch. 14 to UHF Ch. 33. Main Dielectric 6 1 /8" line inner connections failed. Report attached. (WTIU Failed Transmission line Quote)	\$0.00	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Auxiliary Transmission Line	\$55,650.00	\$60,304.00		\$60,304.00	

Flexible Air Transmission Line - dielectric, 5"	\$55,650.00	\$60,304.00	New 5" coax line to feed interim antenna wideband. Pre & Post transition Ch. 14 Pre channel operation, CH. 33 Post Channel operation as an "AUX" antenna. Included hoist grips, hangers, gas stop, through-wall seal, ground kits and 6 1/8" connectors.	\$60,304.00	Previous Submission is locked to edit, resubmitted entries with updated information.
<b>Sub-total</b>	\$55,650.00	\$166,786.00	N/A	\$60,304.00	N/A
<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62	N/A	\$1,499,703.27	N/A

## Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	Information not provided.
Flexible Air Transmission Line - dielectric, 5"	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>ERI, 1/3 down payment for 5-inch Heliax Coax &amp; Hardware</div> <div>\$19,515.75</div> </div>

**Component Description:** ERI, 2nd payment prior to shipping 5-inch Helix/Coax interim transmission line and hardware.

**Amount:** \$40,788.25

**Component Description:** Interim antenna 5" transmission flex TV-line, down payment

**Amount:** \$19,515.75

**Component Description:** 2nd payment for shipping material for AUX Interim antenna 5in feed line

**Amount:** \$44,834.60

**Component Description:** Interim Antenna 5" flex transmission TV-line, 2nd payment due at hardware Shipment.

**Amount:** \$40,788.25

**Component Description:** 5" Interim coax line feed for Interim antenna, 1/3rd down payment request at this time.

**Amount:** \$19,515.75

**Component Description:** Interim Antenna 5-inch Transmission line 2nd payment due for reimbursement.

**Amount:** \$40,788.25



**Component Description:**

ERI 1/3rd down  
payment for Interim  
5in Flex Coax  
Transmission Line  
and hardware.

**Amount:**

\$19,515.75

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$783,336.00	\$414,836.00		\$290,057.00	
Minor tower reinforcement /modifications	\$158,000.00	\$0.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$0.00	No new tower needed.	N/A	N/A
Lower Guy support upgrade	<i>\$63,332.00</i>	\$63,332.00	Structural Analysis shows lower guy over stressed with "AUX" Interim antenna added to tower, manufacture recommends lower guy supports be upgraded to elevate over stress points on the lower guy.	\$59,892.00	N/A

MAIn Transmission Line installation	<b>\$121,339.00</b>	\$121,339.00	Installation cost to remove and replace existing failed 6 1/8" DigiTLine transmission line with ERI 6 1/8" MACXLine' Transmission line failure after transition to Ch. 33.	N/A	N/A
Interim Antenna installation	<b>\$134,914.00</b>	\$134,914.00	Interim aux antenna (i230ECW- 16-14/33) installation with 530-ft 5" flexible transmission line. Aux antenna needed to maintain air operations while top antenna is being replaced. Note: Installation cost tripled since original quote.	\$134,914.00	Previous submission is locked from editing and adding updated /revised information, resubmitted.

Antenna replacement	<b>\$95,251.00</b>	\$95,251.00	Cost to remove existing top mounted Ch. 14 antenna replace with Ch. 33 top mounted antenna (TFU-18GTH /VP-R 6S250), hook to existing 6 1 /8" line. install and wire top AOL beacon. Installation cost increased since original quotes	\$95,251.00	Previous submission is locked form editing, resubmitted updates for more information.
<b>Sub-total</b>	\$783,336.00	\$414,836.00	N/A	\$290,057.00	N/A
<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62	N/A	\$1,499,703.27	N/A

## Components

Actual Information	
Description	File Name
Minor tower reinforcement /modifications	Information not provided.
Tall Tower (greater than 500')	Information not provided.

Lower Guy support upgrade		
	<b>Component Description:</b>	50% shipping material and 70% mobilization to site.
	<b>Amount:</b>	\$37,262.40
	<b>Component Description:</b>	Uploaded note with ERI invoice 2342077: "Note_ERI Invoice 20190522-630 Rev A_Guy Material Down Payment" with terms of payments.
	<b>Amount:</b>	\$11,655.00
	<b>Component Description:</b>	Remaining 50% of Guy material shipped payment.
	<b>Amount:</b>	\$10,974.60
MAIn Transmission Line installation	Information not provided.	
Interim Antenna installation		
	<b>Component Description:</b>	Remaining installation cost of WTIU "interim" antenna and 5" transmission line.
	<b>Amount:</b>	\$85,385.62
	<b>Component Description:</b>	ERI, 1/3 down payment for Interim Antenna and 5-inch coax installation due with order.
	<b>Amount:</b>	\$49,528.38

	<b>Component Description:</b>	ERI 1/3rd down payment for Interim Antenna and 5in Coax Installation
	<b>Amount:</b>	\$49,528.38
	<b>Component Description:</b>	Interim Antenna and 5" transmission line installation, down payment.
	<b>Amount:</b>	\$49,528.38
	<b>Component Description:</b>	Invoiced down payment for Interim antenna installation /5-in Transmission Line installation, See attached invoice with notes.
	<b>Amount:</b>	\$49,528.38
	<b>Component Description:</b>	.333 down and includes 50% layout site survey cost of \$6,500, .333 of \$3250 applied.
	<b>Amount:</b>	\$49,528.38
Antenna replacement	<b>Component Description:</b>	Remaining installation cost of WTIU "Main" antenna reimbursement.
	<b>Amount:</b>	\$61,841.72

<b>Component Description:</b>	ERI, 1/3 down payment due with order for MAIN Antenna installation.
<b>Amount:</b>	\$33,409.28

<b>Component Description:</b>	MAIN Antenna installation Ch. 33, down payment
<b>Amount:</b>	\$33,409.28

<b>Component Description:</b>	ERI 1/3rd down payment for Main TV Antenna Installation and Site survey.
<b>Amount:</b>	\$33,409.28

<b>Component Description:</b>	Invoiced down payment for Main antenna replacement installation. See attached invoice with notes.
<b>Amount:</b>	\$33,409.28

<b>Component Description:</b>	.334 down deposit with order and 50% of \$6500 applied for Layout Site survey for installation of Antennas.
<b>Amount:</b>	\$33,409.28

---

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$40,185.00</b>	<b>\$38,665.00</b>		<b>\$18,715.00</b>	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,050.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,050.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,585.00	N/A	\$975.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,305.00	N/A	\$0.00	N/A



Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,100.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,120.00	N/A	\$5,200.00	3-hours (approximately \$1,392.85) listed as 7/11 /17 applied to cost related to the FCC computer website slow or non- responsive for hours on July 12, 2017 Conferences with FCC and client to determine filing option in the last hours before deadline.
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,535.00	N/A	\$1,370.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,535.00	N/A	\$675.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,535.00	N/A	\$675.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,050.00	N/A	\$1,650.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,070.00	N/A	\$3,370.00	Construction Permit Modification, comprehensive technical study for proposing minor change in Main directional antenna.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,170.00	N/A	\$3,900.00	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	\$900.00	Lohnes and Culver is the Engineering firm that review Form 399 for the technical engineering. Fletcher, Hea and Hildreth, L.C. was for Legal review of the application and Form 399 and submitta
<b>Sub-total</b>	\$40,185.00	\$38,665.00	N/A	\$18,715.00	N/A
<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62	N/A	\$1,499,703.27	N/A

## Components

Actual Information	
Description	File Name
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<div> <div>Component Description:</div> <div>Modification applications and interim special Temporary Authority (STA) for WTIU</div> </div> <div> <div>Amount:</div> <div>\$975.00</div> </div>

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b></p> <p>Revise and finalize FCC application for license for MAIN antenna. 1.5hr highlighted time</p> <p><b>Amount:</b></p> <p>\$750.00</p>
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	<p><b>Component Description:</b></p> <p>Finalize and file auxiliary antenna license application with FCC. Legal (Highlighted time)</p> <p><b>Amount:</b></p> <p>\$1,100.00</p> <p><b>Component Description:</b></p> <p>Highlighted- legal time for revise and finalize CP application for license for Main antenna.</p> <p><b>Amount:</b></p> <p>\$2,350.00</p>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b></p> <p>Legal Services modification of application, draft Construction Permit and Legal Certification. Review Form 399, file attached.</p> <p><b>Amount:</b></p> <p>\$5,200.00</p>
Prepare request for Special Temporary Authorization	<p><b>Component Description:</b></p> <p>Using an interim antenna on the pre-repack channel and prepare a request for STA to operate.</p> <p><b>Amount:</b></p> <p>\$1,370.00</p>

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	<b>Component Description:</b>  <b>Amount:</b>	Auxiliary Antenna License App., Prepare license application to cover construction Permit No. 0000086567  \$675.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>  <b>Amount:</b>	Main Antenna License Application to Cover Permit No. 0000081146  \$675.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	<b>Component Description:</b>  <b>Amount:</b>	Auxiliary Antenna Construction Permit App., Perform Studies to determine parameters for operation on the reassignment Channel  \$1,650.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application		
	<b>Component Description:</b>	Prepare engineering section of FCC Form 2100 for filing Construction Permit filling in the 90-day filing window.
	<b>Amount:</b>	\$1,970.00
	<b>Component Description:</b>	Cost of preparing engineering section of FCC Form 2100 and prepare comprehensive technical exhibits attachment for filing in the initial 90-day window. FCC Construction Permit ApplicationApplication
	<b>Amount:</b>	\$1,970.00
	<b>Component Description:</b>	Construction Permit Modification, comprehensive technical exhibit for proposing minor change in Main directional antenna.
	<b>Amount:</b>	\$1,400.00

Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b>	New Channel and Antenna Development, RF studies Post-Auction Plan for transitioning to new channel
	<b>Amount:</b>	\$3,900.00
	<b>Component Description:</b>	Cost to conduct technical studies for new UHF channel and replacement directional antenna.
	<b>Amount:</b>	\$3,900.00
Prepare and or review reimbursement form	<b>Component Description:</b>	Reimbursement Form check for accuracy and completeness, technical specifications and engineering.
	<b>Amount:</b>	\$900.00
	<b>Component Description:</b>	Legal Services modification of application, draft Construction Permit and Legal Certification. Review Form 399, file Application as listed
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Cost of Review and edit FCC Form 399 Application,
	<b>Amount:</b>	\$900.00

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
<b>Other Expenses</b>	<b>\$32,389.00</b>	<b>\$32,074.00</b>		<b>\$19,084.43</b>	
Endeavor Communications	<i>\$3,985.00</i>	\$3,985.00	Uploaded quote for tower crew to change out PR-450 element for Cloverdale (Endeavor Communications) cable headend to receive new Ch. 33. Cost of tower service	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,974.00</i>	\$2,974.00	Estimate uploaded <EST-001591 MVDP Notification.pdf>	\$2,974.00	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,850.00</i>	\$10,850.00	Gates Air transmitter freight charge increase, Quote #Q-86957 for \$10,141.33 from vendor for freight is attached	\$10,824.43	Gates actual freight cost increase: Quote #86957: \$10,141.33 from vendor attached
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A



DTV Medical Facility Notification	\$11,550.00	\$11,250.00	N/A	\$5,286.00	N/
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/
<b>Sub-total</b>	\$32,389.00	\$32,074.00	N/A	\$19,084.43	N/
<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62	N/A	\$1,499,703.27	N/

## Components

Actual Information Description	File Name
Endeavor Communications	Information not provided.
MVPD Notification of Channel Change	<p><b>Component Description:</b></p> <p>Attached Invoice: INV-002206_DTV Notification_MVDP.pdf</p> <p><b>Amount:</b> \$2,974.00</p>
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Delivery and Handling Charges	<div> <div> <b>Component Description:</b> </div> <div> Gates Air Freight cost increased from original quote of \$5,100.00. New freight cost and Quote # Q-86957 for \$10,141.33 attached </div> </div> <div> <b>Amount:</b> </div> <div> <div> <b>Component Description:</b> </div> <div> Freight cost on Guy material delivered from ERI. </div> </div> <div> <b>Amount:</b> </div> <div> \$683.10 </div>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
DTV Medical Facility Notification	<div> <div> <b>Component Description:</b> </div> <div> Invoice attached: INV-002205_DTV Notification_Medical.pdf </div> </div> <div> <b>Amount:</b> </div> <div> \$5,286.00 </div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$3,006,624.20	\$1,913,426.62
			\$1,499,703.27

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>George C. Hopstetter</b>  <i>Director,  Operations  &amp;  Engineering</i></p> <p>04/06/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>George C. Hopstetter</b>  <i>Director,  Operations  and  Engineering</i></p> <p>04/06/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Deborah  
A. Lemon**  
*Secretary  
of the  
board of  
trustees*

04/06/2021

**Attachments**