

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 62207 Service: DTV Call WIYC Channel: 19 (UHF)

Sign:

0000068174

Number:

ID:

File

FRN: **0031406812** Date **04/06**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WOODS COMMUNICATIONS CORPORATION	David Woods PO Box 36111 Montgomery, AL 36111 United States	+1 (334) 323-5581	david@wcov. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Michael Carroll Chief Engineer Woods Communications	Michael Carroll One WCOV Ave Montgomery, AL 36111 United States	+1 (334) 288- 7024	mikec@wcov. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WIYC Ch.48, Troy, AL has been reassigned to Ch19. The Ch 19 operation will employ a new antenna to be side-mounted to the existing WIYC tower in lieu of the existing Ch. 48 antenna. No change in the antenna location will take place.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	InnovatorHX HU500AD
	Year	2011
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	UAXTE- 12R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	7.2 kW
	Justification for New Transmitter	New transmitter is required as old transmitter will not work on new channel.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	50.0 feet

	Other Electrical Service	Yes
	Description	Fitzpatrick, Alabama station electrical work per Frazier and Gardner Electric Co.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter - Internal Transmission Line	Primary Transmitter - Internal Transmission Line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	50.0 kW

Manufacturer	
Model	DIE,TLP- 24C
Year	2011

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	185.0 kW
	Manufacturer	

Model	ANT TLP- 24C
Year	2019
Justification for New Antenna	Existing antenna can not be retuned.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name	Description
Sweep Test for Pre-Transition Transmission Line	Sweep Test of pre-transition line to determine feasibility to use on repack channel

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

Primary Transmi

New Transmission Line

sion _s	ection	Question	Response
	lew Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1200 feet per run
		Justification for New Transmission Line	Old line will not work with new frequency.

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1210049
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	32° 03' 36.5" N-
1983))	Longitude (NAD83)	085° 57' 01.8" W-
	Overall Structure Height	999.99 fee
	Support Structure Height	999.99 fee
	Ground Elevation Above Mean Sea Level (AMSL)	567.91 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WIYC, Inc.
Date Constructed	10/11/2000

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description	
Tower Modification Design	Tower modification Design	
Tower Modifications	Modification to tower to be in compliance with Rev G	
Structural Analysis	Structural Analysis for Tower	

Tower Mapping-TIA	Tower Mapping and TIA Inspection for Tower.
Tower Geotech Report	Geo Report for Tower

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WIYC requires the aid of outside project management services in order to fulfill the requirements of the repack. WIYC does not have sufficient resource capacity and expertise in house to handle all of the repack related expenses.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	1
Justification	On-site engineering work required to modify WIYC's transmission line for the repack and other on-site engineering work as required.

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
VSWR Sweep Test	VSWR Sweep Test

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Transmitter UAXTE-12R44	Predetermined Cost Estimate \$355,037.25	Estimated Cost \$354,087.25	Estimated Cost Justification	Actual Cost \$151,277.01	Actual Cost Justification
Primary Transmitter - Internal Transmission Line	\$9,099.17	\$9,099.17	Please see Estimated Cost Justification WIYC-110- 1st Primary Transmitter - Internal Transmission Line V0	\$9,099.17	N/A
Other Electrical Service: Fitzpatrick, Alabama station electrical work per Frazier and Gardner Electric Co.	\$8,252.00	\$8,252.00	per WIYC Frazier and Gardner Electric Co.	\$8,006.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,300.00	\$1,300.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,850.00	N/A	\$4,166.37	N/A

UHF - Air Cooled Solid State Transmitter 7.2 kW	\$299,586.08	\$299,586.08	see Estimated Cost Justification WIYC-110- 1st Primary Transmitter - UHF Air Cooled Solid State 7.2 kW V1	\$130,005.47	N/A
Sub-total	\$355,037.25	\$354,087.25	N/A	\$151,277.01	N/A
Total for all systems	\$4,319,511.54	\$3,047,830.31	N/A	\$2,158,882.72	N/A

Components

Actual Information Description	File Name	
Primary Transmitter - Internal Transmission Line	Component Description: Amount:	WIYC-110-1st Primary Transmitter - Internal Transmission Line \$3,165.26
	Component Description: Amount:	Kit, RF Line \$5,933.91

Other Electrical Service: Fitzpatrick, Alabama station electrical work per Frazier and Gardner Electric Co.	Component Description:	We installed the owner furnished 120V line voltage sensors and the low voltage control cabling
	Amount:	\$760.00
	Component Description:	WIYC Electrical Work
	Amount:	\$3,623.00
	Component Description:	Electrical work
	Amount:	request \$3,623.00
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Fransformer 3 phase/480v - 300 KVA	Component Description:	R72735 - XFMR 6-
		50 to 6-75 Broadband 14-69
	A	3 Stage
	Amount:	\$4,166.37

UHF - Air Cooled Solid State Transmitter 7.2 kW

Component Description: UAXTE-12R44

Transmitter

Amount: \$14,157.14

Component Description: Invoice moved to

correct budget

category.

Amount: N/A

Component Description: Transmitter final

50% payment

Amount: \$56,490.98

Component Description: A: Transmitter

Amount: \$59,357.35

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Antenna ANT TLP-24C	Predetermined Cost Estimate \$144,640.00	Estimated Cost \$85,388.61	Estimated Cost Justification	Actual Cost \$71,359.61	Actual Cost Justification
Sweep Test for Pre- Transition Transmission Line	\$6,400.00	\$6,400.00	Please see attached Justification for WIYC THTV Invoice 132 - Pre- Transition Line Sweep Test	\$6,400.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,120.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$15,719.31	see Estimated Cost Justification WIYC-210- Primary Antenna - Side Mount Brackets v0	\$15,535.55	N/A

Sweep test of existing antenna	\$6,730.00	\$9,151.67	Please see Estimated Cost Justification WIYC-210- Primary Antenna - Sweep Test V0	\$9,151.67	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$48,997.63	see Estimated Cost Justification WIYC-210- Primary Antenna - UHF High Power Side Mount, Directional, E-POL v0	\$40,272.39	a
Sub-total	\$144,640.00	\$85,388.61	N/A	\$71,359.61	N/A
Total for all systems	\$4,319,511.54	\$3,047,830.31	N/A	\$2,158,882.72	N/A

Components

Actual Information Description	File Name	
Sweep Test for Pre- Transition Transmission Line	Component Description: Amount:	Services \$6,400.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Side mount brackets for high power antennas (if not included in antenna base cost)

Component Description: WIYC-210-

Primary Antenna
- Side Mount
Brackets

Amount: \$2,613.15

Component Description: WIYC-210-

Primary Antenna
- Side Mount
Brackets

Amount: \$5,815.08

Component Description: WIYC-210-

Primary Antenna
- Side Mount
Brackets

Amount: \$1,292.24

Component Description: WIYC-210-

Primary Antenna
- Side Mount
Brackets

Amount: \$5,815.08

Sweep test of existing antenna		
ao.	Component Description:	WIYC-210-
		Primary Antenna
		- Sweep Test
	Amount:	\$2,880.00
	Component Description:	WIYC-210-
		Primary Antenna
		- Sweep Test
	Amount:	\$640.00
	Component Description:	On site
		supervision
	Amount:	\$2,751.67
	The state of the s	

Component Description: WIYC-210-

Primary Antenna

- Sweep Test

Amount: \$2,880.00

UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized

Component Description: UHF - LOW

POWER SIDE

MOUNT

Amount: \$15,526.68

Component Description: UHF - LOW

POWER SIDE

MOUNT

Amount: \$3,450.38

Component Description: SHIPPING

CHARGES

Amount: \$5,768.65

Component Description: UHF - LOW

POWER SIDE

MOUNT

Amount: \$15,526.68

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$242,400.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$242,400.00	\$0.00	Station is not getting new primary transmission line	\$0.00	N/A
Sub-total	\$242,400.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$4,319,511.54	\$3,047,830.31	N/A	\$2,158,882.72	N/A

Components

Actual Information Description	File Name	
Rigid Transmission Line - copper, 6 1/8"	Component Description: Amount:	WIYC is not installing new line. These costs were moved. Please delete N/A
	Component Description: Amount:	WIYC is not installing new line. These costs were moved. Please delete N/A

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$3,335,235.00	\$2,364,220.16		\$1,820,839.51	
Structural Analysis	\$8,775.00	\$8,775.00	see Estimated Cost Justification WIYC-410- Existing Primary Tower - Structural Analysis V0	\$8,775.00	Uploaded requested info. (Quote)
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	N/A	\$0.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$292,185.16	see Estimated Cost Justification WIYC-410- Existing Primary Tower - Tower Rigging Tall Tower V0	\$292,185.16	N/A

Tower Mapping-TIA	\$15,000.00	\$15,000.00	See Spartacus Gin Pole LLC proposals (job number) SGP005-A and SGP002, pluse estimated taxes.	\$14,575.00	Cost Section is for both TIA Inspection and Tower Mapping. Invoices SGP0007 and SGP0012
Tower Geotech Report	\$11,000.00	\$11,000.00	See Spartacus Gin Pole LLC proposal (job number) SGP003, plus estimated taxes.	\$9,797.70	Uploaded requested info. (Quote)
Tower Modification Design	\$11,660.00	\$11,660.00	See Spartacus Gin Pole LLC proposal (job number) SGP0015 plus estimated taxes.	\$11,660.00	Uploaded requested info (Quote)
Tower Modifications	\$2,000,000.00	\$2,000,000.00	See Spartacus Gin Pole LLC proposal (job number SGP022, plus estimated taxes and freight.	\$1,483,846.65	Uploaded requested information. (Quote)

Serious tower reinforcement /modifications	\$1,052,000.00	\$0.00	Post no invoices in this category	\$0.00	N/A
Sub-total	\$3,335,235.00	\$2,364,220.16	N/A	\$1,820,839.51	N/A
Total for all systems	\$4,319,511.54	\$3,047,830.31	N/A	\$2,158,882.72	N/A

Components

Actual Information Description	File Name	
Structural Analysis	Component Description:	move forward with the Tower Analysis at WIYC Tower Site in Fitzpatrick (AL).
	Amount:	\$3,000.00
	Component Description:	Tower Structural Analysis
	Amount:	\$5,775.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.	
Tall Tower (greater than		
500')	Component Description:	50% Down payment
	Amount:	\$146,092.58
	Component Description:	50% Final
		Paymant

Tower Mapping-TIA		
	Component Description:	Tower TIA
		Inspection
	Amount:	\$3,850.00
	Component Description:	Tower TIA-
		Mapping
	Amount:	\$10,725.00
Tower Geotech Report		
	Component Description:	GeoTech Report
	Amount:	\$9,797.70
Tower Modification Design		
	Component Description:	Tower Mod Design
	Amount:	\$11,660.00
Tower Modifications		
	Component Description:	Tower
		Modification- 50%
		down for
		Mobilization and
	Amount:	Materials.
	Amount.	\$989,231.10
	Component Description:	Tower
		Modifications
	Amount:	\$494,615.55
Serious tower reinforcement		
/modifications	Component Description:	Please deny this
		invoice.
	Amount:	N/A

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$204,449.29	Estimated Cost \$206,684.29	Estimated Cost Justification	Actual Cost \$107,453.42	Actual Cost Justification
Additional Field Engineering Service, 1 Days	\$789.29	\$789.29	Please see WIYC RF Eng Additional Field Days Budget Revision Justification Letter	\$789.09	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$81,900.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,585.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,305.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,120.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,535.00	N/A	\$525.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,535.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,070.00	N/A	\$1,600.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,170.00	N/A	\$5,773.82	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Please see the Widelity Quote	\$98,515.51	N/A
Sub-total	\$204,449.29	\$206,684.29	N/A	\$107,453.42	N/A

Actual Information Description	File Name	
Additional Field Engineering Service, 1 Days	Component Description: Amount:	On Site Engineering \$789.09
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description: Amount:	Regarding per- auction Ch-48 facility \$525.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	Regarding repack Ch-19 facility, determine final operating constants
	Amount:	\$250.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: WIYC-530-RF Eng

- Construction Permit Application

(Main)

Amount: \$900.00

Component Description: Develop final

technical

parameters for alternate antenna

Amount: \$700.00

Perform engineering study for new channel assignment and antenna development

Component Description: Regarding repack

Ch-19 facility implementation

Amount: \$800.00

Component Description: Regarding

implementation of repack Ch-19

facility

Amount: \$375.00

Component Description: Review prospective

broadband antenna

specifications Amount: \$100.00

Component Description: Repack

Engineering

Amount: \$975.00

Component Description: Repack Engineering

Amount: \$2,773.82

Component Description: Regarding repack

Ch-19 facility implementation

Amount: \$750.00

Project management of the transition

Component Description: WIYC-510-Project

Management \$182.23

Amount: \$182.23

Component Description: Project

Management

Amount: \$7,795.85

Component Description: Project

Management

Amount:

\$5,778.05

Component Description: Project

Management

Amount:

\$3,476.55

Component Description:

Project

Amount:

Management \$4,124.35

Component Description: F

Project Management

Amount:

\$8,883.15

Component Description:

Project Management

Amount:

\$4,186.20

Component Description: Project

rojeci

Amount:

Management \$5,512.55

Component Description: Project

Management

Amount: \$6,890.65

Project

Component Description:

Management

Amount:

\$3,153.15

Component Description:

Project

Amount:

Management \$2,374.35

Component Description: Project

Management \$5,013.75

Amount: \$5,01

Component Description: Repack

Engineering PM

Amount: \$182.23

Component Description: Project

Management

Amount: \$3,980.30

Component Description: Project

Management

Amount: \$4,881.70

Component Description:

Amount:

Project Management

\$2,833.55

Component Description:

Project

Management

Amount: \$3,976.15

Component Description: Project

Management

Amount: \$4,769.30

Component Description:

Project

Management

Amount: \$3,932.95

Component Description: Project

Management

Amount: \$5,354.85

Component Description: Project

Management

Amount: \$1,527.50

Component Description: Project

Management

Amount: \$4,005.80

Component Description: Project

Management

Amount: \$1,976.25

Component Description: Project

Management

Amount: \$3,724.10

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$37,750.00	\$37,450.00		\$7,953.17	
VSWR Sweep Test	\$4,500.00	\$4,500.00	Please see WIYC VSWR Sweep Test Budget Revision Justification Letter	\$4,500.00	N/A
MVPD Notification of Channel Change	\$3,000.00	\$3,000.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	\$1,200.00	\$1,200.00	N/A	\$0.00	N/A
Equipment Storage	\$15,000.00	\$15,000.00	N/A	\$0.00	N/A
Equipment Delivery and Handling Charges	\$2,500.00	\$2,500.00	N/A	\$503.17	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,250.00	N/A	\$2,950.00	N/A
Sub-total	\$37,750.00	\$37,450.00	N/A	\$7,953.17	N/A
Total for all systems	\$4,319,511.54	\$3,047,830.31	N/A	\$2,158,882.72	N/A

Components

Actual Information Description	File Name		
VSWR Sweep Test	Component Description: Amount:	Main Transmission Line sweep \$4,500.00	
MVPD Notification of Channel Change	Information not provided.		
Develop and air announcement of upcoming channel change	Information not provided.		
Equipment Storage	Information not provided.		
Equipment Delivery and Handling Charges	Component Description: Amount:	Offload and store Gates Air RF line kits for main transmitter \$503.17	
DTV Medical Facility Notification	Component Description: Amount:	Medical Notification \$2,950.00	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,319,511.54	\$3,047,830.31	\$2,158,882.72

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David Woods President

04/06/2021

Attachments