



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **67910** | Service: **DTV** | Call **KDTX-TV** | Channel: **21 (UHF)**
 ID: | Sign:
 File **0000027716**
 Number:
 FRN: **0004346060** | Date **05/04**
 Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRINITY BROADCASTING OF TEXAS, INC.	13600 Heritage Parkway	+1 (855) 826-2255	cmmay@maylawoffices.com	Not-for-Profit
Doing Business As: Trinity Broadcasting Networks	Suite 200 Fort Worth, TX 76177 United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Remain on the air at full power. Install new SS xmitter at the ATC "Milton Tower" location. test.

Question	Response
Sharee Station Facility ID	51517
Call Sign	KTXA
Type	Commercial
Licensee Name	TELEVISION STATION KTXA INC.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	FORT WORTH, TX
Pre-auction RF Channel	18
Post-auction RF Channel	18
Neilsen DMA	Dallas-Ft. Worth
Network Affiliation	

Question	Response
Sharee Station Facility ID	22201

Call Sign	KDAF
Type	Commercial
Licensee Name	Tribune Media Company
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	DALLAS, TX
Pre-auction RF Channel	32
Post-auction RF Channel	32
Neilsen DMA	Dallas-Ft. Worth
Network Affiliation	

Question	Response
Sharee Station Facility ID	23422
Call Sign	KTVT
Type	Commercial
Licensee Name	CBS STATIONS GROUP OF TEXAS LLC
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	FORT WORTH, TX
Pre-auction RF Channel	19
Post-auction RF Channel	19
Neilsen DMA	Dallas-Ft. Worth

Network Affiliation

Question	Response
Sharee Station Facility ID	49324
Call Sign	KERA-TV
Type	Noncommercial Educational
Licensee Name	NORTH TEXAS PUBLIC BROADCASTING, INC.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	DALLAS, TX
Pre-auction RF Channel	14
Post-auction RF Channel	14
Neilsen DMA	DALLAS-FT. WORTH
Network Affiliation	

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX 2
	Year	2004
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	HPTV PRLX U18
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	See Attached

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	800.0 feet
	Other Electrical Service	Yes
	Description	disconnects, labor, panels

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1500.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
4 conduit	4 conduit
install	xmitter install
Ice Shield	Ice shield for HVAC

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Americanm Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels	16
	Design power capacity in use	80.0 %
	Lower Limit	470.00 MHz
	Upper Limit	800.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	PHP-36C
Year	2000

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
22201	KDAF
42359	KTXD-TV
49326	KDTN

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Leased
	Owner	American Tower
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	14
	Lower Limit	490.00 MHz
	Upper Limit	593.00 MHz
	Design power capacity in use	80.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
Model	TUM-AP-C4-14/48H-2-R-B	

Year	2017
Justification for New Antenna	RELOCATING TO NEW SITE.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	4
	Frequencies of channels supported	Upper and lower frequency
	Frequency	483.0 MHz - 597.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Installation	Combiner Installation

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1800 feet per run

**Facility ID's and Call Signs of
all stations with whom the
transmission line is shared.**

Facility ID	Call Sign
22201	KDAF
49326	KDTN

42359

KTXD-TV

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1700 feet per run
	Justification for New Transmission Line	Relocating to new site

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Name	Description
Transmission line Bridge	transmission line bridge
Field cuts	Cut sections and misc part

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1059733
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 32' 36.0" N-
	Longitude (NAD83)	096° 57' 33.0" W-
	Overall Structure Height	1635.15 feet
	Support Structure Height	1523.60 feet
	Ground Elevation Above Mean Sea Level (AMSL)	813.97 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	06/18/2000

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
42359	KTXD-TV	DTV
51517	KTXA	DTV
68834	KPXD-TV	DTV
49324	KERA-TV	DTV
49326	KDTN	DTV
22201	KDAF	DTV
23422	KTVT	DTV
17037	KDFI	DTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower

Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed
-----------------------------	--	-----------------------------

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Permit	Drawing package
structural	load study
Ground	Permit package
Construction project	Construction project management

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	95
	Explanation	American Tower
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
RF System test	RF System Test
migratory bird assessment	Migratory Bird assessment
site coordination meeting	site coordination meetings

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Lease Application fee	Lease Application fee
Nitrogen Generator	Nitrogen Generator
cost of construction	cost of construction electrical permits
cost of construction	Electrical permits
site security	Site security theft and vandalism
tree clearing	tag alley
Equipment rental	forklift / scissor lift

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV PRLX U18	\$1,413,500.00	\$1,266,601.00		\$1,076,294.38	
Other Electrical Service: disconnects, labor, panels	<i>\$35,000.00</i>	\$35,000.00	quoted	\$34,805.43	q
4 conduit	<i>\$15,000.00</i>	\$15,000.00	ATC	\$14,893.00	N/A
Other -- Building Addition Size: 1500.0	<i>\$130,000.00</i>	\$130,000.00	quoted by American Tower	\$100,779.45	N/A
10 Ton system	\$60,500.00	\$50,600.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$34,800.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$41,600.00	\$7,001.00	N/A	\$7,000.50	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$900,000.00	N/A	\$755,383.00	N/A

install	<i>\$40,000.00</i>	\$40,000.00	xmitter install quoted	\$40,000.00	N/A
Ice Shield	<i>\$55,000.00</i>	\$55,000.00	Quoted by American Tower	\$54,633.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$17,500.00	N/A	\$17,500.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$12,000.00	N/A	\$12,000.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$4,500.00	N/A	\$4,500.00	N/A
Sub-total	\$1,413,500.00	\$1,266,601.00	N/A	\$1,076,294.38	N/A
Total for all systems	\$3,664,115.00	\$2,236,236.00	N/A	\$1,962,260.66	N/A

Components

Actual Information	
Description	File Name
Other Electrical Service: disconnects, labor, panels	Component Description: transmitter electrical Amount: \$27,305.43
	Component Description: final 2 Amount: \$7,500.00
4 conduit	Component Description: Final 2 Amount: \$14,893.00

<p>Other -- Building Addition Size: 1500.0</p>	<p>Component Description: Final 2 Amount: \$38,079.46</p> <p>Component Description: cap 2 Amount: \$41,799.99</p> <p>Component Description: 25% deposit see attached Cap Con KDTX. Amount: \$20,900.00</p>
<p>10 Ton system</p>	<p>Component Description: cap 2 Amount: \$23,200.00</p> <p>Component Description: 25% deposit HVAC for new addition. see attached Cap Con for details Amount: \$11,600.00</p>
<p>3" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Component Description: final 2 Amount: \$7,000.50</p>

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Component Description: Deposit for U18 xmitter Amount: \$264,384.05
	Component Description: 30% due prior to shipment Amount: \$226,614.90
	Component Description: 30% within 60 days Amount: \$226,614.90
	Component Description: final balance Amount: \$37,769.15
install	Component Description: xmitter install Amount: \$40,000.00
Ice Shield	Component Description: cap 2 Amount: \$20,000.00
	Component Description: 25% deposit, see attached cap Con for details Amount: \$10,000.00
	Component Description: final 2 Amount: \$24,633.00
Transformer 3 phase/480v - 300 KVA	Component Description: final 2 Amount: \$17,500.00

Switchgear - industrial 800 amp	Component Description: final 2 Amount: \$12,000.00
Service entrance 3 phase /800 amp/208 volt	Component Description: final 2 Amount: \$4,500.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUM-AP-C4-14/48H-2-R-B	\$275,980.00	\$239,050.00		\$212,664.26	
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$9,200.00	N/A	\$9,166.25	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$60,000.00	N/A	\$47,327.20	N/A
Sweep test of existing antenna	\$6,730.00	\$3,750.00	N/A	\$3,750.00	N/A
UHF - Lower Power, Top Mount, Class A, broadband panel, 14 bay,, 1000 kW input, directional,, elliptically or circularly polarized	<i>\$158,000.00</i>	\$158,000.00	quoted by ATC	\$144,382.31	The upgrade portion of the antenna (13,465.00) has been subtracted.

Installation	<i>\$8,100.00</i>	\$8,100.00	Combiner installation quoted by ATC	\$8,038.50	N/A
Sub-total	\$275,980.00	\$239,050.00	N/A	\$212,664.26	N/A
Total for all systems	\$3,664,115.00	\$2,236,236.00	N/A	\$1,962,260.66	N/A

Components

Actual Information	
Description	File Name
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	Component Description: 25% deposit elbow complex. see attached Cap Con Amount: \$1,625.00
	Component Description: cap 2 Amount: \$3,250.00
	Component Description: final 2 Amount: \$4,291.25
New combiner, cost per channel (without antenna)	Component Description: Final 2 Amount: \$2,327.20
	Component Description: 25% deposit. See attached cap Con new combiner Amount: \$15,000.00
	Component Description: cap 2 Amount: \$30,000.00

Sweep test of existing antenna	<p>Component Description: 25% deposit sweep. see attached Cap Con</p> <p>Amount: \$937.50</p> <p>Component Description: cap 2</p> <p>Amount: \$1,875.00</p> <p>Component Description: Final 2</p> <p>Amount: \$937.50</p>
UHF - Lower Power, Top Mount, Class A, broadband panel, 14 bay,, 1000 kW input, directional,, elliptically or circularly polarized	<p>Component Description: Final 2</p> <p>Amount: \$56,847.33</p> <p>Component Description: cap 2 minus upgrade</p> <p>Amount: \$53,868.32</p> <p>Component Description: 25% deposit for antenna. see attached Cap Con</p> <p>Amount: \$33,666.66</p>
Installation	<p>Component Description: cap 2</p> <p>Amount: \$3,125.00</p> <p>Component Description: 25% deposit see attached Cap Con KDTX.</p> <p>Amount: \$1,562.50</p> <p>Component Description: Final 2</p> <p>Amount: \$3,351.00</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$1,177,200.00	\$345,000.00		\$339,760.24	
Field cuts	<i>\$8,000.00</i>	\$8,000.00	misc line and parts to connect xmitter to combiner	\$7,655.12	N/A
Transmission line Bridge	<i>\$37,000.00</i>	\$37,000.00	Transmission line bridge. quoted by American tower.	\$36,241.50	N/A
Rigid Transmission Line - copper, 7 3 /16" broadband	\$1,132,200.00	\$300,000.00	N/A	\$295,863.62	N/A
Sub-total	\$1,177,200.00	\$345,000.00	N/A	\$339,760.24	N/A
Total for all systems	\$3,664,115.00	\$2,236,236.00	N/A	\$1,962,260.66	N/A

Components

Actual Information	
Description	File Name
Field cuts	<p>Component Description: misc</p> <p>Amount: \$7,655.12</p>

Transmission line Bridge	<p>Component Description: 25% deposit see attached Cap Con KDTX.</p> <p>Amount: \$5,625.00</p> <p>Component Description: Final 2</p> <p>Amount: \$19,366.50</p> <p>Component Description: cap 2</p> <p>Amount: \$11,250.00</p>
Rigid Transmission Line - copper, 7 3/16" broadband	<p>Component Description: Final 2</p> <p>Amount: \$144,022.37</p> <p>Component Description: 25% deposit coax. see attached Cap Con</p> <p>Amount: \$50,613.75</p> <p>Component Description: cap 2</p> <p>Amount: \$101,227.50</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$633,610.00	\$267,115.00		\$251,040.80	
GTOWER					
Construction project	<i>\$15,000.00</i>	\$15,000.00	Construction project management, quoted ATC	\$14,650.40	N/A
Permit	<i>\$4,700.00</i>	\$4,700.00	N/A	\$3,525.00	N/A
Ground	<i>\$4,700.00</i>	\$4,700.00	N/A	\$3,525.00	N/A
structural	<i>\$3,910.00</i>	\$3,910.00	N/A	\$3,800.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$63,845.00	N/A	\$51,502.63	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$4,960.00	N/A	\$4,960.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$170,000.00	Quoted by ATC	\$169,077.77	N/A
Sub-total	\$633,610.00	\$267,115.00	N/A	\$251,040.80	N/A

Total for all systems	\$3,664,115.00	\$2,236,236.00	N/A	\$1,962,260.66	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Construction project	Component Description: Final 2 Amount: \$9,025.40
	Component Description: cap 2 Amount: \$3,750.00
	Component Description: 25% deposit, see attached Cap con for details. Amount: \$1,875.00
Permit	Component Description: cap 2 Amount: \$2,350.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$1,175.00
Ground	Component Description: cap 2 Amount: \$2,350.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$1,175.00

structural	<p>Component Description: cap 2 Amount: \$1,955.00</p> <p>Component Description: Final 2 Amount: \$867.50</p> <p>Component Description: 25% deposit, see attached Cap Con Amount: \$977.50</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<p>Component Description: Final 2 Amount: \$3,618.60</p> <p>Component Description: cap 2 Amount: \$31,922.69</p> <p>Component Description: 25% deposit, see attached Cap Con Amount: \$15,961.34</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p>Component Description: cap 2 Amount: \$2,480.00</p> <p>Component Description: Final 2 Amount: \$1,240.00</p> <p>Component Description: 25% deposit, see attached Cap Con Amount: \$1,240.00</p>

Minor tower reinforcement
/modifications

Component Description: 25% deposit,
tower mods. see
attached Cap Con
Amount: \$37,500.00

Component Description: Final 2
Amount: \$56,577.77

Component Description: cap 2
Amount: \$75,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$99,025.00	\$57,190.00		\$31,002.50	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$700.00	N/A	\$650.00	N/A
site coordination meeting	<i>\$2,500.00</i>	\$2,500.00	Site coordination meeting. 25% deposit see attached cap Con for details.	\$2,000.00	N/A
migratory bird assessment	<i>\$350.00</i>	\$350.00	Migratory Bird assessment. Quoted by American Tower.	\$262.50	N/A
RF System test	<i>\$5,000.00</i>	\$5,000.00	Quoted by American tower	\$5,000.00	N/A
RF Exposure Measurements	\$21,050.00	\$3,000.00	N/A	\$2,250.00	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$1,080.00	N/A	\$0.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$1,080.00	N/A	\$810.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,750.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,300.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$15,010.00	\$9,480.00	N/A	\$9,480.00	N/A
Sub-total	\$99,025.00	\$57,190.00	N/A	\$31,002.50	N/A
Total for all systems	\$3,664,115.00	\$2,236,236.00	N/A	\$1,962,260.66	N/A

Components

Actual Information Description	File Name
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p>Component Description: license</p> <p>Amount: \$650.00</p>
site coordination meeting	<p>Component Description: cap 2</p> <p>Amount: \$1,250.00</p> <p>Component Description: 25% deposit see attached cap Con for details.</p> <p>Amount: \$625.00</p> <p>Component Description: Final 2</p> <p>Amount: \$125.00</p>
migratory bird assessment	<p>Component Description: 25% deposit see attached cap Con for details.</p> <p>Amount: \$87.50</p> <p>Component Description: cap 2</p> <p>Amount: \$175.00</p>

RF System test	<p>Component Description: RF system test. 25% deposit see attached cap Con for details.</p> <p>Amount: \$1,000.00</p> <p>Component Description: Final 2</p> <p>Amount: \$2,000.00</p> <p>Component Description: cap 2</p> <p>Amount: \$2,000.00</p>
RF Exposure Measurements	<p>Component Description: 25% deposit, see attached Cap Con</p> <p>Amount: \$750.00</p> <p>Component Description: cap 2</p> <p>Amount: \$1,500.00</p>
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
NEPA Section 106 environmental review, if needed	<p>Component Description: 25% deposit, see attached Cap Con</p> <p>Amount: \$270.00</p>

<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<p>Component Description: Environmental review if needed. 25% of CAP CON. See attached</p> <p>Amount: \$270.00</p> <p>Component Description: cap 2</p> <p>Amount: \$540.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Engineering for 2100 CP</p> <p>Amount: \$1,750.00</p>

Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Final 2 \$1,250.00
	Component Description: Amount:	Further interference study for CP \$650.00
	Component Description: Amount:	Interference study for CP \$650.00
	Component Description: Amount:	cap 2 \$2,500.00
	Component Description: Amount:	25% deposit, engineering study \$1,250.00
Address transition timing and coordination issues w/ other stations and wireless	Component Description: Amount:	cap 2 \$1,250.00
	Component Description: Amount:	Final 2 \$625.00
	Component Description: Amount:	25% deposit, see attached Cap Con \$625.00
Prepare and or review reimbursement form	Information not provided.	

Project management of the transition

Component Description: Final 2
Amount: \$2,370.00

Component Description: cap 2
Amount: \$4,740.00

Component Description: 25% deposit, see attached Cap Con
Amount: \$2,370.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$64,800.00	\$61,280.00		\$51,498.48	
Equipment rental	<i>\$6,000.00</i>	\$6,000.00	equipment to install / remove transmitter	\$4,892.84	N/A
Equipment Storage	<i>\$6,000.00</i>	\$6,000.00	Quoted ATC	\$5,935.00	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	American Tower	\$3,750.00	N/A
Non-zoning permits	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Local Zoning	<i>\$4,700.00</i>	\$4,700.00	Quoted by ATC	\$3,541.99	N/A
DTV Medical Facility Notification	\$11,550.00	\$8,030.00	N/A	\$6,970.40	N/A
tree clearing	<i>\$1,600.00</i>	\$1,600.00	Quoted by ATC	\$1,200.00	N/A
site security	<i>\$8,550.00</i>	\$8,550.00	quoted by ATC	\$6,412.50	N/A
cost of construction	<i>\$10,000.00</i>	\$10,000.00	Cost of construction electrical permits. quoted by ATC	\$7,500.00	N/A

Nitrogen Generator	<i>\$3,800.00</i>	\$3,800.00	Quoted ATC	\$3,706.00	N/A
Lease Application fee	<i>\$2,500.00</i>	\$2,500.00	Quoted ATC	\$2,500.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,100.00</i>	\$5,100.00	Quoted ATC	\$5,089.75	N/A
Sub-total	\$64,800.00	\$61,280.00	N/A	\$51,498.48	N/A
Total for all systems	\$3,664,115.00	\$2,236,236.00	N/A	\$1,962,260.66	N/A

Components

Actual Information	
Description	File Name
Equipment rental	<p>Component Description: equipment rental</p> <p>Amount: \$4,892.84</p>
Equipment Storage	<p>Component Description: Final 2</p> <p>Amount: \$5,935.00</p>

Equipment Delivery and Handling Charges	<p>Component Description: equipment delivery & handling charges 25% deposit, see attached Cap Con</p> <p>Amount: \$1,250.00</p> <p>Component Description: cap 2</p> <p>Amount: \$2,500.00</p>
Non-zoning permits	Information not provided.
Local Zoning	<p>Component Description: Final 2</p> <p>Amount: \$16.99</p> <p>Component Description: cap 2</p> <p>Amount: \$2,350.00</p> <p>Component Description: obtain building permits from local zoning 25% deposit, see attached Cap Con</p> <p>Amount: \$1,175.00</p>
DTV Medical Facility Notification	<p>Component Description: medical notifications</p> <p>Amount: \$6,970.40</p>

tree clearing	<p>Component Description: tree clearing for tag alley 25% deposit, see attached Cap Con</p> <p>Amount: \$400.00</p> <p>Component Description: cap 2</p> <p>Amount: \$800.00</p>
site security	<p>Component Description: site security during construction 25% deposit, see attached Cap Con</p> <p>Amount: \$2,137.50</p> <p>Component Description: cap 2</p> <p>Amount: \$4,275.00</p>
cost of construction	<p>Component Description: Cost of construction electrical permits. 25% deposit see attached cap Con for details.</p> <p>Amount: \$2,500.00</p> <p>Component Description: cap ,2</p> <p>Amount: \$5,000.00</p>
Nitrogen Generator	<p>Component Description: Final 2</p> <p>Amount: \$3,706.00</p>

Lease Application fee	Component Description: Final 2 Amount: \$2,500.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Final 2 Amount: \$5,089.75

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,664,115.00	\$2,236,236.00	\$1,962,260.66

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1053 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="758 1198 1037 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="758 1467 1045 1747">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Steve Hastings
Network RF Manager

05/04/2021

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Steve
Hastings**
*Network RF
Manager*

05/04/2021

Certification	Section	Question	Response
	<p>Submission of Final Allocation or Accounting Information Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Steve Hastings
Network RF Manager

05/04/2021

Attachments