

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

61007 Service: DTV Call **WJWJ-TV** Channel: 32 (UHF) Facility Sign:

ID:

File 0000028372

Number:

FRN: 0001861160 Date 07/22

> Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-----------------------|---------------|-------|----------------|-------------------|
| SOUTH CAROLINA | Mark Jahnke | +1 | mjahnke@scetv. | Government |
| EDUCATIONAL TV | 1041 GEORGE | (803) | org | Entity |
| COMMISSION | ROGERS | 737- | | |
| Doing Business As: | BOULEVARD | 3486 | | |
| SOUTH CAROLINA | COLUMBIA, | | | |
| EDUCATIONAL TV | SC 29201 | | | |
| COMMISSION | United States | | | |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|----------------------|------------------------------|
| Robert Gehman ConsultingEngineer Kessler and Gehman Associates, Inc. | Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States | +1 (352) 332-3157 | bob@kesslerandgehman. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace transmitter, antenna and transmission line. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached. |

Transmitters

| S Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Diamond |
| | Year | 2008 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-20 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 12.9 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. SCETV is paying for upgrade. See cover letter. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | | |

| | Power | 150 kVA |
|---|--|------------|
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 440.0 kW |

| Manufacturer | |
|--------------|---------|
| Model | TLP-32E |
| Year | 2006 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 440.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU- 16DSB-E |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing antenna will not operate on the new repack channel |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 440.0 kW |
| | Manufacturer | |
| | Model | TFU-8WB C160 |
| | Year | 2018 |

| Justification for New Antenna | An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of |
|-------------------------------|---|
| | the assigned phase. Station will attempt to rent if renting is available at time of acquisition. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Other |
| | Other Segment Length | 19.917 fee |
| | Number of parallel runs | 1 |
| | Length | 1200 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | Name Description | |
|--------------|------------------|---|
| | Sweep Tests | Sweep Tests to verify performance on assigned channel |

Interim Transm

New Transmission Line

| m | | | |
|--------|-----------------------------|-------------------------|----------------------|
| missio | n Line Settion | Question | Response |
| | New Transmission Line Costs | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 3 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1100 feet per run |

| Justification for New Transmission Line | An interim |
|---|--------------|
| | transmission |
| | line is |
| | necessary |
| | for the |
| | interim |
| | antenna to |
| | keep station |
| | on the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | Station will |
| | attempt to |
| | rent if |
| | renting is |
| | available at |
| | |

time of acquisition.

Other Transmission Line Expenses Not Listed Interim Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (NAD83 (| Latitude (NAD83) | 32° 42' 42.5" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 080° 40' 53.8" W- |
| | Overall Structure Height | 1317.57 feet |
| | Support Structure Height | 1240.14 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 15.75 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | SOUTH CAROLINA EDUCATIONAL TELEVISION |
|------------------|---------------------------------------|
| Date Constructed | 03/16/2006 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 61006 | WJWJ-FM | FM |

Other Types of Users

| Users | |
|----------------|--|
| WJWJ microwave | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower **Other Tower Expenses Not Listed**

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 109 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors and complete progress reports. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 10 |
| | | |

| Justification | It will be |
|---------------|----------------|
| Justilication | |
| | necessary to |
| | plan the |
| | installation, |
| | develop |
| | specifications |
| | for |
| | purchasing, |
| | and perform |
| | final |
| | inspections |
| | of this RF |
| | project. |
| | Station does |
| | not have |
| | available |
| | personnel or |
| | personnel |
| | trained in |
| | such |
| | services. |
| | |

Outside
Professional Services Expenses Not Listed
Professional Services requirement of the control of the contr

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------|---|
| Security | Overnight security for onsite equipment storage |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter ULXTE-20 | \$939,950.00 | \$649,861.91 | | \$308,138.47 | |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | \$3,707.56 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$292,000.00 | N/A | \$138,256.47 | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | \$13,812.53 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | \$236,500.00 | \$152,361.91 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$152,361.91 | N/A |
| Sub-total | \$939,950.00 | \$649,861.91 | N/A | \$308,138.47 | N/A |

| Total for all | \$2,382,776.00 | \$1,748,647.91 | N/A | \$506,394.87 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|---|
| Transformer 3 phase/480v - 150 KVA | Component Description: Amount: | Transformer and associated electrical parts \$3,707.56 |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | Component Description: Amount: | Remaining reimbursable amount for base ULXTE-12 transmitter. See cover letter. \$138,256.47 |
| Additional Interior RF System | Component Description: Amount: | Dummy load \$13,812.53 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | Component Description: Amount: | Transmitter 50% Down Payment \$152,361.91 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|-------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Antenna TFU-8WB C160 | \$236,940.00 | \$130,100.00 | Custimodion | \$75,923.26 | oustinoution. |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |

| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$85,000.00 | N/A | \$75,923.26 | N/A |
|--|--------------|-------------|-----|-------------|-----|
| Primary Antenna TFU- 16DSB-E | \$231,680.00 | \$83,550.00 | | \$52,994.58 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$10,000.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$7,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | N/A | N/A |

| UHF - | \$189,500.00 | \$60,000.00 | N/A | \$52,994.58 | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Lower | | | | | |
| Power | | | | | |
| Side | | | | | |
| Mount, | | | | | |
| One | | | | | |
| station - | | | | | |
| 200-500 | | | | | |
| kW, | | | | | |
| horizontally | | | | | |
| polarized | | | | | |
| Sub-total | \$468,620.00 | \$213,650.00 | N/A | \$128,917.84 | N/A |
| Total for all systems | \$2,382,776.00 | \$1,748,647.91 | N/A | \$506,394.87 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Sweep test of existing antenna | Information not provided. |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

| UHF - Lower Power Side Mount, One station - 200- | Component Description: | 45% Prior to |
|--|---------------------------|--------------|
| 500 kW, horizontally | | Shipment |
| polarized | Amount: | \$37,961.63 |
| | Component Description: | 45% Down |
| | | Payment |
| | Amount: | \$37,961.63 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized

Component Description: Shipping - Van for

antenna and elbow complex

Amount: \$2,595.00

Component Description: Special cut

section of

transmission line

Amount: \$1,280.58

Component Description: 2nd Down

Payment

Amount: \$18,321.27

Component Description: Final payment

Amount:

Component Description:

\$12,476.46

33% Down Payment

Amount: \$18,321.27

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$64,900.00 | \$61,600.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$64,900.00 | \$61,600.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$71,300.00 | \$68,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,382,776.00 | \$1,748,647.91 | N/A | \$506,394.87 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$657,800.00 | \$625,000.00 | | \$5,500.00 | |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | \$2,500.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$3,000.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Sub-total | \$657,800.00 | \$625,000.00 | N/A | \$5,500.00 | N/A |
| Total for all systems | \$2,382,776.00 | \$1,748,647.91 | N/A | \$506,394.87 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Major tower reinforcement /modifications | Component Description: Amount: | Materials data on tower steel \$2,500.00 |

Tower mapping for an undocumented/poorly **Component Description:** WJWJ Twr documented tower and Structural Analysis preparation of \$3,000.00 Amount: documentation necessary for tower load study **Component Description:** WJWJ - Twr Maint, Mapping and Condition Assessment Amount: \$4,000.00 **Component Description:** WJWJ - Twr Geotechnical Report Amount: \$4,650.00 Information not provided. Tall Tower (greater than 500')

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Outside Professional Services | Predetermined Cost Estimate \$156,342.00 | Estimated Cost \$111,972.00 | Estimated Cost Justification | Actual Cost \$44,857.19 | Actual Cost Justification |
|--|--|-----------------------------------|---|----------------------------|------------------------------|
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$42,000.00 | Drone based pattern and coverage testing. Sixarms quote uploaded. | \$20,579.40 | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |
| Additional Field Engineering Service, 10 Days | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,500.00 | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,250.00 | N/A |
| Project management of the transition | \$17,222.00 | \$17,222.00 | N/A | \$16,027.79 | N/A |
| Sub-total | \$156,342.00 | \$111,972.00 | N/A | \$44,857.19 | N/A |
| Total for all systems | \$2,382,776.00 | \$1,748,647.91 | N/A | \$506,394.87 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|---|
| Comprehensive coverage verification via field study, if needed | Component Description: Amount: | 50% down payment WJWJ portion of drone coverage verification - See cover letter \$20,579.40 |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
|---|---------------------------------|---|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: Amount: | Form 399 Preparation \$2,500.00 |
| Additional Field Engineering Service, 10 Days | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | WJWJ - Prepare CP application \$2,500.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | WJWJ - Engineering study for new channel and antenna development \$3,250.00 |
| Project management of the transition | | |

Component Description: Project

Management -July thru

December 2020

Amount: \$1,927.50

Component Description: WJWJ Project

Management Jul-

Dec 2017

Amount: \$1,804.04

Component Description: Project

Management - Jan

thru Jun 2019

Amount: \$2,227.50

Component Description: Project

Management January - June

2018

Amount: \$2,696.25

Component Description: Project

Management July

- December 2018

Amount: \$2,010.00

Component Description: Project

Amount:

Management - Jul thru Dec 2019

\$2,407.50

Component Description: Project

Management - Jan thru June 2020

Amount: \$2,955.00

Component Description: WJWJ Project

Management Feb

- Jun 2017

Amount: \$1,807.43

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Other Expenses | Predetermined Cost Estimate \$88,764.00 | Estimated Cost \$80,164.00 | Estimated Cost Justification | Actual Cost \$18,981.37 | Actual Cost Justification |
|--|---|----------------------------------|------------------------------------|----------------------------|------------------------------|
| Security | \$14,000.00 | \$14,000.00 | N/A | \$12,821.37 | N/A |
| MVPD Notification of Channel Change | \$714.00 | \$714.00 | N/A | \$714.00 | N/A |
| Develop and air announcement of upcoming channel change | \$2,500.00 | \$2,500.00 | N/A | \$2,496.00 | N/A |
| Equipment Delivery and Handling Charges | \$50,000.00 | \$50,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,950.00 | N/A | \$2,950.00 | N/A |
| Sub-total | \$88,764.00 | \$80,164.00 | N/A | \$18,981.37 | N/A |
| Total for all systems | \$2,382,776.00 | \$1,748,647.91 | N/A | \$506,394.87 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|--------------------------------|--|
| Security | Component Description: Amount: | WJWJ-TV portion of monthly security \$1,148.48 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$923.52 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$923.52 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$970.88 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$923.52 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$970.88 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$947.20 |
| | Component Description: Amount: | WJWJ-TV portion of monthly security \$1,034.02 |
| | | |

Component Description: WJWJ-TV portion

of monthly security

Amount: \$852.48

Component Description: WJWJ-TV portion

of monthly security

Amount: \$923.52

Component Description: WJWJ-TV portion

of monthly security

Amount: \$923.52

Component Description: WJWJ-TV portion

of monthly security

Amount: \$923.52

Component Description: WJWJ-TV portion

of monthly security

Amount: \$944.56

Component Description: WJWJ-TV portion

of monthly security

Amount: \$411.75

MVPD Notification of Channel Change

Component Description: MVPD

Amount:

Notifications

\$714.00

| Develop and air announcement of upcoming channel change | Component Description: Amount: | WJWJ portion of monthly invoice \$1,053.00 |
|--|--------------------------------|--|
| | Component Description: Amount: | WJWJ portion of monthly invoice \$543.00 |
| | Component Description: Amount: | WJWJ portion of monthly invoice \$273.00 |
| | Component Description: Amount: | WJWJ portion of monthly invoice \$465.00 |
| | Component Description: Amount: | WJWJ portion of monthly invoice \$162.00 |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | Medical Notifications \$2,950.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$2,382,776.00 | \$1,748,647.91 | \$506,394.87 |

| Reimbursem | envestiarus | Response |
|------------|--|----------|
| - | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Leslie Griffin Repack Project

Manager

07/22/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Leslie Griffin Repack Project Manager

07/22/2021

Section Question Response

Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Leslie Griffin Repack Project Manager

07/22/2021

Attachments