

Transition Plan Progress Report

 File Number:
 0000151682
 Submit Date:
 07/06/2021
 Call Sign:
 KATU
 Facility ID:
 21649
 FRN:
 0023174519
 State:

 Oregon
 City:
 PORTLAND
 Exercise
 Status:
 Received
 Status Date:
 07/06/2021
 Filing Status:

 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 07/06/2021
 Filing Status:

 Active
 Exercise
 Exercis
 <td

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2021
	Quarter	Second Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SINCLAIR PORTLAND LICENSEE, LLC Doing Business As: SINCLAIR PORTLAND LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	FCCContacts@sbgtv. com	Limited Liability Company

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (2)	Paul A Cicelski <i>Legal Counsel</i> Lerman Senter PLLC	Paul Cicelski 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com	Legal Representative
	John E Hidle , PE . Engineering Consultant Carl T. Jones Corporation	John E. Hidle, PE 7901 Yarnwood Court Springfield, VA 22153 United States	+1 (703) 569- 7704	jhidle@ctjc.com	Technical Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	Yes
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	Yes
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
		RF studies have been started	Yes
		RF studies have been completed	Yes
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	Yes
		Structural tower studies have been completed	Yes

Station	Section	Question	Response	
Equipment Station Equip	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Yes	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Yes	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Yes	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	Yes	

Antenna Towers Construction and Antenna Installation Does the Station's post-auction facility require tower construction/modification work? Yes Image: Descent construction of a new tower or substantial modification of a new tower work been scheduled? Yes Has all necessary tower work been completed? Yes Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxillary Antenna Does the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all totside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station started testing on its new auxiliary antenna system? Yes	
require construction of a new tower or substantial modification of an existing tower? Yes Has all necessary tower work been scheduled? Yes Has all necessary tower work been completed? Yes Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes	
Has all necessary tower work been completed? Yes Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Yes Has the Station started testing on its new auxiliary antenna system? Yes Has the Station completed all testing on its new auxiliary antenna Yes	
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?YesAuxiliary AntennaDoes the Station require use of a new auxiliary antenna system?YesHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?YesHas the Station completed all testing on its new auxiliary antenna system?Yes	
Auxiliary AntennaDoes the Station require use of a new auxiliary antenna system?YesHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?Yes	
system?YesHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?YesHas the Station completed all testing on its new auxiliaryYes	
necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?YesHas the Station completed all testing on its new auxiliaryYes	
all necessary equipment upgrades to commence testing of its new auxiliary antenna system?YesHas the Station started testing on its new auxiliary antenna system?YesHas the Station completed all testing on its new auxiliaryYes	
system? Has the Station completed all testing on its new auxiliary Yes	
its pre-auction channel?	
Post-auction Facility Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility? No	
Has the Station completed all tower work? Yes	
Has the Station completed all in-building (equipment) work? No	
Does the Station have other issues that must be addressed Yes before it can fully construct and/or operate its post-auction facility?	
Please Explain: Still having combiner issues only allowing the station to be at 50% power. Combiner rescheduled for 8/1/21 by Dielectric.	pairs
Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No	
Pre-auction Channel Has the Station ceased broadcasting on its pre-auction Yes channel?	

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Lucy Rutishauser CFO 07/06/2021

Information not provided.

Attachments