

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Channel: 27 (UHF) Facility 58912 Service: DTX Call KCSM-TV ID:

Sign:

0000028092

Number:

File

FRN: 0004367397 Date 01/24

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SAN MATEO COUNTY COMMUNITY COLLEGE DISTRICT Doing Business As: SAN MATEO COUNTY COMMUNITY COLLEGE DISTRICT	KCSM - TV 1700 W HILLSDALE BLVD SAN MATEO, CA 94402 United States	+1 (650) 524- 6908	michele_muller@kcsm. net	Not-for- Profit

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Michele Muller Station Manager KCSM-TV	Michele Muller 1700 W Hillsdale Blvd San Mateo, CA 94402 United States	+1 (650) 524- 6908	michele_muller@kcsm. net

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	As is done currently we will share the Sutro Facility several stations. At the conclusion of repacking, three TV stations, KCSM, KTUV, and KPIX, will share the combiner, tower, antenna and transmission lines associated with Antenna Stack A.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Diamond
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	19.2 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva ULXTE 30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Letter from Gates says:" GatesAir will no longer offer analog to digital conversions, channel change services, or support in field channel changes on the following transmitters: Diamond CD."

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	150.0 feet
	Other Electrical Service	Yes
	Description	Add switch gear, circuits to main panel, add breakers, to transformer. Add lines to new transmitter and cooling system as required by Gates Air.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	500.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
removal and disposal	KCSM transmitter removal and disposal
redundant exciter switchover	KCSM has two exciters with a switch over device
seismic installation	using seismic kit provided by Gates contractor installation as required by law for KCSM Transmitter
RF switching	Allows switching between load aux antenna and main antenna- must have for Sutro's control system
seismic kit	Required by California State law all rack must have seismic mounting
Sutro Tower removal and disposal	Removal and disposal of shared equipment and infrastructure
fork lift rental	rental of forklift for construction for use at the facility

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Sutro Towe
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	40
	Design power capacity in use	80.0 %
	Lower Limit	470.00 MH

Upper Limit	689.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	80.0 kW
Manufacturer	dielectric
Model	tum-c5sp-14 /60h-2-t-r
Year	2003

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Call Sign
kpix-tv
kqed
ktvu
kcns

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
31
27
29

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
complex RF testing	Complex RF testing to verify operation of shared combiner
xray core drill patch	xray and drill for transmission lines and fill old holes for shared combiner location
removal and disposal	remove and dispose of shared old combiner and transmission line
remove and replace switches	Remove and replace 6 inch switches for shared combiner
reconnect lines	connect lines to shared combiner
Tranmission line and switch	transmission line and switch for shared combiner

Auxiliary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	Back up antenna
	Ownership	Leased
	Owner	Sutro

	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	5
	Number of Panels	40
	Design power capacity in use	80.0 %
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	80.0 kW
	Manufacturer	Dielectric
	Model	tua-c4sp-12 /40u-1-s
	Year	2007

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
25452	kpix-tv

35703 ktvu

Auxiliary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
27
29
31

Auxiliary Antenna

Other Antenna Cost Not Listed

Name	Description
Remove old combiner	Remove old shared combiner
xray core drill patch	xray and drill holes for transmission line for shared combiner. Fill old holes.

Remove and Replace switches	Remove and replace 6 inch switches for shared combiner
Remove old combiner line	Remove old shared combiner lines
Complex testing	Complex testing to verify operation
transmission line kit	transmission line kit for shared combiner
Reconnect lines	reconnect lines to shared combiner

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Existing Transmission Line Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Sutro Towe
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Dielectric
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	400 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
69619	kbcw
25452	kpix-tv
35500	kqed
35703	ktvu
71586	kcns

Other Transmission Line Expenses Not Listed

Primary Transmission Line **Description** retuning transmission line Transmission line will require retuning for new channel. this cost is for existing transmission line to shared antennas

Existing Transmission Line

Auxiliary

Transmission Line Question Response **Existing Transmission** Type of change Utilize **Line Description** Existing Use Auxiliary (Backup) Description of Use Line to Backup antenna Ownership Leased Owner Sutro Tower Site N/A Is the existing transmission line shared with Yes another station or stations? Is Transmission Line in operating condition? Yes Dielectric **Existing Transmission** Manufacturer Line Manufacturer and Type Rigid **Type**

Diameter	8 3/16 inches
Other Diameter	N/A
Segment Length	Broadband
Other Segment Length	N/A
Number of parallel runs	1
Length	400 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
25452	kpix-tv
35500	kqed
35703	ktvu
69619	kbcw
71586	kcns

Other Transmission Line Expenses Not Listed

Auxiliary Transmission

ssior	Name	Description
	retuning transmission line	transmission line will require retuning for new channel

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	Project management is needed to coordinate between Sutro vendors, the transmitter vendor and the College District. The College District will be involved to make sure construction meets or exceeds state and local standards.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes

RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
Tower mapping	Tower mapping
Alternative site study	A study done by Sutro to investigate other locations should SF not approve permit
Architectural plans	Architectural plans of Sutro Tower building used to submit building plans for permit
Licensee board legal support	Station Licensee is governed by a publicly elected board without expertise in broadcast matters and must adhere to procurement laws; needs external legal support
Neighborhood survey	Sutro to conduct a Neighborhood Survey for permit
Building permit	Sutro building permit costs for SF permitting process
Post-assignment study	Sutro study to see how each channel would fit best on the existing tower and how to distribute them to the existing antennas
Preliminary repacking study	Sutro study done to prep for repacking stations
Station consultant	Limited station staff is working to keep the station on the air and needs substantial outside assistance working specifically on KCSM issues in repacking
Sutro Project management	Project management for all work on the tower and related facilities

Legal fees - Sutro repack project	Legal fees by Sutro for repacking project
Pemit public relations	Cost to share the permitting information with the SF public

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Contractor project costs	Costs for construction company to manage the trades work at Sutro
Sales tax	Sales tax for all Sutro items and KCSM equipment tax
VSWR monitor	VSWR monitor and Tower worker lockout system
KCSM Space drawing	Costs for Osborn Eng to modify the existing plans to reflect the new construction for repacking
RF exposure	RF exposure measurements internal to the facility

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Maxiva ULXTE 30	\$1,006,130.68	\$1,332,930.68		\$0.00	
fork lift rental	\$25,636.00	\$25,636.00	N/A	N/A	N/A
Sutro Tower removal and disposal	\$8,333.00	\$8,333.00	N/A	N/A	N/A
RF switching	\$22,028.43	\$22,028.43	N/A	N/A	N/A
seismic installation	\$9,300.00	\$9,300.00	Seismic installation as quoted by Wadleigh contruction	N/A	N/A
redundant exciter switchover	\$17,250.00	\$17,250.00	N/A	N/A	N/A
seismic kit	\$3,268.25	\$3,268.25	required in the state of California Cost of kit from Gates	N/A	N/A

removal and disposal	\$37,905.00	\$37,905.00	Gates air included this in their quote	N/A	N/A
			to us. Sutro		
			Tower is a		
			complicated		
			site with little		
			space to		
			temporarily		
			store item		
			for disposal,		
			requiring an		
			almost daily		
			removal of items. This is		
			KCSM cost		
			for disposal		
			-		
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$650,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$3,900.00	\$3,750.00	N/A	N/A	N/A
Other	\$150,000.00	\$150,000.00	Add switch	N/A	N/A
Electrical			gear, circuits		
Service:			to main		
Add switch			panel, add		
gear,			breakers, to		
circuits to			transformer.		
main panel,			Add lines to		
add			new		
breakers, to transformer.			transmitter		
Add lines to			and cooling system as		
new			required by		
transmitter			Gates Air		
and cooling					
system as					
required by					
Gates Air.					

5 Ton	\$20,250.00	\$381,200.00	The current	N/A	N/A
system			HVAC		
			system is an		
			air cooled		
			system. It		
			takes a large		
			portion of		
			the room. In		
			order to		
			operate both		
			stations for		
			the testing		
			time, the		
			existing		
			system will		
			have to be		
			modified to		
			let the		
			transmitter		
			and liquid		
			cooling be		
			installed		
Other	\$24,260.00	\$24,260.00	Demolition	N/A	N/A
Building			of existing		
Addition			infrastructure		
Size: 500.0			to be		
			improved,		
			Fire stop		
			penetrations		
			in our tenant		
			space. Paint		
			spaces that		
			have been		
			impacted by		
			this work		
Sub-total	\$1,006,130.68	\$1,332,930.68	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna tum-c5sp-14 /60h-2-t-r	\$192,327.00	\$164,657.00		\$2,469.00	
Tranmission line and switch	\$35,147.00	\$35,147.00	N/A	\$2,469.00	N/A
removal and disposal	\$12,240.00	\$12,240.00	Removal of old combiner and transmission lines for the shared system	N/A	N/A
xray core drill patch	\$11,170.00	\$11,170.00	Core drill Holes. Fill holes in floor and walls.	N/A	N/A
complex RF testing	\$18,360.00	\$18,360.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, broadband panel, 40 bay,, 80 kW input, directional,, horizontally polarized	\$0.00	\$0.00	N/A	N/A	N/A

reconnect lines	\$18,360.00	\$18,360.00	N/A	N/A	N/A
remove and replace switches	\$6,120.00	\$6,120.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$56,860.00	Combiner costs and installation	N/A	N/#
Auxiliary Antenna tua- c4sp-12/40u- 1-s	\$186,509.00	\$149,659.00		\$0.00	
Reconnect lines	\$9,180.00	\$9,180.00	N/A	N/A	N/A
transmission line kit	\$46,453.00	\$46,453.00	N/A	N/A	N/A
Complex testing	\$9,180.00	\$9,180.00	N/A	N/A	N/A
Remove old combiner line	\$6,120.00	\$6,120.00	N/A	N/A	N/A
xray core drill patch	\$12,406.00	\$12,406.00	N/A	N/A	N/A
Remove old combiner	\$6,120.00	\$6,120.00	N/A	N/A	N/A
Remove and Replace switches	\$6,120.00	\$6,120.00	N/A	N/A	N/A
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 80 horizontally polarized	\$0.00	\$0.00	N/A	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$47,680.00	Purchase and Install shared combiner	N/A	N/A
Sub-total	\$378,836.00	\$314,316.00	N/A	\$2,469.00	N/A
Total for all systems	\$2,710,818.68	\$2,973,003.68	N/A	\$95,969.29	N/A

Components

Actual Information Description	File Name	
Tranmission line and switch	Component Description:	Cost of reconfiguring the
	Amount:	combiners \$2,469.00
	Component Description:	Sutro Towere Transmission line parts for the combiner
	Amount:	\$4,249.73
removal and disposal	Information not provided.	
xray core drill patch	Information not provided.	
complex RF testing	Information not provided.	
Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, broadband panel, 40 bay,, 80 kW input, directional,, horizontally polarized	Information not provided.	

reconnect lines	Information not provided.
remove and replace switches	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.
Reconnect lines	Information not provided.
transmission line kit	Information not provided.
Complex testing	Information not provided.
Remove old combiner line	Information not provided.
xray core drill patch	Information not provided.
Remove old combiner	Information not provided.
Remove and Replace switches	Information not provided.
UHF – Broadband Panel, Side Mount Auxiliary /Interim, 80 horizontally polarized	Information not provided.
Sweep test of existing antenna	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$63,000.00	\$63,000.00		\$0.00	
retuning transmission line	\$63,000.00	\$63,000.00	This cost is for retuning both main and aux transmission lines 1190 ft of transmission lline	N/A	N/A
Auxiliary Transmission Line	\$0.00	\$0.00		\$0.00	
retuning transmission line	\$0.00	\$0.00	N/A	N/A	N/A
Sub-total	\$63,000.00	\$63,000.00	N/A	\$0.00	N/A
Total for all systems	\$2,710,818.68	\$2,973,003.68	N/A	\$95,969.29	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$719,177.00	\$721,272.00		\$93,500.29	
Pemit public relations	\$19,108.00	\$19,108.00	N/A	\$987.50	N/A
Legal fees - Sutro repack project	\$22,667.00	\$22,667.00	KCSM's portion of Sutro Tower's legal fees	\$4,821.65	N/A
Station consultant	\$40,000.00	\$40,000.00	Additional support is needed to manage the repacking project and work with the staff as they keep the existing facility operational	\$6,587.52	N/A

Preliminary repacking study	\$24,482.00	\$24,482.00	Study made before the stations were determined to see how to best use what was existing, and its operational standing.	\$0.00	Due to the anticipated channels not being the same as the repacked channels there was additional rework that needed to be done
Neighborhood survey	\$3,333.00	\$3,333.00	Perform a survey of the neighbors to submit with the permit application	N/A	N/A
Licensee board legal support	\$40,000.00	\$40,000.00	Licensee is owned by a community college district with a publicly elected board that does not have expertise in broadcasting matters. Because of large expenditures, Board will require ongoing engagement with outside counsel.	\$48,707.00	The College board required more expertise and ongoing support than expected.

Alternative site study	\$58,619.00	\$58,619.00	study to see if there would be an alternative site if SF does not approve permit for this project	\$0.00	The costs for this study exceeded the estimate as it took lomger than expected
Tower mapping	\$13,877.00	\$13,877.00	N/A	\$3,474.98	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$75,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Project management of the transition	\$15,800.00	\$15,000.00	College District Construction and Planning department will need to verify that construction is done to state law and education code.	N/A	N/A

Post- assignment study	\$15,563.00	\$15,563.00	This cost is for the study to determine best use of the existing stations after the auction was complete. This is KCSM's	\$275.83	N/
			portion of that study		
Architectural plans	\$56,040.00	\$56,040.00	Create existing facility plans for the permit process. This is KCSM's portion of the costs	\$18,900.33	N/ <i>#</i>
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/#
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/#
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$6,000.00	Hammet and Edison charge for Study and preparation of form 2100 was \$13000 in total (\$7000 for the channel study and the balance here)	\$0.00	N/#

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Building permit	\$183,333.00	\$183,333.00	This represents KCSM portion of the building permit costs in San Francisco	\$6,721.24	N/A
Sutro Project management	\$82,500.00	\$82,500.00	Sutro management of the projects on the tower and in the facility that is not managed by the lessee; based on estimates from Sutro; in addition to KCSM outside project management	\$3,024.24	N/A

Prepare and or	\$2,630.00	\$15,000.00	Final costs	N/A	N/A
review	Ψ2,000.00	ψ10,000.00	TBD (all	1 4/ / 1	1 4// (
reimbursement			invoices not		
form			yet received);		
			form has		
			required		
			many		
			meetings,		
			telecons, and		
			extensive		
			review and		
			coordination		
			by legal		
			counsel and		
			outside		
			project		
			manager		
			because of		
			complexity of		
			Sutro site		
Sub-total	\$719,177.00	\$721,272.00	N/A	\$93,500.29	N/A
Total for all systems	\$2,710,818.68	\$2,973,003.68	N/A	\$95,969.29	N/A

Components

Actual Information	
Description	File Name

Pemit public relations		
	Component Description:	public relations for
	Amount:	building permit \$516.50
	Component Description:	Permit public
		relations
	Amount:	\$62.50
	Component Description:	Public relations for
		SF permit process
	Amount:	\$237.50
	Component Description:	Public Relations
		for permit
	Amount:	\$712.50
	Component Description:	public relations for
		Sutro tower permit

Amount:

process

\$212.50

Legal fees - Sutro repack project

Component Description: legal services for

multi-station proj

Amount: \$100.54

Component Description: Sutro legal fee for

repacking project

Amount: \$2,281.74

Component Description: Sutro Tower multi

station legal costs

Amount: \$12,651.94

Component Description: multi station legal

costs

Amount: \$283.50

Component Description: Legal fees for multi

station repacking

project

Amount: \$537.94

Component Description: Legal fees for multi

channel repacking

Amount: \$2,001.97

	Component Description:	Consulting work
	Amount:	\$3,504.00
	Component Description:	Station Consultant
	Amount:	for repacking \$2,943.36
	Component Description:	Station Consultant
	Amount:	for repacking \$3,644.16
	Component Description:	Station Consultant
	Amount:	for repacking \$3,036.80
reliminary repacking study		
	Component Description:	Preliminary study for repacking
	Amount:	planning \$24,570.11
Neighborhood survey	Information not provided.	

icensee board legal		
support	Component Description:	Legal fees for
		consulting the
		College board on
		how to navigate
		the repacking
	Amount:	\$17,359.00
	Component Description:	Legal fees for
		consulting the
		College board on
		how to navigate
		the repacking
	Amount:	\$20,082.00
	Component Description:	Legal fees for
	Component Description.	consulting the
		College board on
		how to navigate
		the repacking
	Amount:	\$11,266.00
Alternative site study		
	Component Description:	Sutro Tower
		initiated a study for
		an alternative site
		location if Sutro
		Tower could not
		be used.
	Amount:	\$64,691.26

Tower mapping		
	Component Description: Amount:	tower mapping \$152.42
	Component Description: Amount:	Tower mapping \$118.83
	Component Description: Amount:	Tower mapping for Sutro Tower \$113.67
	Component Description: Amount:	Tower mapping \$268.67
	Component Description: Amount:	Tower mapping \$3,087.48
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	H & E preparing eng portion of 2100 \$1,000.00
Project management of the transition	Information not provided.	
Post-assignment study		
	Component Description:	Post assignment antenna study
	Amount:	\$275.83
	Component Description:	Preliminary study for channels left on Sutro Tower. Channels changed form the expected channels, so the cost is slightly higher than
		estimated.

Architectural plans		
	Component Description:	Architechtural
	Amazinti	plans
	Amount:	\$10,067.50
	Component Description:	Tower mapping
		work
	Amount:	\$2,288.17
	Component Description:	Architechtural
		plans
	Amount:	\$8,439.89
	Component Description:	Begin making
		architectual plans
	Amount:	of the Sutro facility \$10,460.44
	Amount.	ψ10, 1 00. 11
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Perform engineering study		
for new channel assignment and antenna development	Component Description:	channel study for
and antenna development		channel 27
	Amount:	\$7,000.00
Prepare engineering section		
of FCC Form 2100 (main), Construction Permit	Component Description:	H&E bill for
Application		Maximization
	Amount:	\$1,650.00
	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna:		
Fees- Aux Antenna: Prepare engineering section		
Fees- Aux Antenna:		

Component Description: Amount:	building permit work \$197.84
Amount:	\$107.8 <i>4</i>
	ψ1 <i>91</i> .0 4
Component Description: Amount:	Building permits SF \$4,666.94
Component Description:	Building permit process continuing
Amount:	\$2,054.30
Component Description:	Building permit
Amount:	\$705.37
Component Description:	starting the
	building permit process with San

Amount:

Francisco \$10,478.17

	Component Description	Sutro project
	Component Description:	Sutro project management
	Amount:	\$146.87
	Allouit.	ψ140.07
	Component Description:	Sutro Tower
		Project
		management
	Amount:	\$889.58
	Component Description:	Sutro Tower
		Project
		management
	Amount:	\$1,396.42
	Component Description	Sutra towar prainct
	Component Description:	Sutro tower project management
	Amount:	\$738.24
	Component Description:	Sutro Tower
		Project
	Amount	Management
	Amount:	\$5,315.63
	Component Description:	Sutro Proj.
		management
	Amount:	\$125.00
Prepare and or review	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Other Expenses	\$543,675.00	\$541,485.00		\$0.00	
RF exposure	\$3,333.00	\$3,333.00	N/A	N/A	N/A
VSWR monitor	\$96,125.00	\$96,125.00	N/A	N/A	N/A
Sales tax	\$118,500.00	\$118,500.00	California sales tax	N/A	N/A
Contractor project costs	\$214,371.00	\$214,371.00	Contractor project management, profit and overhead, and general conditions for the KCSM leased space as quoted by Wadleigh Group (attached)	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
KCSM Space drawing	\$17,490.00	\$17,490.00	This cost is for a planning document for KCSM, Wadleigh and Gates as to where to put the new equipment as well as maintain the operational status of the existing equipment,	N/A	N/A
Develop and air announcement of upcoming channel change	\$7,000.00	\$7,000.00	This cost is to make on air announcements and messages for Web and print	N/A	N/A
MVPD Notification of Channel Change	\$10,000.00	\$10,000.00	A cost to notify MVPD's of channel changes	N/A	N/A
Equipment Storage	\$2,500.00	\$2,500.00	Storage for KCSM equipment for the repacking project	N/A	N/A
Equipment Delivery and Handling Charges	\$52,833.00	\$52,833.00	This includes KCSM's share of a rental space to store and deliver equipment until ready to install	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$8,333.00	\$8,333.00	N/A	N/A	N/A

Sub-total	\$543,675.00	\$541,485.00	N/A	\$0.00	N/A
Total for all systems	\$2,710,818.68	\$2,973,003.68	N/A	\$95,969.29	N/A

Components

Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,710,818.68	\$2,973,003.68	\$95,969.29

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Kathy Blackwood

Executive Vice Chancellor

01/24/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Kathy Blackwood Executive Vice Chancellor

01/24/2018

Attachments