

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File	49239 000008	Service: LPA 8646	Call Sign:	WCNT-LP	Channel: 15 (UHF)
Number: FRN· 00 '	26455469	Eligibility	Eligible	Date	01/13
	20400400	Status:	Ligible	Submitted:	/2021

Applicant Name, Type, and Contact Information

Applicant Information

n	Applicant	Address	Phone	Email	Applicant Type
	EDGE SPECTRUM, INC. Doing Business As: EDGE SPECTRUM, INC.	Randy Weiss PO Box 54025 Hurst, TX 76054 United States	+1 (214) 770-7770	randy@crosstalk. org	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	The Preparer is same as the reimbursement contact.				

Broadcaster	Question
Information	
and	
Transition	
Plan	

Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WCNT-LP displaced to Ch 15. Analog to digital displacement. Applicant will build the CP as part of a coordinated system build out plan.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information		
Transmitter	Section	Question	Response
	Existing Transmitter Type of change Description Use	Type of change	Purchase New
		Use	Primary (Main)
		Ownership	Owned
		Is this transmitter currently shared with another station?	No
		Is this transmitter currently in operating condition?	Yes
	Existing Transmitter	Manufacturer	
	Manufacturer and Type	Model	TLU-1Ke M /U
		Year	2005
		Туре	Solid State
		Solid State Cooling	Air Cooled
		Solid State Power Capacity	1 kW

Existing Transmitter Information

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
	Is this a request for upgraded equipment? Manufacturer Model Transmitter Type Solid State Cooling Solid State Power capacity	No		
		Manufacturer		
		Model	EC701HP BB3	
		Transmitter Type	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power capacity	1 kW	
		Justification for New Transmitter	Old transmitter analog, cannot be used for digital Ch 15.	

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes		
	Electrical Service	Service Entrance (3 phases 800A 208V) Switchgear (industrial 800 amp)	No		
			No		
		Transformer (480V)	No		
		Rigid Conduit and Wiring	No		
		Other Electrical Service	Yes		

	Description	To be determined based on site survey.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No

Primary Other Transmitter Cost Not Listed Transmitter

er	Name	Description
	Encoder	Digital transmitter requires encoder.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Existin	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Ownership	Owned	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Mounting	Side Mount	
	Manufacturer and Type	Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
	Туре	Slotted Coaxial		
		ERP: (Effective Radiated Power)	64.4 kW	
	Manufacturer			
		Model	ALP24L3- HSOC	
	Year	2005		

Existing Antenna Information

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Change Type	Purchase New	
		Ownership	Owned	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Mounting	Side Mount	
	Manufacturer and Types	Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Panel	
		Number of Stations Supported	1	
		Number of Panels/Bays	4	
		Lower Limit	470.00 MHz	
		Upper Limit	860.00 MHz	
		Design power capacity in use	100.0 %	
		ERP: (Effective Radiated Power)	15.0 kW	
		Manufacturer		
		Model	955514	
		Year	2020	
		Justification for New Antenna	Old antenna cut to Ch 36 cannot be used for Ch 15	

Primary	Other Antenna Costs			
Antenna	Section	Question	Response	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	
	Power Dividers	Does the panel antenna require power dividers?	No	
	Cable Harness	Does the panel antenna require cable harness?	No	

Other Antenna Cost Not Listed Primary

Other Antenna Costs

Antenna

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Existing Transmission Line Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	210 feet per run

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Flexible Foam
		Diameter	1 5/8 inches
		Number of parallel runs	1
		Length	240 feet per run
		Justification for New Transmission Line	Transmitter moved to a new site, new transmission line required.
	Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary Other Transmission Line Expenses Not Listed

Transmission to provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Move Equipment	
		Tower Use	Primary (Main)	
		Ownership	Leased	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	No	
		Is tower documented for structural analysis?	Unknown	
		Is tower compliant with Rev G?	Unknown	
	Existing Tower Structure Registration	Do you have a tower registration number?	No	
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 22' 48.7" N-	
		Longitude (NAD83)	084° 42' 45.1" W-	
		Overall Structure Height	258.20 feet	
		Support Structure Height	258.20 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	1038.37 feet	
		Structure Type	TOWER - Free Standing or Guyed Structure	

Tower Owner	American Tower
Date Constructed	09/28/1998

Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Name	Description
New Tower Location	Transmitter moved to new tower site.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	80
		Explanation	No on site engineering staff. Complete turnkey project management.
	Outside RF consulting Engineering Services	Perform engineering study for displacement application	No
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Prepare Form 601	No
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	No
	Services	Prepare and file Form FCC License to Cover Application	No
		Prepare request for Special Temporary Authority	No
		Negotiation of Lease and other Matter for Shared Locations	No
		Prepare or Review FCC Form 399 for Reimbursement	Yes

	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	5
	Justification	Turnkey installation and integration of new and existing equipment, includes, EAS, satellite hookup, etc.

Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description
	Mobilization Charge and travel expenses for installation	\$1500/day, 4 days
	Mobilization Charge and travel expenses for site survey	\$1500/day, 1.5 days
	Site Survey	8 hours @ \$100/hour

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Permit and Filing Costs	FCC Construction Permit Major Change	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
-		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
	Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
		Frequency Coordination for Bi-Direction System	No
		New Point to Point Microwave System	No

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC701HP BB3	\$141,696.46	\$107,162.46		\$58,240.54	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$47,880.00	See Comark Quote. \$59,716 - \$11,836 (install cost) = \$47,880 transmitter cost	\$47,190.54	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$11,836.00	See Comark Transmitter Quote Installation Line Item	\$11,050.00	N/A
Encoder	\$25,413.46	\$25,413.46	Comark Titan Live Encoder	N/A	N/A
5 Ton system	\$20,250.00	\$20,000.00	N/A	N/A	N/A
Other Electrical Service: To be determined based on site survey.	\$2,033.00	\$2,033.00	See Mr. Sparky Quote	N/A	N/A
Sub-total	\$141,696.46	\$107,162.46	N/A	\$58,240.54	N/A
Total for all systems	\$264,566.46	\$248,592.46	N/A	\$66,790.54	N/A

Components

Actual Information Description	File Name	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount:	Transmitter \$47,190.54
Transmitter Building Site Survey/Installation	Component Description: Amount:	Installation \$11,050.00
Encoder	Information not provided.	
5 Ton system	Information not provided.	
Other Electrical Service: To be determined based on site survey.	Information not provided.	

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna 955514	\$12,730.00	\$33,730.00		\$0.00	
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
UHF Broadband panel antenna (per panel), horizontally- polarized	\$7,000.00	\$28,000.00	4 panels required	N/A	N/A
Sub-total	\$12,730.00	\$33,730.00	N/A	\$0.00	N/A
Total for all systems	\$264,566.46	\$248,592.46	N/A	\$66,790.54	N/A

Components

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$5,760.00	\$5,760.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$5,760.00	\$5,760.00	new line required for new site location	N/A	N/A
Sub-total	\$5,760.00	\$5,760.00	N/A	\$0.00	N/A
Total for all systems	\$264,566.46	\$248,592.46	N/A	\$66,790.54	N/A

Components

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$65,690.00	\$65,690.00		\$0.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$56,190.00	N/A	N/A	N/A
New Tower Location	\$9,500.00	\$9,500.00	See ARCJ Additional Tower Site relocation Quote and SOW	N/A	N/A
Sub-total	\$65,690.00	\$65,690.00	N/A	\$0.00	N/A
Total for all systems	\$264,566.46	\$248,592.46	N/A	\$66,790.54	N/A

Components

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$28,355.00	\$25,915.00		\$8,550.00	
Site Survey	\$800.00	\$800.00	Site Survey Charge See ARCJ Site Survey Quote & SOW.pdf	\$800.00	N/A
Mobilization Charge and travel expenses for site survey	\$2,250.00	\$2,250.00	1 1/2 day @ \$1500/day See ARCJ Site Survey Quote & SOW.pdf	\$2,250.00	N/A
Mobilization Charge and travel expenses for installation	\$6,000.00	\$6,000.00	Mobilization Charge and Travel Expenses for Installation of EAS, CAP. Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. Trip \$1500/day 4 days. See ARCJ Turnkey Quote & SOW	N/A	N/A

Additional Field Engineering Service, 5 Days	\$5,000.00	\$5,000.00	Turnkey Installation and integration of new and existing equipment. Installation of EAS,CAP, Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. See ARCJ Turnkey Integration Quote & SOW	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	\$1,000.00	\$1,000.00	See BWS Estimate Eligibility 1876 Filing	\$1,000.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	See BWS 399 Reimbursement Estimate	N/A	N/A

Project management of the transition	\$8,440.00	\$6,000.00	See ARCJ Project Management Quote & SOW. pdf	\$4,500.00	N/A
Sub-total	\$28,355.00	\$25,915.00	N/A	\$8,550.00	N/A
Total for all systems	\$264,566.46	\$248,592.46	N/A	\$66,790.54	N/A

Components

Actual Information Description	File Name	
Site Survey	Component Description: Amount:	50% Site Survey \$400.00
	Component Description: Amount:	Site Survey \$400.00
Mobilization Charge and travel expenses for site survey	Component Description: Amount:	Site Mobilization \$1,125.00
	Component Description: Amount:	50% Site Mobilization \$1,125.00
Mobilization Charge and travel expenses for installation	Information not provided.	
Additional Field Engineering Service, 5 Days	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Form 399 assistance or other Program Management costs	Component Description: Amount:	399 Eligibility Fee \$1,000.00
Prepare/ Review 399 reimbursement form	Information not provided.	
Project management of the transition	Component Description: Amount:	PM #2 \$1,500.00
	Component Description:	50% Project Management
	Amount:	\$3,000.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$10,335.00	\$10,335.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	Removal and disposal of equipment from job site, transmitter, coax, antenna and all debris. SEE K27JP ARCJ Equipment Storage Removal Disposal Quote & SOW.pdf	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	Equipment Delivery and Handling Charges. ARCJ Equipment Storage Removal Disposal Quote & SOW.pdf	N/A	N/A
Equipment Storage	\$0.00	\$0.00	Included SEE ARCJ Equipment Storage Removal Disposal Quote & SOW	N/A	N/A
Sub-total	\$10,335.00	\$10,335.00	N/A	\$0.00	N/A
Total for all systems	\$264,566.46	\$248,592.46	N/A	\$66,790.54	N/A

Components

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$264,566.46	\$248,592.46	\$66,790.54	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Susan Hansen Consultant 01/13/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) fied above.	Randy Weiss CEO 01/13/2021

Attachments