

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

130241 Service: LPA Channel: 21 (UHF) Facility Call KKTM-LP Sign:

ID:

File 0000089923

Number:

FRN: 0018223693 Eligibility **Eligible** Date 01/12

Status:

Submitted: /2022

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|---|----------------------|---------------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC | 4370 PEACHTREE ROAD, NE ATLANTA, GA 30319 United States | +1 (404) 504-9828 | robert. folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------|--|-------------------|--------------------------|
| Samuel Hariton Widelity | 4031 University Dr Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and **Transition** Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | KKTM-LP is planning to remain on the current tower. Because KKTM is moving from an analog to a digital facility, it will be upgrading its transmitter and antenna in order to accommodate this change. The new transmission line will be like for like. |

Transmitters

| Section | | Question | Response |
|--------------------------------|---|---|----------|
| Transmitter Relate Expenses | d | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | NT15 |
| | Year | 2006 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 15 W |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | TBD |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 15 W |
| | Justification for New Transmitter | It is an analog transmitter that cannot function on the new channel. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|-------------------------|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No |
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | No |
| | Other Electrical Service | No |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|----|
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |

Other Transmitter Cost Not Listed

Primary **Transmitter** Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels | 1 |
| | Design power capacity in use | 20.0 % |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 890.00 MHz |
| | ERP: (Effective Radiated Power) | 212.0 W |
| | Manufacturer | |
| | Model | BKU4-5 |
| | Year | 2006 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|---------------------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 10 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 860.00 MHz |
| | Design power capacity in use | 66.0 % |
| | ERP: (Effective Radiated Power) | 100.0 W |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2019 |

| Justification for New Antenna | The |
|-------------------------------|-------------|
| | existing |
| | antenna is |
| | analog and |
| | will not be |
| | functional |
| | on the new |
| | digital |
| | channel. |
| | |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |
| Power Dividers | Does the panel antenna require power dividers? | No |
| Cable Harness | Does the panel antenna require cable harness? | No |

Primary Antenna

Other Antenna Cost Not Listed

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Seign

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Flexible Foam |
| | Diameter | 1 5/8 inches |
| | Number of parallel runs | 1 |
| | Length | 150 feet per run |

Primary

New Transmission Line

| Transmission | n Line Settion | Question | Response |
|---------------------|-----------------------------|--|--|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Flexible Air |
| | | Diameter | 1 5/8 inches |
| | | Number of parallel runs | 1 |
| | | Length | 75 feet per run |
| | | Justification for New Transmission Line | A new transmission line is required because KKTM is moving from an analog to digital facility. |
| Interior RF Systems | Interior RF Systems | Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators? | No |

Primary Othe

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|----------------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| Coordinates (NAD83 (North American Datum | Latitude (NAD83) | 34° 38' 34.2 N- |
| [:] 1983)) | Longitude (NAD83) | 099° 20' 02.3" W- |
| | Overall Structure Height | 62.00 feet |
| | Support Structure Height | 56.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1509.00 fee |
| | Structure Type | BTWR - Building with Tower |

| Tower Owner | GRAY TELEVISION LICENSEE, LLC |
|------------------|--|
| Date Constructed | 01/01/2004 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Tower mapping and report for structural engineer |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|---|---|---|
| ervices Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 254 |
| | Explanation | KKTM-LP requires the aid of outside project management services because KKTM-LP does not have sufficient resource capacity and expertise in house to handle all of the activities necessary to facility on- time completion of the station's build. |
| Outside RF consulting Engineering Services | Perform engineering study for displacement application | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | No |
|---------------------------------------|--|-----|
| | Prepare Form 601 | Yes |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Form 399 assistance or other program management costs | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

Other Expenses

| Section | Question | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Permit and Filing Costs | FCC Construction Permit Major Change | Yes |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | Frequency Coordination for Bi-Direction System | No |
| | New Point to Point Microwave System | No |

Other Expenses

Other Expenses Not Listed

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter | Predetermined Cost Estimate \$35,750.00 | Estimated Cost \$35,750.00 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|---|---|----------------------------------|---|--------------------------|------------------------------|
| TBD | | | | | |
| UHF - Air Cooled Solid State Transmitter 5 - 50 Watts | \$10,200.00 | \$10,200.00 | Please see the Justification letter for the Transmitter Like for Like. | N/A | N/A |
| Transformer 3 phase/480v - 150 KVA | \$25,550.00 | \$25,550.00 | The transformer needed is actually 45kVA, but LMS will not allow an option lower than 150 kVA | N/A | N/A |
| Sub-total | \$35,750.00 | \$35,750.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$191,402.00 | \$203,486.39 | N/A | \$10,396.49 | N/A |

Components

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Antenna TBD | \$27,500.00 | \$27,500.00 | | \$0.00 | |
| UHF-Low Power, Side Mount, Broadband Panel, 10 bay, 100.0 watt input, Elliptical | \$27,500.00 | \$27,500.00 | Please see the Justification letter for the Antenna Like for Like. Costs taken from cost catalog at \$2750 per panel | N/A | N/A |
| Sub-total | \$27,500.00 | \$27,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$191,402.00 | \$203,486.39 | N/A | \$10,396.49 | N/A |

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$2,475.00 | \$2,475.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 1 5 /8" | \$2,475.00 | \$2,475.00 | N/A | N/A | N/A |
| Sub-total | \$2,475.00 | \$2,475.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$191,402.00 | \$203,486.39 | N/A | \$10,396.49 | N/A |

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower BTWR | \$77,190.00 | \$77,190.00 | | \$0.00 | |
| Tower mapping and report for structural engineer | \$21,000.00 | \$21,000.00 | N/A | N/A | N/A |
| Tower Rigging Short Tower (less than 500') | \$56,190.00 | \$56,190.00 | N/A | N/A | N/A |
| Sub-total | \$77,190.00 | \$77,190.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$191,402.00 | \$203,486.39 | N/A | \$10,396.49 | N/A |

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated | Estimated Cost Justification | Actual Cost | Actual Cos |
|---|-----------------------------|-------------|--|----------------|--------------|
| Description Outside Professional Services | \$42,082.00 | \$54,166.39 | Justification | \$10,396.49 | Justinicatio |
| Prepare Form 601 | \$755.00 | \$755.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00 | \$3,025.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,052.50 | \$1,052.50 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$3,262.50 | \$233.89 | The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time. | \$233.89 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$1,577.50 | \$1,577.50 | N/A | N/A | N/A |

| Project management of the transition | \$26,797.00 | \$41,910.00 | Please see Widelity KKTM Strategic Support quote | \$10,162.60 | N/A |
|--|--------------|--------------|---|-------------|-----|
| Prepare/ Review 399 reimbursement form | \$1,710.00 | \$1,710.00 | N/A | N/A | N/A |
| Perform engineering study for displacement application | \$1,800.00 | \$1,800.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50 | \$2,102.50 | N/A | N/A | N/A |
| Sub-total | \$42,082.00 | \$54,166.39 | N/A | \$10,396.49 | N/A |
| Total for all systems | \$191,402.00 | \$203,486.39 | N/A | \$10,396.49 | N/A |
| | | | | | |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|----------------------------|
| Prepare Form 601 | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Component Description: Amount: | Legal Services \$233.89 |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|--|---------------------------|-----------------------|
| Project management of the transition | Component Description: | Project |
| | | Management |
| | Amount: | \$1,251.25 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$116.10 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$241.75 |
| | Component Description: | Project management |
| | Amount: | \$2,222.05 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$370.35 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$1,249.45 |
| | Component Description: | Project |
| | | Management |
| | Amount: | \$77.50 |
| | Component Description: | Project |

Component Description: Project

Amount: Management \$419.95

Component Description: Project

Amount: Management \$584.65

Component Description: Project

Management \$222.55

Amount: \$222.55

Component Description: Project

Management

Amount: \$77.50

Component Description: Project

management

Amount: \$77.50

Component Description: Project

Management

Amount: \$329.10

Component Description: Project

Management

Amount: \$116.25

Component Description: Project

Management

Amount: \$888.90

Component Description: Project

Management

Amount: \$38.75

Component Description: Project

Management

Amount: \$90.00

Component Description:

Project management

Amount:

\$101.25

Component Description:

Project

Amount:

Management \$409.20

Component Description:

Project

Amount:

\$116.25

Management

Component Description:

Project

Management

Amount:

\$77.50

Component Description:

Project

Management

Amount:

\$506.20

Component Description:

Project

management

Amount:

\$114.85

Component Description:

Project

Amount:

Management

\$125.00

Component Description:

Project

Amount:

Management \$206.25

Component Description:

Project

Amount:

\$132.50

Management

| Prepare/ Review 399 reimbursement form | Information not provided. |
|---|---------------------------|
| Perform engineering study for displacement application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$6,405.00 | \$6,405.00 | | \$0.00 | |
| FCC Filing Fees - Form 2100 Major change CP application | \$4,960.00 | \$4,960.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$335.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,110.00 | N/A | N/A | N/A |
| Sub-total | \$6,405.00 | \$6,405.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$191,402.00 | \$203,486.39 | N/A | \$10,396.49 | N/A |

Components

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$191,402.00 | \$203,486.39 | \$10,396.49 |

| Reimburseme | entestiatus | Response |
|-------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

01/12/2022

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

01/12/2022

Attachments