



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **61017** | Service: **LPA** | Call **WEZK-LD** | Channel: **16 (UHF)** |
ID: | Sign:
File **0000089675**
Number:
FRN: **0002058089** | Eligibility **Eligible** | Date **10/15**
Status: | Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Living Faith Ministries, Inc. Doing Business As: Living Faith Ministries, Inc.	P.O. Box 1867 Abingdon, VA 24210 United States	+1 (276) 676-3806	mike@livingfaithtv.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Timothy Z Sawyer <i>T Z Sawyer Technical Consultants</i>	2130 Hutchison Grove Court Falls Church, VA 22043 United States	+1 (703) 848-2130	tzsawyer@tzsawyer.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		The applicant will use an interim antenna (STA) operation to facilitate the change out of its main antenna system.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	ETL SERIES - SCT 500UAC /480TAD
	Year	2000
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-5X-U-38-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3.3 kW
	Justification for New Transmitter	Current transmitter operates on Channel 28 and cannot be re-tuned for operation on Channel 16.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No

	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	5.9 kW
	Manufacturer	
	Model	ALP4L1- HSM
	Year	2000

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	ALP4L0-HSM-16
	Year	2019
	Justification for New Antenna	Current antenna operates on Channel 28 and cannot be re-tuned for operation on Channel 16.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1043696
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 00' 36.0" N-
	Longitude (NAD83)	083° 55' 57.0" W-
	Overall Structure Height	1087.91 feet
	Support Structure Height	1003.92 feet

Ground Elevation Above Mean Sea Level (AMSL)	1256.55 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Midwest Communications, Inc., = WJXB
Date Constructed	01/01/1967

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
61040	WJXB-FM	FM
83931	WKNX-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Ice Shield	Ice Shield
Remove and Replace Antenna	Remove and Replace Antenna per B & T Services Proposal #MW101119

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	50
	Explanation	Project Management Services. Coordination of vendors bids and selection and contractors during all phases of the project.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Name	Description
Additional Repack Legal Services Not Otherwise Specified in Form 399	Additional Repack Legal Services Not Otherwise Specified in Form 399
RF Consultant Form 399	Form 399 RF Consultant engineering review regarding form 399 items.
RF Consultant Project Review	Engineering / technical review of equipment specifications, and assistance in FCC compliance regarding
RF Consultant Prepare Engineering STA	RF Engineering for STA (interim) Antenna Operation.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Name	Description
Interim Transmission Line	STA - Transmission line - coax for use with Interim Antenna
Miscellaneous RF Components to facilitate use of existing transmission line to new antenna	Miscellaneous RF Components to facilitate use of existing transmission line to new antenna
SCA 1469B Antenna	STA - Interim Antenna for use during transition period
Freight charge for Transmission Line and Sweep	Freight charge for Transmission Line and Sweep

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-U- 38-C	\$116,300.00	\$49,489.00		\$0.00	
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$106,300.00	\$39,489.00	N/A	N/A	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$116,300.00	\$49,489.00	N/A	\$0.00	N/A
Total for all systems	\$395,655.99	\$271,648.10	N/A	\$112,251.03	N/A

Components

Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ALP4L0- HSM-16	\$21,519.79	\$22,039.79		\$11,314.79	
Sweep test of transmission line and antenna	\$5,730.00	\$6,250.00	Additional expenses were incurred as indicated in the attached quote.	\$3,125.00	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<i>\$8,189.79</i>	\$8,189.79	Additional expenses were incurred as indicated in the attached invoices.	\$8,189.79	Additional expenses were incurred as indicated in the attached invoices.
Elbow complex, single channel, 3 1 /8" input (if needed)	\$7,600.00	\$7,600.00	N/A	N/A	N/A
Sub-total	\$21,519.79	\$22,039.79	N/A	\$11,314.79	N/A
Total for all systems	\$395,655.99	\$271,648.10	N/A	\$112,251.03	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Sweep test of transmission line and antenna	<div> <div>Component Description:</div> <div>System Sweep</div> </div> <div> <div>Amount:</div> <div>\$3,125.00</div> </div>
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0kW input, Horizontal	<div> <div>Component Description:</div> <div>4 Bay Side Mount Antenna (second payment) plus freight</div> </div> <div> <div>Amount:</div> <div>\$4,301.04</div> </div> <div> <div>Component Description:</div> <div>4 Bay Side Mount Antenna (first payment)</div> </div> <div> <div>Amount:</div> <div>\$3,888.75</div> </div>
Elbow complex, single channel, 3 1/8" input (if needed)	Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$208,370.00	\$125,620.00		\$48,310.00	
Remove and Replace Antenna	<i>\$46,000.00</i>	\$46,000.00	Remove existing channel 28 antenna and replace with new channel 16 antenna.	\$46,000.00	Additional expenses were incurred as indicated in the attached invoices.
Ice Shield	<i>\$4,620.00</i>	\$4,620.00	N/A	\$2,310.00	N/A
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$75,000.00	N/A	N/A	N/A
Sub-total	\$208,370.00	\$125,620.00	N/A	\$48,310.00	N/A
Total for all systems	\$395,655.99	\$271,648.10	N/A	\$112,251.03	N/A

Components

Actual Information	
Description	File Name

Remove and Replace Antenna	<div> <div> Component Description: Amount: </div> <div> Removal of old antenna \$11,400.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Phase 1 - Installation of Low Power TV Antenna \$19,350.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Phase 2 - Balance of Installation of Low Power TV Antenna \$15,250.00 </div> </div>
Ice Shield	<div> <div> Component Description: Amount: </div> <div> Ice Shield \$2,310.00 </div> </div>
Tower Rigging Tall Tower (greater than 500')	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$37,137.20	\$62,810.31		\$48,336.61	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$4,470.00	\$4,470.00	N/A	\$221.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$747.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$1,542.80	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	\$450.00	N/A
Prepare request for Special Temporary Authorization	\$2,560.00	\$2,560.00	N/A	\$0.00	N/A

Project management of the transition	\$5,275.00	\$24,938.61	Additional expenses were incurred as indicated in the attached invoices	\$24,938.61	Additional expenses were incurred as indicated in the attached invoices
RF Consultant Prepare Engineering STA	\$1,350.00	\$1,350.00	Prepare Engineering STA for interim antenna operation and supporting application material	\$1,350.00	N/A
RF Consultant Project Review	\$2,500.00	\$2,500.00	RF Consulting Engineering review of equipment selection, assistance in technical matters concerning FCC rule compliance and product suitability. Estimated 10 hours at \$250/hr.	N/A	N/A
RF Consultant Form 399	\$1,500.00	\$1,500.00	Review of RF related items for inclusion in form 399 estimates.	\$1,050.00	N/A

Additional Repack Legal Services Not Otherwise Specified in Form 399	\$8,214.70	\$8,214.70	Additional expenses were incurred as indicated in the attached invoices.	\$8,214.70	Additional expenses were incurred as indicated in the attached invoices.
Prepare/ Review 399 reimbursement form	\$1,710.00	\$7,422.00	Additional expenses were incurred as indicated in the attached invoices.	\$7,422.00	Additional expenses were incurred as indicated in the attached invoices.
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,400.00	Additional expenses were incurred as indicated in the attached invoices	\$2,400.00	Additional expenses were incurred as indicated in the attached invoices
Sub-total	\$37,137.20	\$62,810.31	N/A	\$48,336.61	N/A
Total for all systems	\$395,655.99	\$271,648.10	N/A	\$112,251.03	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p>Component Description: Prepare and file STA</p> <p>Amount: \$221.50</p>

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Prepare and file license application Amount: \$747.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Prepare and file displacement application Amount: \$526.20 Component Description: Prepare and file modification of displacement construction permit Amount: \$565.20 Component Description: Prepare/Review and File displacement application Amount: \$451.40
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Prepare engineering for license application Amount: \$450.00
Prepare request for Special Temporary Authorization	Information not provided.

Project management of the transition	Component Description: Project management of transition Amount: \$5,151.41
	Component Description: Project Management of Transition Amount: \$5,316.78
	Component Description: Project management of transition Amount: \$10,984.33
	Component Description: Project management of transition Amount: \$549.84
	Component Description: Project management of transition Amount: \$2,936.25
RF Consultant Prepare Engineering STA	Component Description: Engineering for Interim Antenna STA Amount: \$1,350.00
RF Consultant Project Review	Information not provided.
RF Consultant Form 399	Component Description: Engineering review of estimated expenses Amount: \$1,050.00

Additional Repack Legal
Services Not Otherwise
Specified in Form 399

Component Description: Additional Repack
Legal Services Not
Otherwise
Specified in Form
399

Amount: \$926.80

Component Description: Additional Repack
Legal Services Not
Otherwise
Specified in Form
399

Amount: \$1,121.00

Component Description: Additional Repack
Legal Services Not
Otherwise
Specified in Form
399

Amount: \$515.60

Component Description: Additional Repack
Legal Services Not
Otherwise
Specified in Form
399

Amount: \$340.40

Component Description: Additional Repack
Legal Services Not
Otherwise
Specified in Form
399

Amount: \$1,239.00

Component Description: Additional Repack
Legal Services Not
Otherwise
Specified in Form
399

Amount: \$490.00

Component Description:	Additional Repack Legal Services Not Otherwise Specified in Form 399
Amount:	\$3,014.90

Component Description:	Additional Repack Legal Services Not Otherwise Specified in Form 399
Amount:	\$567.00

Prepare/ Review 399
reimbursement form

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$882.00

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$660.60

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$655.20

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$151.20

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$2,948.80

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$863.30

Component Description: Prepare/ Review
399 reimbursement
form
Amount: \$302.40

Component Description: Prepare Form 399
Amount: \$958.50

Perform engineering study for displacement application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Engineering for Minor Modification CP \$2,400.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$12,329.00	\$11,689.00		\$4,289.63	
Freight charge for Transmission Line and Sweep	<i>\$1,890.26</i>	\$1,890.26	N/A	\$1,890.26	N/A
SCA 1469B Antenna	<i>\$2,500.00</i>	\$2,500.00	Interim (STA) channel 16 Scala SCA-1469B antenna.	N/A	N/A
Miscellaneous RF Components to facilitate use of existing transmission line to new antenna	<i>\$4,798.74</i>	\$4,798.74	N/A	\$2,399.37	N/A
Interim Transmission Line	<i>\$2,500.00</i>	\$2,500.00	150 feet 1/2-inch foam transmission line for use with interim STA antenna	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$0.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
Sub-total	\$12,329.00	\$11,689.00	N/A	\$4,289.63	N/A
Total for all systems	\$395,655.99	\$271,648.10	N/A	\$112,251.03	N/A

Components

Actual Information	
Description	File Name
Freight charge for Transmission Line and Sweep	<p>Component Description: Freight for Transmission Line and Sweep</p> <p>Amount: \$1,890.26</p>
SCA 1469B Antenna	Information not provided.
Miscellaneous RF Components to facilitate use of existing transmission line to new antenna	<p>Component Description: Transmission Line</p> <p>Amount: \$2,399.37</p>
Interim Transmission Line	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$395,655.99	\$271,648.10	\$112,251.03

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Michael D. Smith
President

10/15/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Michael D. Smith <i>President</i></p> <p>10/15/2020</p>

Attachments